EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 17/06/2009 05:00

Wellbore Name

COBIA A33					
Rig Name	Rig Type	Rig Service Type	Company		
175	Platform	Drilling Rig (Conv)	Nabors		
Primary Job Type		Plan			
Drilling and Completion		D&C			
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)			
2,552.44		2,478.20			
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount		
609/09014.1.01		13,009,093			
Daily Cost Total		Cumulative Cost	Currency		
329,610		763,032	AUD		
Report Start Date/Time		Report End Date/Time	Report Number		
16/06/2009 05:00		17/06/2009 05:00	3		

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

M/U f/surface to 153m w/17.5" Conductor Clean Out BHA. Conduct Safety Stand Down for Diverter Operations Procedure. Pressure test diverter to 200psi. Conduct water rate tests to 1100gpm. W/D f/153m to 192m w/17.5" Conductor Cleanout Assy & tag cmt at 192m. Drill cmt f/192m to 199m, tag up at 199m. Circulate hole clean while consulting w/office team on forward plan. R/B f/199m to surface w/17.5" Conductor Cleanout BHA. M/U f/surface to 173m w/14.75" Conductor Cleanout BHA. W/D f/173m to 199m. Drilled off at 199m to 200.18m. P/U 2m off btm and ream down f/198m to 201m. Circulate 3x BU. R/U wireline and gyro. RIH f/surface to 194m w/gyro on wireline, SDI conduct survey. Perform diverter drill. POOH w/gyro f/194m to surface. L/D gyro tools and R/D wireline. W/D f/199m to 200.6m, tag up at 200.6m. Jet drill and work pipe f/200.6m to 202.5m. POOH f/202.5m to 190m and circulate 1x BU. R/B f/190m to surface w/14.75" Conductor Cleanout Assy.

Activity at Report Time

R/B 14.75" Conductor Cleanout Assy

Next Activity

M/U 14.75" Jetting Assy.

Daily Operations: 24 HRS to 17/06/2009 06:00

Wellbore Name

MACKEREL A7

ing Services		
ina Services		
3		
Plan		
Tubing pull to replace split hydraulic SSSV line		
plement Amount		
879,280		
AUD		
r		
41		
1		

Management Summary

Pooh with 4-1/2" EUE completion and bundle up for back loading. Rack out 4" HWDP. P/u 7-5/8" scraper BHA and rih on HWDP. Hung up at the B section. Drain stack and hole blocked with control line protector rubber at the 11" to 7-/16" DSA.

Activity at Report Time

Make preparations to clear obstruction in the well

Remove obstruction. Rih with 7-5/8" casing scraper to 2455m

ExxonMobil Use Only Page 1 of 2 Printed on 17/06/2009

Daily Operation	s: 24 HRS to 17/06	/2000 06:00		
Wellbore Name	5. 24 HK3 10 17/00	72009 06.00		
Tronsoro ramo		MARLIN A5		
Rig Name	Rig Type	Rig Service Type	Company	
Wireline	Platform	Wireline Unit	Halliburton / Schlumberger	
Primary Job Type		Plan		
Workover PI		RST and Pressure/Temperatur survery		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number		Total Original AFE Amount 135,000	Total AFE Supplement Amount	
Daily Cost Total		Cumulative Cost	Currency	
8,497		16,994	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
16/06/2009 06:00		17/06/2009 06:00	2	

EAPL WellWork & Drilling Daily Operations Report

Management Summary
Off loaded W/L equipt from Halibut. Move equipt around on deck to utilize space for construction and W/L operations. Stump test Totco's to 300/3000psi also build and stand back W/L lubricator.

Activity at Report Time

SDFD

Next Activity

R/U totco's on well and RIH make gauge run

ExxonMobil Use Only Page 2 of 2 Printed on 17/06/2009