# **EAPL WellWork & Drilling Daily Operations Report**

# Daily Operations: 24 HRS to 5/03/2009 05:00

Wellbore Name

		SNAPPER A26		
Rig Name	Rig Type	Rig Service Type	Company	
Rig 175	Platform	Drilling Rig (Conv)	International Sea Drilling LTD (ISDL)	
Primary Job Type		Plan		
Mobilization Only		Move Rig		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
609/08021.1.01		16,315,448	2,964,119	
Daily Cost Total		Cumulative Cost	Currency	
251,249		10,248,849	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
4/03/2009 05:00		5/03/2009 05:00	37	

#### Management Summary

No accidents, incidents, or environmental spills. PTSM and JSA's held as required. Conduct Hazard Hunts.

Crane shutdown at 06:30, change rig up plans to accomodate. Continue to install koomey lines. Continue to rig up spooling, pneumatic actuators and dump lines to mud pits. Change out valves and expansion joints as necessary on spooling in pit room. Calibrate manrider. Rig up hoses to air lift compressor and platform ESD system. Continue to dress rigfloor. Install spooling and valves on cement and barite pods. Erect scaffolding on rigfloor an make up electrical and hydraulic looms to topdrive. Service mud pumps 1 & 2 (replace valves & valve seats as necessary, check fluid on both ends) and dress with with 6-1/2" liners. Install rigging equipment and service lines in DSM sub-base. Continue to install mesh on handrails throughout pit room & shaker area.

RIG MOVE: 88% of total rig move complete.

Rig Up Phase: 75% of total rig up complete, 95% of general rig up activities complete, 98% of drill module rig up complete, 90% of rig up DSM complete, 73% of mast rig up complete, 38% of tie-ins complete, 78% of workboats rig up phase.

### **Activity at Report Time**

Service mud pumps and install 6-1/2" liners

#### **Next Activity**

Install derrick assist

# Daily Operations: 24 HRS to 5/03/2009 06:00

WEST KINGFISH W26

Rig Name	Rig Type	Rig Service Type	Company	
Rig 22	Platform	Workover Rig (Conv)	Imperial Snubbing Services	
Primary Job Type		Plan		
Plug and Abandonment Only		Plug & Abandon - stage 2		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
80004827		2,961,013		
Daily Cost Total		Cumulative Cost	Currency	
74,039		1,770,544	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
4/03/2009 06:00		5/03/2009 06:00	30	

### **Management Summary**

Conduct PTSM and platform morning meeting. Continue to wait on boat with rig equipment, weather deteriorated during the day and worsened overnight with high winds in excess of 50+knots and a sea state of 3.5m to 5m. LKA took shelter close to shore.

## **Activity at Report Time**

Wait on weather and boat

# **Next Activity**

Wait on weather and boat

**ExxonMobil Use Only** Page 1 of 2 Printed on 5/03/2009

# **EAPL WellWork & Drilling Daily Operations Report**

# Daily Operations: 24 HRS to 5/03/2009 06:00

Wellbore Name

 Rig Name
 Rig Type
 Rig Service Type

Rig Name Rig Type Rig Service Type Wireline Unit Company
Primary Job Type Plan

Rig Service Type Wireline Unit Halliburton / Schlumberger

Workover PI TIT, Plug & perf

Target Measured Depth (mWorking Elev) Target Depth (TVD) (mWorking Elev)

2,352.00

AFE or Job Number Total Original AFE Amount 255,000 Total AFE Supplement Amount

Daily Cost Total Cumulative Cost Currency

23,968 78,442 AUD

 Report Start Date/Time
 Report End Date/Time
 Report Number

 4/03/2009 06:00
 5/03/2009 06:00

**Management Summary** 

Wait on weather, wind in excess of 40 knots.

**Activity at Report Time** 

**SDFN** 

**Next Activity** 

Rig Name

Continue with integrity test

# Daily Operations: 24 HRS to 5/03/2009 06:00

Wellbore Name

**Rig Type** 

BREAM B14

Company

4

1

Primary Job Type Plan

Rig Service Type

Well Servicing Workover SA Baracarb Pill

Target Measured Depth (mWorking Elev) Target Depth (TVD) (mWorking Elev)

AFE or Job Number Total Original AFE Amount 90016845 Total Original AFE Amount 15,000

Daily Cost Total Cumulative Cost Currency

4,047 4,047 AUD

Report Start Date/Time Report End Date/Time Report Number

4/03/2009 06:00 5/03/2009 06:00

Management Summary

All crews onboard BMA. Wait on weather and sea state. Unable to travel to BMB or have boat deliver equipment to same

**Activity at Report Time** 

SDFN

**Next Activity** 

Stand by on weather predicted winds in excess of 40 knots

ExxonMobil Use Only Page 2 of 2 Printed on 5/03/2009