	EAPL	WellWork & Drilling Daily	Operations Report		
Daily Operations	s: 24 HRS to 20/	11/2009 05:00			
Wellbore Name					
	Dig Ture	WEST KINGFISH W124			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors		
Primary Job Type	Flation	Plan	INabors		
Drilling and Completion			D&C		
Farget Measured De		Target Depth (TVD) (mKB)			
2,423.90		2,408.21			
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount		
609/0912.1.01		10,416,476			
Daily Cost Total		Cumulative Cost	Currency		
1,132,548		1,217,497	AUD		
Report Start Date/Time		Report End Date/Time	Report Number		
19/11/2009 05:00		20/11/2009 05:00	2		
Activity at Report Til P/U 5-1/2" BOP test a	me	well, and change out saver sub.			
	issembly.				
Next Activity	choke manifold test.				
Jonduct full BOP and	I Choke manifold test.				
Daily Operations Wellbore Name Rig Name	Rig Type	MACKEREL A22	Company		
Rig 22	Platform	Workover Rig (Conv)	Imperial Snubbing Services		
Primary Job Type	1.101.01111	Plan			
Plug and Abandonme	ent Only	P&A well in preparation for redrill			
arget Measured De	pth (mKB)	Target Depth (TVD) (mKB)			
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount		
	005600	4,385,000			
Daily Cost Total	7 545	Cumulative Cost	Currency		
	7,515	2,869,801	AUD		
Report Start Date/Til 19/11/3	me 2009 06:00	Report End Date/Time 20/11/2009 06:00	Report Number 35		
Vanagement Summ		20/11/2009 00.00			
	try and free casing sl	ip and seal assembly. No luck, Pumped LPS flui	d around Slips on A-section slips letting it soak while picking up		
	me of hole with extra D/P				
Next Activity Run BOT rattler on st	uck csg.				
Daily Operations	s: 24 HRS to 20/	11/2009 06:00			
ACUPACIE NATILE		SNAPPER A11AST1			
Rig Name	Rig Type	Rig Service Type	Company		
Primary Job Type	1	Plan	1		

	ing i ype	nig ocivice Type	oompany	
Drimony Job Type		Plan		
Primary Job Type				
Well Servicing Workover		Adjust wellhead configuration		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)		
4,790.92		1,647.71		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
609/09005		160,000		
Daily Cost Total		Cumulative Cost	Currency	
31,002		185,744	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
19/11/2009 06:00		20/11/2009 06:00	5	
Management Summ	ary	· · · ·	· · · ·	
Continue to Lubricate Continue to Lubricate		2.75" X-plug to SSSV nipple at 453m. Continue to	b Lubricate & bleed tubing. Construction remove flow line spool.	
	& bleed tubing.	2.75" X-plug to SSSV nipple at 453m. Continue to	b Lubricate & bleed tubing. Construction remove flow line spool.	
Continue to Lubricate	& bleed tubing. ne	2.75" X-plug to SSSV nipple at 453m. Continue to	b Lubricate & bleed tubing. Construction remove flow line spool.	
Continue to Lubricate Activity at Report Ti	& bleed tubing. ne	2.75" X-plug to SSSV nipple at 453m. Continue to	b Lubricate & bleed tubing. Construction remove flow line spool.	
Continue to Lubricate Activity at Report Ti Lubricating and bleed	& bleed tubing. ne ing gas from tbg		b Lubricate & bleed tubing. Construction remove flow line spool.	