## **EAPL WellWork & Drilling Daily Operations Report**

Wellbore Name		0.0014 505		
		COBIA F35		
Rig Name	Rig Type	Rig Service Type	Company	
175	Platform	Drilling Rig (Conv)	Nabors	
Primary Job Type		Plan		
Mobilization Only		Move Rig from CBA to WKF		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
-				
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
609/09010.1.01		15,405,920		
Daily Cost Total		Cumulative Cost	Currency	
255,181		4,210,790	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
<b>Report Start Date/T</b>		9/10/2009 05:00	17	

ents or environmental spills. PI SMs and JSAs held as re

CBA: Wait on weather, Unable to perform large lifts to boat due to sea state (05:00-05:00), cont' work where possible.

Remove scaffold walkways & store in baskets, continue to remove rig fire monitors & disconnect hoses from platform. Disconnect boat service lines from platform. Demob 30HP pump on overboard trough. PSN cut welds from cement unit to main deck. Load excess pump equipment into baskets for backload. Split Auger to fit into baskets, prepare 100HP pump for backload. Clear P-tanks of excess equipment & prepare for backload. Clean drains on main deck.

WKF: Remove P-tank shims, prepare L/D area for incoming equipment. Clear decks of excess production/construction equipment & backload to Kari-Ann.

RIG MOVE: 86% of general rig down activities complete, 100% of mast rig down complete, 93% of rig floor and substructure rig down complete, 5% of pipe deck rig down complete, 3% of DSM rig down complete, 66% of total rig down complete, 33% of total rig move complete.

## Activity at Report Time

Clear P-tanks of excess equipment.

## Next Activity

Cont' to R/D DSM for backload.

## Daily Operations: 24 HRS to 9/10/2009 06:00

wenbore Maine				
		SNAPPER A24A		
Rig Name	Rig Type	Rig Service Type	Company	
Rig 22	Platform	Workover Rig (Conv)	Imperial Snubbing Services	
Primary Job Type		Plan		
Workover		Reclaim conductor		
Target Measured Depth (mWorking Elev) 242.90		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
609/09016.1.01		3,241,000		
Daily Cost Total		Cumulative Cost	Currency	
115,641		2,735,927	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
8/10/2009 06:00		9/10/2009 06:00	21	
Management Summ	nary		· · · · ·	
Circulated from TD a check again.	t 297.5m mdkb, Pumped	117bbl cement job as/per procedure. Surfac	e sample not set up enough to tag after 8hrs will wait 9hrs and	
Activity at Report T	ime			
WOC and L/D exces	s equipt for load out			
Next Activity				
Circ inhib sea water	around.			