



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD
Forecast from : Fri, 23 June, 2006

Max POB next 5 days 98
Max POB on Rig 100



Fri 23-Jun-06			Sat 24-Jun-06			Sun 25-Jun-06			Mon 26-Jun-06			Tue 27-Jun-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00	R/u & test flowhead & surface lines, land & late		1:00	Flush surface lines and bullhead diesel to below		1:00		
2:00			2:00			2:00			2:00	Close & leak test SSSV & PMV.		2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00	Close & test tree valves. Flush riser and surface		4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00	R/u & test slickline lubricator		9:00			9:00		
10:00	Flow well through separator.		10:00	Run Basker-5 Subsea Tree on completion riser		10:00	Recover 4" ARH prong & plug from tubing hang		10:00	Recover 4" ARH prong & plug from tubing hang		10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00	Pre-flow meeting, RIH & open XD SSD, displac		12:00			12:00		
13:00			13:00			13:00			13:00	Rig down slickline. Unlatch & pull completion ris		13:00	Unlatch guidelines off Basker-2, move rig over	
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00	R/u & test flowhead & surface lines, land & late	
16:00	Run 2 x suspension plugs, recover completion		16:00			16:00	Close XD SSD, POOH.		16:00			16:00		
17:00			17:00			17:00	Pressure up and shear open FBIV		17:00			17:00		
18:00			18:00			18:00	Open well and flow until cleaned up		18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00	Unlatch guidelines off Basker-3, move rig over		20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00	Flow well through separator, take fluid samples		22:00	Recover Basker-2 subsea tree		22:00		
23:00			23:00			23:00			23:00			23:00	R/u & test slickline lubricator	
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
2	Upstream			Upstream			Upstream			Upstream		2	Upstream	1
4	Diamond	4		Diamond			Diamond			Diamond		7	Diamond	7
1	ESS			ESS			ESS			ESS			ESS	
1	Fugro			Fugro			Fugro			Fugro			Fugro	
1	MI			MI			MI			MI			MI	
1	Dowell	1		Dowell			Dowell			Dowell			Dowell	
	Geoservices			Geoservices			Geoservices			Geoservices			Geoservices	
	Cameron			Cameron			Cameron			Cameron			Cameron	
1	Techo Fibre			Schlumberger			Schlumberger			Schlumberger			Schlumberger	
	Sperry			Sperry			Sperry			Sperry			Sperry	
1	Weatherford	1		Weatherford			Weatherford			Weatherford	1		Weatherford	1
	DODI Marcomm	1											Techo Fibre	1
1	Tasman Centrifuge													
	ABS Survey	1												
12		8										10		10
POB at end of crew movements		98	POB at end of crew movements		98	POB at end of crew movements		98	POB at end of crew movements		98	POB at end of crew movements		98
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
						Expro gear Completion gear DODI riser								
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
Far grip recover plasma rope									Fuel Bare decked			Wrangler crew change Bare decked		
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip at Rig			Far Grip at Rig			Far Grip at Rig			Far Grip at Rig			Far Grip at Rig		
Wrangler at Rig			Far Grip at Rig			Wrangler to Melb			Wrangler at Melb			Wrangler to Rig		
Fri 23-Jun-06			Sat 24-Jun-06			Sun 25-Jun-06			Mon 26-Jun-06			Tue 27-Jun-06		