

Well : BASKER FFD

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 83
 Max POB on rig : 100
 Start Date & Time : Sat 25-Feb-06 8:00
 Forecast End Time : Tue 13-Jun-06 2:30

Start Time	Description	Target	Actual	Comments
08:00 Sat 25 Feb	Conductor and Surface casing setting operations	288.00 hrs	253.50 hrs	
21:30 Tue 07 Mar	Basker 5 12.25in hole section	432.00 hrs	622.50 hrs	
20:00 Sun 02 Apr	Basker 3 12.25in hole section	450.00 hrs	516.50 hrs	2 hrs NPT Blue pod tugger
08:30 Mon 24 Apr	MU 8-1/2" BHA, RIH, drill out shoe track and conduct FIT	18.00 hrs	19.00 hrs	
03:30 Tue 25 Apr	Drill 8-1/2" hole from 3530m to TD at 4125m (12m/hr)	50.00 hrs	59.00 hrs	
14:30 Thu 27 Apr	POH	10.00 hrs	15.00 hrs	
05:30 Fri 28 Apr	Rig up and make 3 wireline evaluation runs	48.00 hrs	46.00 hrs	
03:30 Sun 30 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed
03:30 Sun 30 Apr	Run and cement 7" liner	40.00 hrs		
19:30 Mon 01 May	Run VSP	12.00 hrs		
07:30 Tue 02 May	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs		
11:30 Tue 02 May	Release BOP. Release guide wires	2.00 hrs		Shut in production Basker 2
13:30 Tue 02 May	Position rig over Basker 4	2.00 hrs		
15:30 Tue 02 May	Install guide wires. Latch & Test BOP and riser	6.00 hrs		
21:30 Tue 02 May	Change over drilling wire	12.00 hrs		
09:30 Wed 03 May	Pick up and service break MWD stab sleeve	1.00 hrs		
10:30 Wed 03 May	L/D 8" DC'S and Jar	3.00 hrs		
13:30 Wed 03 May	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs		
23:30 Wed 03 May	Drill 12-1/4" hole fm 1112m to TOL at 2609m (25m/hr)	60.00 hrs		
11:30 Sat 06 May	Drill 12 1/4" Hole fm 2609m to TD at 4131m (10m / hr)	152.00 hrs		
19:30 Fri 12 May	Condition Hole. POOH.	12.00 hrs		
07:30 Sat 13 May	Rig up and make 3 wireline evaluation runs	50.00 hrs		
09:30 Mon 15 May	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed
09:30 Mon 15 May	Run 9 5/8" casing.	24.00 hrs		
09:30 Tue 16 May	Cement 9-5/8" casing	6.00 hrs		
15:30 Tue 16 May	Pressure test BOPs & casing on Basker-4	8.00 hrs		
23:30 Tue 16 May	Run Well Patroller to PBTD (≈ 3570m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 hrs		
05:30 Thu 18 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs		
10:30 Thu 18 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs		
22:30 Thu 18 May	Pull wear bushing, jet clean wellhead again	4.00 hrs		
02:30 Fri 19 May	Rig up tubular handling equipment	1.00 hrs		
03:30 Fri 19 May	Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	4.00 hrs		
07:30 Fri 19 May	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs		
07:30 Sat 20 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 1 x C-L)	3.00 hrs		
10:30 Sat 20 May	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs		
20:30 Sat 20 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs		
23:30 Sat 20 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs		
01:30 Sun 21 May	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs		
04:30 Sun 21 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs		