



15 Jun 2009

**DRILLING MORNING REPORT # 5**  
**Tow from Western Port to Basker A Manifold**

Well Data							
Country	Australia	M. Depth	0.00m	Cur. Hole Size	AFE Cost	\$ 16322830	
Permit	VIC/L26	TVD	0.00m	Casing OD	AFE No.	BMGOD209D20	
Drill Co.	N/A - Ocean Patriot	Progress	0.0m	Shoe TVD	Daily Cost	\$ 1583163	
Rig	Ocean Patriot	Days from spud		FIT	Cum Cost	\$ 5507958	
Wtr Dpth(MSL)		Days on well	3.83	LOT	Planned TD		
RT-ASL(MSL)		Lat	38 ° 26 ' 21.798 " S	Long	145 ° 16 ' 22.591 " E	Datum	GDA94
RT-ML		Current Op @ 0600					
		Planned Op Commence Basker B5 program.					

**Summary of Period 0000 to 2400 Hrs**  
 Rig ballasted to 23.5 m draft. Commenced picking up HWDP. ROV jumped for sub sea inspection and prepare to establish guide lines.

**Operations For Period 0000 Hrs to 2400 Hrs on 15 Jun 2009**

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
ANKR	P	ANKR	0000	0130	1.50	0.0m	Anchor handling. 00:18 hrs: Lewek Emerald passed PCC #3 back to rig. Completed cross tensioning anchors and moved rig 15m port to safe zone.
ANKR	P	ANKR	0130	0630	5.00	0.0m	Ballasted rig 01:22 hrs: Commenced ballasting rig to operational draft at 23.5 m. 05:30 hrs: Rig through critical zone. Commenced picking up HWDP and prepared to jump ROV. 06:20 hrs: ROV jumped for sub sea inspection & clean guide post to establish guide lines and HTC. 06:30 hrs: Rig at operational draft 23.5 m.

**Phase Data to 2400hrs, 15 Jun 2009**

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE(MOVE)	62.00	11 Jun 2009	14 Jun 2009	62.00	2.58	0.0m
ANCHOR / PRELAY(ANKR)	30.00	14 Jun 2009	15 Jun 2009	92.00	3.83	0.0m

**Bulk Stocks**

Name	Unit	In	Used	Adjust	Balance
Fuel	M3	0	0	0	339.9
Potable Water	M3	0	0	0	240.0
Drill Water	M3	0	0	0	178.0

**Pumps**

Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (mm)	MW (sg)	Eff (%)	SPM (SPM)	SPP (kPa)	Flow (lpm)	Depth (m)	SPM1 (SPM)	SPP1 (kPa)	Flow1 (lpm)	SPM2 (SPM)	SPP2 (kPa)	Flow2 (lpm)	SPM3 (SPM)	SPP3 (kPa)	Flow3 (lpm)
1	NATIONAL 12P - 160	152.40		97													
2	NATIONAL 12P - 160	152.40		97													
3	NATIONAL 12P - 160	152.40		97													

**Personnel On Board**

Job Title	Personnel	Company	Pax
Senior Drilling Supervisor	Ivan Parkhurst	Anzon Australia Pty Limited	1
Drilling Supervisor	Calvin McCabe	Anzon Australia Pty Limited	1
Logistics	David Kiss / Shelly Hares	Anzon Australia Pty Limited	2
HSE	Shaun Hingerty	Anzon Australia Pty Limited	1
Subsea Supervisor	Dave Henderson	AGR Asia Pacific	1
OIM	Dennis Gore	Diamond Offshore	1



## Personnel On Board

Tow Master	OMS	Anzon Australia 3rd Party	1
Mudlogging	BHI	Anzon Australia 3rd Party	1
Drilling Fluids	MI	Anzon Australia 3rd Party	1
Wellhead	Cameron	Anzon Australia 3rd Party	3
ROV	Subsea 7	Anzon Australia 3rd Party	4
Welltesting	Schlumberger	Anzon Australia 3rd Party	3
Filtration	Stottech	Anzon Australia 3rd Party	1
Cementing	Dowell	Anzon Australia 3rd Party	1
Surveying	Neptune Marine	Anzon Australia 3rd Party	2
Rig Crew	Drilling	Diamond Offshore 3rd Party	45
Other		Diamond Offshore 3rd Party	1
Catering	ESS	Diamond Offshore 3rd Party	8
<b>Total</b>			<b>78</b>

## Marine

Weather on 15 Jun 2009

Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period
8nm	10kn	270.0deg	1021.0mbar	12C°	1m	270.0deg	
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments	
0.0deg	0.0deg	0m	1m	270.0deg			
Rig Dir.	Ris. Tension	VDL	Comments				
0.9deg	0mt	1468mt					

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
<b>Lewek Emerald</b>	00:31 hrs 14-6-09		Standby	<b>Item</b>	<b>Unit</b>	<b>Quantity</b>
				Fuel	M3	617.5
				Potable Water	M3	190
				Drill Water	M3	86
				Barite	MT	
				Gel	MT	
				Cement	MT	
Brine	M3	310				
<b>Lewek Swift</b>	00:31hrs 14-6-09		Standby	<b>Item</b>	<b>Unit</b>	<b>Quantity</b>
				Fuel	M3	598
				Potable Water	M3	320
				Drill Water	M3	
				Barite	MT	
				Gel	MT	
				Cement	MT	
Brine	M3	357.8				