



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD
Forecast from : Mon, 06 March, 2006

Max POB next 5 days 82
Max POB on Rig 100



Mon 06-Mar-06			Tue 07-Mar-06			Wed 08-Mar-06			Thu 09-Mar-06			Fri 10-Mar-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00	Position rig over Basker 5		2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00	M/U 17 1/2" BHA and drill shoe track		4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00			7:00			7:00		
8:00	Run 13 3/8" casing and cement same		8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00	M/U 12 1/4" BHA and drill out casing. Perform I	
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00	Drill 17 1/2" Hole		12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00	Run BOP and riser		18:00		
19:00			19:00			19:00			19:00			19:00	Drill 12 1/4" Hole	
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford Trident		1	Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford MO 47 Trident	1		Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford MO 47 Trident			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford MO 47 Trident			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford	
			1		1									
POB at end of crew movements	82		POB at end of crew movements	82		POB at end of crew movements	82		POB at end of crew movements	82		POB at end of crew movements	82	
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
			Spare PGB Excess Tubulars									CIW tools		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
			HTB cement 7" Liner, Brine, 1000bbls Fuel									7" x 29# csg Schlim E-log tools Liner linger & R-tool Completion Equip Brine 900 bbl 3-1/2" DP-HWDP		
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip dep for Melb Wrangler at Rig			Far Grip Melb, CREW CHANGE, Load Wrangler at Rig			Far Grip to Rig Wrangler at Rig			Far Grip at Rig Wrangler to Melb			Far Grip at Rig Wrangler in Melb Load		
Mon 06-Mar-06			Tue 07-Mar-06			Wed 08-Mar-06			Thu 09-Mar-06			Fri 10-Mar-06		