



30 Aug 2009

DRILLING MORNING REPORT # 41
Basker 7

Well Data							
Country	Australia	M. Depth	3921.00m	Cur. Hole Size	216mm	AFE Cost	\$ 62560540
Permit	VIC/L26	TVD	3311.87m	Casing OD	244mm	AFE No.	BMGOD209D23
Drill Co.	Diamond Offshore	Progress	0.0m	Shoe TVD	2469.28m	Daily Cost	\$ 897557
Rig	Ocean Patriot	Days from spud	39.13	FIT	1.56sg	Cum Cost	\$ 44629874
Wtr Dpth(MSL)	154.20m	Days on well	39.50	LOT		Planned TD	
RT-ASL(MSL)	21.50m	Lat	38 ° 17 ' 58.779 " S	Long	148 ° 42 ' 22.313 " E	Datum	GDA94
RT-ML	175.70m	Current Op @ 0600 Waiting on weather window to pull anchors.					
		Planned Op Wait on weather window to pull anchors. Pull anchors. Move 1 km off location.					

Summary of Period 0000 to 2400 Hrs
Waited on weather window to pull anchors.

Operations For Period 0000 Hrs to 2400 Hrs on 30 Aug 2009							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
ANKR	TP	ANKR	0000	0600	6.00	3921.0m	Waited on weather window to pull anchors. 03:00 hrs: Wind-60 kts, Seas-2.0m, Swell-5.0m, Pitch-1.0°, Roll-1.0°, Heave-1.5m 06:00 hrs: Wind-45 kts, Seas-2.0m, Swell-5.0m, Pitch-1.0°, Roll-1.0°, Heave-1.5m Rig ballast up from 23.5 m draft to 20 m draft in preparation for pulling anchors. 09:00 hrs: Wind-55 kts, Seas-2.0m, Swell-5.0m, Pitch-1.5°, Roll-1.5°, Heave-1.5m 12:00 hrs: Wind-50 kts, Seas-2.0m, Swell-5.0m, Pitch-1.5°, Roll-1.5°, Heave-1.5m 15:00 hrs: Wind-50 kts, Seas-2.0m, Swell-5.0m, Pitch-1.5°, Roll-1.5°, Heave-1.5m 18:00 hrs: Wind-50 kts, Seas-2.0m, Swell-5.0m, Pitch-1.5°, Roll-1.5°, Heave-1.5m 21:00 hrs: Wind-40 kts, Seas-2.0m, Swell-5.0m, Pitch-1.5°, Roll-1.5°, Heave-1.5m 24:00 hrs: Wind-40 kts, Seas-1.5m, Swell-5.0m, Pitch-1.0°, Roll-1.0°, Heave-1.0m Concurrent operations: Rig performed schedule maintenance.

Operations For Period 0000 Hrs to 0600 Hrs on 31 Aug 2009							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
ANKR	TP	ANKR	0000	0600	6.00	3921.0m	Waited on weather window to pull anchors. 03:00 hrs: Wind-35 kts, Seas-1.0m, Swell-3.0m, Pitch-0.8°, Roll-1.0°, Heave-1.0m 06:00 hrs: Wind-28 kts, Seas-0.7m, Swell-3.0m, Pitch-0.7°, Roll-0.9°, Heave-1.0m Concurrent operations: Rig performed schedule maintenance.

Phase Data to 2400hrs, 30 Aug 2009							
Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth	
RIG MOVE(MOVE)	1.50	21 Jul 2009	21 Jul 2009	1.50	.06	0.0m	
CONDUCTOR(COND)	28.50	21 Jul 2009	22 Jul 2009	30.00	1.25	210.7m	
SURFACE SECTION(SURF)	81.00	23 Jul 2009	26 Jul 2009	111.00	4.62	1061.7m	
INTERMEDIATE SECTION 1(INT1)	118.00	26 Jul 2009	31 Jul 2009	229.00	9.54	2918.0m	
PRODUCTION SECTION(PROD)	710.00	31 Jul 2009	29 Aug 2009	939.00	39.12	3921.0m	
ANCHOR / PRELAY(ANKR)	7.50	29 Aug 2009	30 Aug 2009	946.50	39.44	3921.0m	

WBM Data		Cost Today \$ 0			
Mud Type:	API FL:	Cl:	Solids(%vol):	Viscosity	
Sample-From:	Filter-Cake:	K+C*1000:	H2O:	PV	
Time:	HTHP-FL:	Hard/Ca:	Oil(%):	YP	
Weight:	HTHP-cake:	MBT:	Sand:	Gels 10s	
Temp:		PM:	pH:	Gels 10m	
		PF:	PHPA:	Fann 003	
Comment	Total cost:			Fann 006	
	\$ 600,681.07			Fann 100	
				Fann 200	
				Fann 300	
				Fann 600	



Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
Barite	mt	0	0	0	63.0	
Gel	MT	0	0	0	51.0	
Cement	MT	0	0	0	103.0	
35% Silica Blend Cement	MT	0	0	0	0.0	
Fuel	M3	0	10.8	0	481.6	
Potable Water	M3	28	26	0	390.0	
Drill Water	M3	5	2	0	463.0	

Pumps																	
Pump Data - Last 24 Hrs									Slow Pump Data								
No.	Type	Liner (mm)	MW (sg)	Eff (%)	SPM (SPM)	SPP (kPa)	Flow (lpm)	Depth (m)	SPM1 (SPM)	SPP1 (kPa)	Flow1 (lpm)	SPM2 (SPM)	SPP2 (kPa)	Flow2 (lpm)	SPM3 (SPM)	SPP3 (kPa)	Flow3 (lpm)
1	NATIONAL 12P - 160	152.40	1.08	97													
2	NATIONAL 12P - 160	152.40	1.08	97													
3	NATIONAL 12P - 160	152.40	1.08	97													

Personnel On Board			
Job Title	Personnel	Company	Pax
Senior Drilling Supervisor	Ivan Parkhurst	Anzon Australia Pty Limited	1
Drilling Supervisor	Philip Burr	Anzon Australia Pty Limited	1
Logistics Coordinator	Shelly Hares	Anzon Australia Pty Limited	1
HSE	Gordon Drew	Anzon Australia Pty Limited	1
OIM	Rod Dotson	Diamond Offshore	1
ROV	Subsea 7	Anzon Australia 3rd Party	3
Cementing	Schlumberger	Anzon Australia 3rd Party	1
Rig Crew	Drilling	Diamond Offshore 3rd Party	45
Other		Diamond Offshore 3rd Party	5
Catering	ESS	Diamond Offshore 3rd Party	8
Casing Hands	BJ Tubulars	Anzon Australia 3rd Party	1
Completions Supervisors	AWT	Anzon Australia 3rd Party	1
Subsea Completion	Cameron	Anzon Australia 3rd Party	4
Subsea Supervisors	AGR	Anzon Australia 3rd Party	4
Surveyor	Neptune	Anzon Australia 3rd Party	1
Electricians	Megawatts	Diamond Offshore 3rd Party	4
Safety Trainer	Check 6	Diamond Offshore 3rd Party	2
Rig mover	OMS	Anzon Australia 3rd Party	1
Total			85

HSE Summary				
Events	Date of last	Days Since	Descr.	Remarks
LTI		187		
Abandon Drill	30 Aug 2009	0 Days		Full muster at 10:50 hrs
Fire Drill	30 Aug 2009	0 Days		Simulated in cement room. Full muster at 10:36 hrs
First Aid Case	22 Aug 2009	8 Days		Top drive service loop hose dropped to floor knocking down third party person standing at rotary table. IP was checked by medic. No major injuries apparent.
JSA	30 Aug 2009	0 Days		Drill crew - 1 Trip - 1 Pump room - 4 Crane crew - 11 Mechanic - 2 Electrician - 0 Welder - 4 Sub Sea - 2 Marine - 0 3rd Party - 0
Lost Time Incident	15 Jun 2009	76 Days	187 days	LTI = 187 days since start of rig assignment on 25 Feb



HSE Summary				
Events	Date of last	Days Since	Descr.	Remarks
Permit To Work	30 Aug 2009	0 Days		2009.
Pre-Tour Meetings	30 Aug 2009	0 Days		Hot - 14 Cold - 9
STOP Card	30 Aug 2009	0 Days		0545 hrs 1145 hrs 1745 hrs 2345 hrs
Weekly Safety Meeting	30 Aug 2009	0 Days		Safe - 45 Unsafe - 16
				13:00 hrs 19:00 hrs 00:30 hrs

Rig Data				
Company Name	Rig Name	Max Deck Load	VDL @ Midnight	Rig Heading
Diamond Offshore	Ocean Patriot	mt	1620mt	249.0deg

Shakers, Volumes and Losses Data				Engineer :			
Equip.	Descr.	Mesh Size	Available	0.00m ³	Losses	0.00m ³	Comments
Shaker 1	BEM 650	40/170/170	Active		Downhole		
Shaker 2	BEM 650	40/100/120	Mixing		Surf+ Equip	0.00m ³	
Shaker 3	BEM 650	40/100/120	Hole		Dumped		
Shaker 4	BEM 650	40/100/120	Slug		De-Gasser		
			Reserve		De-Sander		
			Kill		De-Silter		
					Centrifuge		

Marine									
Weather on 30 Aug 2009							Rig Support		
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (mt)
6nm	50kn	293.0deg	1012.0mbar	10C°	2m	293.0deg	3s	1	125.0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments		2	120.0
1.0deg	1.0deg	1m	4m	248.0deg	11s			3	118.0
Rig Dir.	Ris. Tension	VDL	Comments					4	116.0
249.0deg		1620mt						5	114.0
								6	114.0
								7	116.0
								8	116.0

Helicopter Movement				
Flight #	Helicopter Type	Arr/Dep. Time	Pax In/Out	Comment
XEC	S61N	09:31 / 09:45	0 / 10	

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
				Item	Unit	Quantity
Lewek Emerald	02:00 hrs 28-08-09		On location at rig.	Fuel	M3	295.5
				Potable Water	M3	210
				Drill Water	M3	365
				Barite	MT	75
				Gel	MT	43
				Cement	MT	87
				Brine	M3	73.45
Lewek Swift	05:15 hrs 29-08-09		On location at rig.	Fuel	M3	343
				Potable Water	M3	474
				Drill Water	M3	335
				Barite	MT	
				Gel	MT	25
				Cement	MT	0
				Brine	M3	248.68



				Item	Unit	Quantity
				35% Silica Blend Cement	MT	0
Protector	19:00 hrs, 25-08-09		Protector on stand by at rig.	Item	Unit	Quantity
				Diesel	M3	232
				Potable Water	M3	356
				Drill Water	M3	76