

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 21/02/2007 06:00

| | | | |
|--|------------------------|---|------------------------------------|
| Well Name Bream A11 | | | |
| Rig Name Rig 22 | | Company Imperial Snubbing Services | |
| Job Subcategory | | Plan Plug & Abandon well | |
| Report Start Date/Time 20/02/2007 06:00 | | Report End Date/Time 21/02/2007 06:00 | Report Number 2 |
| AFE or Job Number 40000467 | Currency AUD | Total Original AFE Amount 1,324,000 | Total AFE Supplement Amount |
| Days Ahead/Behind | | Daily Cost Total 76,434 | Cumulative Cost 101,204 |
| Management Summary Remove the pipe deck panels. Organize deck space and equipment for re-configuration. Position machinery decks on the east side and spot equipment back onto machinery deck. | | | |
| Activity at Report Time Reinstate equipment on machinery deck. | | | |
| Next Activity Reinstate pipe deck panels and skid over well center | | | |

Daily Operations: 24 HRS to 21/02/2007 06:00

| | | | |
|---|------------------------|---|------------------------------------|
| Well Name Bream B10 | | | |
| Rig Name Wireline | | Company Halliburton / Schlumberger | |
| Job Subcategory | | Plan Replace Xmas tree | |
| Report Start Date/Time 20/02/2007 06:00 | | Report End Date/Time 21/02/2007 06:00 | Report Number 2 |
| AFE or Job Number 46000482 | Currency AUD | Total Original AFE Amount 200,000 | Total AFE Supplement Amount |
| Days Ahead/Behind | | Daily Cost Total 14,417 | Cumulative Cost 14,417 |
| Management Summary Crews arrive on BMA, check competencies organise crews as required | | | |
| Activity at Report Time SDFN | | | |
| Next Activity Unload equipment onto BMB | | | |