

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 31/01/2007 06:00

Well Name Bream A24A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan Add perforations & set MPBT.	
Report Start Date/Time 30/01/2007 06:00		Report End Date/Time 31/01/2007 06:00	Report Number 3
AFE or Job Number L0503H002	Currency AUD	Total Original AFE Amount 475,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 82,819	Cumulative Cost 239,776
Management Summary Schlumberger RIH and perforate well between 2136.2m and 2138.3m, set MPBT at 2140m, run bailer and dump water and cement on MPBT. Lay out bailer and tool string, stand back Schlumberger lubricator in derrick.			
Activity at Report Time Rigging down Schlumberger wireline.			
Next Activity Rig up HES slickline and reconfiger GLVs.			

Daily Operations: 24 HRS to 31/01/2007 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Control line diagnostics/plug & secure	
Report Start Date/Time 30/01/2007 06:00		Report End Date/Time 31/01/2007 06:00	Report Number 37
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 13,647	Cumulative Cost 388,201
Management Summary Latched and jarred on plug at 1321 mts and moved plug to 1306 mts w/line. Cont to jar appears as if plug come free. Lost weight at 100 mts while Pooh. Rih to pull plug , unable to latch. Rih LIB wire across top of plug. Run spear. No wire to surface .Run LIB again shows two strands wire			
Activity at Report Time SDFN			
Next Activity Continue with operations			