

**CRC-1**

<b>Date :</b>	20 Feb 2007	<b>Well Site Manager :</b>	Kevin Murphy	<b>Rig Manager :</b>	Agus Nugroho
<b>Report Number</b>	6	<b>Drilling Supervisor :</b>	Kevin Murphy / Brian Assels	<b>Drilling Company :</b>	Century Drilling Ltd
<b>Easting</b>	657913	<b>Northing</b>	5733761	<b>Geologist :</b>	Dave Horner

**Well Details**

Country:	Australia	Current Hole Size:	6.75in	Casing O.D.:	7.625in	Planned TD:	2250.0m
Field:	Otway (Naylor)	Measured Depth:	745.0m	Casing MD:	512.0m	Last BOP Test:	-
Rig:	CDL Rig 11	True Vertical Depth:	745.0m	Casing TVD:	512.0m	FIT/LOT:	/ 13.30ppg
RT - AMSL:	50.00m	24 Hr Progress:	229.0m	TOL MD:		Last LTI:	04 Jan 2006
RT - GL:	5.20m	Days From Spud:	5.54	Liner MD:		LTI Free Days:	272
Datum:	GDA 94	Days On Well:	18.54	Liner TVD:			

Current Ops @ 0600: Drill 6-3/4" hole at 837m.  
 Planned Operations: Drill 6-3/4" hole to core point. Circ, wiper trip, POH to core.

**Summary of Period 0000 to 2400 Hrs**

P/test casing prior to ELOT. Drill shoe track, drill 6-3/4" hole to 522m. Conduct ELOT. Rig Repair - adjust jackshaft/v-drive. Drill 6-3/4" hole 522 - 745m

**HSE Summary**

Event (# Of)	Date of last	Days Since	Short Description
Alcohol & drug screening ( 2 )	20 Feb 2007	0 Days	Personnel blow into alcoholizer
Pre-Job Meetings ( 1 )	20 Feb 2007	0 Days	Hold PJSM prior to ELOT.
Pre-Tour Meetings ( 2 )	20 Feb 2007	0 Days	Drill out shoe track & General Housekeeping

**Operations For Period 0000 Hrs to 2400 Hrs on 20 Feb 2007**

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
SH	P	BOP	0000	0030	0.50	516.0m	Flush to poor boy degasser to prove pipe work and choke.
SH	P	OTH	0030	0100	0.50	516.0m	Adjust mast to center over hole.
SH	P	PT	0100	0200	1.00	516.0m	Hold PSJM with Schlumberger and rig crew. P/test treating line tie in at annulus. Top up DP and SI rams. Pressure test casing recording 0.7 bbls water pumped to max of 2531 psi @ 0.5 bpm. Monitor pressure for 15 min. Note: Mud logger pressure 7 psi lower than Schlumberger pressure. Bleed off, open rams.
PH1	P	DFS	0200	0530	3.50	516.0m	Drill out shoe track.
PH1	P	DA	0530	0600	0.50	522.0m	Drill 6-3/4" hole f/ 516m to 522m.
PH1	P	CMD	0600	0630	0.50	522.0m	Circ to condition hole and mud.
PH1	P	FIT	0630	0900	2.50	522.0m	RU hardline and conduct Extended LOT. (13.3 ppg EMW). RD Schlumberger.
PH1	P	RR	0900	1030	1.50	522.0m	Rig Repair - adjust jackshaft & V-drive.
PH1	P	DA	1030	2400	13.50	522.0m	Drill 6-3/4" hole f/ 522m to 745m.

**Operations For Period 0000 Hrs to 0600 Hrs on 21 Feb 2007**

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PH1	P	DA	0000	0600	6.00	837.0m	Drill 6-3/4" hole 745m to 837m.

WBM Data							
Daily Chemical Costs: \$ 4122				Cost To Date: \$ 14637		Engineer : Peter N ARONETZ	
Mud Type:	Water Based	Flowline Temp:	33.6C°	Cl:	10000mg/l	Low Gravity Solids:	1.5
Description:	KCl / PHPA / POLYMER	Nitrates:	0mg/l	Hard/Ca:	160mg/l	High Gravity Solids:	0
Sample From:	Past Shale Shakers	Sulphites:	0mg/l	MBT:	2.5	Solids (corrected):	1.5
Time:	22:20	API FL:	15.0cm³/30min	PM:	0.26	H2O:	98.5%
Weight:	8.65ppg	API Cake:	1/32nd"	PF:	0.18	Oil:	0.0%
ECD TD:	8.94ppg	PV	8cp	MF:	0.65	Sand:	1 %
ECD Shoe:		YP	11lb/100ft²	pH:	9.5	Barite:	0
Viscosity	46sec/qt			PHPA Added:	0.5ppb	CaCO3 Added:	0.0ppb
KCl Equiv:	2.1%						

**Comment:** FIT carried out w/- remaining Bentonite spud mud (9.1 ppg). At completion of test, displace to newly mixed KCl/PHPA/POLYMER fluid. Despite extensive shearing of PHPA, run-off over shakers. Cause being penetrated sand with widely varying grainsize, which plugs screens. De-sander and de-silter full on-line, underflow up to 13.8ppg. Prepare 375bbbls new volume; commence recycling fluid from sump.

Start FLUORESCINE additions.  
Final mesured F/C concentration as measured with HACH Spectrometer.

Shakers, Volumes and Losses Data							
Available	539bbl	Losses	200bbl	Equip.	Descr.	Mesh Size	Hours
Active	446bbl	Downhole	0bbl	1	Lin. Motion SHAKER	3 x 84	24
Hole	93bbl	Shakers & Equip.	75bbl	2	Lin. Motion SHAKER	3 x 84	24
Slug		Dumped	75bbl	3	De-Sander	2 x 8" Cones	12
Reserve	0bbl	Centrifuges		4	De-Silter	12 x 4" Cones	12
		Desander	27bbl				
		De-Silter	23bbl				
Built	375bbl						

**Comment:** At completion of Leak-off test, displace to newly mixed KCl/PHPA/POLYMER fluid. Despite extensive shearing of PHPA, run-off over shakers. Cause being penetrated sand with widely varying grainsize, which plugs screens. De-sander and de-silter full on-line, underflow up to 13.8ppg. Prepare 375bbbls new volume; commence recycling fluid from sump.

Bit Data								
Bit # 2								
Size ("):	6.750	IADC#		Nozzles	Drilled over last 24 hrs	Calculated over Bit Run		
Mfr:	Stealth Tools	WOB(avg)	4.0klb	5 x 12(/32nd")	Progress	229.0m	Cum. Progress	229.0m
Type:	PDC	RPM(avg)	110		On Bottom Hrs	8.60	Cum. On Btm Hrs	8.60
Serial No.:	6972	RPM (DH)(avg)	110		IADC Drill Hrs	14.00	Cum IADC Drill Hrs	14.00
Bit Model	M56S	F.Rate	250.0gpm		Total Revs	38990	Cum Total Revs	38990
Depth In	516.0m	SPP	450.0psi		OB-ROP(avg)	26.63m/hr	Cum. OB-ROP(avg)	26.63m/hr
Depth Out		TFA	0.552	HSI 36438464098.74				

BHA Data							
BHA # 2							
Weight(Wet)	25.0klb	Length	4.7m	Torque(max)	5000.0ft-lbs	D.C. (1) Ann Velocity	266fpm
Wt Below Jar(Wet)	20.0klb	String	62.0klb	Torque(Off.Btm)	1000.0ft-lbs	D.C. (2) Ann Velocity	0fpm
		Pick-Up	64.0klb	Torque(On.Btm)	5000.0ft-lbs	H.W.D.P. Ann Velocity	184fpm
		Slack-Off	62.0klb	Jar Hours	14	D.P. Ann Velocity	184fpm
BHA Run Description	Packed.						

Equipment	Length	OD	ID	Serial #	Hours	Comment
Bit	1 x 0.26m	6.75in		6972	14	
Near Bit Stab	1 x 1.51m	6.75in	2.43in	5475-1	14	
Pony DC	1 x 2.90m	4.75in	2.25in	502-A32	14	
String Stabiliser	x					
Total Length:	4.67m					

Survey								
MD (m)	Incl. (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/30m)	N/S (m)	E/W (m)	Tool Type
131.00	0.25							Single shot
312.00	0.50							Single shot
506.00	1.00							Single shot

Summary	
Company	Pax On
Upstream Petroleum	4
Century Drilling Ltd	26
Schlumberger Oilfield Australia Pty Ltd	2
BHI	2
Corpro Systems Ltd	1
RMN Drilling Fluids	1
Total on Rig	36

Pumps													
Pump Data - Last 24 Hrs								Slow Pump Data					
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	Ck. Line (psi)	SPM		SPP (psi)	Flow (gpm)
1	GD PZ-7	5.50	8.80	97	120	450.00	250.00	714.0		1.	80	100.00	
										2.	100	280.00	
2	GD PZ-7	5.50	8.80	97	0			714.0		1.	80	100.00	
										2.	100	280.00	
3	GD PZ-7	5.51		97	0					1.			
										2.			