

5 DAY TECHNICAL LIMIT FORECAST



BASKER-MANTA PROJECT

Well : Culverin-1
Forecast from : Wed, 09 November, 2005

Max POB next 5 days **152**
Max POB on Rig 100



Wed 09-Nov-05			Thu 10-Nov-05			Fri 11-Nov-05			Sat 12-Nov-05			Sun 13-Nov-05		
0:00	Drill 445 mm (17½") hole to ±1500mRT.		0:00			0:00	Run and test BOP		0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00	Run and cement 340m (13½") casing at 1500m		13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00	Drill 311mm (12¼") hole to 3000mRT.	
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00	Make-up 311mm (12¼") BHA. Drill out casing.		20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
			1	TBA - Sperry LWD										
			2	TBA - Sperry DD / Mtr Hand										
			3											
POB at end of crew movements		149	POB at end of crew movements		152	POB at end of crew movements		152	POB at end of crew movements		152	POB at end of crew movements		152
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
Riser Brine for 12-1/4"			Riser											
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Wrangler at Rig Far Grip load riser Bring forward FG crew cge?			Wrangler at Rig Far Grip at Rig											
Wed 09-Nov-05			Thu 10-Nov-05			Fri 11-Nov-05			Sat 12-Nov-05			Sun 13-Nov-05		