

Well : Culverin-1

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 85
 Max POB on rig : 100
 Start Date & Time : Sun 11-Dec-05 5:45
 Forecast End Time : Sat 14-Jan-06 0:15

Start Time	Description	Target	Actual	Comments
05:45 Sun 11 Dec	Leave Eden.	52.50 hrs		
10:15 Tue 13 Dec	Set #4 anchor. Pull and Reset.	20.00 hrs		
06:15 Wed 14 Dec	Run and set # 8.	14.00 hrs		
20:15 Wed 14 Dec	Position rig on location. Run remaining anchors.	40.00 hrs		
12:15 Fri 16 Dec	Prepare to spud. Make up 914mm (36") BHA. P/u drill pipe.	24.00 hrs		Wrangler to Melb. Fuel.
12:15 Sat 17 Dec	Drill 914 mm (36") hole to ±650mRT.	12.00 hrs		
00:15 Sun 18 Dec	Run and cement 762mm (30") conductor at 650mRT with PGB	12.00 hrs		
12:15 Sun 18 Dec	Make up 445 mm (17½") BHA, RIH, drill out shoe track.	7.00 hrs		
19:15 Sun 18 Dec	Drill 445 mm (17½") hole to ±1500mRT.	34.00 hrs		Wrangler at rig.
05:15 Tue 20 Dec	Run and cement 340m (13¾") casing at 1500mRT with the HP housing	36.00 hrs		Far Grip to Melbourne..
17:15 Wed 21 Dec	Run and test BOP	43.00 hrs		
12:15 Fri 23 Dec	Make-up 311mm (12¼") BHA. Drill out casing. Perform LOT.	19.00 hrs		
07:15 Sat 24 Dec	Drill 311mm (12¼") hole to 3000mRT.	71.00 hrs		
06:15 Tue 27 Dec	Drill 311mm (12¼") hole to 3612mRT.	200.00 hrs		
14:15 Wed 04 Jan	Run wireline logs.	48.00 hrs		
14:15 Fri 06 Jan	Run downhole abandonment plugs.	51.00 hrs		
17:15 Sun 08 Jan	Recover BOPs.	31.00 hrs		
00:15 Tue 10 Jan	Complete abandonment.	12.00 hrs		
12:15 Tue 10 Jan	Retrieve anchors. Move off.	84.00 hrs		
00:15 Sat 14 Jan	Release rig			

