



5 DAY TECHNICAL LIMIT FORECAST

Well : Culverin-1  
Forecast from : Fri, 06 January, 2006

Max POB next 5 days **88**  
Max POB on Rig 100



Fri 06-Jan-06			Sat 07-Jan-06			Sun 08-Jan-06			Mon 09-Jan-06			Tue 10-Jan-06		
0:00			0:00			0:00			0:00			0:00		
1:00	Drill 311mm (12¼") hole to 3750mRT.		1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00	Complete abandonment. - cut & retrieve PGB &	
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00	Set plug across shoe		6:00			6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00	WOC Layout DP RIH & Tag plug		8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00	POOH. Layout DP		12:00			12:00	Retrieve anchors.	
13:00	Drill 311mm (12¼") hole to 3900mRT.		13:00			13:00			13:00			13:00		
14:00	Circulate hole. POOH		14:00			14:00			14:00			14:00		
15:00			15:00	RIH w/- DP		15:00			15:00			15:00		
16:00			16:00			16:00	Set surface plug		16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00	POOH. Layout excess DP. Layout BHA		18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00	Set P&A plugs across Reservoir. WOC. Layout D		20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00	Recover BOPs.		22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>
2	Upstream			Upstream			Upstream			Upstream		8	Upstream	
3	Diamond			Diamond			Diamond			Diamond			Diamond	7
	ESS	4		ESS			ESS			ESS			ESS	
	Fugro - ROV			Fugro - ROV	3		Fugro - ROV	2		Fugro - Survey			Fugro - Survey	
	MI			MI			MI			MI	1		MI	1
	Dowell			Dowell			Dowell			Dowell			Dowell	
	Geoservices			Geoservices			Geoservices	4		Geoservices			Geoservices	
7	Cameron			Cameron	1		Cameron			Cameron			Cameron	
	Schlumberger			Schlumberger			Schlumberger			Schlumberger	7		Schlumberger	
	Sperry			Sperry			Sperry	4		Sperry			Sperry	
	Weatherford			Smith P&A	1		Smith P&A			MO 47	3		Smith P&A	
	Smith P&A			MO 47			MO 47	2		Trident Offshore - anchor			MO 47	
	Nexus - Geos			Trident Offshore - anchor			Nexus			Nexus - geos	2		Trident Offshore - anchor	
				Nexus							1		Nexus - SDS	1
<b>12</b>		<b>4</b>				<b>5</b>		<b>8</b>	<b>7</b>		<b>9</b>	<b>10</b>		<b>9</b>
POB at end of crew movements		<b>88</b>	POB at end of crew movements		<b>88</b>	POB at end of crew movements		<b>85</b>	POB at end of crew movements		<b>83</b>	POB at end of crew movements		<b>84</b>
<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>		
<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>		
			Spud gear Gel											
<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>		
Wrangler @ Melb Load Far Grip@ Rig			Wrangler sail to rig Far Grip@ Rig			Wrangler @ Melbourne Far Grip@ Rig			Wrangler sail to rig Far Grip@ Rig			Wrangler @ rig Far Grip@ Rig		
<b>Fri 06-Jan-06</b>			<b>Sat 07-Jan-06</b>			<b>Sun 08-Jan-06</b>			<b>Mon 09-Jan-06</b>			<b>Tue 10-Jan-06</b>		