

# Well : Culverin-1

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup.

Starting POB : 85  
 Max POB on rig : 100  
 Start Date & Time : Sat 5-Nov-05 18:00  
 Forecast End Time : Fri 13-Jan-06 1:30

| Start Time       | Description   | Target    | Actual     | Comments                          | Done ? |
|------------------|---|-----------|------------|-----------------------------------|--------|
| 18:00 Sat 05 Nov | Tow rig to Culverin-1 from Furseal                                      | 0.00 hrs  | 9.00 hrs   |                                   | ☺      |
| 03:00 Sun 06 Nov | Run anchor #4. Payout on anchor #8, when anchor winch #4 failed         | 0.00 hrs  | 14.00 hrs  |                                   | ☺      |
| 17:00 Sun 06 Nov | Tow rig to Eden for rig repair and inspection.                          | 0.00 hrs  | 852.25 hrs |                                   | ☺      |
| 05:15 Mon 12 Dec | Leave Eden. Tow to Culverin-1 location.                                 | 30.00 hrs | 26.75 hrs  |                                   | ☺      |
| 08:00 Tue 13 Dec | Position rig on location. Run #4 anchor. Run #8 anchor.                 | 48.00 hrs | 20.50 hrs  |                                   | ☺      |
| 04:30 Wed 14 Dec | Run remaining anchors and test  | 44.00 hrs | 28.50 hrs  |                                   | ☺      |
| 09:00 Thu 15 Dec | Prepare to spud. Make up 914mm (36") BHA. P/u drill pipe.               | 29.00 hrs | 28.50 hrs  | Wrangler to Melb. Fuel.           | ☺      |
| 13:30 Fri 16 Dec | Drill 914 mm (36") hole to ±650mRT.                                     | 4.00 hrs  | 5.00 hrs   |                                   | ☺      |
| 18:30 Fri 16 Dec | Run and cement 762mm (30") conductor at 650mRT with PGB                 | 11.50 hrs | 11.00 hrs  |                                   | ☺      |
| 05:30 Sat 17 Dec | Hold 30". WOC. POOH w/ CART.  | 4.00 hrs  | 5.50 hrs   |                                   | ☺      |
| 11:00 Sat 17 Dec | M/u 18-3/4" mg tool. P/u drill pipe. L/o BHA.                           | 9.00 hrs  | 12.50 hrs  |                                   | ☺      |
| 23:30 Sat 17 Dec | Make up 445 mm (17½") BHA, RIH, drill out shoe track.                   | 18.00 hrs | 15.00 hrs  |                                   | ☺      |
| 14:30 Sun 18 Dec | Drill 445 mm (17½") hole to ±1500mRT.                                   | 40.00 hrs | 48.50 hrs  |                                   | ☺      |
| 15:00 Tue 20 Dec | Run, cmt 340m (13%) casing at 1511mRT. Recover RT.                      | 18.00 hrs | 20.00 hrs  | Grip loading DP, food, fuel, mud. | ☺      |
| 11:00 Wed 21 Dec | Run and test BOP.   | 43.00 hrs | 52.50 hrs  |                                   | ☺      |
| 15:30 Fri 23 Dec | Slip & cut drill line.  | 0.00 hrs  | 2.50 hrs   |                                   | ☺      |
| 18:00 Fri 23 Dec | L/o 17-1/2" BHA. P/up 12¼" BHA. P/up DP. Drill out casing. Perform LOT. | 19.00 hrs | 27.00 hrs  |                                   | ☺      |
| 21:00 Sat 24 Dec | Drill 311mm hole to 2508m (Gippsland)                                   | 58.00 hrs | 46.50 hrs  |                                   | ☺      |
| 19:30 Mon 26 Dec | Drill 311mm (12¼") hole to 2824m (Lakes Entrance Fm).                   | 20.00 hrs | 15.50 hrs  |                                   | ☺      |
| 11:00 Tue 27 Dec | Drill 311mm (12¼") hole to 3115mRT.                                     | 29.00 hrs | 13.00 hrs  |                                   | ☺      |
| 00:00 Wed 28 Dec | Drill 311mm (12¼") hole to 3226mRT.                                     | 11.00 hrs | 10.50 hrs  |                                   | ☺      |
| 10:30 Wed 28 Dec | WOW due to Flex Jt angle. Circ Btms up. POOH to shoe.                   | 0.00 hrs  | 1.50 hrs   |                                   | ☺      |
| 12:00 Wed 28 Dec | Drill 311mm (12¼") hole to 3277mRT.                                     | 10.00 hrs | 18.00 hrs  |                                   | ☺      |
| 06:00 Thu 29 Dec | Drill 311mm (12¼") hole to 3402mRT.                                     | 15.00 hrs | 26.50 hrs  |                                   | ☺      |
| 08:30 Fri 30 Dec | POOH. Down load FEWD.M/up new bit. RIH. Ream/Log 3300-3350m.RIH         | 24.00 hrs | 28.00 hrs  |                                   | ☺      |
| 12:30 Sat 31 Dec | Drill 311mm (12¼") hole to 3571mRT.                                     | 33.00 hrs | 30.00 hrs  |                                   | ☺      |
| 18:30 Sun 01 Jan | POOH looking for wash out. Change BHA. RIH. LWD failed.                 | 24.00 hrs | 27.50 hrs  |                                   | ☺      |
| 22:00 Mon 02 Jan | POOH. Make up new LWD. RIH. WOW.  | 34.00 hrs | 36.00 hrs  |                                   | ☺      |
| 10:00 Wed 04 Jan | Drill 311mm (12¼") hole to 3644mRT.                                     | 8.00 hrs  | 20.00 hrs  |                                   | ☺      |
| 06:00 Thu 05 Jan | Drill 311mm (12¼") hole to 3697mRT.                                     | 0.00 hrs  | 29.00 hrs  |                                   | ☺      |
| 11:00 Fri 06 Jan | Drill 311mm (12¼") hole to 3758 mRT.                                    | 13.00 hrs | 13.00 hrs  |                                   | ☺      |
| 00:00 Sat 07 Jan | Circ hole. POH. FEWD Log 3575 to 3630m POH                              | 12.00 hrs | 19.00 hrs  |                                   | ☺      |
| 19:00 Sat 07 Jan | Rig up & run wireline logs. PEX & VSP                                   | 24.00 hrs | 24.50 hrs  |                                   | ☺      |
| 19:30 Sun 08 Jan | RIH w/- DP. Circulate hole  | 7.00 hrs  | 10.00 hrs  |                                   | ☺      |
| 05:30 Mon 09 Jan | Set P&A plug #1 (TD) POOH. Circulate .                                  | 3.00 hrs  |            |                                   | ☺      |
| 08:30 Mon 09 Jan | Set P&A plug #2 (Across TOL). WOC. L/o DP. Tag Plug                     | 5.00 hrs  |            |                                   |        |
| 13:30 Mon 09 Jan | POOH to shoe.   | 3.00 hrs  |            |                                   |        |
| 16:30 Mon 09 Jan | SetP&A plug #3 (across shoe). WOC Layout DP RIH & Tag plug              | 5.00 hrs  |            |                                   |        |
| 21:30 Mon 09 Jan | POOH.   | 2.00 hrs  |            |                                   |        |
| 23:30 Mon 09 Jan | Set P&A plug #4 (surface). Circulate                                    | 3.00 hrs  |            |                                   |        |
| 02:30 Tue 10 Jan | POOH.   | 2.00 hrs  |            |                                   |        |
| 04:30 Tue 10 Jan | Recover Wear Bushing  | 3.00 hrs  |            |                                   |        |
| 07:30 Tue 10 Jan | Recover BOPs.   | 30.00 hrs |            |                                   |        |
| 13:30 Wed 11 Jan | Complete abandonment. - cut & retrieve PGB & WH                         | 6.00 hrs  |            |                                   |        |
| 19:30 Wed 11 Jan | Layout DP & BHA   | 6.00 hrs  |            |                                   |        |
| 01:30 Thu 12 Jan | Retrieve anchors.   | 24.00 hrs |            |                                   |        |
| 01:30 Fri 13 Jan | Release rig   |           |            |                                   |        |