



10 Dec 2008

From: Sean De Freitas / Peter Dane
To: Rob Oliver

Well Data						
Country	Australia	MDBRT	0.0m	Cur. Hole Size	AFE Cost	US\$ 0
Field	Otway	TVDBRT	0.0m	Last Casing OD	AFE No.	
Drill Co.	Seadrill	Progress	0.0m	Shoe TVDBRT	Daily Cost	US\$650,000
Rig	West Triton	Days from spud		Shoe MDBRT	Cum Cost	US\$650,000
Wtr Dpth (MSL)	38.000m	Days on well	1.00	FIT/LOT:	/	
RT-MSL	m	Planned TD MD		Current Op @ 0600	Rig under tow with Pacific Battler and Pacific Valkyrie to Fermat-1 location.	
RT-ML	NaNm	Planned TD TVDRT		Planned Op	Rig under tow with Pacific Battler and Pacific Valkyrie to Fermat-1 location.	

Summary of Period 0000 to 2400 Hrs

Rig under tow with Pacific Battler to Fermat-1 location.
Offloaded supplies from Pacific Valkyrie.
Connected Port/Bow pennant line to Pacific Valkyrie.
Rig under tow with Pacific Battler and Pacific Valkyrie to Fermat-1 location.

HSE Summary					
Events	Num. Events	Days Since	Descr.	Remarks	
Abandon Drill	1	8 Days	Abandon rig drill.	All personnel mustered at life boats.	
JSA	2	0 Days	JSA's conducted for the day.		
Pre-tour Meeting	4	0 Days	Safety Meeting.	Held Pretour and pre job safety meetings with crews.	
PTW issued	2	0 Days	PTW issued for the day.		
Safety Meeting	2	4 Days	Weekly safety meeting		
STOP Card	28	0 Days	Stop cards submitted for the day.		

Operations For Period 0000 Hrs to 2400 Hrs on 10 Dec 2008

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P1	P	M1	0000	0600	6.00	0.0m	Rig under tow with Pacific Battler to Fermat-1 location. Rig position at 06:00 hrs : Latitude 40 deg 18' S. Longitude 145 deg 34' E. Total distance travelled 17 nautical miles. Average speed 2.8 knots. Distance to go 251 nautical miles. ETA = 17:00 hrs 12th December 08 Note: Concurrently continued jacking up legs to 33m - no damage observed on legs to this point.
P1	P	M1	0600	1200	6.00	0.0m	Rig under tow with Pacific Battler to Fermat-1 location. Rig position at 12:00 hrs : Latitude 40 deg 10' S. Longitude 145 deg 7.0' E. Total distance travelled 44 nautical miles. Average speed 3.7 knots. Distance to go 224 nautical miles. ETA = 13:45 hrs 12th December 08 Note: Jacked up legs from 33m to 24m - one bent span breaker on fwd leg and two slightly bent span breakers on port leg.
P1	P	M1	1200	1500	3.00	0.0m	Rig under tow with Pacific Battler to Fermat-1 location. Total distance travelled 58 nautical miles. Distance to go 205 nautical miles.
P1	P	M1	1500	1800	3.00	0.0m	Rig tow slowed to 1 knot, whilst offloading supplies from Pacific Valkyrie. Connected Pacific Valkyrie to port/bow pennant line. Rig under tow with Pacific Battler & Pacific Valkyrie to Fermat-1 location. Rig position at 18:00 hrs : Latitude 39 deg 51' S. Longitude 144 deg 52' E. Total distance travelled 60 nautical miles. Distance to go 209 nautical miles. ETA = 16:30 hrs 12th December 08
P1	P	M1	1800	2400	6.00	0.0m	Rig under tow with Pacific Battler and Pacific Valkyrie to Fermat-1 location. Rig position at 24:00 hrs : Latitude 39 deg 28' S. Longitude 144 deg 17' E.



Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
							Total distance travelled 95 nautical miles. Distance to go 174 nautical miles. Average speed 5.8 knots. ETA = 10:45 hrs 12th December 08

Operations For Period 0000 Hrs to 0600 Hrs on 11 Dec 2008

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P1	P	M1	0000	0600	6.00	0.0m	Rig under tow with Pacific Battler and Pacific Valkyrie to Fermat-1 location. Rig position at 06:00 hrs : Latitude 39 deg 10' S. Longitude 143 deg 36.5' E. Total distance travelled 133 nautical miles. Average speed 4.4 knots. Distance to go 133 nautical miles. ETA = 09:12 hrs 12th December 08

Phase Data to 2400hrs, 10 Dec 2008

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
Mob/Demob(P1)	24	10 Dec 2008	10 Dec 2008	24.00	1.000	0.0m

General Comments

00:00 TO 24:00 Hrs ON 10 Dec 2008	
Operational Comments	West Triton Rig Equipment Concerns 1) Cyber chair pressure gauges for the standpipe & choke manifolds require calibration. 2) Remote controller for Iron Roughneck not operational - waiting on new control switch 3) Need new BOP test tool mandrel. Ordered on the 24/10/08.

Bulk Stocks

Name	Unit	In	Used	Adjust	Balance
Drill Water	MT	0	0	0	340.0
Rig Fuel	m3	0	2	0	193.0
POTABLE WATER	MT	0	23	0	189.0
Cement class G	MT	0	0	0	88.0
BLENDED CEMENT	MT	0	0	0	0.0
Bentonite	MT	0	0	0	51.0
Barite	MT	0	0	0	82.0
Brine	m3	0	0	0	184.0
Helifuel	ltr	0	0	0	4,997.0

Personnel On Board

Company	Pax
ADA	4
Seadrill	14
Catering	9
Seadrill Services	27
Tamboritha	2
Halliburton	1
Falconer Bryan	1
Fugro Survey	2
Go Offshore	1
Go Offshore	2
Total	63

Marine

--



Weather on 10 Dec 2008							
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period
10.0nm	8kn	350.0deg	1005.0mbar	13C°	0.3m	280.0deg	5s
Rig Dir.	Ris. Tension	VDL	Swell Height	Swell Dir.	Swell Period	Weather Comments	
135.5deg		2242.00klb	0.7m	280.0deg	11s		
Comments							

Vessel Name	Arrived (Date/Time)	Departed (Date/Time)	Status	Bulks								
				Item	Unit	In	Used	Transfer to Rig	Adjust	Quantity		
Pacific Battler	11:06 hrs 28/11/08		Towing rig on main tow bridle to Fermat-1.	Rig Fuel	m3	0	35.4	0	0	293.2		
				Potable Water	m3	0	5	0	0	285		
				Drill Water	m3	0	0	0	0	365		
				Barite	Mt	0	0	0	0	42		
				CEMENT G	Mt	0	0	0	0	0		
				Bentonite	Mt	0	0	0	0	42		
				Brine	m3	0	0	0	0	0		
Pacific Valkyrie		12:43 hrs 08/12/08	Towing rig on port/bow pennant line to Fermat-1.	Rig Fuel	m3	0	19	0	0	647.5		
				Potable Water	Mt	0	5	0	0	418		
				Drill Water	m3	0	100	0	0	633		
				Barite	Mt	0	0	0	0	0		
				Bentonite	Mt	0	0	0	0	22		
				CEMENT G	Mt	0	0	0	0	58		