



21 Dec 2008

From: Rocco Rossouw/ Peter Sheehan
To: Rob Oliver

| Well Data | | | | | | | |
|----------------|-------------|------------------|---------|-------------------|---|------------|-----------------|
| Country | Australia | MDBRT | 1478.0m | Cur. Hole Size | 12.250in | AFE Cost | AUD\$51,857,377 |
| Field | Otway | TVDBRT | 1477.3m | Last Casing OD | 13.375in | AFE No. | 07/002 |
| Drill Co. | Seadrill | Progress | 442.0m | Shoe TVDBRT | 987.0m | Daily Cost | AUD\$756,210 |
| Rig | West Triton | Days from spud | 8.00 | Shoe MDBRT | 987.0m | Cum Cost | AUD\$17,758,527 |
| Wtr Dpth (MSL) | 39m | Days on well | 12.00 | FIT/LOT: | / 1.80sg | | |
| RT-MSL | 38.00m | Planned TD MD | 3640m | Current Op @ 0600 | Drilling 12.25in hole At 06:00hrs TD 1563m | | |
| RT-ML | 77m | Planned TD TVDRT | 3640m | Planned Op | Continue to drill 12.25in hole. | | |

| Summary of Period 0000 to 2400 Hrs |
|--|
| Drilled 12.25in hole from 1037.0m to 1478.0m |

| HSE Summary | | | | | |
|---------------------|-------------|------------|-----------------------------------|--|--|
| Events | Num. Events | Days Since | Descr. | Remarks | |
| Abandon Drill | 1 | 0 Days | Abandon rig drill. | All personnel mustered at life boats. | |
| JSA | 7 | 0 Days | JSA's conducted for the day. | | |
| Pre-tour Meeting | 4 | 0 Days | Safety Meeting. | Held Pretour and pre job safety meetings with crews. | |
| PTW issued | 4 | 0 Days | PTW issued for the day. | | |
| Safety Meeting | 2 | 1 Day | Weekly safety meeting. | | |
| STOP Card | 40 | 0 Days | Stop cards submitted for the day. | 23 positive 17 negative | |
| Time Out For Safety | 2 | 0 Days | Review flash alert , wrist sprain | | |

| Operations For Period 0000 Hrs to 2400 Hrs on 21 Dec 2008 | | | | | | | |
|---|----------|----|------|------|-------|---------|---|
| Phse | Cls (RC) | Op | From | To | Hrs | Depth | Activity Description |
| P7 | P | D2 | 0000 | 2400 | 24.00 | 1478.0m | Drilled 12.25in hole from 1037m to 1478m. RPM 100/150. GPM 800/900. SPP1800. Torque 2k. WOB 5/12 |

| Operations For Period 0000 Hrs to 0600 Hrs on 22 Dec 2008 | | | | | | | |
|---|----------|----|------|------|------|---------|---|
| Phse | Cls (RC) | Op | From | To | Hrs | Depth | Activity Description |
| P7 | P | D2 | 0000 | 0600 | 6.00 | 1563.0m | Continue to drill 12.25in hole from 1478.0m to 1563.0m. |

| Operations For Period Hrs to Hrs on | | | | | | | |
|-------------------------------------|-----------|-------------|-------------|---------|----------|-----------|--|
| Phase Data to 2400hrs, 21 Dec 2008 | | | | | | | |
| Phase | Phase Hrs | Start On | Finish On | Cum Hrs | Cum Days | Max Depth | |
| Mob/Demob(P1) | 78.5 | 10 Dec 2008 | 13 Dec 2008 | 78.50 | 3.271 | 0.0m | |
| Conductor Hole(P2) | 28 | 13 Dec 2008 | 14 Dec 2008 | 106.50 | 4.438 | 119.0m | |
| Conductor Casing(P3) | 26.5 | 14 Dec 2008 | 15 Dec 2008 | 133.00 | 5.542 | 119.0m | |
| Surface Hole(P4) | 51 | 15 Dec 2008 | 17 Dec 2008 | 184.00 | 7.667 | 999.0m | |
| Surface Casing(P5) | 20 | 17 Dec 2008 | 18 Dec 2008 | 204.00 | 8.500 | 999.0m | |
| BOPs/Risers(P6) | 13 | 18 Dec 2008 | 19 Dec 2008 | 217.00 | 9.042 | 999.0m | |
| Intermediate Hole (1)(P7) | 71 | 19 Dec 2008 | 21 Dec 2008 | 288.00 | 12.000 | 1478.0m | |

| General Comments | |
|-----------------------------------|--|
| 00:00 TO 24:00 Hrs ON 21 Dec 2008 | |
| Operational Comments | West Triton Rig Equipment Concerns 1) Cyber chair pressure gauges for the standpipe & choke manifolds require calibration. 2) Need new BOP test tool mandrel. Ordered on the 24/10/08. 3) TDS IBOP is required to be opened before being able to operate rotating head and link tilt functions. Ongoing intermittent issue. |



| WBM Data | | Cost Today | | | | | | | |
|--------------|---------|--------------|-------------|-----------|-----------|---------------------|---------|-----------|-------------|
| Mud Type: | KCI | API FL: | 6.2cc/30min | Cl: | 43000mg/l | Solids(%vol): | 5% | Viscosity | 76sec/qt |
| Sample-From: | 6 | Filter-Cake: | 1/32nd" | K+C*1000: | 20% | Low-Gravity Solids: | 2.9%vol | PV | 12cp |
| Time: | 20:45 | HTHP-FL: | | Hard/Ca: | 240mg/l | H2O: | 92% | YP | 25lb/100ft² |
| Weight: | 9.70ppg | HTHP-cake: | | MBT: | 25 | Oil(%): | | Gels 10s | 9 |
| Temp: | 36C° | | | PM: | 0.75 | Sand: | | Gels 10m | 14 |
| | | | | PF: | 0.14 | pH: | 9.5 | Fann 003 | 7 |
| | | | | | | PHPA: | 3ppb | Fann 006 | 9 |
| | | | | | | | | Fann 100 | 31 |
| | | | | | | | | Fann 200 | 43 |
| | | | | | | | | Fann 300 | 61 |
| | | | | | | | | Fann 600 | 73 |

Comment

| Bit # 4 | Wear | I | O1 | D | L | B | G | O2 | R |
|---------|------|---|----|---|---|---|---|----|---|
|---------|------|---|----|---|---|---|---|----|---|

Bitwear Comments:

| Size ("): | 12.25in | IADC# | M432 | Nozzles | | Drilled over last 24 hrs | | Calculated over Bit Run | |
|-------------|--------------|----------|----------|---------|----------|--------------------------|------------|-------------------------|------------|
| Mfr: | REED-HYCALOG | WOB(avg) | 10.00klb | No. | Size | Progress | 442.0m | Cum. Progress | 452.0m |
| Type: | PDC | RPM(avg) | 130 | 3 | 13/32nd" | On Bottom Hrs | 17.6h | Cum. On Btm Hrs | 18.6h |
| Serial No.: | 212219 | F.Rate | 850gpm | 3 | 14/32nd" | IADC Drill Hrs | 17.6h | Cum IADC Drill Hrs | 18.6h |
| Bit Model | RSR616M-A10 | SPP | 1800psi | | | Total Revs | 144 | Cum Total Revs | 144 |
| Depth In | 1027.0m | HSI | 5.26HSI | | | ROP(avg) | 25.11 m/hr | ROP(avg) | 24.30 m/hr |
| Depth Out | | TFA | 0.840 | | | | | | |

Bit Comment

BHA # 4

| | | | | | | | |
|-------------------|----------|-----------|-----------|-----------------|---------|-----------------------|--------|
| Weight(Wet) | 51.00klb | Length | 151.4m | Torque(max) | 5ft-lbs | D.C. (1) Ann Velocity | 254fpm |
| Wt Below Jar(Wet) | 34.00klb | String | 179.00klb | Torque(Off.Btm) | 3ft-lbs | D.C. (2) Ann Velocity | 0fpm |
| | | Pick-Up | 189.00klb | Torque(On.Btm) | 3ft-lbs | H.W.D.P. Ann Velocity | 174fpm |
| | | Slack-Off | 181.00klb | | | D.P. Ann Velocity | 174fpm |

BHA Run Description

BHA Run Comment

| Equipment | Length | OD | ID | Serial # | Comment |
|-------------------|--------|---------|--------|------------|-------------|
| Bit | 0.29m | 12.25in | | 212219 | |
| Near Bit Stab | 2.08m | 12.25in | 2.88in | 703984 | |
| ARC8 | 5.92m | 9.13in | | 1957 | |
| Tele Scope | 8.97m | 11.75in | | VR52 | |
| SonicVISION 825 | 8.19m | 11.25in | | 48648 | |
| String Stabiliser | 2.44m | 12.19in | 2.88in | OSS041163B | |
| Drill Collar | 47.24m | 8.25in | 2.88in | | |
| Drilling Jars | 9.68m | 8.00in | | 1762-1380 | Jar hr's 60 |
| Drill Collar | 9.46m | 8.25in | 2.88in | 5T8 | |
| X/O | 0.93m | 8.25in | 2.81in | SSSD7132 | |
| HWDP | 56.23m | 5.50in | 3.06in | | |

Survey

| MD (m) | Incl (deg) | Azim (deg) | TVD (m) | Vsec (deg) | N/-S (m) | E/-W (m) | DLS (deg/30m) | Tool Type |
|---------|------------|------------|---------|------------|----------|----------|---------------|-----------|
| | | | 0.00 | 0.0 | 0.0 | 0.0 | 0.0 | |
| | | | 0.00 | 0.0 | 0.0 | 0.0 | 0.0 | |
| 1053.62 | 2.6 | 224.7 | 1053.40 | -7.2 | -7.2 | -7.4 | 0.0 | MWD |
| 1053.62 | 2.6 | 224.7 | 1053.40 | -7.2 | -7.2 | -7.4 | 0.0 | MWD |
| 1083.09 | 2.6 | 225.9 | 1082.84 | -8.2 | -8.2 | -8.4 | 0.0 | MWD |
| 1083.09 | 2.6 | 225.9 | 1082.84 | -8.2 | -8.2 | -8.4 | 0.2 | MWD |
| 1112.27 | 2.8 | 224.7 | 1111.99 | -9.1 | -9.1 | -9.3 | 0.0 | MWD |
| 1112.27 | 2.8 | 224.7 | 1111.99 | -9.1 | -9.1 | -9.3 | 0.7 | MWD |
| 1141.71 | 2.6 | 224.0 | 1141.39 | -10.1 | -10.1 | -10.3 | 0.0 | MWD |



| Survey | | | | | | | | |
|-----------|---------------|---------------|------------|---------------|------------|------------|------------------|-----------|
| MD (m) | Incl (deg) | Azim (deg) | TVD (m) | Vsec (deg) | N/S (m) | E/W (m) | DLS (deg/30m) | Tool Type |
| 1141.71 | 2.6 | 224.0 | 1141.39 | -10.1 | -10.1 | -10.3 | 0.7 | MWD |
| 1171.39 | 2.7 | 233.4 | 1171.04 | -11.0 | -11.0 | -11.3 | 1.5 | MWD |
| 1200.78 | 2.6 | 223.8 | 1200.40 | -11.9 | -11.9 | -12.4 | 1.5 | MWD |
| 1230.79 | 2.7 | 225.2 | 1230.38 | -12.9 | -12.9 | -13.3 | 0.4 | MWD |
| 1319.00 | 2.7 | 226.9 | 1318.49 | -15.8 | -15.8 | -16.3 | 0.1 | MWD |
| 1407.00 | 2.9 | 229.0 | 1406.39 | -18.7 | -18.7 | -19.5 | 0.3 | MWD |
| 1495.00 | 3.0 | 228.3 | 1494.27 | -21.6 | -21.6 | -22.9 | 0.1 | MWD |

| Bulk Stocks | | | | | |
|----------------|------|-----|------|--------|---------|
| Name | Unit | In | Used | Adjust | Balance |
| Drill Water | MT | 200 | 116 | 0 | 443.0 |
| Rig Fuel | m3 | 98 | 17 | 0 | 288.0 |
| POTABLE WATER | MT | 15 | 19 | 1 | 351.0 |
| Cement class G | MT | 0 | 0 | 0 | 131.0 |
| BLENDED CEMENT | MT | 0 | 0 | 0 | 0.0 |
| Bentonite | MT | 0 | 0 | 0 | 42.0 |
| Barite | MT | 0 | 6 | 0 | 138.0 |
| Brine | m3 | 53 | 110 | 0 | 68.0 |
| Helifuel | ltr | 0 | 0 | 0 | 5,157.0 |

| Pumps | | | | | | | | | | | | | | | | | |
|-------------------------|---------------------|---------------|-------------|---------|--------------|--------------|---------------|----------------|---------------|--------------------|----------------|---------------|---------------|----------------|---------------|---------------|----------------|
| Pump Data - Last 24 Hrs | | | | | | | | Slow Pump Data | | | | | | | | | |
| No. | Type | Liner (in) | MW (ppg) | Eff (%) | SPM (SPM) | SPP (psi) | Flow (gpm) | Depth (m) | SPM1 (SPM) | SPP1Flow1 (psi) | Flow1 (gpm) | SPM2 (SPM) | SPP2 (psi) | Flow2 (gpm) | SPM3 (SPM) | SPP3 (psi) | Flow3 (gpm) |
| 1 | National / 14 P-220 | 6.50 | 80.11 | 97 | 70 | 1800 | 800 | 1353.0 | 30 | 200 | 175 | 40 | 240 | 233 | 50 | 320 | 292 |
| 2 | National / 14 P-220 | 6.50 | 80.11 | 97 | 70 | 1800 | 800 | 1353.0 | 30 | 200 | 175 | 40 | 240 | 240 | 50 | 320 | 320 |
| 3 | National / 14 P-220 | | | | | | | | | | | | | | | | |

| Casing | | | |
|--------|------------|-------------------|-----------|
| OD | LOT / FIT | Csg Shoe (MD/TVD) | Cementing |
| 30 " | / | 151.00m / 151.00m | |
| 13.38 | 15.00ppg / | 987.00m / 987.00m | |

| Personnel On Board | |
|-------------------------|-----------|
| Company | Pax |
| ADA | 4 |
| Seadrill | 12 |
| Catering | 9 |
| Seadrill Services | 32 |
| Tamboritha | 2 |
| Halliburton | 2 |
| Halliburton - Cementing | 2 |
| Baker Hughes Inteq | 6 |
| Beach Petroleum Ltd | 2 |
| Schlumberger MWD/LWD | 3 |
| Total | 74 |



| Mud Volumes, Mud Losses and Shale Shaker Data | | | | Engineer : | | | |
|---|-----------|--------------------------------------|----------|------------|-------------|-----------|----------|
| Available | 1479.0bbl | Losses | 389.0bbl | Equipment | Description | Mesh Size | Comments |
| Active | 327.0bbl | Downhole | | | | | |
| Mixing | 450.0bbl | Surf+ Equip | 389.0bbl | | | | |
| Hole | 685.0bbl | Dumped | | | | | |
| Slug | 17.0bbl | De-Gasser | | | | | |
| Reserve Kill | | De-Sander De-Sifter Centrifuge | | | | | |

| Marine | | | | | | | |
|------------------------|--------------|------------|--------------|------------|--------------|------------------|-------------|
| Weather on 21 Dec 2008 | | | | | | | |
| Visibility | Wind Speed | Wind Dir. | Pressure | Air Temp. | Wave Height | Wave Dir. | Wave Period |
| 1.0nm | 35kn | 0.0deg | 994.0mbar | 25C° | 1.0m | 135.0deg | 13s |
| Rig Dir. | Ris. Tension | VDL | Swell Height | Swell Dir. | Swell Period | Weather Comments | |
| 128.5deg | | 2285.00klb | 1.0m | 190.0deg | 13s | mainly fine | |
| Comments | | | | | | | |

| Vessel Name | Arrived (Date/Time) | Departed (Date/Time) | Status | Bulks | | | | | | |
|------------------|---------------------|----------------------|----------------------|---------------|-------------|-----------|-------------|------------------------|---------------|-----------------|
| Pacific Battler | 20/12/08 | | On location Fermat-1 | Item | Unit | In | Used | Transfer to Rig | Adjust | Quantity |
| | | | | Rig Fuel | m3 | | 2.5 | | | 465 |
| | | | | Potable Water | m3 | | 3 | | | 278 |
| | | | | Drill Water | m3 | | | | | 16 |
| | | | | Barite | Mt | | | | | |
| | | | | CEMENT G | Mt | | | 84 | | |
| | | | | Bentonite | Mt | | | 25 | | 17 |
| Brine | m3 | | | | | | | | | |
| Pacific Valkyrie | | 18/12/08 | On location Fermat-1 | Item | Unit | In | Used | Transfer to Rig | Adjust | Quantity |
| | | | | Rig Fuel | m3 | | 3.3 | 100 | | 285.3 |
| | | | | Potable Water | Mt | | 5 | | | 446 |
| | | | | Drill Water | m3 | | | 200 | | 533 |
| | | | | Barite | Mt | | | | | 42 |
| | | | | Bentonite | Mt | | | | | |
| | | | | CEMENT G | Mt | | | | | |