

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 29/09/2006 00:00

Well Name Fortescue A10			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Other Cased Hole Log		Plan Gyro Survey	
Report Start Date/Time 28/09/2006 06:00		Report End Date/Time 29/09/2006 00:00	Report Number 2
AFE or Job Number L0501G103	Currency AUD	Total Original AFE Amount 38,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 2,147	Cumulative Cost 4,294
Management Summary Service boat. Prepare and skid rig from A-4 to the A-10 well centre. R/u HES slickline on the well. Conduct Gyro survey on slickline to 3843m mdr. R/d HES off the well. Replace the grating and hand the well back to production at 2400 hrs.			
Activity at Report Time			
Next Activity Skid rig to A29. R/u HES and recover POP. Kill well.			

Daily Operations: 24 HRS to 29/09/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan	
Report Start Date/Time 29/09/2006 00:00		Report End Date/Time 29/09/2006 06:00	Report Number 1
AFE or Job Number	Currency AUD	Total Original AFE Amount	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 538	Cumulative Cost 538
Management Summary Prepare and skid rig West and Sth to A-29 well centre. Re-instate rig access ways and rig ancillaries. Deck chess with rig equipment after skidding.			
Activity at Report Time Re instating stairways and rig ancillaries.			
Next Activity Recover POP at 1099m. Kill the well.			

Daily Operations: 24 HRS to 29/09/2006 06:00

Well Name Bream B17			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Perforate	
Report Start Date/Time 28/09/2006 06:00		Report End Date/Time 29/09/2006 06:00	Report Number 10
AFE or Job Number L0501F502	Currency AUD	Total Original AFE Amount 110,000	Total AFE Supplement Amount 140,000
Days Ahead/Behind		Daily Cost Total 15,867	Cumulative Cost 213,202
Management Summary Attempt to Perforate the well at 3906 mtrs to 3910 mtrs however we were unable to do so due to the prima cord parting this was due to this.			
Activity at Report Time SDFN			
Next Activity Perforate the Well			