

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 10/10/2006 06:00

Well Name

Fortescue A29

Rig Name

Rig 22

Company

Imperial Snubbing Services

Job Subcategory

Plan

Plug & Abandon Well

Report Start Date/Time

9/10/2006 06:00

Report End Date/Time

10/10/2006 06:00

Report Number

12

AFE or Job Number

40000465

Currency

AUD

Total Original AFE Amount

1,932,854

Total AFE Supplement Amount

Days Ahead/Behind

Daily Cost Total

539,502

Cumulative Cost

1,420,600

Management Summary

Schlumberger POOH with gyro survey tools, and rig down. While waiting on decision from town, RIH with 4" drill pipe ready to Lay out or cement. POOH and lay out drill pipe, Schlumberger change cable drums ready to run gyros, conduct gyro survey to 6015m.

Activity at Report Time

Schlumberger POOH with gyro survey.

Next Activity

Wait on gyro survey results