

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 7/10/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon Well	
Report Start Date/Time 6/10/2006 06:00		Report End Date/Time 7/10/2006 06:00	Report Number 9
AFE or Job Number 40000465	Currency AUD	Total Original AFE Amount 1,932,854	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 84,102	Cumulative Cost 714,805
Management Summary Continue to RIH with 9-5/8" casing scraper and circulate well clean, POOH and pull 6 jts of 3-1/2" tubing. Pick up RTTS and RIH and set at 1502m, test isolation plug, POOH with RTTS and search for casing hole.			
Activity at Report Time Testing casing below RTTS at 605m.			
Next Activity POOH with RTTS and redundant tubing.			

Daily Operations: 24 HRS to 8/10/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon Well	
Report Start Date/Time 7/10/2006 06:00		Report End Date/Time 8/10/2006 06:00	Report Number 10
AFE or Job Number 40000465	Currency AUD	Total Original AFE Amount 1,932,854	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 84,264	Cumulative Cost 799,069
Management Summary POOH with RTTS and test casing, confirm leak in casing between 196m and 100m, POOH and lay out RTTS. POOH with 3-1/2" tubing and test for NORM.			
Activity at Report Time POOH with redundant tubing.			
Next Activity Rig up Schlumberger and conduct gyro survey.			

Daily Operations: 24 HRS to 9/10/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon Well	
Report Start Date/Time 8/10/2006 06:00		Report End Date/Time 9/10/2006 06:00	Report Number 11
AFE or Job Number 40000465	Currency AUD	Total Original AFE Amount 1,932,854	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 83,469	Cumulative Cost 882,538
Management Summary Continue to POOH with 3-1/2" tubing, Wait on weather to abate. Rig up Schlumberger and RIH tractor as required to conduct gyro surveys.			
Activity at Report Time Schlumberger wireline POOH with gyro survey tools.			
Next Activity Wait on gyro survey results.			