

# Henry-2/2DW1ST1 Time versus Depth Curve

<b>Henry-2/2DW1ST1</b>		<b>Wednesday 8th October @ 0600hrs</b>
Commenced Well:	24 August 2008 @ 12:30 hrs	
Spud Well:	25 August 2008 @ 03:15 hrs	
Released Rig:		
Operation:	POH	
Depth:	2050 mRT	
Est. campaign cost to date:	A\$42,949,977	
<b>Trouble Time Breakdown:</b>		
Trouble time Henry DW2	439.25 hrs	
Drill to 1050 m, POH	20 hrs	
P/U X5 assy, with PDC bit RIH	4.5 hrs	
Unable to pass swage, POH	2 hrs	
P/U X5 with mill tooth bit, RIH	1 hr	
Unable to pass swage, POH	2.5 hrs	
M/U dumb iron BHA, RIH	1 hr	
Unable to pass swage, POH	1.5 hrs	
M/U milling assy, RIH, mill, POH	12.5 hrs	
RIH with dumb iron BHA, POH	4 hrs	
M/U 2nd mill assy, RIH, mill, POH	4.5 hrs	
RIH with dumb iron BHA, POH	1.5 hrs	
P/U X5 assy with PDC bit, RIH	6.5 hrs	
Drill from 1050 m to 2050 m	51.5 hrs	
Circulate, POH	5.5 hrs	
<b>Total Trouble Time</b>	<b>562.25 hours</b>	

