

5 DAY TECHNICAL LIMIT FORECAST



Well : MANTA 2A  
Forecast from : Mon, 20 February, 2006

Max POB next 5 days 96  
Max POB on Rig 100



| Mon 20-Feb-06  |  |                              | Tue 21-Feb-06  |   |             | Wed 22-Feb-06  |  |                              | Thu 23-Feb-06  |  |             | Fri 24-Feb-06   |                       |             |
|--|--|------------------------------|--|---|-------------|--|--|------------------------------|--|--|-------------|---|-----------------------|-------------|
| 0:00   |  |                              | 0:00   |   |             | 0:00   |  |                              | 0:00   |  |             | 0:00  |                       |             |
| 1:00   | Unlatch & pull BOPs. R/down handling gear    |                              | 1:00   |   |             | 1:00   |  |                              | 1:00   |  |             | 1:00  |                       |             |
| 2:00   |  |                              | 2:00   |   |             | 2:00   |  |                              | 2:00   |  |             | 2:00  |                       |             |
| 3:00   |  |                              | 3:00   |   |             | 3:00   | RIH, close XD SSD                                |                              | 3:00   |  |             | 3:00  |                       |             |
| 4:00   |  |                              | 4:00   |   |             | 4:00   |  |                              | 4:00   |  |             | 4:00  |                       |             |
| 5:00   |  |                              | 5:00   |   |             | 5:00   | Pre-flow Safety Flow for clean up                |                              | 5:00   | Install tree debris cap, survey seabed |             | 5:00  |                       |             |
| 6:00   |  |                              | 6:00   | R/u & test flowhead & surface lines, land & latch |             | 6:00   |  |                              | 6:00   |  |             | 6:00  |                       |             |
| 7:00   |  |                              | 7:00   |   |             | 7:00   |  |                              | 7:00   |  |             | 7:00  | Release rig           |             |
| 8:00   |  |                              | 8:00   |   |             | 8:00   | Flow thru separator for samples                  |                              | 8:00   |  |             | 8:00  |                       |             |
| 9:00   |  |                              | 9:00   |   |             | 9:00   |  |                              | 9:00   | P&A Manta 2                            |             | 9:00  |                       |             |
| 10:00  |  |                              | 10:00  |   |             | 10:00  | Flush across flow head Bullhead diesel to below  |                              | 10:00  |  |             | 10:00   |                       |             |
| 11:00  |  |                              | 11:00  |   |             | 11:00  |  |                              | 11:00  |  |             | 11:00   |                       |             |
| 12:00  | Rig up & run Subsea Tree on completion riser |                              | 12:00  |   |             | 12:00  | Close & leak test SSSV. Close tree valves        |                              | 12:00  |  |             | 12:00   |                       |             |
| 13:00  |  |                              | 13:00  |   |             | 13:00  |  |                              | 13:00  |  |             | 13:00   |                       |             |
| 14:00  |  |                              | 14:00  |   |             | 14:00  | Flush riser and surface system with diesel and   |                              | 14:00  |  |             | 14:00   |                       |             |
| 15:00  |  |                              | 15:00  |   |             | 15:00  | Test & suspend sub sea XT                        |                              | 15:00  |  |             | 15:00   |                       |             |
| 16:00  |  |                              | 16:00  | R/u & test slickline lubricator.                  |             | 16:00  |  |                              | 16:00  |  |             | 16:00   |                       |             |
| 17:00  |  |                              | 17:00  |   |             | 17:00  | R/down & L/out WL lubricator & BOP. Flow & K     |                              | 17:00  |  |             | 17:00   |                       |             |
| 18:00  |  |                              | 18:00  | RIH & recover ARH lock from TH. Open SCSSV        |             | 18:00  |  |                              | 18:00  |  |             | 18:00   |                       |             |
| 19:00  |  |                              | 19:00  | Retrieve prong & plug from Tubing Hanger, open    |             | 19:00  | Unlatch production riser. R/down MRTs from te    |                              | 19:00  |  |             | 19:00   |                       |             |
| 20:00  |  |                              | 20:00  |   |             | 20:00  | L/out flow head. L/out long bails. R/down coflex |                              | 20:00  |  |             | 20:00   |                       |             |
| 21:00  |  |                              | 21:00  | RIH, open SSD,                                    |             | 21:00  |  |                              | 21:00  | Pull anchors                           |             | 21:00   |                       |             |
| 22:00  |  |                              | 22:00  |   |             | 22:00  |  |                              | 22:00  |  |             | 22:00   |                       |             |
| 23:00  |  |                              | 23:00  | Displace tubing to diesel                         |             | 23:00  | Pull completion riser                            |                              | 23:00  |  |             | 23:00   |                       |             |
| <b>TO</b>  | <b>CREW MOVEMENTS</b>                        | <b>FROM</b>                  | <b>TO</b>  | <b>CREW MOVEMENTS</b>                             | <b>FROM</b> | <b>TO</b>  | <b>CREW MOVEMENTS</b>                            | <b>FROM</b>                  | <b>TO</b>  | <b>CREW MOVEMENTS</b>                  | <b>FROM</b> | <b>TO</b>   | <b>CREW MOVEMENTS</b> | <b>FROM</b> |
|  | Upstream SUBSEA                              |                              | 1  | Upstream  | 1           | 4  | Upstream -Film crew                              | 4                            | 4  | Upstream -Film crew                    | 4           | 4   | Upstream -Film crew   |             |
|  | Diamond                                      |                              | 7  | Diamond   | 5           | 1  | Diamond  | 1                            | 1  | Upstream -logistic                     | 1           | 6   | Upstream SUBSEA       | 3           |
|  | ESS  |                              |  | ESS   | 3           |  | ESS  |                              | 2  | Upstream -Completion                   | 2           | 2   | Diamond               | 6           |
|  | Fugro - ROV                                  |                              | 3  | Fugro   |             | 3  | Fugro  | 3                            | 3  | Diamond                                | 3           |   | ESS                   | 2           |
|  | MI   |                              |  | MI  |             |  | MI   |                              |  | MI                                     |             |   | MI                    |             |
|  | Dowell                                       |                              |  | Dowell  |             |  | Dowell   |                              |  | Dowell                                 |             |   | Expro Test            | 2           |
|  | Geoservices                                  |                              |  | Geoservices                                       |             |  | Geoservices                                      |                              |  | Geoservices                            |             |   | Geoservices           |             |
|  | Cameron                                      |                              |  | Cameron   |             |  | Cameron  | 1                            | 1  | Cameron                                |             |   | Cameron               |             |
|  | Schlumberger                                 |                              |  | Halliburton Comp eng                              | 1           |  | Schlumberger                                     |                              |  | Schlumberger                           |             |   | Schlumberger          |             |
|  | Sperry                                       |                              |  | Baker comp eng                                    |             |  | Sperry   |                              |  | Sperry                                 |             |   | Sperry                |             |
|  | Weatherford                                  |                              |  | Weatherford                                       | 2           |  | Weatherford                                      |                              | 2  | Fugro - survey                         |             |   | Expro WL              | 2           |
|  | Petrolab                                     |                              |  |   |             |  |  |                              | 3  | MO 47                                  |             |   | Weatherford           | 2           |
|  |  |                              | 1  | Petrolab  |             |  | Smith  |                              | 2  | Upstream -subsea                       | 2           |   |                       |             |
|  |  |                              |  | Smith   |             | 1  |  |                              |  | Trident                                |             |   |                       |             |
|  |  |                              | <b>12</b>  |   | <b>12</b>   | <b>1</b>   |  | <b>1</b>                     | <b>15</b>  |  | <b>13</b>   | <b>8</b>  |                       | <b>17</b>   |
| POB at end of crew movements                                 | <b>94</b>                                    | POB at end of crew movements | <b>94</b>  | POB at end of crew movements                      | <b>94</b>   | POB at end of crew movements                           | <b>94</b>  | POB at end of crew movements | <b>96</b>  | POB at end of crew movements           | <b>96</b>   | POB at end of crew movements                            | <b>87</b>             |             |
| <b>EQUIPMENT FROM RIG</b>                                    |  |                              | <b>EQUIPMENT FROM RIG</b>                                |   |             | <b>EQUIPMENT FROM RIG</b>                              |  |                              | <b>EQUIPMENT FROM RIG</b>                                      |  |             | <b>EQUIPMENT FROM RIG</b>                               |                       |             |
|  |  |                              |  |   |             |  |  |                              | Food Containers<br>Test Equipment<br>Completion Equipment      |  |             |   |                       |             |
| <b>EQUIPMENT TO RIG</b>                                      |  |                              | <b>EQUIPMENT TO RIG</b>                                  |   |             | <b>EQUIPMENT TO RIG</b>                                |  |                              | <b>EQUIPMENT TO RIG</b>  |  |             | <b>EQUIPMENT TO RIG</b>                                 |                       |             |
|  |  |                              | 1 x 30'csg stg<br>3 x PGB<br>C/Ocean Backload            |   |             |  |  |                              | 1 x 30'csg stg<br>3 x PGB                                      |  |             |   |                       |             |
| <b>VESSEL MOVEMENTS</b>                                      |  |                              | <b>VESSEL MOVEMENTS</b>                                  |   |             | <b>VESSEL MOVEMENTS</b>                                |  |                              | <b>VESSEL MOVEMENTS</b>  |  |             | <b>VESSEL MOVEMENTS</b>                                 |                       |             |
| Far Grip to Rig<br>Far Grip fix work wire<br>Wrangler at Rig |  |                              | Far Grip at Rig<br>Sentinal Load Meib<br>Wrangler at Rig |   |             | Far Grip to rig<br>Sentinal C/Ocean<br>Wrangler at Rig |  |                              | Far Grip to Rig<br>Sentinal at rig backload<br>Wrangler at Rig |  |             | Far Grip to Rig<br>Sentinal backload<br>Wrangler at Rig |                       |             |
| <b>Mon 20-Feb-06</b>   |  |                              | <b>Tue 21-Feb-06</b>                                     |   |             | <b>Wed 22-Feb-06</b>                                   |  |                              | <b>Thu 23-Feb-06</b>   |  |             | <b>Fri 24-Feb-06</b>                                    |                       |             |