



DRILLING MORNING REPORT # 1
Spikey Beach-1

04 Dec 2008

From: Sean De Freitas / Peter Dane
To: Rob Oliver

Well Data						
Country	Australia	MDBRT	0.0m	Cur. Hole Size	AFE Cost	AUD\$30,121,518
Field	Spikey Beach	TVDBRT	0.0m	Last Casing OD	AFE No.	07/072
Drill Co.	Seadrill	Progress	0.0m	Shoe TVDBRT	Daily Cost	AUD\$4,326,264
Rig	West Triton	Days from spud		Shoe MDBRT	Cum Cost	AUD\$4,326,264
Wtr Dpth (MSL)	75m	Days on well	0.38	FIT/LOT:	/	
RT-MSL	34.00m	Planned TD MD	2074m	Current Op @ 0600	Preloading all legs to 100% preload at floating draft. 06:00 hrs - At 50% pre-load at floating draft.	
RT-ML	109m	Planned TD TVDRT	2074m	Planned Op	Complete pre-load to 100% at floating draft and continue to jack legs down. Jack rig out of water to preload height, perform preload and jack up to operational height. Prepare rig and equipment to spud well.	

Summary of Period 0000 to 2400 Hrs
Towed rig to Spikey Beach-1 with Pacific Battler and Pacific Valkyrie. Arrived at location at 22:30 hrs. Positioned rig with Pacific Battler and Pacific Valkyrie. Soft pinned West Triton on Spikey Beach-1 at 23:30 hrs. Continued jacking down all legs.

HSE Summary					
Events	Num. Events	Days Since	Descr.	Remarks	
Abandon Drill	1	2 Days	Abandon rig drill.	All personnel mustered at life boats.	
JSA	4	0 Days	JSA's conducted for the day.		
Pre-tour Meeting	4	0 Days	Safety Meeting.	Held Pretour and pre job safety meetings with crews.	
PTW issued	10	0 Days	PTW issued for the day.		
Safety Meeting	2	5 Days	Weekly safety meeting		
STOP Card	18	0 Days	Stop cards submitted for the day.		

Operations For Period 0000 Hrs to 2400 Hrs on 04 Dec 2008							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P1	P	M1	1500	1600	1.00	0.0m	*****START OF WELL @ 15:00 hrs ON 4th DECEMBER 08***** Rig under tow with Pacific Battler and Pacific Valkyrie to Spikey Beach-1 location. Rig position at 16:00 hrs : Latitude 40 deg 31' S. Longitude 146 deg 17' E. Total distance travelled 3.3 nautical miles. Average speed 3 .3 knots. Distance to go 19 nautical miles. ETA = 22:00 hrs 4th December 08
P1	P	M1	1600	2000	4.00	0.0m	Rig under tow with Pacific Battler and Pacific Valkyrie to Spikey Beach-1 location. Rig position at 16:00 hrs : Latitude 40 deg 29.2' S. Longitude 145 deg 59.3' E. Total distance travelled 16.7 nautical miles. Average speed 3 .3 knots. Distance to go 5.3 nautical miles. ETA = 21:36 hrs 4th December 08
P1	P	M1	2000	2230	2.50	0.0m	Rig under tow with Pacific Battler and Pacific Valkyrie to Spikey Beach-1 location. Rig position at 22:30 hrs : Latitude 40 deg 28.47' S. Longitude 145 deg 52.32' E. Total distance travelled 22.3 nautical miles. Average speed 2 .2 knots. Note: Released Pacific Valkyrie from Port/Bow pennant and connected to Port/Aft pennant.
P1	P	M3	2230	2330	1.00	0.0m	At location at 22:30 hrs, currently positioning rig with Pacific Battler and Pacific Valkyrie. Jacked down legs and tagged bottom. Soft pinned West Triton on Spikey Beach-1 location at 23:30hrs. Preliminary heading 135 deg. Latitude: 40 deg 28'45". S Longitude: 145 deg 52'.24" E 4.15m from target position.
P1	P	M3	2330	2400	0.50	0.0m	Resumed jacking legs. Stopped Jacking: Stbd 93.2m, Bow 93.2m, Port 93.2m, Draft 4.5m. Resumed jacking, Draft 4.5m, Stbd 96m, Bow 96m, Port 95.9m.



Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
							Stopped jacking, draft readings, Stbd 2.5m, Bow 2.5m, Port 4.75m. Jacked down Bow and Stbd legs to level rig. Stopped jacking, Stbd leg 97.2m, Draft 4.5m, RPD AO B2 C19, Bow leg, 95.9m, Draft 6m, RPD A52 B1 C2. Prepare to jack down bow leg.

Operations For Period 0000 Hrs to 0600 Hrs on 05 Dec 2008

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P1	P	M3	0000	0100	1.00	0.0m	Jacked down Bow leg. Stopped Bow leg 97.5m, draft 4.5m, RPD A37 B1 C0 Drafts Stbd 4.5m, Bow 4.5m, port 4.75m. Penetrations: Stbd 4.4 m, Bow 4.7m, Port 6.4m. Jacked and leveled rig: Leg readings: Stbd 97.6m, Bow 98m, Port 99.6m. Draft at 4.5m. Penetrations: Stbd 4.4m, Bow 4.8m, Port 6.4m
P1	P	M3	0100	0600	5.00	0.0m	Commenced preloading all legs to 100% preload at floating draft. 06:00 hrs - At 50% pre-load at floating draft.

Phase Data to 2400hrs, 04 Dec 2008

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
Mob/Demob(P1)	9	04 Dec 2008	04 Dec 2008	9.00	0.375	0.0m

General Comments

00:00 TO 24:00 Hrs ON 04 Dec 2008

Operational Comments	West Triton Rig Equipment Concerns
	1) Installation of #4 main generator ongoing - shiming generator as per instructions from town. 2) Cyber chair pressure gauges for the standpipe & choke manifolds require calibration. 3) Remote controller for Iron Roughneck not operational - waiting on new control switch 4) Need new BOP test tool mandrel. Ordered on the 24/10/08.

Bulk Stocks

Name	Unit	In	Used	Adjust	Balance
Drill Water	MT	0	0	0	365.0
Rig Fuel	m3	0	1	0	193.0
POTABLE WATER	MT	0	0	0	315.0
Cement class G	MT	0	0	0	88.0
BLENDED CEMENT	MT	0	0	0	0.0
Bentonite	MT	0	0	0	51.0
Barite	MT	0	0	0	82.0
Brine	m3	0	0	0	184.0
Helifuel	ltr	0	0	0	5,292.0

Personnel On Board

Company	Pax
ADA	4
Seadrill	14
Catering	8
Seadrill Services	30
Tamboritha	2
Halliburton	1
Falconer Bryan	1
Fugro Survey	2
Go Offshore	1
Go Offshore	2
Total	65

Vessel Name	Arrived (Date/Time)	Departed (Date/Time)	Status	Bulks



Pacific Battler	11:06 hrs 28/11/08		On main tow bridle at Spikey Beach - 1	Item	Unit	In	Used	Transfer to Rig	Adjust	Quantity
				Rig Fuel	m3	0	9.3	0	0	376.4
				Potable Water	m3	0	1	0	0	316
				Drill Water	m3	0	0	0	0	465
				Barite	Mt	0	0	0	0	42
				CEMENT G	Mt	0	0	0	0	0
				Bentonite	Mt	0	0	0	0	42
				Brine	m3	0	0	0	0	0

Pacific Valkyrie	09:10 hrs 30/11/08	11:15 hrs 02/12/08	On port aft pennant line at Spikey Beach-1	Item	Unit	In	Used	Transfer to Rig	Adjust	Quantity
				Rig Fuel	m3	0	6	0	0	435
				Potable Water	Mt	0	1	0	0	439
				Drill Water	m3	0	0	0	0	733
				Barite	Mt	0	0	0	0	0
				Bentonite	Mt	0	0	0	0	22
				CEMENT G	Mt	0	0	0	0	58

Helicopter Movement					
Flight #	Company	Arr/Dep. Time	Pax In/Out	Comment	
BWJ	Bristow Helicopters	0925 / 0945	4 / 3	No Fuel	