

Daily Drilling Report

WELL NAME WASABI-1							DATE 26-02-2008	
API # OH		24 HRS PROG 27.00 (m)		TMD 1,824.00 (m)		TVD 1,772.08 (m)		REPT NO 29
RIG NAME NO WEST TRITON		FIELD NAME		AUTH TMD	PLANNED DOW 15.98 (days)	DOL 17.58 (days)	DFS 12.04 (days)	WATER DEPTH 37.00 (m)
SPUD DATE 09-02-2008	Rig Release		WELL SUPERVISOR BILL OPENSHAW / STEFAN G H SCHMIDT			OIM		PBTMD
REGION AUSTRALIA		DISTRICT OFFSHORE		STATE / PROV WESTERN AUSTRALIA		RIG PHONE NO		RIG FAX NO
AFE # 067 08E43		AFE COSTS		DAILY COSTS		CUMULATIVE COSTS		
DESCRIPTION:		DHC: 11,816,036		DHC: 654,183		DHC: 10,793,740		
		DCC:		DCC:		DCC:		
		CWC:		CWC:		CWC:		
		Others:		Others:		Others:		
		TOTAL: 11,816,036		TOTAL: 654,183		TOTAL: 10,793,740		

DEFAULT DATUM / ELEVATION ROTARY TABLE / 75.00 (m)		LAST SAFETY MEETING		BLOCK		FORMATION		BHA HRS OF SERVICE
--	--	----------------------------	--	--------------	--	------------------	--	---------------------------

LAST SURVEY				LAST CSG SHOE TEST (EMW)		LAST CASING		NEXT CASING	
MD	1,797.00 (m)	INC	32.00°	AZM	326.00°	(sg)			

CURRENT OPERATIONS: Directional drill 12 1/4" hole.

24 HR SUMMARY: POOH, changed out BHA and bit, picked up 15 joints 5 1/2" heavy weight drill pipe and 12 joints 5 1/2" drill pipe. RIH, washed 28m to bottom no fill. Directional drill 12 1/2" hole from 1797m - 1824m

24 HR FORECAST: Finish pumping hi-vis sweep. POOH to change BHA. TIH and continue drilling 12 1/4" hole to TD.

OPERATION SUMMARY

From	To	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
0:00	2:00	2.00	INT-DRL	TRIPBIT	PP		Continued POOH to BHA.
2:00	4:30	2.50	INT-DRL	TRIPBIT	PP		POOH with BHA to 40m.
4:30	5:00	0.50	INT-DRL	SFTY	PP		Held JSA and retrieve RA scour.
5:00	8:30	3.50	INT-DRL	SFTY	PP		Held JSA and layout BHA from 40m - surface.
8:30	9:00	0.50	INT-DRL	RIGSER	PP		Rig service, Top drive.
9:00	13:30	4.50	INT-DRL	BHA	PP		Pick up and make up BHA and new bit and RIH to 207m.
13:30	16:30	3.00	INT-DRL	BHA	PP		Adjusted link tilt and picked up 15 joints 5 1/2" heavy weight drill pipe and 12 joints 5 1/2" drill pipe.
16:30	18:00	1.50	INT-DRL	TRIPBIT	PP		Adjusted link tilt and RIH to 857m
18:00	19:00	1.00	INT-DRL	TRIPBIT	PP		Break circulation, test MWD, good signal.
19:00	21:30	2.50	INT-DRL	TRIPBIT	PP		Continued to RIH to 1767m. Hole good.
21:30	22:00	0.50	INT-DRL	RMWASH	PP		Break circulation, washed down 28m to bottom, no fill.
22:00	0:00	2.00	INT-DRL	DRLG	PP		Directional drill 12 1/4" hole from 1797m - 1824 m. Pumped 30 bbls H/Vis at 1797m observed increase of cutting at shakers, large amount of coal.

24.00 = Total Hours Today

06:00 UPDATE

0000-0600 00:00 - 06:00 - Directional drill 12 1/4" hole from 1824m - 1887m (pumps need to be cycled on motor stalls due to MWD going out of sync).

LCM:		MUD PROPERTIES										MUD TYPE:		
VIS (s/l)	PV/YP (cp) / (Pa)	GELS (Pa)	WL/HTHP (ml/30 min)	FC/T.SOL (mm) / (%)	OIL/WAT (%)	% SAND/MBT (%) / (sg)	pH/Pm (mL)	Pf/Mf (mL)	Cl (ppm)	Ca (ppm)	H2S (%)	KCL (ppm)	LGS (%)	
					PP		DAILY COST	0	CUM COST	0	%OIL			
BHA	2	JAR S/N		BHA / HOLE CONDITIONS					JAR HRS		BIT			
BHA WT BELOW JARS		STRING WT UP		STRING WT DN		STRING WT ROT		TORQUE/UNITS		BHA LENGTH				
(tonne)		(tonne)		(tonne)		(tonne)		(kN-m)		0.00 (m)				
ITEM DESCRIPTION				NO JTS	LENGTH	O.D	I.D	CONN SIZE	CONN TYPE					
				0										

Daily Drilling Report

WELL NAME WASABI-1				DATE 26-02-2008
API # OH	24 HRS PROG 27.00 (m)	TMD 1,824.00 (m)	TVD 1,772.08 (m)	REPT NO 29

PERSONNEL DATA

COMPANY	QTY	HRS	COMPANY	QTY	HRS
ADA	4		SEA DRILL SERVICES	41	
APACHE	4		HALIBURTON (BAROID)	2	
HALIBURTON	2		SEA DRILL	17	
BHI	4		SCHLUMBERGER MWD/LWD	12	
TAMBORITHA	2		CATERING	9	

TOTAL PERSONNEL ON BOARD: 97

SUPPORT CRAFT

TYPE	REMARKS
PACIFIC WRANGLER	
MV BATTLER	

MATERIALS/CONSUMPTION

ITEM	UNITS	USAGE	ON HAND	ITEM	UNITS	USAGE	ON HAND

WEATHER

TIME	SWELL HT/DIR/PER	WAVE HT/DIR/PER	WIND SPEED/DIR	GUST SPEED/DIR	TEMP
00:00	3.00 / 12	//120.00	/	/240.00	

DECKLOG

MAX VDL	ACT VDL	AVG VDL	LEG PEN (BOW)	LEG PEN (PORT)	LEG PEN (S BOARD)
			1.20	0.50	1.30

MUD INVENTORY

ITEM	UNIT	USAGE	Day Cost (\$)	ON HAND