



DRILLING MORNING REPORT # 14
West Seahorse-3

05 May 2008

From: S Corless / R Rossouw
To: R Oliver

| Well Data | | | | | | | |
|---------------|---------------|------------------|---------|-------------------|--|------------|---------------|
| Country | Australia | MDBRT | 1810.0m | Cur. Hole Size | 12.250in | AFE Cost | US\$ 0 |
| Field | West Seahorse | TVDBRT | 1684.0m | Last Casing OD | 13.375in | AFE No. | |
| Drill Co. | Seadrill | Progress | 0.0m | Shoe TVDBRT | 1034.0m | Daily Cost | US\$1,350,000 |
| Rig | West Triton | Days from spud | 11.82 | Shoe MDBRT | 1117.0m | Cum Cost | US\$9,929,370 |
| Wtr Dpth(MSL) | 39.5m | Days on well | 13.56 | FIT/LOT: | 1.65sg / | | |
| RT-ASL(MSL) | 38.0m | Planned TD MD | 1870.0m | Current Op @ 0600 | MDT tool at surface. | | |
| RT-ML | 77.5m | Planned TD TVDRT | 1735.0m | Planned Op | Continue logging with log No3: Side wall cores. (MSCT) | | |

| Summary of Period 0000 to 2400 Hrs |
|---|
| POOH from 1530m to 30m. Lay out MWD/LWD BHA. Rig up and run Schlumberger logs: run No 1 PEX-HRLT-BHC, run No 2 MDT. |

| HSE Summary | | | | | |
|------------------------|-------------|------------|---|---|--|
| Events | Num. Events | Days Since | Descr. | Remarks | |
| Abandon Drill | | 1 Day | Abandon drill conducted. | For the drill LB# 1 was made to muster at their alternate station and then moved to their alternate LB.(# 3). | |
| Environmental Incident | | 74 Days | 159 litres of BOP fluid spilt into sea. | Hose not connected to diverter overshot when line was pressurized | |
| Fire Drill | | 1 Day | Fire drill conducted | Fire was simulated in the emergency generator room. | |
| First Aid | | 3 Days | Floorman received minor laceration | While working on the BOP a Floorman was struck in the face by a safety lanyard metal clip and received a small laceration on the right hand side of his nose. | |
| Near Miss | | 3 Days | Tugger wire fell onto rig floor during installation | While changing out a damaged tugger wire. A "snake" joining the old and new wires together released just prior to going over the crown sheave. Both cables fell back down to the rig floor. | |
| PTW issued | 6 | 0 Days | | Permit to work issued for the day. | |
| Safety Meeting | | 2 Days | | Weekly safety meeting held at 1300 saturday and 0045 on sunday morning, | |
| STOP Card | 32 | 0 Days | | Stop cards submitted for the day. | |
| ToolBox Talk | 5 | 0 Days | Held Tool box talk with crews for related tasks. | Held Pretour safety meetings with crews. | |

| Operations For Period 0000 Hrs to 2400 Hrs on 05 May 2008 | | | | | | | |
|---|----------|----|------|------|------|---------|--|
| Phse | Cls (RC) | Op | From | To | Hrs | Depth | Activity Description |
| P11 | P | G8 | 0000 | 0330 | 3.50 | 1810.0m | Continue POOH from 1530m to 30m. Rack back BHA to DC below jars. Flowcheck at shoe and top of BHA. |
| P11 | P | G6 | 0330 | 0600 | 2.50 | 1810.0m | Lay out Schlumberger LWD and rotary steerable tools. |
| P11 | P | E3 | 0600 | 0700 | 1.00 | 1810.0m | Rig up Schlumberger. |
| P11 | P | E3 | 0700 | 0830 | 1.50 | 1810.0m | Pick up tools for log #1. Hold toolbox talk. Load RA sources. |
| P11 | P | E3 | 0830 | 1000 | 1.50 | 1810.0m | RIH with log #1 : PEX-HRLT-BHC. Unable to pass 1775m. Hanging up with full toolstring weight. |
| P11 | P | E3 | 1000 | 1030 | 0.50 | 1810.0m | Pull back and log repeat section from 1690m - 1540m. |
| P11 | P | E3 | 1030 | 1100 | 0.50 | 1810.0m | RIH. Held up again at 1775m with full toolstring weight. Made four attempts to pass 1775m without success. |
| P11 | P | E3 | 1100 | 1300 | 2.00 | 1810.0m | Log up from 1775m to casing shoe. Continue logging GR to seabed. |
| P11 | P | E3 | 1300 | 1400 | 1.00 | 1810.0m | POOH. Remove RA sources. Rig down log #1 tools. |
| P11 | P | E3 | 1400 | 1500 | 1.00 | 1810.0m | Rig up for log #2 : MDT. |
| P11 | P | E3 | 1500 | 2400 | 9.00 | 1810.0m | RIH to 1585m. Correlated depth. Conduct 27 pre-tests. Obtain 3 pump out stations from which 4 samples were taken at 1567m MD. Note : Approx 2/3bbl/hr static losses whilst wireline logging. |

| Operations For Period 0000 Hrs to 0600 Hrs on 06 May 2008 | | | | | | | |
|---|----------|----|------|------|------|---------|---|
| Phse | Cls (RC) | Op | From | To | Hrs | Depth | Activity Description |
| P11 | P | E3 | 0000 | 0600 | 6.00 | 1810.0m | Continue with log No 2 - MDT. Attempt further 5 pre-test positions. POOH logging tool - took 800 lb O/pull at three places inside casing between shoe and 980m. |

Operations For Period Hrs to Hrs on

| Phase Data to 2400hrs, 05 May 2008 | | | | | | |
|---|-----------|-------------|-------------|---------|----------|-----------|
| Phase | Phase Hrs | Start On | Finish On | Cum Hrs | Cum Days | Max Depth |
| Mob/Demob(P1) | 35 | 22 Apr 2008 | 23 Apr 2008 | 35.00 | 1.458 | 0.0m |
| Conductor Casing(P3) | 29 | 24 Apr 2008 | 25 Apr 2008 | 64.00 | 2.667 | 125.0m |
| Surface Hole(P4) | 31.5 | 23 Apr 2008 | 30 Apr 2008 | 95.50 | 3.979 | 1123.0m |
| Surface Casing(P5) | 42 | 28 Apr 2008 | 30 Apr 2008 | 137.50 | 5.729 | 1123.0m |
| Intermediate Hole (1)(P7) | 76 | 25 Apr 2008 | 01 May 2008 | 213.50 | 8.896 | 1123.0m |
| BOPs/Risers(P6) | 31 | 25 Apr 2008 | 02 May 2008 | 244.50 | 10.188 | 1123.0m |
| Maintenance / Service(P27) | 1.5 | 02 May 2008 | 02 May 2008 | 246.00 | 10.250 | 1123.0m |
| Production Hole (1)(P11) | 79.5 | 02 May 2008 | 05 May 2008 | 325.50 | 13.563 | 1810.0m |

| WBM Data | | Cost Today | |
|--|----------------------|-------------------|--------------------|
| Mud Type: KCl/Polymer | API FL: 5.8cc/30min | Cl: 36000mg/l | Solids(%vol): 5% |
| Sample-From: Pit #6 | Filter-Cake: 1/32nd" | K+C*1000: 8% | H2O: 92% |
| Time: 20:00 | HTHP-FL: 8.3cc/30min | Hard/Ca: 280mg/l | Oil(%): |
| Weight: 1.16sg | HTHP-cake: 2/32nd" | MBT: 4 | Sand: 0.8 |
| Temp: 26C° | | PM: 0.2 | pH: 9 |
| | | PF: 0.15 | PHPA: 2ppb |
| Comment: Losses on trip out of hole <1bbl. Dump and clean sand trap #1 and clean shaker trays. | | | |
| | | | Viscosity 45sec/qt |
| | | | PV 10cp |
| | | | YP 25lb/100ft² |
| | | | Gels 10s 10 |
| | | | Gels 10m 14 |
| | | | Fann 003 10 |
| | | | Fann 006 12 |
| | | | Fann 100 23 |
| | | | Fann 200 32 |
| | | | Fann 300 35 |
| | | | Fann 600 45 |

| Bit # 3 | | | | Wear | I | O1 | D | L | B | G | O2 | R |
|-------------------|--------------|----------|----------|----------------|----------|---------------------------------|----------------|---------------------|--------------------------------|---|----|----|
| | | | | | 2 | 1 | CT | A | X | I | WT | TD |
| Bitwear Comments: | | | | | | | | | | | | |
| Size ("): | 12.25in | IADC# | M422 | Nozzles | | Drilled over last 24 hrs | | | Calculated over Bit Run | | | |
| Mfr: | REED | WOB(avg) | 10.00klb | No. | Size | Progress | 0.0m | Cum. Progress | 684.0m | | | |
| Type: | PDC | RPM(avg) | 150 | 3 | 16/32nd" | On Bottom Hrs | 0.0h | Cum. On Btm Hrs | 19.0h | | | |
| Serial No.: | 218662 | F.Rate | 1000gpm | 3 | 15/32nd" | IADC Drill Hrs | 0.0h | Cum IADC Drill Hrs | 26.5h | | | |
| Bit Model | RSX 616M-A16 | SPP | 1900psi | Total Revs | | | Cum Total Revs | | | | | |
| Depth In | 1123.0m | HSI | | ROP(avg) | | | N/A | ROP(avg) 36.00 m/hr | | | | |
| Depth Out | 1810.0m | TFA | 1.107 | | | | | | | | | |
| Bit Comment | | | | | | | | | | | | |

| BHA # 3 | | | | | | | |
|-------------------|----------|-----------|-----------|-----------------|-------------|-----------------------|--------|
| Weight(Wet) | 35.00klb | Length | 173.3m | Torque(max) | 13000ft-lbs | D.C. (1) Ann Velocity | 299fpm |
| Wt Below Jar(Wet) | 15.00klb | String | 202.00klb | Torque(Off.Btm) | 6000ft-lbs | D.C. (2) Ann Velocity | 285fpm |
| | | Pick-Up | 260.00klb | Torque(On.Btm) | 9000ft-lbs | H.W.D.P. Ann Velocity | 205fpm |
| | | Slack-Off | 161.00klb | | | D.P. Ann Velocity | 205fpm |

BHA Run Description 12 1/4" Bit, PD900, PD Receiver, PD Flex Collar, GVR-8, Power Pulse, NMDC, DC, Jar, DC, x/o, 12 x HWDP.

| BHA Run Comment | | | | | | |
|------------------------|---------|---------|----|----------|----------------|--|
| Equipment | Length | OD | ID | Serial # | Comment | |
| Bit | 0.30m | 12.25in | | 218662 | | |
| Power Drive Unit | 4.20m | 8.25in | | | | |
| Power drive | 1.57m | 8.38in | | | PD Receiver | |
| Power drive | 2.95m | 8.13in | | | PD flex collar | |
| Gamma-Ray | 4.22m | 8.25in | | | GVR-8 | |
| Power Pulse | 8.49m | 8.25in | | | | |
| NM Drill Collar | 8.65m | 8.00in | | | | |
| Drill Collar | 9.45m | 8.25in | | | | |
| Jar | 9.68m | 8.19in | | | | |
| Drill Collar | 9.44m | 8.00in | | | | |
| X/O | 1.22m | 8.25in | | | | |
| HWDP | 112.84m | 7.25in | | | | |

| Bulk Stocks | | | | | | |
|----------------|------|----|------|--------|---------|--|
| Name | Unit | In | Used | Adjust | Balance | |
| DRILL WATER | MT | 0 | 7 | 0 | 347.0 | |
| Rig Fuel | m3 | 0 | 21 | 0 | 224.0 | |
| POTABLE WATER | MT | 0 | 28 | 0 | 289.0 | |
| Cement Class G | MT | 0 | 0 | 0 | 81.0 | |
| Bentonite | MT | 0 | 0 | 0 | 42.0 | |
| Barite | MT | 0 | 5 | 0 | 137.0 | |

| Pumps | | | | | | | | | | | | | | | | | |
|-------------------------|-------------------|------------|---------|---------|-----------|-----------|------------|-----------|----------------|------------|-------------|------------|------------|-------------|------------|------------|-------------|
| Pump Data - Last 24 Hrs | | | | | | | | | Slow Pump Data | | | | | | | | |
| No. | Type | Liner (in) | MW (sg) | Eff (%) | SPM (SPM) | SPP (psi) | Flow (gpm) | Depth (m) | SPM1 (SPM) | SPP1 (psi) | Flow1 (gpm) | SPM2 (SPM) | SPP2 (psi) | Flow2 (gpm) | SPM3 (SPM) | SPP3 (psi) | Flow3 (gpm) |
| 1 | National 14 P-220 | 6.50 | 1.02 | 97 | | | | 1060.0 | 30 | 180 | 176 | 40 | 200 | 234 | 50 | 250 | 293 |
| 2 | National 14 P-220 | 6.50 | 1.02 | 97 | | | | 1060.0 | 30 | 175 | 176 | 40 | 200 | 234 | 50 | 240 | 293 |
| 3 | National 14 P-220 | 6.50 | 1.02 | 97 | | | | | 20 | | 117 | 30 | | 176 | 40 | | 234 |

| Casing | | | |
|--------|-----------|-------------------|-----------|
| OD | LOT / FIT | Csg Shoe (MD/TVD) | Cementing |
| 30 " | / | 122.00m / 122.00m | |

| Personnel On Board | |
|--------------------|------------|
| Company | Pax |
| ADA | 8 |
| Seadrill | 12 |
| Seadrill Services. | 39 |
| Catering | 9 |
| Halliburton | 2 |
| Baker Hughes | 2 |
| Halliburton | 4 |
| Dril-Quip | 2 |
| Weatherford | 6 |
| Schlumberger | 12 |
| Maersk | 1 |
| Petrotech | 2 |
| Expro | 2 |
| Bureau Veritas | 1 |
| Window Film | 2 |
| Total | 104 |

| Mud Volumes, Mud Losses and Shale Shaker Data | | | | Engineer : Eugene Edwards/Tim Waldhuter | | | |
|---|--------------------|-----------|-------------|---|----------|--|--|
| Available | Losses | Equipment | Description | Mesh Size | Comments | | |
| 3133.3bbl | 40.6bbl | Shaker 1 | VSM-300 | 255 | | | |
| Active 320.0bbl | Downhole 0.6bbl | Shaker 1 | VSM-300 | 255 | | | |
| Mixing 1248.0bbl | Surf+ Equip 0.0bbl | Shaker 2 | VSM-300 | 145 | | | |
| Hole 928.3bbl | Dumped 40.0bbl | Shaker 2 | VSM-300 | 145 | | | |
| Slug Reserve 637.0bbl | De-Gasser | Shaker 3 | VSM-300 | 255 | | | |
| | De-Sander | Shaker 3 | VSM-300 | 255 | | | |
| Kill | De-Silter | Shaker 4 | VSM-300 | 255 | | | |
| | Centrifuge | Shaker 4 | VSM-300 | 255 | | | |

| Marine |
|--------|
| |

| | | | | | | | |
|-------------------------------|--------------|------------|--------------|------------|--------------|---------------------------------------|-------------|
| Weather on 05 May 2008 | | | | | | | |
| Visibility | Wind Speed | Wind Dir. | Pressure | Air Temp. | Wave Height | Wave Dir. | Wave Period |
| 10.0nm | 2kn | 230.0deg | 1013.0mbar | 14C° | 0.3m | 230.0deg | 3s |
| Rig Dir. | Ris. Tension | VDL | Swell Height | Swell Dir. | Swell Period | Weather Comments | |
| 137.2deg | 75.00klb | 2921.00klb | 0.7m | 230.0deg | 9s | Wave and swell heights are estimates. | |
| Comments | | | | | | | |

| Vessel Name | Arrived (Date/Time) | Departed (Date/Time) | Status | Bulks | | | |
|-------------------------|---------------------|----------------------|---------------------------|---------------|-------------|-------------|-----------------|
| Pacific Battler | | | On-route to Geelong | Item | Unit | Used | Quantity |
| | | | | Rig Fuel | m3 | | 477.285 |
| | | | | Potable Water | Mt | | 376 |
| | | | | Drill Water | Mt | | 341 |
| | | | | CEMENT G | Mt | | 0 |
| | | | | Barite | Mt | | 66 |
| | | | | Bentonite | Mt | | 59 |
| | | | | MUD | m3 | | 0 |
| | m3 | | 41 | | | | |
| Pacific Valkyrie | | | Along side at West Triton | Item | Unit | Used | Quantity |
| | | | | Rig Fuel | m3 | | 513.66 |
| | | | | Potable Water | Mt | | 376 |
| | | | | Drill Water | m3 | | 458 |
| | | | | CEMENT G | Mt | | 87.8 |
| | | | | Barite | Mt | | 0 |
| | | | | Bentonite | Mt | | 28.8 |

| Helicopter Movement | | | | |
|----------------------------|---------------------------------------|---------------|------------|---------|
| Flight # | Company | Arr/Dep. Time | Pax In/Out | Comment |
| BWJ | BRISTOW HELICOPTERS AUSTRALIA PTY LTD | 0951 / 1002 | 12 / 10 | |
| BWJ2 | BRISTOW HELICOPTERS AUSTRALIA PTY LTD | 1400 / 1414 | 12 / 6 | |

Valkyrie mechanical problems:
 1. Gearbox lube oil failure on port engine - may be repaired mid-morning 6 May
 2. Rudder failure on bridge controls. Unsure how long repairs may take - currently on anchor.