

SANTOS – INPEX

COMPILED FOR

SANTOS LIMITED

(A.B.N. 80 007 550 923)

HILL-1

BASIC DATA REPORT

PREPARED BY:
R. Subramanian
(Consultant)
March 2004

HILL-1

BASIC DATA REPORT

TABLE OF CONTENTS


PAGE

LOCATION MAP

GENERAL DATA CARD

SECTION 1:	WELL HISTORY	
	1.1 INTRODUCTION	1
	1.2 GENERAL DATA	1
	1.3 DRILLING SUMMARY	2
SECTION 2:	LITHOLOGICAL DESCRIPTIONS	
	2.1 HYDROCARBON SHOWS	
	2.2 CUTTINGS DESCRIPTIONS	
	2.3 SIDEWALL CORES DESCRIPTIONS	
	2.4 CATALOGUE OF WELLSITE SAMPLES	
SECTION 3:	WIRELINE LOGGING REPORTS	
	3.1 LOGGING ORDER FORM	
	3.2 FIELD ELECTRIC LOGGING REPORT	
	3.3 ELECTRIC LOGGING TIME SUMMARY	
	3.4 MDT PRESSURE SURVEY RESULTS	
	3.5 MWD END OF WELL REPORT (SPERRY SUN)	
SECTION 4:	PRODUCTION TEST REPORT	
SECTION 5:	DAILY GEOLOGICAL REPORTS	
SECTION 6:	DAILY DRILLING REPORTS	
SECTION 7:	TIME / DEPTH CURVE	
SECTION 8:	BHA SUMMARY	
SECTION 9:	BIT RECORD AND PERFORMANCE SUMMARY	
SECTION 10:	DRILLING FLUID REPORT	
SECTION 11:	CASING & CEMENTING SUMMARY	
SECTION 12:	MUDLOGGING WELL REPORT	
SECTION 13:	RIG POSITIONING REPORT	
SECTION 14:	WELL ABANDONMENT AND PLUG REPORTS	
SECTION 15:	DEVIATION SUMMARY	
SECTION 16:	PALYNOLOGY REPORT (including Range Chart)	

LOCATION MAP



GENERAL DATA CARD

WELL: HILL-1	WELL CATEGORY: OFFSHORE OIL/GAS EXP	SPUD: 08-12-03 TD REACHED: 20-12-03	
		RIG RELEASED: 25-12-03 CMPLT:	
	WELL INTENT: OIL/GAS	RIG: OCEAN EPOCH	
		STATUS: ABANDONED DRY HOLE (ABDH)	
SURFACE LOCATION: LAT: 38° 48' 50.381" S LONG: 141° 50' 39.579" E (GDA94) NORTHING: 5703525.73M EASTING: 573303.40M		REMARKS:	
SEISMIC STATION: OSO2 3D IL8714, XL2049			
ELEVATION SEA FLOOR: -212.7M LAT RT +22.4M LAT			
BLOCK/LICENCE: OTWAY BASIN - VIC / P 51			
TD	2576 M (LOGR EXTRAP) 2575 M (DRLR)	HOLE SIZE	CASING SIZE
PBTD	M (LOGR) M (DRLR)	SHOE DEPTH	TYPE
TYPE STRUCTURE: TILTED FAULT BLOCK CLOSURE		914MM	762MM
TYPE COMPLETION: NIL		445MM	340MM
ZONE(S):		311MM	244MM
			268.0M
			680 KG/M X56
			101 KG/M BTC L80
			31.5 KG/M NEW VAM L80

LOG	SUITE/RUN	INTERVAL (M)	BHT/TIME COMMENTS
<u>PEX-DSIHALS</u> GR HNGS MCFL HLLD HLLS HCAL SP DSI RHOZ TNPH	1 / 1	2543 TO SURFACE 2543 TO 1801 2548 TO 1801 2553 TO 1801 2553 TO 1801 2550 TO 1801 2575 TO 1801 2549 TO 1801 2550 TO 1801 2545 TO 1801	87C, 187F / 9:15 HRS NO REPEAT SECTION
CSAT - CHECKSHOT	1 / 2	2570 TO 1070	93C, 199F / 16:15 HRS TOTAL 30 STATIONS AT 50M INTERVALS. LOST SIGNAL @ 1070M
<u>MDT</u>	1 / 3	1978 TO 2282	82.8C, 181F / 24:30 HRS TOTAL 11 PRETESTS, 2 CURTAILED, 9 NORMAL.
<u>CST-GR</u>	1 / 4	2543 TO 1842	43 CORES ATTEMPTED. 21 RECOVERED, 15 LOST BULLETS, 2 EMPTY, 5 MISFIRES.

- No Production Tests were conducted at the Hill 1 location.

SECTION 1 : WELL HISTORY

1.1 INTRODUCTION

Hill-1 was drilled as an Otway Basin deep water exploration wildcat well in the VIC/P51 licence. The Surface Location is Latitude: 38° 48' 50.381" S Longitude: 141° 50' 39.579" E (GDA94), Northing: 5703525.73m Easting: 573303.40m (MGA-94). The well is 59 km south southeast of Portland, Victoria. The Hill Structure is covered by the recently acquired OS02 3D survey and lies within the interpreted Paaratte Sandstone play fairway. The water depth at the well location was 212.7m LAT.

The Hill-1 Prospect is a tilted fault block closure with up to 180m of structural relief over an area of up to 27km² at the Paaratte Sandstone primary target.

Hill-1 was drilled as an oil-target with a high probability that gas would be encountered in the reservoir. Hill-1 was a critical test of one of a series of structural closures at the top Paaratte Sandstone. The well would assist in establishing whether an oil model is applicable to the area plus confirm the top seal potential of the Timboon Formation equivalent section for drilling opportunities in the deep water region (VIC/P52).

Hill-1 was drilled by the semi-submersible drilling rig "Diamond Offshore Ocean Epoch".

1.2 GENERAL DATA

Well Name:	HILL-1		
Well Classification:	Offshore Oil/Gas Exploration		
Interest Holders:	Santos Ltd	80%	
	INPEX Alpha Ltd	20%	
Participating Interests:	Santos Ltd	80%	
	INPEX Alpha Ltd	20%	
Operator:	Santos Ltd.		
Location:	Offshore Victoria – Otway Basin VIC / P51.		
Surveyed Location (GDA94)	Latitude:	38° 48' 50.381" South	
	Longitude:	141° 50' 39.579" East	
	Northing:	5703525.73m	
	Easting:	573303.40m	
Seismic Location:	IL 8714, XL 2049		
Seismic Survey:	OS02 3D		
Elevations:	Water Depth	212.7m LAT	
	Rotary Table	22.4m LAT	

Total Depth:	Driller : 2575m RT Logger : 2576m RT Logger Extrapolated : 2576 RT
Status:	Abandoned Dry Hole (ABDH)
License:	VIC/P51 Offshore Victoria
Date Drilling Commenced:	21:00 hours on 8 th December 2003.
Date Drilling Completed:	01:30 hours on 20 th December 2003.
Date Rig Released:	04:00 hours on 25 th December 2003.
Total Well Time:	16 days
Contractor:	Diamond Offshore
Rig:	Ocean Epoch (Semi-submersible)

1.3 **DRILLING SUMMARY**

(a) **Drilling Summary** (All Depths Driller's RT)

Hill-1 was spudded at 21:00 hrs on 8th December 2003 utilising the semi-submersible drilling facility "Ocean Epoch".

Bit 1, a re-run 660mm (26") Smith DSJ, run in conjunction with a 914mm (36") hole opener, drilled the 914mm (36") phase from seafloor at 235.2m to section total depth at 268m. Returns were to the seafloor. A string of 762mm (30") (680 kg/m X56) casing was run and set at 268m. The casing running tool and 914mm (36") BHA were laid out.

Bit 2, a Reed EMS11GC was run in hole to tag the cement top at 117.0m and was used to drill the entire 445mm (17.5") hole section from 268m to 777m. The hole was circulated clean and displaced with gel. A string of 340mm (13.375") (101 kg/m L80) casing was run and set at 769m and pressure tested. The casing running tool was released and laid out. The cement head was racked back. The choke and kill lines were tested at surface. The blowout preventers were installed on the marine riser and function tested. Drillpipe was picked up and the 445 mm (17.5") BHA was laid out.

Thereafter, the 311 mm (12.25") BHA with Bit 3, Hughes HC605 was run in hole to tag top of cement at 742m. The cement plugs, cement, casing shoe, rathole and 3m of new hole from 777m to 780m were drilled. The hole was displaced to seawater and a Leak-off Test was performed to 1.80 SG (15.0ppg) EMW. The hole was drilled from 780m to 1444m with seawater and gel sweeps. At 1444m, the hole was displaced to 1.03 SG (8.6ppg) KCl/Polymer mud and drilling continued from 1444m to 1810m without major problems except for a 19bbls mud loss at 1611m. The bit was pulled to surface to run casing. A string of 9.625" casing was run and set at 1801.2m. The Blowout Preventers were tested successfully.

Bit 4, a Hycalog DSX104 of 216mm (8.5") diameter was run in hole along with Sperry Sun LWD tools to record Gamma Ray, Resistivity and Deviation Survey data. Top of cement was tagged at 1772m. The plugs, float collar and shoe track were drilled out along with 3m of formation to 1813m. The hole was displaced to KCL/PHPA mud and a Leak Off Test was performed to fetch an Equivalent Mud Weight of 1.25SG (10.5ppg). Drilling of the 216mm (8.5") phase continued from 1813m to the Total Depth of 2575m (D) which was reached at 01:30 hrs on 20th December 2003.

At Total Depth, the hole was circulated clean and a wiper trip to the casing shoe was performed with some intermittent tight hole being observed on this wiper trip. The hole was circulated clean at bottom and the drillstring was pulled out of hole to run wireline logs. Schlumberger was rigged up and the following wireline logs were run. Run 1: PEX-DSI-HALS, Run 2: Checkshot survey, Run 3: MDT-GR and Run 4: CST-GR. Schlumberger wireline was then rigged down.

Thereafter abandonment plugs were set as per program, Plug 1: 2575m to 2525m, Plug 2: 1831m to 1672m and Plug 3: 310m to 260m. The rig was released at 04:00 hours on December 25, 2003.

(b) Mudlogging Services

Mudlogging services were provided by Geoservices Unit 170 with the following parameters monitored:

1. Total Gas
2. Chromatographic Gas Breakdown
3. Hydrogen Sulphide Levels
4. Depth/Rate of Penetration.
5. Pipe Speed/Block Position
6. Top drive RPM
7. Top drive Torque
8. Hook Load/Weight On Bit
9. Standpipe Pressure
10. Casing Shut-in Pressure
11. Mud Pump Rate (3 pumps)
12. Mud Flow Out
13. Mud Pit Levels (6 pits)
14. Mud Weight In and Out
15. Mud Temperature In and Out
16. Resistivity In and Out
17. Carbon Dioxide Detectors

Ditch cuttings were collected at 5m intervals from 777m to 1641m and between 1641m and the total depth of 2575m, samples were collected at 3m intervals. However very fast drilling rates required the sampling interval to be increased to 10m and 6m respectively, when necessary. In addition to microscopic examination of all drilled cuttings, samples were examined under the fluoroscope for hydrocarbon indications. Additional information pertinent to Mudlogging is presented in Geoservices' report in Section 12: Mudlogging Well Report. Details of all wellsite samples is found in Section 2.4: Catalogue of Wellsite Samples

(c) LWD Data

Logging While Drilling (LWD) data was acquired by Sperry-Sun Drilling Services in Hill-1.

Sperry-Sun's 203mm (8") FEWD tool suite was utilised in the 311 mm (12.25") Hole Section. This tool suite consisted of a Dual Gamma Ray (DGR), Four Phase Electromagnetic Wave Resistivity (EWR-P4) and a Directional Modual (DM) for deviation control. The 311mm hole section was drilled in one bit run from 777m to 1810 mMDRT. All recorded data was recovered on surface.

Sperry-Sun's 171mm (6.75") FEWD tool suite was utilised in the 216 mm (8.5") Hole Section. This consisted of a Dual Gamma Ray (DGR), Four Phase Electromagnetic Wave Resistivity (EWR-P4) and a Directional Modual (DM) for deviation control. This hole section was drilled in one bit run from 1810 mMDRT to the total depth of 2575.0 mDMRT (D). All recorded data was recovered on surface.

Sperry Sun's detailed report is attached in Section 3.5: LWD End of Well Report

(d) Testing

Production testing was not performed at the Hill-1 location.

(e) Coring

No cores were cut in Hill-1.

(f) Biostratigraphy

Micro-palaeontology studies were not conducted in Hill-1.

(g) Electric Logging

Electric Logging Services were provided by Schlumberger Wireline Services. One suite of electric logs were attempted at Hill-1 as follows:

TABLE 1

LOG	SUITE/ RUN	INTERVAL (m)	BHT/TIME COMMENTS
<u>PEX-DSI-HALS</u>	1 / 1		
GR		2543 to Surface	87C, 187F / 9:15 hrs
HNGS		2543 to 1801	
MCFL		2548 to 1801	No repeat section
HLLD		2553 to 1801	
HLLS		2553 to 1801	
HCAL		2550 to 1801	
SP		2575 to 1801	
DSI		2549 to 1801	
RHOZ		2550 to 1801	
TNPH		2545 to 1801	
CSAT - Checkshot	1 / 2	2570 to 1070	93C, 199F / 16:15 hrs Total 30 stations at 50m intervals. Lost signal 1070m
<u>MDT</u>	1 / 3	1978 to 2282	82.8C, 181F / 24:30 hrs Total 11 pretests, 2 curtailed, 9 normal.
<u>CST-GR</u>	1 / 4	2543 to 1842	43 cores attempted. 21 recovered, 15 lost bullets, 2 empty, 5 misfires.

(h) MDT Pressure Data

An MDT pressure survey was conducted at the Hill-1 location. A total of 11 pre-tests were attempted of which 9 were normal tests and 2 were curtailed. No samples were collected. The MDT Pressure Survey data are presented in Section 3.4: MDT Pressure Survey Results.

(i) Hole Deviation

Hill-1 was drilled as a vertical hole. Survey Data are presented in Section 15: Deviation Summary. At Total Depth, the calculated displacement from the wellhead was approximately 15m in a northerly direction.

(j) Velocity Surveys

No velocity survey was conducted at the Hill-1 location.

(k) Casing & Cementing Summary

The following Table 3 summarises casing sizes, depths and cementing details for Hill-1. Casing and Cementing Reports for each casing run are detailed in Section 11: Casing & Cementing Summary.

TABLE 3

HOLE SIZE	DEPTH	CASING SIZE	CASING DEPTH	JOINTS	CASING TYPE	CEMENT
914mm (36")	268.0m	762mm (30")	268m	3	680 kg/m X56	820 sacks class "G" cement of total volume 168 bbl, 1% CaCl ₂ BWOC, mixed to a slurry weight of 1.9sg.
445mm (17.5")	777m	340 mm (13.375")	769m	45	101kg/m L80 BTC	<u>Lead</u> : 604 sacks class "G" cement of total volume 240 bbl, mixed to a slurry weight of 1.5sg. <u>Tail</u> : 713 sacks class "G" cement of total volume 150 bbl, mixed to a slurry weight of 1.9sg with seawater.
311mm (12.25")	1810m	244 mm (9.625")	1801m	126	31.5 kg/m L80 New VAM	<u>Lead</u> : 192 sacks class "G" cement of total volume 73 bbl, mixed to a slurry weight of 1.5sg. <u>Tail</u> : 215 sacks class "G" cement of total volume 45 bbl, mixed to a slurry weight of 1.9sg.

SECTION 2 : LITHOLOGICAL DESCRIPTIONS

SECTION 2.1: HYDROCARBON SHOWS

SANTOS LIMITED

OIL SHOW EVALUATION REPORT

WELL: HILL 1
 INTERVAL: 1973 – 1998m
 FORMATION: Timboon

GEOLOGIST: J.PITMAN
 DATE: _____

C1 ppm	1 U	10k	20k	30k	40k	50k	100k	150k	200k	>250k
C2+ ppm	5ppm	750	1k	2k	3k	4k	5k	7.5k	10k	>15k
Porosity Ø	tight			poor		fair		good		
% with fluorescence	trace-5%	10	20	30	40	50	60	70	80	>90
Fluorescence appearance	trace		spotted	pinpoint		streaked		patchy		solid
Brightness of fluorescence	v. dull		dull		dim			bright	v. bright	glowing
Type of cut	trace	v. slow crush cut	crush cut	instant crush cut	v. slow streaming cut	slow stream	moderate streaming	streaming	fast streaming	instant
Residue on spot plate	trace	heavy trace	v. thin ring	thin ring	thick ring	v. thick ring	thin film	mod. film	thick film	solid
Show rating	trace		poor		fair		good			
Comments:	SANDSTONE: clear, translucent, light brown in part, very fine to fine grained, moderately well sorting, subangular to subrounded, moderately strong calcareous cement, minor – abundant white argillaceous matrix, trace fine carbonaceous specks, loose in part, poor visual porosity, Fluorescence: trace – 5% moderately bright yellowish white spotted, very slow very faint white crush cut, no residue.									

SECTION 2.2: CUTTINGS DESCRIPTIONS

2.1 HILL-1 – CUTTINGS DESCRIPTIONS

Return were to the sea to a depth of 777m. Depths are referenced to Loggers Depth.

780 – 810m	100% Cement contamination.
810 – 850m	<p>CALCAREOUS CLAYSTONE WITH INTERBEDDED SANDSTONE AND LIMESTONE.</p> <p>CALCAREOUS CLAYSTONE: Medium grey, light grey in part, brownish grey, slightly silty in part, trace micro carbonaceous specks, trace nodular pyrite, trace very fine glauconite, firm, subfissile to subblocky.</p> <p>LIMESTONE: White, cream, common fossil fragments, forams, shell fragments, moderately hard.</p> <p>SANDSTONE: Clear, translucent, fine to medium grained, moderately well sorting, subrounded, loose in part, common light grey argillaceous matrix, firm aggregates, poor inferred porosity, no fluorescence.</p>
850 – 955m	<p>CALCAREOUS CLAYSTONE WITH MINOR INTERBEDDED SANDSTONE.</p> <p>CALCAREOUS CLAYSTONE: Light grey, light greenish grey, grading to marl in part, trace very fine glauconite, trace pyrite, trace fine carbonaceous specks, soft to firm, dispersive.</p> <p>SANDSTONE: Clear, translucent light grey, fine to medium grained, moderately well sorting, subrounded, common light grey argillaceous matrix, trace carbonaceous specks, firm aggregates, loose in part, poor inferred porosity, no fluorescence.</p>
955 – 975m	<p>CALCAREOUS CLAYSTONE.</p> <p>CALCAREOUS CLAYSTONE: Light grey, grading to Marl in part, becoming very finely arenaceous in part, trace micro carbonaceous specks, trace forams, trace very fine glauconite, firm to soft, dispersive in part.</p>
975 – 1035m	<p>MARL WITH INTERBEDDED CALCAREOUS CLAYSTONE AND SANDSTONE.</p> <p>MARL: Very light grey, off white, grading to calcareous claystone in part, rare fine carbonaceous specks, rare coal fragments, soft to firm, dispersive.</p> <p>CALCAREOUS CLAYSTONE: Very light grey, light grey, grading to Marl in part, becoming very finely arenaceous in part, trace micro carbonaceous specks, trace forams, trace very fine glauconite, firm to soft, dispersive in part.</p> <p>SANDSTONE: Very light grey, light brownish grey, clear, translucent in part, very fine to medium predominantly fine grained, moderately well sorting, subrounded, common light grey argillaceous matrix, rare moderately strong calcareous cement in part, trace pyrite, common micro carbonaceous specks, trace brown lithics, loose to predominantly firm aggregates, very poor visual porosity, no fluorescence.</p>

- 1035 – 1110m SANDSTONE WITH INTERBEDDED SILTSTONE, CALCAREOUS CLAYSTONE AND MARL.
MARL: Very light grey, off white, grading to calcareous claystone in part, rare fine carbonaceous specks, rare coal fragments, soft to firm, dispersive.
CALCAREOUS CLAYSTONE: Very light grey, light grey, grading to Marl in part, becoming very finely arenaceous in part, trace micro carbonaceous specks, trace forams, trace very fine glauconite, firm to soft, dispersive in part.
CALCAREOUS SILTSTONE: Light grey, argillaceous, very finely arenaceous, grading to calcareous claystone, trace fine carbonaceous specks, trace fossil fragments, firm, sub fissile to sub blocky.
SANDSTONE: Light grey, translucent, clear in part, very fine to medium predominantly fine grained, moderately well sorting, subrounded, abundant light grey argillaceous matrix, rare moderately strong calcareous cement, trace very fine glauconite, trace fine carbonaceous specks, trace light brown lithics, trace fossil fragments, trace forams, very poor visual porosity, no fluorescence.
- 1110 – 1430m CALCAREOUS CLAYSTONE WITH MINOR INTERBEDDED CALCARENITE.
CALCARENITE: Very light brown, off white, cream, argillaceous in part, very finely arenaceous in part, trace fossil fragments, trace forams, moderately hard to hard, subblocky to occasionally subfissile.
CALCAREOUS CLAYSTONE: Very light brownish grey, light grey, grading to calcareous siltstone in part, grading to marl in part, trace fossil fragments, trace forams, minor fine carbonaceous specks, dispersive to firm, subblocky.
- 1430 – 1590m CALCAREOUS CLAYSTONE WITH INTERBEDDED CALCILUTITE.
CALCAREOUS CLAYSTONE: Very light grey as above. 100% Calcareous Claystone from 1515m.
CALCILUTITE: Moderate yellowish grey, light grey, grading to calcareous claystone in part, minor fine carbonaceous specks, soft to firm, dispersive in part, subblocky.
- Note: Changed to KCl/Polymer mud system at 1444m.**
- 1590 – 1600m CALCAREOUS CLAYSTONE WITH INTERBEDDED CALCILUTITE.
CALCAREOUS CLAYSTONE: Very light brownish grey, light grey, grading to calcareous siltstone in part, grading to marl in part, trace fossil fragments, trace forams, minor fine carbonaceous specks, dispersive to firm, subblocky.
CALCILUTITE: Moderate yellowish grey, light grey, grading to calcareous claystone in part, minor fine carbonaceous specks, soft to firm, dispersive in part, subblocky.
- 1600 – 1615m INTERBEDDED CALCAREOUS CLAYSTONE, CALCAREOUS SILTSTONE WITH MINOR SANDSTONE AND CHERT.
CALCAREOUS CLAYSTONE: Generally as above, very light grey, off white, grading to calcareous siltstone, trace forams and shell fragments, minor fine carbonaceous specks, dispersive to firm, subblocky.
CALCAREOUS SILTSTONE: Medium grey, light to predominantly medium olive grey, grading to calcareous claystone in part, rare fine carbonaceous specks, trace nodular pyrite, trace CHERT (light grey, translucent), firm, subblocky.
SANDSTONE: Clear, translucent, yellow brown, fine to medium grained, subangular to rounded, fair sorting, trace weak calcareous cement, predominantly loose quartz grains, fair to good inferred porosity, no fluorescence.

- 1615 – 1630m INTERBEDDED CALCILUTITE AND SILTSTONE / SANDSTONE.
CALCILUTITE: White, very light grey, off white, uniform, moderately hard, brittle, subblocky to predominantly subfissile.
SANDSTONE / SILTSTONE: Medium brown, red brown in part, dark pinkish brown, very fine sandstone grading to arenaceous siltstone, very fine grained, moderately well sorting, subangular to subrounded, moderately strong calcareous cement, abundant medium brown silty matrix, rare fine carbonaceous specks, minor fine grained glauconite, rare nodular pyrite, moderately hard aggregates, tight to very poor visual porosity, no fluorescence.
- 1630 – 1646m SILTSTONE WITH INTERBEDDED CALCILUTITE.
CALCILUTITE: White, very light grey as above.
SILTSTONE: Grading to silty SANDSTONE, medium brown, red brown, brown – translucent in part, calcareous, very finely arenaceous, minor glauconite, rare nodular pyrite, trace lithics and carbonaceous specks, friable to moderately hard, subblocky to blocky.
- 1646 – 1660m SANDSTONE: Clear, translucent, light grey, fine to very coarse predominantly medium to coarse grained, subangular to subrounded, poor to fair sorting, predominantly loose clean quartz grains, trace nodular pyrite, trace glauconite, trace lithics, rare carbonaceous specks / fragments, good inferred porosity, no fluorescence.
- 1660 – 1707m INTERBEDDED SILTSTONE AND SANDSTONE.
SANDSTONE: Clear, translucent, light grey, fine to very coarse predominantly coarse grained, subangular to subrounded, poor to fair sorting, predominantly loose clean quartz grains, trace nodular pyrite, trace glauconite, trace lithics, rare carbonaceous specks / fragments, good inferred porosity, no fluorescence.
SILTSTONE: Medium brown, arenaceous in part grading to very fine sandstone, rare fine carbonaceous specks, rare glauconite, rare nodular pyrite, trace lithics and carbonaceous flecks, moderately hard, subblocky.
- 1707 – 1767m SILTSTONE WITH INTERBEDDED SANDSTONE.
SANDSTONE: Clear, translucent, light grey, fine to very coarse predominantly coarse grained, subangular to subrounded, poor to fair sorting, predominantly loose clean quartz grains, trace nodular pyrite, trace glauconite, trace lithics, rare carbonaceous specks / fragments, good inferred porosity, no fluorescence.
SILTSTONE: Medium brownish grey, medium grey, argillaceous grading to claystone in part, trace fine grained glauconite, trace carbonaceous specks, firm, subblocky, dispersive in part.
- 1767 – 1810m SILTSTONE: Medium brownish grey, medium brown, argillaceous grading to claystone, non to occasionally very slightly calcareous, trace forams, rare fine carbonaceous specks / flecks, firm, dispersive in part, subblocky.
- 1810 – 1960m SILTSTONE: Medium brownish grey, medium dark grey, argillaceous grading to silty claystone in part, non to locally very slightly calcareous, trace dolomite, trace very fine glauconite, trace fine carbonaceous specks, trace nodular pyrite, locally with trace loose clear coarse quartz grains, firm to moderately hard, subblocky to blocky.
- 1960 – 1974m SILTSTONE: Medium brownish grey, medium dark grey, argillaceous grading to silty claystone in part, non to locally very slightly calcareous, trace dolomite, trace very fine glauconite, trace fine carbonaceous specks, trace nodular pyrite, locally with trace loose clear coarse quartz grains, firm to moderately hard, subblocky to blocky.

- 1974 – 1986m INTERBEDDED SANDSTONE AND SILTSTONE.
SANDSTONE: Clear, translucent, light brown in part, very fine to fine grained, moderately well sorting, subangular to subrounded, moderately strong calcareous cement, minor – abundant white argillaceous matrix, trace fine carbonaceous specks, loose in part, poor visual porosity, **Fluorescence: trace – 5% moderately bright yellowish white spotted, very slow very faint white crush cut, no residue.**
SILTSTONE: Light to medium brown, brownish grey, argillaceous in part, common very finely arenaceous grading to and interbedded with very fine sandstone, trace fine grained glauconite, trace fine carbonaceous specks, friable to moderately hard aggregates, subblocky.
- 1986 – 2001m INTERBEDDED SANDSTONE AND SILTSTONE.
SILTSTONE: Light to medium brown, brownish grey, argillaceous in part, common very finely arenaceous grading to and interbedded with very fine sandstone, trace fine grained glauconite, trace fine carbonaceous specks, friable to moderately hard aggregates, subblocky..
SANDSTONE: Light brown, white in part, very fine to fine grained, moderately well sorting, subangular to subrounded, moderately strong calcareous cement, argillaceous, silty in part grading to arenaceous siltstone, common fine carbonaceous specks, trace nodular pyrite, trace fine grained glauconite, friable to firm aggregates, very poor visual porosity, **Fluorescence: trace moderately bright yellowish white spotted, very faint white crush cut, no residue.**
- 2001 – 2019m SILTSTONE WITH MINOR INTERBEDDED SANDSTONE.
SANDSTONE: White, light brownish grey, very fine to fine grained, moderately well sorting, subangular to subrounded, moderately strong calcareous cement, abundant very light brownish white argillaceous matrix, common light grey silty matrix in part, interbedded with and grading to arenaceous siltstone, trace very fine carbonaceous specks, firm aggregates, very poor visual porosity, no fluorescence.
SILTSTONE: Light to medium brown, brownish grey, argillaceous in part, common very finely arenaceous grading to and interbedded with very fine sandstone, trace fine carbonaceous specks, friable to moderately hard aggregates, subblocky.
- 2019 – 2031m INTERBEDDED SANDSTONE AND SILTSTONE.
SILTSTONE: Light to medium brown, brownish grey, argillaceous in part, common very finely arenaceous grading to and interbedded with very fine sandstone, trace fine carbonaceous specks, friable to moderately hard aggregates, subblocky.
SANDSTONE: Light grey, off white, very light brownish white, very fine to fine grained, moderately well sorting, subangular to subrounded, abundant light brown / white argillaceous matrix, grading to siltstone in part, common moderately strong calcareous cement, trace fine carbonaceous specks, friable to firm, very poor visual porosity, **Fluorescence: 2019 – 2024m, trace moderately bright yellowish white spotted, very faint white crush cut, no residue.**
- 2031 – 2196m SILTSTONE WITH MINOR INTERBEDDED SANDSTONE.
SILTSTONE: Light to medium brownish grey, arenaceous grading to very fine sandstone in part, locally argillaceous, trace fine carbonaceous specks, trace nodular pyrite, friable to firm, moderately hard in part, subblocky.
SANDSTONE: Very light brown, light brownish white, light grey in part, very fine to fine grained, subangular to subrounded, moderately strong calcareous cement, common light brownish white argillaceous matrix, common light brown silty matrix, trace carbonaceous specks, trace pyrite, friable to firm, moderately hard in part, very poor visual porosity, no fluorescence.

- 2196 – 2214m INTERBEDDED SANDSTONE AND SILTSTONE.
SILTSTONE: Light to medium brown, arenaceous generally as above.
SANDSTONE: clear, translucent, frosted, fine to coarse, subangular to subrounded, poor sorting, trace weak calcareous cement, trace white argillaceous matrix, trace nodular pyrite, predominantly loose clean quartz grains, fair inferred porosity, no fluorescence.
- 2214 – 2576m SILTSTONE WITH MINOR INTERBEDDED SANDSTONE.
SILTSTONE: Light to medium brownish grey, arenaceous grading to very fine sandstone in part, locally argillaceous, trace fine carbonaceous specks, trace nodular pyrite, friable to firm, moderately hard in part, subblocky.
SANDSTONE: Clear, translucent, very fine to fine grained, trace medium – coarse, subangular to subrounded, rare weak calcareous cement, minor white argillaceous matrix, trace pyrite, friable to firm, loose in part, poor inferred porosity, no fluorescence.

TOTAL DEPTH DRILLER : 2575m

TOTAL DEPTH LOGGER EXTRAPOLATED : 2576m

SECTION 2.3 : SIDEWALL CORES DESCRIPTIONS

SANTOS LIMITED

SIDEWALL CORE DESCRIPTION

WELL: HILL 1 DATE: 21/12/03 PAGE: 1

GUN NO.: SUITE 1 SHOTS FIRED: 43 SHOTS BOUGHT: 21

GEOLOGIST J.PITMAN

CORE NO.	DEPTH	REC. (mm)	PALYN. EVAL. REJECT	LITH.	COLOUR	GRAIN SIZE	HYDR. INDIC. (Y/N)	SUPPLEMENTARY INFORMATION
1	2543							Lost Bullet
2	2507							Lost Bullet
3	2475	25	Y	clystn	dark grey	n/a	N	soft – plastic, trace calcite.
4	2461							Lost Bullet
5	2423	26	Y	clyste	dark gry	n/a	N	soft – plastic, slightly silty.
6	2384	27	Y	clyste	dark gry	n/a	N	soft – plastic, trace calcite.
7	2365	26	Y	clyste	dark gry	n/a	N	slightly silty, trace micromicaceous.
8	2333							Lost Bullet
9	2307							Lost Bullet
10	2286							Lost Bullet
11	2281	30	Y	sndst	medium grey	fine	N	SANDSTONE: medium grey, translucent in part, very fine to fine grained, trace medium grained, subangular to subrounded, common light grey silty matrix, abundant fine grained glauconite, firm, poor vis ual porosity, no fluorescence.
12	2271	27	Y	clystn	dark grey	n/a	N	firm – plastic, uniform.
13	2243	25	Y	clystn	dark gry	n/a	N	firm, uniform.
14	2220							Lost Bullet
15	2206	25	Y	clystn	dark grey	n/a	N	uniform, slightly arenaceous.
16	2196	34	Y	sndst	medium – dark grey	very fine	N	SANDSTONE: medium grey, very fine to fine grained, well sorting, subangular to subrounded, abundant grey silty matrix, minor fine grained glauconite, firm, poor inferred porosity, no fluorescence.
17	2192							Lost Bullet

CORE NO.	DEPTH	REC. (mm)	PALYN. EVAL. REJECT	LITH.	COLOUR	GRAIN SIZE	HYDR. INDIC. (Y/N)	SUPPLEMENTARY INFORMATION
18	2157							Lost Bullet
19	2115							Lost Bullet
20	2092							Lost Bullet
21	2078.5	28	Y	sndst	medium grey	very fine	N	SANDSTONE: medium grey, translucent, clear, very fine to fine grained, well sorting, subangular to subrounded, abundant grey silty matrix, poor inferred porosity, no fluorescence.
22	2075	29	Y	sndst	medium grey	fine	N	SANDSTONE: medium grey, translucent, very fine to fine grained, moderately well sorting, subangular to subrounded, common medium grey argillaceous / silty matrix, poor inferred porosity, no fluorescence.
23	2061							Lost Bullet
24	2044							Misfire
25	2039							Misfire
26	2023	36	Y	sndst	white – light grey	fine	N	SANDSTONE: white, very light grey, translucent in part, fine grained, well sorting, subrounded to subangular, minor white argillaceous matrix, trace glauconite, trace pyrite, friable to firm, fair inferred porosity, no fluorescence.
27	2019							Empty
28	2016							Misfire
29	2016	36	Y	sndst	light grey	fine	N	Requested 2014m 2016 shot instead (28 repeated). SANDSTONE: light grey, translucent, white, very fine to predominantly fine grained, moderately well sorting, subangular to subrounded, rare light grey silty matrix, trace pyrite, friable, fair inferred porosity, no fluorescence.
30	2010.5	30	Y	sltstn	grey brown	n/a	N	SILTSTONE: medium to dark brownish grey, argillaceous in part, firm to friable.
31	2007.5	30	Y	sndst	light grey	very fine	N	SANDSTONE: light grey, white, very fine grained, common white argillaceous matrix, poor inferred porosity, no fluorescence.
32	2002	35	Y	sndst	light grey	fine	N	SANDSTONE: as above interbedded with medium to dark brownish grey siltstone.
33	1999	35	Y	sndst	light grey	fine	N	SANDSTONE: light grey, translucent, white, very fine to fine grained, moderately well sorting, subrounded to subangular, rare white argillaceous matrix, friable to firm, fair inferred porosity, no fluorescence.

CORE NO.	DEPTH	REC. (mm)	PALYN. EVAL. REJECT	LITH.	COLOUR	GRAIN SIZE	HYDR. INDIC. (Y/N)	SUPPLEMENTARY INFORMATION
34	1995	30	Y	sndst	light grey	fine	N	SANDSTONE: light grey, translucent, clear, very fine to fine grained, moderately well sorting, subrounded, trace light grey silty matrix, rare carbonaceous specks, friable, fair inferred porosity, no fluorescence.
35	1992	28	Y	sndst	light grey	fine	N	SANDSTONE: light grey, translucent, fine grained, well sorting, subrounded, rare light grey silty matrix, friable to firm, fair inferred porosity, no fluorescence.
36	1985	25	Y	sltstn	grey brown	very fine	N	SILTSTONE: finely arenaceous grading to very fine sandstone in part.
37	1981							Misfire
38	1977							Empty
39	1969							Lost Bullet
40	1957							Lost Bullet
41	1920							Misfire
42	1886	35	Y	clystn	dark brown grey	n/a	N	CLAYSTONE: medium to dark brownish grey, massive.
43	1842							Lost Bullet

COMMENTS:

Total 43 sidewall cores attempted. Recovered Bullets: 21 Misfire: 5 Empty: 2 Lost: 15

SECTION 2.4 : CATALOGUE OF WELLSITE SAMPLES



Santos

SAMPLE MANIFEST HILL - 1

DATE: 20-12-03

SAMPLE INTERVALS: All returns from spud to 777 m were to the sea floor.

777 m – 1641 m 5 m Samples

1641 m – 2575 m 3 m Samples

SAMPLES SENT TO GEOSERVICES, ADELAIDE FOR SPLITTING:

Washed and Dried already split from 777m to 1015m

Box 1 of 20	Split samples to be sorted
Box 2 of 20	Split samples to be sorted
Box 3 of 20	Split samples to be sorted & marked bags
Box 4 of 20	1015 m - 1205 m
Box 5 of 20	1205 m - 1360 m
Box 6 of 20	1360 m - 1565 m
Box 7 of 20	1565 m - 1605 m
Box 8 of 20	1605 m - 1710 m
Box 9 of 20	1710 m - 1740 m
Box 10 of 20	1740 m - 1884 m
Box 11 of 20	1884 m - 1959 m
Box 12 of 20	1959 m - 2049 m
Box 13 of 20	2049 m - 2124 m
Box 14 of 20	2124 m - 2268 m
Box 15 of 20	2268 m - 2454 m
Box 16 of 20	2454 m - 2544 m
Box 17 of 20	2544 m - 2575 m (T.D.)
Box 18 of 20	Samplex trays 777m – 2575m
Box 19 of 20	Samplex trays 777m – 2575m
Box 20 of 20	Mud samples (1000m, 1480m, 1610m, 1845m, 1989m, 1992m, 1995m, 2001m, 2020m, 2340m, 2575m) & filtrate samples (1790m, 1810m, 2330m)

Box of marked plastic bags

SEND TO:

GEOSERVICES, UNIT 1 / 6 SOMERSET CIRCUIT, LONSDALE, SOUTH AUSTRALIA, 5160.

Sent in container number: 25140, from the Ocean Epoch.

Signed for Geoservices:

SECTION 3: WIRELINE LOGGING REPORTS

SECTION 3.1 : SUITE 1 - LOGGING ORDER FORM

Santos

A.B.N. 80 007 550 923

LOGGING ORDER FORM

COMPANY:	SANTOS		
WELL:	HILL 1	FIELD:	CASINO
RIG:	DIAMOND EPOCH	STATE:	VICTORIA
LOCATION:	Inline 8714, XL 2049	BLOCK:	OTWAY BASIN
		LICENCE:	VIC / P44
LATITUDE:	38° 48' 50.381" S	LONGITUDE:	141° 50' 39.579" E

ELEVATIONS:			
RT:	22.4 m	WATER DEPTH	212.8 m
		SEABED:	235.2 m

914mm (36") HOLE:	268m	760mm (30") CSG:	268	WT:	310 ppf
445mm (17½") HOLE:	777m	340mm	769m	WT:	68 ppf
		(13-3/8") CSG			(ID 12.415" 315mm)
311m (12-1/4") HOLE:	1810m	244mm	1801m	WT:	47 ppf
		(9 5/8") CSG:			

TD (DRILLER):	2575m
----------------------	-------

MUD SYSTEM:	KCl / PHPA	CIRCULATION STOPPED:	12:30 hr 20/12/03
BARITE:	nil		
WT:	1.15	VIS:	70
		pH:	9.0
		FLUID LOSS:	4.2

GEOLOGIST:	J. Pitman
-------------------	-----------

INFORMATION GIVEN ABOVE IS TO BE USED ON LOG HEADER SHEETS

HOLE CONDITIONS (TIGHT SPOTS, DEVIATION, COALS, BARITE IN MUD, ETC.)
Maximum Deviation : 1.04 deg @ 1570m

DRILL STEM TESTS/CORED INTERVALS:
--

COMMENTS (TO BE INCLUDED IN REMARKS SECTION OF HEADER SHEET):
Standard Santos scales to be applied to all logs run.

Santos

A.B.N. 80 007 550 923

LOGGING ORDER FORM

LOGGING PROGRAMME:

LOG	INTERVAL	REPEAT SECTION
<u>RUN 1:</u> PEX-DSI-HNGS GR HNGS Resistivity-Caliper-SP Sonic (Dipole shear) Sonic (P&S WFT) Neutron Density	TD to Seafloor TD – 9 5/8" Casing Shoe TD to casing shoe TD to casing shoe TD to casing shoe TD to casing shoe	No repeat section required, check repeatability with down log. No filtering of GR Only upper dipole required STC processing
<u>RUN 2:</u> Checkshot	50m Intervals TD-500m	
<u>RUN 3:</u> SWC	30 / 60 bullets TBA	

REMARKS: (ALL OPERATIONS AS PER CURRENT SANTOS OPERATING PROCEDURES)

1. TENSION CURVE - TO BE DISPLAYED ON LOG FROM T.D. TO CASING SHOE.
2. ALL CALIBRATIONS IN CASING MUST BE VERSUS DEPTH.
3. ALL THERMOMETER READINGS TO BE RECORDED ON LOG
4. ALL SCALES AND PRESENTATIONS TO CONFIRM TO STANDARDS UNLESS OTHERWISE ADVISED.
5. THE FIELD/EDIT TAPE MUST BE A MERGED COPY OF ALL LOGS RUN. SEPARATE TAPES ARE ONLY ACCEPTABLE AS AN INTERIM MEASURE.
6. ANY CHANGE FROM STANDARD PROCEDURES/SCALES TO BE NOTED IN REMARKS SECTION.
7. RM, RMF, RMC AND BHT MUST BE ANNOTATED ON FAXED LOGS. FAXED LOGS SHOULD ALSO INDICATE IF ON DEPTH OR NOT.
8. LOG DATA IS TO BE TRANSMITTED AS SOON AS POSSIBLE AFTER ACQUISITION. IF ANY DELAYS ARE LIKELY OR IF DATA TRANSMISSION WILL ADVERSELY EFFECT THE OPERATION THEN THE WELLSITE GEOLOGIST MUST BE IMMEDIATELY INFORMED.

SECTION 3.2 : SUITE 1 – FIELD ELECTRIC LOGGING REPORT

**SANTOS LIMITED
FIELD ELECTRIC LOG REPORT**

WELL:	HILL-1	GEOLOGIST:	J.PITMAN
LOGGING ENGINEER:	AWOBADEJO / SINGH		
RUN NO.:	SUITE 1	DATE LOGGED:	20 – 21/12/03
DRILLERS DEPTH:	2575m	LOGGERS DEPTH:	2576m
ARRIVED ON SITE:	18/12/03		
ACTUAL LOG TIME:	26.75 hr	LOST TIME LOGGER:	nil
TOTAL TIME:	27.5 hr	LOST TIME OTHER:	0.75 hr (wait on weather)

TYPE OF LOG	PEX-DSI-HALS	VSP	MDT	CST	
TIME CIRC. STOPPED	12:30 20/12	12:30 20/12	12:30 20/12	12:30 20/12	
TIME TOOL RIG UP	18:30 20/12	02:15 21/12	07:45 21/12	14:30 21/12	
TIME TOOL RIH	20:15 20/12	03:15 21/12	08:30 21/12	16:15 21/12	
TIME TOOL RIG DOWN	02:15 21/12	07:45 21/12	14:30 21/12	22:00 21/12	
TOTAL TIME	7.75 hr	5.5 hr	6.75 hr	7.5 hr	

TYPE OF LOG	FROM (m)	TO (m)	REPEAT SECTION	TIME SINCE LAST CIRCULATION	BHT °C
Suite 1 Run 1 PEX-DSI-HALS					
GR	2543	Surface		9 hours 15 minutes	87 C (189 F)
HNGS	2543	1801			
MCFL	2548	1801			
HLLD	2553	1801			
HLLS	2553	1801			
HCAL	2550	1801			
SP	2575	1801			
DSI	2549	1801			
RHOZ	2550	1801			
TNPH	2545	1801			
Suite 1 Run 2 CSAT - Checkshot	2570	1070		16 hours 15 minutes Total 30 stations at 50m intervals Loss of signal at 1070m	93 C (199 F)
Suite 1 Run 3 MDT	1978	2282		24 hours 30 minutes Total 11 pretests attempted. 2 curtailed, 9 normal.	82.8 C (181 F)
Suite 1 Run 4 CST	2543	1842		CST Run 4: 43 attempted. 21 recovered, 5 misfire, 2 empty 15 lost bullets	

**SANTOS LIMITED
FIELD ELECTRIC LOG REPORT**

MUD SYSTEM: KCl / PHPA
Rm = 0.09 Ωm @ 21°C
Rmf = 0.078 Ωm @ 21°C
Rmc = 0.1289 Ωm @ 21.3°C
HOLE CONDITIONS: Good

MW: 1.15 FV: 70
WL: 4.2 PV/YP 23/35
pH: 9.0 Cl: 42k
KCl: 8.5%

REMARKS / RECOMMENDATIONS

1. No tight spots observed while running in hole with Run 1.
2. Bottom Hole Temperature Run 1 87 C (189 deg F)
3. Casing shoe found at 1801m (drl) 1801m (lgr)
4. Total Depth Run 1 2576m Driller 2575m
5. Run 2 checkshot tag bottom and come up to 2570m for first point.
6. Total 30 stations attempted at 50m intervals. Loss of signal at 1070m
7. Bottom Hole Temperature Run 2: 93 C (199 F)
8. Run 3 MDT total 11 pretests, 2 curtailed, 9 normal.
9. Bottom Hole Temperature: Run 3 82.8 C (181 F)
10. Run 4 sidewall cores. 43 shots were attempted, 21 recovered, 5 misfire, 2 empty, 15 lost.
11. A thunderstorm during the rig up of run 4 CST resulted in 0.75 hr of waiting on weather.

WELLSITE LOG QUALITY CONTROL CHECKS

LOG ORDER FORM	Y	MUD SAMPLE RESISTIVITY	N/A	TOOL NO. / CODE CHECK	Y
OFFSET WELL DATA	*1	CABLE DATA CARD	Y	LOG SEQUENCE CONFIRM.	*2

LOG TYPE	DSI	GR	HCAL	HALS	RXOZ	RHOZ	TNPH	MDT	CST	VSP	REMARKS
CASING CHECK	57 us/ft		8.6"								
SCALE CHECK	40-140us/ft	0- 200	6 – 16"	0.2-200	0.2-200	1.95-2.95	0.45-/-0.15				
DEPTH Casing Total	*3	Y	Y	Y	Y	Y	Y	Y	Y	Y	
CALIBRATIONS OK	Y	Y	Y	Y	Y	Y	Y	Y			
REPEATABILITY	Y	Y	Y	Y	Y	Y	Y				
LOGGING SPEED	Y	Y	Y	Y	Y	Y	Y				Logging speed Run 1 1800'/hr
OFFSET WELL Repeatability	Y	Y	Y	Y	N/A	N/A	N/A				
NOISY / MISSING DATA	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	
CURVES/LOGS Depth Matched	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	
Rm MEASUREMENT				*4	Y						
LLS / LLD / CHECK						*5	Y				
PEF / RHOB CHECK						Y	Y				
LOG HEADER / TAIL	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	
PRINT/FILM QUALITY	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	

- COMMENTS:
- *1. Offset wells - Bridgewater Bay 1
 - *2. Confirmed with SANTOS geology operations and Schlumberger.
 - *3. Casing Driller: 1801m Logger: 1801m Total Depth Driller: 2575m Logger: 2576m
 - *4. Rmc>Rm>Rmf
 - *5. Curves overlay in 0 porosity shale.

ENGINEERS COMMENTS (If this report has not been discussed with the Engineer state reason)

SECTION 3.3 : SUITE 1 – ELECTRIC LOGGING TIME SUMMARY

Geology Operations

ELECTRIC LOGGING TIME SUMMARY

LOGGING UNIT:	571
START DATE:	20/12/03
END DATE:	21/12/03
DEPTH DRILLER:	2575m
DEPTH LOGGER:	2576m

LEFT BASE:	18/12/03
ARRIVED AT THE WELLSITE:	18/12/03
INITIAL RIG UP:	20/12/03
FINAL RIG DOWN:	21/12/03
RETURN TO BASE:	22/12/03

WELL NAME:	Hill 1
TRIP NUMBER:	Suite 1
WELLSITE GEOLOGIST:	J.Pitman
LOGGING ENGINEER:	T.AwobadeJo
PAGE / DATE:	1 20/12/03

DATE / TIME	RIG UP / DOWN	TOOL CHECK	RIH / POOH	LOGGING	DATA TX	LOST TIME SCHL	I. O.	WIPER TRIP	LOST TIME OTHERS	OTHERS	COMMENTS / REMARKS
00:00											
:30											
01:00											
:30											
02:00											
:30											
03:00											
:30											
04:00											
:30											
05:00											
:30											
06:00											
:30											
07:00											
:30											
08:00											
:30											
09:00											
:30											
10:00											
:30											
11:00											
:30											

TOTALS

WSG (SIGN) J.Pitman	ENGINEER(SIGN) T.Awobadejo
-------------------------------	--------------------------------------

TOOLS RUN:	
TOOLS RUN:	
TOOLS RUN:	

LOGGING UNIT: 571

WELL NAME Hill 1

PAGE 1A

DATE / TIME	RIG UP / DOWN	TOOL CHECK	RIH / POOH	LOGGING	DATA TX	LOST TIME SCHL	I. O.	WIPER TRIP	LOST TIME OTHERS	OTHERS	COMMENTS / REMARKS	
12:00												
:30												
13:00												
:30												
14:00												
:30												
15:00												
:30												
16:00												
:30												
17:00												
:30											HILL 1 SUITE 1 WIRELINE LOGS	
18:00											TOTAL DEPTH DRILLER: 2575m	
											CASING SHOE DRILLER: 1801m	
:30	X										18:30 HR HOLD SAFETY MEETING	
	X											
19:00	X										19:00 HR RIG UP RUN 1 PEX-DSI	
	X											
:30	X											
	X										LOAD SOURCES.	
20:00	X											
			X								20:15 HR RUN IN HOLE RUN 1	
:30			X								COMPENSATE	
			X									
21:00			X									
			X									
:30			X									
				X							21:53 HR LOG UP MAIN LOG	
22:00				X							TOTAL DEPTH SCHLUMBERGER: 2576m	
				X								
:30				X								
				X								
23:00				X							CASING SHOE SCHLUMBERGER: 1801m	
				X							AT CASING SHOE LOG GR TO SURFACE	
:30				X								
				X								
TOTALS											WSG (SIGN) J.Pitman	ENGINEER(SIGN) T.Awobadejo
											TOOLS RUN:	

SERVICE QUALITY SUMMARY									
CLIENT WSG					ENGINEER				
1	2	3	4	5	1	2	3	4	5
1: Excellent - 2 - 3: Normal - 4 - 5: Very Poor									

SAFETY
 PROMPTNESS
 TOOL & SURFACE SYSTEM PERFORMANCE
 ATTITUDE & CO-OPERATION
 WELLSITE PRODUCTS / LOG QUALITY
 COMMUNICATIONS / TX PERFORMANCE
 OTHER (PLEASE SPECIFY)

Geology Operations

ELECTRIC LOGGING TIME SUMMARY

LOGGING UNIT:	571
START DATE:	20/12/03
END DATE:	21/12/03
DEPTH DRILLER:	2575m
DEPTH LOGGER:	2576m

LEFT BASE:	18/12/03
ARRIVED AT THE WELLSITE:	18/12/03
INITIAL RIG UP:	20/12/03
FINAL RIG DOWN:	21/12/03
RETURN TO BASE:	22/12/03

WELL NAME:	Hill 1
TRIP NUMBER:	Suite 1
WELLSITE GEOLOGIST:	J.Pitman
LOGGING ENGINEER:	T.AwobadeJo
PAGE / DATE:	2 21/12/03

DATE / TIME	RIG UP / DOWN	TOOL CHECK	RIH / POOH	LOGGING	DATA TX	LOST TIME SCHL	I. O.	WIPER TRIP	LOST TIME OTHERS	OTHERS	COMMENTS / REMARKS
00:00				X							
				X							
:30				X							LOG GR TO SURFACE
				X							
01:00				X							01:15 HR TOOL AT SURFACE
	X										
:30	X										
	X										
02:00	X										02:15 HR FINISH RIG DOWN RUN 1
	X										RIG CSAT GUNS
:30	X										
	X										
03:00	X										03:00 HR PICK UP TOOLS
			X								03:15 HR RUN IN HOLE RUN 2 CHECKSHOT
:30			X								
			X								
04:00			X								03:50 HR AT CASING SHOE
			X								
:30			X								
				X							04:45 HR LOG UP FROM 2570m
05:00				X							
				X							
:30				X							
				X							
06:00				X							TOTAL: 30 STATIONS AT 50m INTERVALS
				X							
:30				X							
				X							LOSS OF SIGNAL AT 1070m
07:00				X							07:15 HR PULL OUT OF HOLE
			X								
:30	X										07:45 HR FINISH RIGGING DOWN RUN 2
	X										
08:00	X										
	X										
:30			X								08:30 HR RIG RUN 3 MDT
			X								
09:00			X								
			X								
:30			X								
			X								
10:00			X								
			X								
:30				X							10:30 HR FIRST PRETEST
				X							
11:00				X							
				X							
:30				X							
				X							

TOTALS											WSG (SIGN) J.PITMAN	ENGINEER(SIGN) T.Awobadejo
TOTAL	7.75	2.75	1.5	3.5								TOOLS RUN: RUN 1 PEX DSI
	5.5	1.25	1.75	2.5								TOOLS RUN: RUN 2 CHECKSHOT

DATE / TIME	RIG UP / DOWN	TOOL CHECK	RIH / POOH	LOGGING	DATA TX	LOST TIME SCHL	I. O.	WIPER TRIP	LOST TIME OTHERS	OTHERS	COMMENTS / REMARKS
12:00				X							
				X							LOGGING RUN 3 MDT
:30				X							TOTAL 11 PRETESTS, 2 CURTAILED
				X							9 NORMAL
13:00			X								13:00 HR PULL OUT OF HOLE RUN 3 MDT
			X								
:30			X								
			X								
14:00	X										14:00 HR TOOL ON SURFACE
	X										14:30 HR FINISH RIGGING DOWN MDT
:30	X										14:30 HR START TO RIG UP RUN 4 CST'S
	X										
15:00										X	15:00 HR WAIT ON WEATHER - THUNDER
										X	STORM
:30										X	
	X										15:45 HR PICK UP GUNS
16:00	X										
			X								16:15 HR RUN IN HOLE RUN 4 CST
:30			X								
			X								
17:00			X								
				X							17:15 HR CORRELATE AND START TAKING
:30				X							CORES
				X							
18:00				X							
				X							TOTAL 43 SIDEWALLS ATTEMPTED,
:30				X							21 RECOVERED, 5 MISFIRE, 2 EMPTY
				X							15 LOST BULLETS
19:00				X							
				X							
:30			X								19:30 HR FINISH SIDEWALL CORES PULL
			X								OUT OF HOLE
20:00			X								
			X								
:30			X								
			X								
21:00	X										21:00 HR TIOOL AT SURFACE
	X										
:30	X										22:00 HR FINISH RIGGING DOWN
	X										SCHLUMBERGER WIRELINE
22:00											
:30											
23:00											
:30											

TOTALS	<u>WSG (SIGN)</u> J.PITMAN	<u>ENGINEER(SIGN)</u> T.Awobadejo
---------------	-------------------------------	--------------------------------------

TOTAL											
6.75	1.25	3.0	2.5								
7.5	2.0	2.5	2.25						0.75		

TOOLS RUN: RUN 3 MDT

TOOLS RUN: RUN 4 CST

SERVICE QUALITY SUMMARY									
CLIENT WSG					ENGINEER				
1	2	3	4	5	1	2	3	4	5

1: Excellent - 2 - 3: Normal - 4 - 5: Very Poor

SAFETY PROMPTNESS
TOOL & SURFACE SYSTEM PERFORMANCE
ATTITUDE & CO-OPERATION
WELLSITE PRODUCTS / LOG QUALITY
COMMUNICATIONS / TX PERFORMANCE
OTHER (PLEASE SPECIFY)

SECTION 3.4 : MDT PRESSURE SURVEY RESULTS

Santos

MDT PRESSURE SURVEY (RUN 3)

WELL: Hill 1
WITNESS: J Pitman

RT: 22.4 metres
Time since last circ : 12:30 hrs on 20/12/03

Gauge Type : CQG
Probe/Packer Type : Standard

Page : 1 OF 1
Date : 21/12/2003

	FORMATION	DEPTH	DEPTH	FILE	TEST RESULTS					INTERPRETATION		COMMENTS	
		RT MD m	SUBSEA m	NO	HYDRO BEFORE PSIA	FORM PRESS PSIA	HYDRO AFTER PSIA	TEMP deg C	D/D MOB MD/CP	TYPE D/D	TYPE BUILD	Super Charged	
				66									
1	PAARATTE	1978.0	1955.6	67	3417.00	2844.05	3411.57	74.0	37.2	N	GOOD - STABILISED		20cc
2	PAARATTE	1994.0	1971.6	68	3443.00	2866.29	3436.42	75.1	401.9	N	GOOD - STABILISED		20cc
3	PAARATTE	1997.0	1974.6	69	3443.60	2870.78	3441.55	75.6	164.3	N	GOOD - STABILISED		20cc
4	PAARATTE	2005.0	1982.6	70	3462.47	-	3454.50	76.5	-	N	TIGHT ?	TOOL PLUGGING ?	
5	PAARATTE	2005.5	1983.1	71	3457.50	2882.58	3455.49	76.5	75.2	N	GOOD - STABILISED		20cc
6	PAARATTE	2014.0	1991.6	72	3476.50	2894.66	3470.50	76.8	1088.3	N	GOOD - STABILISED		20cc
7	PAARATTE	2016.0	1993.6	73	3475.50	2897.54	3473.60	77.0	608.1	N	GOOD - STABILISED		20cc
8	PAARATTE	2022.0	1999.6	74	3488.78	2905.68	3484.27	77.3	996.30	N	GOOD - STABILISED		20cc
				75									
9	PAARATTE	2074.0	2051.6	76	3587.50	3007.07	3573.55	78.6	1.00	N	SLOW - STABILISED		20cc
10	PAARATTE	2193.0	2170.6	77	3805.55	-	3791.14	80.7	-	L	-		CURTAILED
11	PAARATTE	2282.0	2259.6	78	3955.70	3274.64	3935.40	82.8	4.00	N	SLOW - STABILISED		20cc

TOTAL PRETESTS: 11
CURTAILED 2
NORMAL 9

Expected Water Gradient: 0.433 psi/ft
Mud Weight : 9.8ppg

**SECTION 3.5 : MWD END OF WELL REPORT
(Sperry Sun)**

**End of Well Report
for
Santos SBU**

Rig: Ocean Epoch
Well: Hill-1
Field: Exploration
Country: Australia
Job No: AU-FE-0002774266
Date: 08-Dec-03
API No:

Table of Contents

1. General Information
2. Operational Overview
3. Summary of MWD Runs
4. Bitrun Summary
5. Directional Survey Data

General Information

Company: Santos SBU
Rig: Ocean Epoch
Well: Hill-1
Field: Exploration
Country: Australia
API Number:
Sperry-Sun Job Number: AU-FE-0002774266
Job start date: 08-Dec-03
Job end date: 20-Dec-03
North reference: Grid
Declination: 10.483 deg
Dip angle: -70.112 deg
Total magnetic field: 61074.953 nT
Date of magnetic data: 12-Dec-03
Wellhead coordinates N: 38 deg. 48 min 50.380 sec South
Wellhead coordinates E: 141 deg. 50 min 39.580 sec East
Vertical section direction: Closure deg
MWD Engineers: T.Oborne A.Wilson

Company Representatives: G.Howard

Company Geologist: J.Pittman
Lease Name: VIC-P-51
Unit Number: LT-1087
State: Victoria
County:

Operational Overview

Sperry-Sun Drilling Services was contracted by Santos SBU to supply Logging While Drilling (LWD) services on the well Hill-1 in permit VIC-P-51. The well was drilled with Diamond Offshore's MODU Ocean Epoch.

311 mm (12 1/4") Hole Section.


Sperry-Sun's 8" FEWD tool suite was utilised in this hole section. This consists of a Dual Gamma Ray (DGR), Four Phase Electromagnetic Wave Resistivity (EWR-P4) and a Directional Modual (DM) for deviation control. This hole section was drilled in one bit run from 777.0 - 1810.0 mMDRT. All recorded data was recovered on surface.

216 mm (8 1/2") Hole Section.

Sperry-Sun's 6 3/4" FEWD tool suite was utilised in this hole section. This consists of a Dual Gamma Ray (DGR), Four Phase Electromagnetic Wave Resistivity (EWR-P4) and a Directional Modual (DM) for deviation control. This hole section was drilled in one bit run from 1810.0 mMDRT to the well TD at 2575.0 mDMRT. All recorded data was recovered on surface.

Bitrun Summary

Run Time Data		Drilling Data		Mud Data		
MWD Run :	0100	Start Depth :	777.00 m	Mud Type :	KCI/PHPA	
Rig Bit No:	100	End Depth :	1810.00 m	Weight / Visc :	1.11 sg /	42.30 spl
Hole Size :	311.00 mm	Footage :	1033.00 m	Chlorides :	37000 ppm	
Run Start :	14-Dec-03 18:29	Avg. Flow Rate :	860.00 gpm	PV / YP :	16.00 cp /	11.50 pa
Run End :	16-Dec-03 21:59	Avg. RPM :	145.00 rpm	Solids/Sand :	6 % /	0.6 %
BRT Hrs :	51.50	Avg. WOB :	25.00 klb	%Oil / O:W :	N/A % /	N/A:100
Circ. Hrs :	32.00	Avg. ROP :	43.20 m/hr	pH/Fluid Loss :	8.80 pH /	7.00 cptm
Oper. Hrs :	49.59	Avg. SPP :	3800.00 psig	Max. Temp. :	52.00 degC	

MWD Schematics		BHA Schematics			
		Component	Length (m)	O.D. (mm)	I.D. (mm)
(5)		(13)			
(4)		(12)			
(3)		(11)			
(2)	5. Hang-off Sb SN:	(10)			
(1)	4. PM SN: 103286 16.02 m From Bit	(9)	13. HWDP	113.33	114.000
	3. HCM SN: 170439	(8)	12. Cross Over Sub	1.10	214.000
	2. DGR SN: 188554 12.49 m From Bit	(7)	11. Drill Collar	9.51	209.550
	1. EWR-P4 SN: 77242 9.46 m From Bit	(6)	10. Cross Over Sub	8.19	214.000
		(5)	09. Drill Collar	27.61	209.550
		(4)	08. Drilling Jars	9.77	214.000
		(3)	07. Drill Collar	65.76	209.550
		(2)	06. 3-Point String Reamer	2.01	214.000
		(1)	05. MWD	12.92	214.000
			04. Cross Over Sub	2.01	203.000
			03. Drill Collar	2.97	209.550
			02. Bit Sub	2.15	214.000
			01. HC-605	0.38	311.000

Comments	MWD Performance
Drilled 311mm hole section from 777.0 - 1810.00 mMDRT. All recorded data was recovered at surface.	Tool OD / Type : 203.20 mm/ P4M
	MWD Real-time%:95.00 % / 100.00 %
	MWD Recorded%:96.00 % / 100.00 %
	Min. Inc. : 0.12 deg/ 787.46 m
	Max. Inc. : 1.04 deg/ 1569.90 m
	Final Az. : 348.35 deg
	Max Op. Press. : 2730 psig

Bitrun Summary

Run Time Data		Drilling Data		Mud Data		
MWD Run :	0200	Start Depth :	1810.00 m	Mud Type :	KCI/PHPA	
Rig Bit No:	200	End Depth :	2575.00 m	Weight / Visc :	1.15 sg /	74.00 spl
Hole Size :	216.00 mm	Footage :	765.00 m	Chlorides :	42000 ppm	
Run Start :	18-Dec-03 12:37	Avg. Flow Rate :	650.00 gpm	PV / YP :	23.00 cp /	16.70 pa
Run End :	20-Dec-03 18:34	Avg. RPM :	145.00 rpm	Solids/Sand :	9.5 % /	0.25 %
BRT Hrs :	53.95	Avg. WOB :	25.00 klb	%Oil / O:W :	N/A % /	N/A:100
Circ. Hrs :	33.70	Avg. ROP :	32.70 m/hr	pH/Fluid Loss:	9.00 pH /	4.20 cptom
Oper. Hrs :	53.97	Avg. SPP :	3200.00 psig	Max. Temp. :	70.00 degC	

MWD Schematics		BHA Schematics				
<p>(4)</p> <p>(3)</p> <p>(2)</p> <p>(1)</p>	<p>4. Hang-off Sb SN:</p> <p>3. HCIM SN: 191774</p> <p>2. DGR SN: 016131 7.51 m From Bit</p> <p>1. EWR-P4 SN: 130937 4.47 m From Bit</p>	<p>(13)</p> <p>(12)</p> <p>(11)</p> <p>(10)</p> <p>(9)</p> <p>(8)</p> <p>(7)</p> <p>(6)</p> <p>(5)</p> <p>(4)</p> <p>(3)</p> <p>(2)</p> <p>(1)</p>	Component	Length	O.D.	I.D.
			(m)	(mm)	(mm)	
			13. HWDP	113.34	114.000	76.000
			12. Drill collar	28.08	165.000	76.000
	11. Cross Over Sub	0.36	166.000	76.000		
	10. Drilling Jars	9.63	166.000	76.000		
	09. Cross Over Sub	0.82	169.000	76.000		
	08. Spiral Drill collar	111.52	166.000	76.000		
	07. Cross Over Sub	0.36	169.000	76.000		
	06. 3-Point String Reamer	1.42	171.000	76.000		
	05. Cross Over Sub	0.59	169.000	76.000		
	04. MWD	12.00	171.000	83.000		
	03. Cross Over Sub	0.50	171.000	76.000		
	02. Bit Sub	1.58	160.000	76.000		
	01. DSX104-HGN	0.23	311.000	0.000		

Comments	MWD Performance
Drill 8 1/2" hole section from 1810.0 to 2575.0 mMDRT. All recorded data was recovered on surface.	Tool OD / Type : 171.45 mm/ P4M
	MWD Real-time%:95.00 % / 100.00 %
	MWD Recorded%:95.00 % / 100.00 %
	Min. Inc. : 0.12 deg/ 2266.83 m
	Max. Inc. : 0.88 deg/ 1830.94 m
	Final Az. : 204.43 deg
	Max Op. Press. : 4250 psig

Directional Survey Data

Measured Depth (metres)	Inclination (degrees)	Direction (degrees)	Vertical Depth (metres)	Latitude (metres)	Departure (metres)	Vertical Section (metres)	Dogleg (deg/30m)
215.00	0.00	0.00	215.00	0.00 N	0.00 E	0.00	TIE-IN
256.00	1.00	0.00	256.00	0.00 N	0.00 E	0.00	0.01
771.00	0.50	0.00	771.00	0.22 N	0.54 E	0.35	0.01
787.46	0.12	67.24	787.46	0.24 N	0.57 E	0.37	0.01
843.00	0.22	48.21	843.00	0.33 N	0.70 E	0.49	0.06
904.44	0.31	35.64	904.44	0.55 N	0.89 E	0.75	0.05
929.63	0.40	38.33	929.63	0.67 N	0.98 E	0.89	0.11
1017.40	0.87	38.98	1017.39	1.42 N	1.59 E	1.76	0.16
1045.49	0.84	22.92	1045.48	1.78 N	1.80 E	2.16	0.26
1075.66	0.81	9.37	1075.65	2.19 N	1.92 E	2.59	0.19
1107.14	0.72	9.97	1107.12	2.60 N	1.99 E	3.01	0.08
1162.24	0.83	10.31	1162.22	3.34 N	2.12 E	3.75	0.06
1191.38	0.96	20.31	1191.36	3.77 N	2.25 E	4.20	0.21
1222.78	0.96	24.23	1222.75	4.26 N	2.45 E	4.72	0.06
1248.58	0.97	35.16	1248.52	4.64 N	2.66 E	5.14	0.21
1280.63	0.93	40.57	1280.59	5.05 N	2.98 E	5.63	0.09
1309.30	0.84	37.96	1309.26	5.40 N	3.27 E	6.02	0.10
1339.10	0.93	39.70	1339.06	5.75 N	3.55 E	6.44	0.09
1394.96	0.89	36.10	1394.91	6.45 N	4.10 E	7.25	0.04
1455.71	0.92	32.58	1455.65	7.24 N	4.64 E	8.15	0.03
1483.05	1.02	32.83	1482.99	7.63 N	4.89 E	8.59	0.11
1510.37	1.03	29.55	1510.30	8.05 N	5.14 E	9.05	0.06
1538.70	1.01	27.64	1538.63	8.49 N	5.38 E	9.54	0.04
1569.90	1.04	13.43	1569.82	9.01 N	5.58 E	10.09	0.24
1627.36	1.04	9.82	1627.27	10.03 N	5.78 E	11.13	0.03
1655.58	0.87	5.35	1655.49	10.50 N	5.85 E	11.60	0.19
1685.81	0.94	10.68	1685.72	10.97 N	5.92 E	12.07	0.11
1712.12	0.96	9.64	1712.02	11.40 N	5.99 E	12.51	0.03
1745.90	0.99	6.48	1745.80	11.97 N	6.07 E	13.08	0.06
1772.73	0.77	353.39	1772.62	12.38 N	6.08 E	13.48	0.33
1791.40	0.69	348.35	1791.29	12.61 N	6.04 E	13.70	0.17
1830.94	0.88	326.25	1830.83	13.10 N	5.82 E	14.12	0.27
1856.78	0.78	329.33	1856.64	13.42 N	5.62 E	14.38	0.12
1918.20	0.81	316.68	1918.08	14.09 N	5.11 E	14.91	0.09
1944.22	0.66	306.66	1944.10	14.32 N	4.87 E	15.07	0.22
1973.48	0.62	331.70	1973.33	14.56 N	4.66 E	15.25	0.29
2002.66	0.61	346.23	2002.54	14.85 N	4.55 E	15.50	0.16
2031.42	0.65	345.22	2031.29	15.15 N	4.47 E	15.78	0.04
2059.78	0.63	337.25	2059.62	15.45 N	4.37 E	16.05	0.10
2089.98	0.79	349.72	2089.85	15.81 N	4.26 E	16.37	0.21

Directional Survey Data

Measured Depth (metres)	Inclination (degrees)	Direction (degrees)	Vertical Depth (metres)	Latitude (metres)	Departure (metres)	Vertical Section (metres)	Dogleg (deg/30m)
2122.00	0.73	341.38	2121.90	16.22 N	4.16 E	16.74	0.12
2151.00	0.47	3.16	2150.89	16.51 N	4.11 E	17.02	0.35
2179.60	0.45	356.67	2179.50	16.74 N	4.11 E	17.24	0.06
2206.80	0.38	7.86	2206.70	16.94 N	4.11 E	17.43	0.12
2237.90	0.14	43.04	2237.76	17.06 N	4.15 E	17.56	0.27
2266.80	0.12	51.65	2266.69	17.11 N	4.20 E	17.62	0.02
2323.70	0.31	195.67	2323.60	17.00 N	4.21 E	17.51	0.22
2352.50	0.50	187.16	2352.41	16.80 N	4.17 E	17.31	0.20
2382.60	0.57	188.78	2382.50	16.52 N	4.13 E	17.03	0.07
2412.00	0.59	186.70	2411.80	16.23 N	4.09 E	16.70	0.03
2440.80	0.65	189.70	2440.60	15.92 N	4.05 E	16.42	0.08
2470.10	0.64	190.52	2469.98	15.59 N	3.99 E	16.09	0.01
2498.10	0.66	197.21	2498.00	15.28 N	3.91 E	15.77	0.08
2524.20	0.70	194.84	2524.05	14.98 N	3.83 E	15.46	0.06
2553.30	0.86	204.40	2553.10	14.61 N	3.69 E	15.07	0.21
2575.00	0.86	204.43	2574.85	14.32 N	3.55 E	14.75	0.00

Directional Survey Data

CALCULATION BASED ON Minimum Curvature METHOD

SURVEY COORDINATES RELATIVE TO WELL SYSTEM REFERENCE POINT

TVD VALUES GIVEN RELATIVE TO DRILLING MEASUREMENT POINT

VERTICAL SECTION RELATIVE TO WELL HEAD

VERTICAL SECTION IS COMPUTED ALONG CLOSURE OF 13.95 DEGREES (GRID)

A TOTAL CORRECTION OF 11.01 DEG FROM MAGNETIC NORTH TO GRID NORTH HAS BEEN APPLIED

HORIZONTAL DISPLACEMENT IS RELATIVE TO THE WELL HEAD.

HORIZONTAL DISPLACEMENT(CLOSURE) AT 2575.00 METRES

IS 14.75 METRES ALONG 13.95 DEGREES (GRID)

Final survey is projected to TD.

Surveys at 256.0 and 771.0 mMDRT are from an Andergauge survey tool.

Sperry-Sun, A Halliburton Company



SECTION 4 : PRODUCTION TEST REPORT

No Production tests were conducted at Hill-1

SECTION 5 : DAILY GEOLOGICAL REPORTS

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 09/12/03 - 06:00 HRS

HILL 1

REPORT NO: 4

Note: Geological Reports numbered to correspond with Drilling Reports. Previous Drilling Reports (1-3) refer to pre-spud and rig move operations.

(As at 2400 hours EST, 8/12/03) DEPTH : 268 m PROGRESS: 33m DAYS FROM SPUD: 0.12

OPERATION : DISPLACING HOLE TO MUD PRIOR TO RUNNING 30" CASING.

(As at 0600 hours EST, 09/12/03) DEPTH : 268m

OPERATION : RUNNING 30 / 20" CONDUCTOR AND PERMANENT GUIDE BASE.

CASING DEPTH: 30/20" SET AT 268m

RIG: OCEAN EPOCH

RT – SEAFLOOR: 235.2m

PROGRAMMED TD: 2575m

ROTARY TABLE: 22.4m LAT

WATER DEPTH: 212.8m

MUD DATA	Type: (IN PITS)	Wt:	Vis:	FL:	PH:	KCl	Cl:	PV / YP:	Rmf:
(24:00 Hours)	Spud Mud	8.8							

BIT DATA	PRESENT	No.	Make	Type	Size	Hours	Drilled	Condition
(2400 Hours)	LAST	1	STC	DSJ	26"	1.41	33	1-1-FC-A-2-I-NO-TD

SURVEYS:	MD (m)	INCLINATION	AZIMUTH	MD (m)	INCLINATION	AZIMUTH
----------	--------	-------------	---------	--------	-------------	---------

PREVIOUS 24 HOURS OPERATIONS SUMMARY:

RIG UNDER TOW TO LOCATION. RUN ANCHORS. BALLAST RIG TO 55' DRILLING DRAFT. PICK UP AND RACK BACK 20 STANDS OF 5" DRILL PIPE. MAKE UP 30" RUNNING TOOL. PICK UP BOTTOM HOLE ASSEMBLY AND RUN IN HOLE. TAG SEABED AT 235.2m. **SPUD HILL 1 AT 21:00 HOURS ON 08/12/03.** DRILL 36" HOLE TO 268m. SWEEP HOLE. SPOT HI-VIS MUD. PULL OUT OF HOLE TO 242m. HOLE GOOD. RUN IN HOLE TO 268m. NO FILL. DISPLACE HOLE WITH 200BBLs OF MUD. SURVEY.

00:00 – 06:00 HOURS 9/12/03:

DROP TOTCO SURVEY AND RECOVER. MISFIRE. RE-RUN SURVEY, 1 DEG. PULL OUT OF HOLE. LAY DOWN 26" BIT AND 36" HOLE OPENER. MAKE UP CEMENT HEAD. MOVE PERMANENT GUIDE BASE TO THE MOON POOL. RUN 30" CASING.

ANTICIPATED OPERATIONS:

RUN AND CEMENT 30" CASING. PICK UP 17½" DRILLING ASSEMBLY AND RUN IN HOLE.

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 09/12/03 - 0600 HRS

HILL 1

REPORT NO: 4

SUMMARY OF OPERATIONS (00:00 hours – 24:00 hours, 08/12/03):

FROM	TO	HRS	ACTIVITY DESCRIPTION
0000	0100	1.0	Lady dawn on tow bridle. Continue towing rig to location. Make turn for final approach (from 290 deg to 240 deg) at 00:07 hrs, and cut speed to below 2 knots. Continue on final approach path. Pay out 400 ft of anchor chain on number 7 anchor at 00:50 hrs. Continue approach anchor drop zone.
0100	1200	11.0	Drop anchor #7, on target. Anchor #7 on bottom at 01:04 am. #3 pendant passed to Pacific Challenger at 01:46 hrs. #3 anchor on bottom at 02:22 hrs. #3 pendant back to rig at 02:53. #6 pendant passed to Pacific Challenger at 03:05 hrs. #6 anchor on bottom at 03:34 hrs. #6 pendant back to rig at 04:04. #2 pendant passed to Pacific Challenger at 04:21 hrs. #2 anchor on bottom at 04:54 hrs. #2 pendant back to rig at 05:19. #8 pendant passed to Pacific Challenger at 05:39 hrs. #8 anchor on bottom at 06:04 hrs. #8 pendant back to rig at 06:30. Lady Dawn released from tow-bridle at 06:07 hrs. #4 pendant passed to Pacific Challenger at 06:51 hrs. #4 anchor on bottom at 07:17 hrs. #4 pendant back to rig at 08:37. #1 pendant passed to Lady Dawn at 07:26 hrs. #1 anchor on bottom at 08:23 hrs. #1 pendant back to rig at 09:10. #5 pendant passed to Pacific Challenger at 08:53 hrs. #5 anchor on bottom at 09:20 hrs. #5 pendant back to rig at 09:50. Commence ballast rig at 01:00 hrs. Finish Ballast rig at 11:48 hrs, with rig at 55 ft drilling draft. SIMOPS - Pick up and rack back 4 stands HWDP. 7 stands 5" drill pipe.
1200	1400	2.0	Pick up and rack back 13 stands 5" drill pipe. (Total 20 stands 5" drill pipe made up and stood back in derrick.)
1400	1530	1.5	Pick up and make up Dril Quip 30" casing running tool. Stand back in derrick.
1530	2030	5.0	Pick up bottom hole assembly, including 17½" bottom hole assembly components, and run in hole. Tag sea bed at 235.2 m RT LAT.
2030	2100	0.5	Verify tag seabed with ROV. Pick-up 10 m and survey with anderdrift tool. Survey = 0.5 deg.
2100	2300	2.0	Spud well from 235 m to 268 m. Wash down 5 m from mud line, at 200 gpm, pumping hi-vis PHB, at 20 RPM. Switch to Seawater and stage flow up to 1200 gpm. Increase rotary to 50 RPM. Sweep hole with 50 bbls hi-vis every tool joint.
2300	2330	0.5	Spot 200 bbls hi-vis into hole and take inclination survey with anderdrift tool. Tool indicates 2.25 deg. Take check survey. Tool indicates 2.0 deg.
2330	2400	0.5	Pull out of hole to 242 m. No drag. Take check survey with Anderdrift tool. Tool indicates 1.5 deg. Run in hole to 268 m. No fill. Hole good. Take check survey. Tool indicates 2.25 deg. Displace hole with 200 bbls PHB and prepare to drop TOTCO survey.

Santos

ABC.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 09/12/03 - 0600 HRS	HILL 1	REPORT NO: 4
---------------------------	--------	--------------

FORMATION TOPS:	MD RT	Subsea	H/L to Prognosis	H/L to Offset	H/L to Offset

HYDROCARBON SHOW SUMMARY		
INTERVAL	LITHOLOGY	GAS

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS
	36" HOLE SECTION RETURNS TO SEAFLOOR.	

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 10/12/03 - 06:00 HRS

HILL 1

REPORT NO: 5

(As at 2400 hours EST, 9/12/03) **DEPTH :** 268 m **PROGRESS:** 0m **DAYS FROM SPUD:** 1.12
OPERATION : RUNNING INTO THE HOLE WITH THE 17½" DRILLING ASSEMBLY.

(As at 0600 hours EST, 10/12/03) **DEPTH :** 268m
OPERATION : DRILLING OUT THE 20" CASING SHOE AT 268m.

CASING DEPTH: 30/20" SET AT 268m

RIG: OCEAN EPOCH

RT – SEAFLOOR: 235.2m

PROGRAMMED TD: 2575m

ROTARY TABLE: 22.4m LAT

WATER DEPTH: 212.8m

MUD DATA	Type: (IN PITS)	Wt:	Vis:	FL:	PH:	KCl	Cl:	PV / YP:	Rmf:
(24:00 Hours)	Spud Mud	8.8							

BIT DATA	PRESENT	No.	Make	Type	Size	Hours	Drilled	Condition
(2400 Hours)	LAST	1	STC	DSJ	26"	1.41	33	1-1-FC-A-2-I-NO-TD
		2	REED	EMS11GC	17 -½"	-	-	IN HOLE

SURVEYS:	MD (m)	INCLINATION	AZIMUTH	MD (m)	INCLINATION	AZIMUTH
	256.0	1.0				

PREVIOUS 24 HOURS OPERATIONS SUMMARY:

DROP TOTCO SURVEY AND RECOVER. MISFIRE. RE-RUN SURVEY, 1 DEG. PULL OUT OF HOLE. LAY DOWN 26" BIT AND 36" HOLE OPENER. MAKE UP CEMENT HEAD. MOVE PERMANENT GUIDE BASE TO THE MOON POOL. RUN 30" CASING, LATCH INTO PERMANENT GUIDE BASE. LOWER TO SEAFLOOR FILLING WITH SEAWATER. STAB INTO HOLE. RUN IN HOLE AND TAG AT 268m. CIRCULATE CASING AND HOLE CLEAN. CEMENT CASING. NO CEMENT RETURNS OBSERVED AT SEABED. SUPPORT CASING STRING AND WAIT ON CEMENT. PULL OUT WITH CEMENT STINGER AND LOWER INTO HOLE BESIDE 30" WELLHEAD HOUSING TO 248.3m. PUMP 91BBLS OF 15.9PPG CEMENT AS TOP UP. CEMENT OBSERVED AT SEAFLOOR. FLUSH AND PULL OUT WITH CEMENT STINGER. MAKE UP 18¾" WELLHEAD, CEMENTING PLUG ASSEMBLY AND RUNNING TOOL. LAY OUT 36" HOLE OPENER. MAKE UP 17½" DRILLING ASSEMBLY AND RUN IN HOLE.

00:00 – 06:00 HOURS 10/12/03:

GUIDE ROPES CONNECTED TO BOTTOM OF BOTTOM HOLE ASSEMBLY PARTED. TRIP OUT AND REPLACE GUIDE ROPES. RUN IN HOLE WITH 17 ½" DRILLING ASSEMBLY. TAG TOP OF CEMENT AT 264m. DRILL CEMENT AND 20" CASING SHOE AT 268m.

ANTICIPATED OPERATIONS:

DRILL 17½" HOLE SECTION TO 13 3/8" CASING DEPTH AT +/- 765m.

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 10/12/03 - 0600 HRS

HILL 1

REPORT NO: 5

SUMMARY OF OPERATIONS (00:00 hours – 24:00 hours, 09/12/03):

FROM	TO	HRS	ACTIVITY DESCRIPTION
0000	0130	1.5	Rig up to run TOTCO survey on rig slick-line. Drop TOTCO and recover. Mis-fire. Re-dress TOTCO tool and re-run. Recover TOTCO. Survey indicates 1 degree.
0130	0300	1.5	Pull out and rack back bottom hole assembly. Break out and lay down 26" bit and 36" hole opener.
0300	0400	1	Make up cementing stand and rack back in derrick. Hold JSA for running 30" casing. Pick up permanent guide base and move over moon pool.
0400	0430	0.5	Re-sheave guide wires for permanent guide base. Unlock spider beams in moonpool and move to receive permanent guide base.
0430	0500	0.5	Land permanent guide base on spider beams. Pick up 30" elevators.
0500	0900	4	Run 30" casing / wellhead housing and latch into permanent guide base on spider beams. Lower assembly to sea level and fill with water.
0900	1030	1.5	Run 30" casing and permanent guide base on 5" drill pipe, stab into hole and continue to run in.
1030	1100	0.5	Make up cementing stand & hose, run in and tag bottom at 268m.
1100	1130	0.5	Circulate casing and hole clean at 264m with 400 gpm. Position permanent guide base with 240 deg heading and top of housing 2m above seabed with conductor shoe at 268m.
1130	1230	1	Test cement lines to 1500 psi, pump 5 bbls of freshwater spacer (with dye), mix & pump 168 bbls of 15.9ppg cement slurry and displace with 21 bbls seawater. No cement returns noted at seabed.
1230	1500	2.5	Support permanent guide base / casing string in position (indicated permanent guide base angle 1/4 deg) and wait on cement.
1500	1700	2	Release CART from wellhead housing and pull out with cement stinger. Lower stinger through permanent guide base and into hole beside 30" wellhead housing to 248.3m.
1700	1800	1	Test cement lines and pump 91 bbls of 15.9 ppg cement as top up and displace with 10 bbls seawater. Cement returns noted at seabed.
1800	1930	1.5	Pick up out of hole/permanent guide base with stinger, flush pipe and trip out to surface. Lay out CART and 5" DP stinger.
1930	2130	2	Make up 18-3/4" wellhead and install SSR cementing plug assembly and running tool.
2130	2230	1	Break down and lay out cementing stand and 36" hole opener.
2230	2400	1.5	Make up and run 17-1/2" drilling assembly and commence running in.

Santos

ABC.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 10/12/03 - 0600 HRS	HILL 1	REPORT NO: 5
---------------------------	--------	--------------

FORMATION TOPS:	MD RT	Subsea	H/L to Prognosis	H/L to Offset	H/L to Offset

HYDROCARBON SHOW SUMMARY		
INTERVAL	LITHOLOGY	GAS

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS
	NO NEW FORMATION DRILLED.	

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 11/12/03 - 06:00 HRS

HILL 1

REPORT NO: 6

(As at 2400 hours EST, 10/12/03) **DEPTH :** 777 m **PROGRESS:** 509m **DAYS FROM SPUD:** 2.12
OPERATION : PULLING OUT OF THE HOLE TO RUN 13 3/8" CASING.

(As at 0600 hours EST, 11/12/03) **DEPTH :** 777m
OPERATION : MAKING UP 13 3/8" SHOE TRACK.

CASING DEPTH: 30/20" SET AT 268m

RIG: OCEAN EPOCH

PROGRAMMED TD: 2575m

ROTARY TABLE: 22.4m LAT

RT – SEAFLOOR: 235.2m

WATER DEPTH: 212.8m

MUD DATA	Type: (IN PITS)	Wt:	Vis:	FL:	PH:	KCl	Cl:	PV / YP:	Rmf:
(24:00 Hours)	Spud Mud	8.8			10.4		900		

BIT DATA	PRESENT	No.	Make	Type	Size	Hours	Drilled	Condition
(2400 Hours)	LAST	2	REED	EMS11GC	17 ½"	13.93	509	In hole

SURVEYS:	MD (m)	INCLINATION	AZIMUTH	MD (m)	INCLINATION	AZIMUTH
	771	0.5				

PREVIOUS 24 HOURS OPERATIONS SUMMARY:

ATTACH NEW GUIDE ROPES TO BOTTOM OF BOTTOM HOLE ASSEMBLY. CONTINUE TO RUN IN HOLE WITH 17½" DRILLING ASSEMBLY. LOAD DARTS AND MAKE UP CEMENT HEAD / PUP JOINT ASSEMBLY. RUN IN HOLE. TAG TOP OF CEMENT AT 264m. DRILL CEMENT FROM 264m TO 20" CASING SHOE AT 268m. DRILL AHEAD 17½" HOLE FROM 268m TO 777m. SWEEP HOLE WITH PHG MUD SWEEPS. DISPLACE HOLE TO MUD. DROP SURVEY AND PULL OUT OF HOLE.

00:00 – 06:00 HOURS 11/12/03:

PULL OUT OF HOLE. RIG TO RUN 13 3/8" CASING. MAKE UP 13 3/8" SHOE TRACK.

ANTICIPATED OPERATIONS:

RUN AND CEMENT 13 3/8" CASING. PRPEPARE TO RUN BLOW OUT PREVENTER AND MARINE RISER.

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 11/12/03 - 0600 HRS

HILL 1

REPORT NO: 6

SUMMARY OF OPERATIONS (00:00 hours – 24:00 hours, 10/12/03):

FROM	TO	HRS	ACTIVITY DESCRIPTION
0000	0100	1	Guide ropes attached to the bottom of Bottom Hole Assembly parted. Trip out 2 stands and connect new guide ropes.
0100	0230	1.5	Continue to run in hole with 17-1/2" drilling assembly.
0230	0330	1	Load darts and make up Nodeco cement head / pup joint assembly.
0330	0430	1	Run in hole and tag top of cement at 264m with 10k.
0430	0600	1.5	Drill out cement from 264m to 20" casing shoe at 268m.
0600	2230	16.5	Drill 17-1/2" hole from 268m to surface casing total depth at 777m, pumping seawater with gel sweeps - continuous returns noted at seabed. Indicated well angle (via Anderdrift tool) 1/2 deg.
2230	2300	0.5	Pump tandem PHG mud sweeps and displace hole to mud. Displace drill string with seawater.
2300	2400	1	Drop Totco survey barrel and commence pulling out of hole, racking back drill pipe.

Santos

ABC.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 11/12/03 - 0600 HRS	HILL 1	REPORT NO: 6
---------------------------	--------	--------------

FORMATION TOPS:	MD RT	Subsea	H/L to Prognosis	H/L to Offset	H/L to Offset

HYDROCARBON SHOW SUMMARY		
INTERVAL	LITHOLOGY	GAS

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS
	RETURNS TO SEAFLOOR.	

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 12/12/03 - 06:00 HRS

HILL 1

REPORT NO: 7

(As at 2400 hours EST, 11/12/03) **DEPTH :** 777 m **PROGRESS:** 0m **DAYS FROM SPUD:** 3.12
OPERATION : PREPARING TO RUN BLOW OUT PREVENTER.

(As at 0600 hours EST, 12/12/03) **DEPTH :** 777m
OPERATION : RUNNING BLOW OUT PREVENTER AND MARINE RISER.

CASING DEPTH: 13 3/8" SET AT 769m

RIG: OCEAN EPOCH

PROGRAMMED TD: 2575m

ROTARY TABLE: 22.4m LAT

RT – SEAFLOOR: 235.2m

WATER DEPTH: 212.8m

MUD DATA	Type: (IN PITS)	Wt:	Vis:	FL:	PH:	KCl	Cl:	PV / YP:	Rmf:
(24:00 Hours)	Spud Mud	8.8			10.2		1000		

BIT DATA	PRESENT	No.	Make	Type	Size	Hours	Drilled	Condition
(2400 Hours)	LAST	2	REED	EMS11GC	17 ½"	13.93	509	0-0-NO-A-N-I-NO-TD

SURVEYS: MD (m) INCLINATION AZIMUTH MD (m) INCLINATION AZIMUTH

PREVIOUS 24 HOURS OPERATIONS SUMMARY:

CONTINUE TO PULL OUT WITH 17½" DRILLING ASSEMBLY. WEATHER DETERIORATING. RECOVER SURVEY BARREL. RIG TO RUN CASING. RUN 13 3/8" CASING SHOE TRACK. RUN 13 3/8" 68 LB/FT L80 BTC CASING. RE-POSITION RIG TO STAB INTO WELLHEAD HOUSING. CONTINUE TO RUN CASING. TOTAL 44 JOINTS RUN. MAKE UP 18¾" WELLHEAD HOUSING AND RUNNING TOOL ASSEMBLY. CONTINUE TO RUN CASING ON 5" DRILL PIPE. MAKE UP CEMENT HEAD STAND AND LAND CASING AT 769m. CONFIRM WELLHEAD LATCH. CIRCULATE CASING AND HOLE CLEAN. CEMENT CASING. RELEASE RUNNING TOOL. PULL OUT AND LAY OUT RUNNING TOOL. PREPARE TO RUN BLOW OUT PREVENTERS.

00:00 – 06:00 HOURS 12/12/03:

PICK UP AND MOVE BLOW OUT PREVENTER TO MOON POOL. LAND ON BEAMS. PICK UP LOWER MARINE RISER PACKAGE AND CONNECT TO BLOW OUT PREVENTER. MAKE UP AND PRESSURE TEST CHOKE AND KILL LINE STAB CONNECTIONS. RIG UP TO INSTALL RISER DUMP VALVE.

ANTICIPATED OPERATIONS:

RUN BLOW OUT PREVENTER AND MARINE RISER. RUN WEAR BUSHING AND TEST CONNECTORS. LAY OUT 17 ½" BOTTOM HOLE ASSEMBLY. PICK UP 12 ¼" DRILLING ASSEMBLY.

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 12/12/03 - 0600 HRS

HILL 1

REPORT NO: 7

SUMMARY OF OPERATIONS (00:00 hours – 24:00 hours, 10/12/03):

FROM	TO	HRS	ACTIVITY DESCRIPTION
0000	0130	1.5	Continue to pull out with 17-1/2" drilling assembly (max overpull 30k at 600m), hole good. Weather deteriorating.
0130	0330	2	Inclement weather, conduct JSA and continue pulling out with bottom hole assembly.
0330	0400	0.5	Recover Totco survey barrel (indicated well angle of 1/2 deg at 771m). Clear work area/rig floor, review JSA and conduct pre casing operational and safety meeting.
0400	0530	1.5	Rig up to run 13-3/8" casing.
0530	0600	0.5	Pick up and run 13-3/8" casing shoe track.
0600	0930	3.5	Run in hole with 13-3/8" 68 ppf L-80 BTC casing (inclement weather).
0930	1030	1	Reposition rig to stab casing into wellhead housing at 233.2m.
1030	1200	1.5	Continue to run in with 13-3/8" casing, total of 44 joints run.
1200	1500	3	Make up Drill-Quip 18-3/4" wellhead and running tool assembly. Continue to run casing on 5" drillpipe, make up cement head/stand and land wellhead/casing with shoe at 769m and wellhead top at 232.28m. Take 50 k over pull to confirm wellhead latch.
1500	1530	0.5	Made up cementing lines, circulated casing and hole clean.
1530	1830	3	Tested lines to 3000psi. Mixed and pumped 240 bbls 12.5 ppg Class G lead and 150 bbls 15.8 ppg class G tail slurry. Released the top dart and displaced drill pipe/casing with 25 bbls seawater via Halliburton (no noted plug shear) and 238.5 bbls seawater with rig pump @ 12 bpm. Bumped plug with 900 psi and tested casing to 3000 psi. Bled back 2.6 bbls to zero.
1830	2200	3.5	Remove cementing line and release the running tool from the well head. Lay out cementing head, pull out with 5" drillpipe / running string and lay out running tool. ROV clear bulls eye (1/4 deg.) and confirm wellhead seal area clean.
2200	2400	2	Clear rig floor, rig up riser handling equipment. Prepare to move blow out preventers to moon pool.

Santos

AB.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 12/12/03 - 0600 HRS	HILL 1	REPORT NO: 7
---------------------------	--------	--------------

FORMATION TOPS:	MD RT	Subsea	H/L to Prognosis	H/L to Offset	H/L to Offset

HYDROCARBON SHOW SUMMARY		
INTERVAL	LITHOLOGY No new formation drilled.	GAS
INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 13/12/03 - 06:00 HRS

HILL 1

REPORT NO: 8

(As at 2400 hours EST, 12/12/03) **DEPTH :** 777 m **PROGRESS:** 0m **DAYS FROM SPUD:** 4.12
OPERATION : WAITING ON WEATHER, ATTEMPTING TO RUN BLOW OUT PREVENTER AS WEATHER PERMITS.

(As at 0600 hours EST, 13/12/03) **DEPTH :** 777m
OPERATION : WAITING ON WEATHER, ATTEMPTING TO RUN BLOW OUT PREVENTER AS WEATHER PERMITS.

CASING DEPTH: 13 3/8" SET AT 769m

RIG: OCEAN EPOCH

RT – SEAFLOOR: 235.2m

PROGRAMMED TD: 2575m

ROTARY TABLE: 22.4m LAT

WATER DEPTH: 212.8m

MUD DATA	Type: (IN PITS)	Wt:	Vis:	FL:	PH:	KCl	Cl:	PV / YP:	Rmf:
(24:00 Hours)	Seawater / gel sweeps								

BIT DATA	PRESENT	No.	Make	Type	Size	Hours	Drilled	Condition
(2400 Hours)	LAST							

SURVEYS:	<u>MD (m)</u>	<u>INCLINATION</u>	<u>AZIMUTH</u>	<u>MD (m)</u>	<u>INCLINATION</u>	<u>AZIMUTH</u>

PREVIOUS 24 HOURS OPERATIONS SUMMARY:

PREPARE TO RUN BLOW OUT PREVENTERS. MOVE BLOW OUT PREVENTER TO THE MOONPOOL AND LAND OUT ON SPIDER BEAMS. PICK UP LOWER MARINE RISER PACKAGE AND LAND / CONNECT TO BLOW OUT PREVENTER. MAKE UP CHOKE AND KILL LINES. INSTALL RISER FILL VALVE ON LOWER MARINE RISER PACKAGE. INSTALL BLUE AND YELLOW PODS. TEST RISER FILL VALVE, FAILED. FUNCTION TEST BLOW OUT PREVENTER AND WORK ON RISER FILL VALVE. NIPPLE DOWN AND LAY OUT RISER FILL VALVE. PICK UP RISER DOUBLE AND INSTALL TO LOWER MARINE RISER PACKAGE. PICK UP AND ATTEMPT TO RUN BLOW OUT PREVENTER THROUGH MOON POOL. NO GO DUE TO WEATHER / RIG MOVEMENT. WAIT ON WEATHER. ATTEMPT TO PERIODICALLY RUN BLOW OUT PREVENTER, SLAMMING INTO MOONPOOL BEAMS WHEN LIFTED.

00:00 – 06:00 HOURS 13/12/03:

WAITING ON WEATHER. UNABLE TO RUN BLOW OUT PREVENTER. RIG MOVEMENT SLAMMING BLOWOUT PREVENTER INTO RIG WHEN LIFTED OFF SPIDER BEAMS.

ANTICIPATED OPERATIONS:

WAIT ON WEATHER. RUN BLOW OUT PREVENTER AND MARINE RISER. LAND OUT AND TEST CONNECTORS. RUN WEAR BUSHING. LAY OUT 17½" BOTTOM HOLE ASSEMBLY. PICK UP 12¼" DRILLING ASSEMBLY.

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 13/12/03 - 0600 HRS

HILL 1

REPORT NO: 8

SUMMARY OF OPERATIONS (00:00 hours – 24:00 hours, 12/12/03):

FROM	TO	HRS	ACTIVITY DESCRIPTION
0000	0300	3	Conduct JSA , stabilise blow out preventer stack with winches, pick up and move stack into moon pool and land out on spider beams.
0300	0430	1.5	Pick up lower marine riser package and land out / connect to blow out preventer stack.
0430	0530	1	Make up and pressure test kill and choke line stab connections.
0530	0900	3.5	Rig up and lift riser fill valve from moon pool area and install on lower marine riser package.
0900	1200	3	Install and function test blue and yellow pods. Close blind/shear rams, fill stack and test riser fill valve - failed.
1200	1500	3	Function test blow out preventer and work on riser fill valve.
1500	1600	1	Nipple down and lay out riser fill valve.
1600	1700	1	Pick up riser double and connect to lower marine riser package / blow out preventer stack. Pick up and attempt to run stack through moon pool - no-go due to weather/rig movement.
1700	2400	7	Wait on weather - Re-attempt to run blow out preventer stack periodically, slamming into moon pool beams when lifted. Wind 20-30 kn, waves 1- 2m, swell 2-3m, pitch 1-2 deg, roll 1-1.5 deg, heave 1-2m.

Santos

AB.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 13/12/03 - 0600 HRS	HILL 1	REPORT NO: 8
---------------------------	--------	--------------

FORMATION TOPS:	MD RT	Subsea	H/L to Prognosis	H/L to Offset	H/L to Offset

HYDROCARBON SHOW SUMMARY		
INTERVAL	LITHOLOGY	GAS

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS
	No new formation drilled.	

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 14/12/03 - 06:00 HRS

HILL 1

REPORT NO: 9

(As at 2400 hours EST, 13/12/03) **DEPTH :** 777 m **PROGRESS:** 0m **DAYS FROM SPUD:** 5.12
OPERATION : CONTINUE TO RUN BLOW OUT PREVENTER AND MARINE RISER.

(As at 0600 hours EST, 14/12/03) **DEPTH :** 777m
OPERATION : INSTALL RUCKER LINES PRIOR TO LANDING BLOW OUT PREVENTER.

CASING DEPTH: 13 3/8" SET AT 769m

RIG: OCEAN EPOCH

PROGRAMMED TD: 2575m

ROTARY TABLE: 22.4m LAT

RT – SEAFLOOR: 235.2m

WATER DEPTH: 212.8m

MUD DATA	Type: (IN PITS)	Wt:	Vis:	FL:	PH:	KCl	Cl:	PV / YP:	Rmf:
(24:00 Hours)	Seawater / gel sweeps								

BIT DATA	PRESENT	No.	Make	Type	Size	Hours	Drilled	Condition
(2400 Hours)	LAST							

SURVEYS:	<u>MD (m)</u>	<u>INCLINATION</u>	<u>AZIMUTH</u>	<u>MD (m)</u>	<u>INCLINATION</u>	<u>AZIMUTH</u>
----------	---------------	--------------------	----------------	---------------	--------------------	----------------

PREVIOUS 24 HOURS OPERATIONS SUMMARY:

WAIT ON WEATHER. ATTEMPT TO PERIODICALLY RUN BLOW OUT PREVENTER, RIG MOVEMENT SLAMMING BLOW OUT PREVENTER INTO MOONPOOL BEAMS WHEN LIFTED. LIFT BLOW OUT PREVENTER, CLEAR SPIDER BEAMS AND PROCEED TO RUN BLOW OUT PREVENTER AND MARINE RISER. UNABLE TO MAKE UP RUNNING TOOL FULLY INTO RISER BOX CONNECTION. IDENTIFY PROUD WELD ON COLLET / RETAINER RINGS. GRIND BACK WELDS AND PICK UP RISER SECTION. CONTINUE TO RUN MARINE RISER.

00:00 – 06:00 HOURS 14/12/03:

CONTINUE TO RUN RISER AND BLOW OUT PREVENTER. RUN SLIP JOINT. MAKE UP LANDING JOINT. ROV MONITOR BLOW OUT PREVENTER AND WELLHEAD POSITIONS. LOWER SLIP JOINT TO SPACE OUT CHOKE AND KILL LINE POSITIONS IN MOONPOOL. MOVE RIG TO POSITION STACK ABOVE PERMANENT GUIDE BASE. PRESSURE TEST CHOKE AND KILL LINE CONNECTIONS. INSTALL RUCKER LINES.

ANTICIPATED OPERATIONS:

LAND BLOW OUT PREVENTER. TEST CONNECTOR. STROKE OUT SLIP JOINT. NIPPLE UP DIVERTER. RUN WEAR BUSHING. LAY OUT 17½" BOTTOM HOLE ASSEMBLY. PICK UP 12¼" DRILLING ASSEMBLY.

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 14/12/03 - 0600 HRS

HILL 1

REPORT NO: 9

SUMMARY OF OPERATIONS (00:00 hours – 24:00 hours, 13/12/03):

FROM	TO	HRS	ACTIVITY DESCRIPTION
0000	1530	15.5	Wait on weather - Unable to run blow out preventer, rig movement slamming blow out preventer stack into moonpool when lifted off spider beams. Wind 25-30 kn, waves 1- 2m, swell 2-3m, pitch 1-2 deg, roll 1-2.5 deg, heave 1-2m. Monitor weather / rig movement and attempt to run stack at 06:00 and 12:00 hrs - damage to beams and blow out preventer frame.
1530	1830	3	Lift blow out preventer, clear spider beams and proceed to run blow out preventer picking up riser sections.
1830	2030	2	Unable to make up running tool fully into riser box connection. Identify proud weld on collet / dog retainer rings. Grind back welds and pick up riser section.
2030	2130	1	Continue to run blow out preventer making up riser sections (retainer ring welds ground back on deck).
2130	2230	1	Unable to achieve even locking dog travel on running tool to riser connection. Make up riser section in spider and inspect connection. Disconnect riser section and check locking dogs / box connection.
2230	2400	1.5	Re-stab riser, engage lock dogs and check connection. Continue to run riser / blow out preventer.

Santos

AB.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 14/12/03 - 0600 HRS	HILL 1	REPORT NO: 9
---------------------------	--------	--------------

FORMATION TOPS:	MD RT	Subsea	H/L to Prognosis	H/L to Offset	H/L to Offset

HYDROCARBON SHOW SUMMARY		
INTERVAL	LITHOLOGY	GAS

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS
	No new formation drilled.	

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 15/12/03 - 06:00 HRS

HILL 1

REPORT NO: 10

(As at 2400 hours EST, 14/12/03) **DEPTH :** 777 m **PROGRESS:** 0m **DAYS FROM SPUD:** 6.12
OPERATION : TESTING LOWER MARINE RISER PACKAGE AND FUNCTION TESTING CONTROL
 PODS PRIOR TO DRILLING SHOE TRACK.

(As at 0600 hours EST, 15/12/03) **DEPTH :** 780m
OPERATION : DRILLING AHEAD WITH 12¼" HOLE.

CASING DEPTH: 13 3/8" SET AT 769m

RIG: OCEAN EPOCH

RT – SEAFLOOR: 235.2m

PROGRAMMED TD: 2575m

ROTARY TABLE: 22.4m LAT

WATER DEPTH: 212.8m

MUD DATA	Type: (IN PITS)	Wt:	Vis:	FL:	PH:	KCl	Cl:	PV / YP:	Rmf:
(24:00 Hours)	Seawater / gel sweeps	8.8					1000		

BIT DATA	PRESENT	No.	Make	Type	Size	Hours	Drilled	Condition
(2400 Hours)	LAST	3	HTC	HC605	12¼"	-	-	In hole

SURVEYS: MD (m) INCLINATION AZIMUTH MD (m) INCLINATION AZIMUTH

PREVIOUS 24 HOURS OPERATIONS SUMMARY:

CONTINUE TO RUN RISER AND BLOW OUT PREVENTER. RUN SLIP JOINT. MAKE UP LANDING JOINT. ROV MONITOR BLOW OUT PREVENTER AND WELLHEAD POSITIONS. LOWER SLIP JOINT TO SPACE OUT CHOKE AND KILL LINE POSITIONS IN MOONPOOL. MOVE RIG TO POSITION STACK ABOVE PERMANENT GUIDE BASE. PRESSURE TEST CHOKE AND KILL LINE CONNECTIONS. INSTALL RUCKER LINES. POSITION RIG AND LAND BLOW OUT PREVENTER AT 07:15 HOURS. SCOPE OUT SLIP JOINT. RUN WEAR BUSHING. MAKE UP EMERGENCY HANG OFF TOOL AND RACK IN DERRICK. LAY DOWN 17 ½" BOTTOM HOLE ASSEMBLY. MAKE UP 9 5/8" CASING HANGER. MAKE UP 12 ¼" PDC BIT AND BOTTOM HOLE ASSEMBLY, FEWD TOOL AND RUN IN HOLE. TAG CEMENT AT 742.6m. FUNCTION TEST CONTROL PODS.

00:00 – 06:00 HOURS 15/12/03:

TEST LOWER MARINE RISER PACKAGE CONNECTOR. FUNCTION TEST YELLOW AND BLUE PODS. TAG TOP OF CEMENT AT 742.6m. COMMENCE DRILLING WIPER PLUGS / FLOAT COLLAR. .ATTEMPT TO PUMP SWEEP, 1500 PSI PRESSURE LOSS, RE-ESTABLISH PRIME ON SEAWATER, CLEAR STRING, NORMAL RATE / PRESSURE. DRILL SHOE TRACK AND SHOE AT 769m. DRILL RAT HOLE AND 3m OF FORMATION TO 780m. PERFORM LEAK OFF TEST TO 11.5ppg EQUIVALENT MUD WEIGHT.

ANTICIPATED OPERATIONS:

DRILL AHEAD 12¼" HOLE.

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 15/12/03 - 0600 HRS

HILL 1

REPORT NO: 10

SUMMARY OF OPERATIONS (00:00 hours – 24:00 hours, 14/12/03):

FROM	TO	HRS	ACTIVITY DESCRIPTION
0000	0200	2	Continue to run riser / blow out preventer, make up remaining two sections and pressure test choke / kill lines. ROV check stack angle and confirm AX gasket in place.
0200	0300	1	Pick up and run slip joint , make up landing joint, monitor stack and wellhead position with ROV and lower slip joint to space out choke / kill line connections at moon pool for make up.
0300	0430	1.5	Move rig forward and port to place stack above permanent guide base, connect choke and kill lines.
0430	0500	0.5	Pressure test choke and kill line connections.
0500	0700	2	Connect control line saddles and rucker lines to slip joint.
0700	0930	2.5	Position rig, land blow out preventer stack (at 07:15 hrs) and confirm latch with 50k overpull. Unpin and scope out slip joint inner barrel. Lay down riser landing joint.
0930	1000	0.5	Lay down spider and riser handling equipment, clear work floor. ROV record lower marine riser package angle of 1/2 deg, permanent guide base angle 1/4 deg.
1000	1200	2	Run and set wear bushing in 18-3/4" wellhead at 233.61m. Pull out of hole.
1200	1230	0.5	Make up emergency hang off tool and rack back in derrick.
1230	1500	2.5	Break down and lay out 17-1/2" bottom hole assembly.
1500	1700	2	Make up 9-5/8" casing hanger and cement plug assembly.
1700	2030	3.5	Make up and run 12-1/4" PDC bit and bottom hole assembly, function test MWD/FEWD tools.
2030	2330	3	Run in hole picking up drill pipe and tag top of cement at 742.6m.
2330	2400	0.5	Space out and line up to pressure test lower marine riser package connector and function test control pods.

Santos

AB.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 15/12/03 - 0600 HRS	HILL 1	REPORT NO: 10
---------------------------	--------	---------------

FORMATION TOPS:	MD RT	Subsea	H/L to Prognosis	H/L to Offset	H/L to Offset

HYDROCARBON SHOW SUMMARY		
INTERVAL	LITHOLOGY	GAS

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS
777 – 780m	100% Cement contamination.	

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 16/12/03 - 06:00 HRS	HILL 1	REPORT NO: 11
-----------------------------------	---------------	----------------------

(As at 2400 hours EST, 15/12/03) **DEPTH :** 1484 m **PROGRESS:** 707m **DAYS FROM SPUD:** 7.12
OPERATION : DRILLING 12¼" HOLE

(As at 0600 hours EST, 16/12/03) **DEPTH :** 1608m
OPERATION : DRILLING 12 ¼" HOLE

CASING DEPTH: 13 3/8" SET AT 769m

RIG: OCEAN EPOCH

PROGRAMMED TD: 2575m

ROTARY TABLE: 22.4m LAT

RT – SEAFLOOR: 235.2m

WATER DEPTH: 212.8m

MUD DATA	Type:	Wt:	Vis:	FL:	PH:	KCl	Cl:	PV / YP:	Rmf:
(24:00 Hours)	KCl/Polymer	8.9	52	7.0	10.2	8.0	39500	16/23	0.1 ohm.m @ 75 C

BIT DATA	PRESENT	No.	Make	Type	Size	Hours	Drilled	Condition
(2400 Hours)	LAST	3	HTC	HC605	12¼"	13.2	707	In hole

SURVEYS:	<u>MD (m)</u>	<u>INCLINATION</u>	<u>AZIMUTH</u>	<u>MD (m)</u>	<u>INCLINATION</u>	<u>AZIMUTH</u>
	753.81	0.09	215.22	1162.24	0.83	10.31
	787.46	0.12	67.24	1191.38	0.96	20.31
	843.00	0.22	48.21	1222.78	0.96	24.23
	904.44	0.31	35.64	1248.55	0.97	35.16
	929.63	0.40	38.33	1280.63	0.93	40.57
	1017.40	0.87	38.98	1309.30	0.84	37.96
	1045.49	0.84	22.92	1339.10	0.93	39.70
	1075.66	0.81	9.37	1394.96	0.89	36.10
	1107.14	0.72	9.97	1455.71	0.92	32.58

PREVIOUS 24 HOURS OPERATIONS SUMMARY:

TEST LOWER MARINE RISER PACKAGE CONNECTOR. FUNCTION TEST YELLOW AND BLUE PODS. TAG TOP OF CEMENT AT 742.6m. COMMENCE DRILLING WIPER PLUGS / FLOAT COLLAR. .ATTEMPT TO PUMP SWEEP, 1500 PSI PRESSURE LOSS, RE-ESTABLISH PRIME ON SEAWATER, CLEAR STRING, NORMAL RATE / PRESSURE. DRILL SHOE TRACK AND SHOE AT 769m. DRILL RAT HOLE AND 3m OF FORMATION TO 780m. PERFORM LEAK OFF TEST TO 11.5ppg EQUIVALENT MUD WEIGHT. DRILL AHEAD WITH 12 ¼" HOLE FROM 780m TO 1484m. DISPLACE HOLE TO KCl/POLYMER MUD AT 1444m WHILE DRILLING AHEAD.

00:00 – 06:00 HOURS 16/12/03:

DRILL 12 ¼" HOLE FROM 1484m TO 1608m.

ANTICIPATED OPERATIONS:

DRILL AHEAD 12¼" HOLE TO 9 5/8" CASING DEPTH AT APPROXIMATELY 1800m.

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 16/12/03 - 0600 HRS

HILL 1

REPORT NO: 11

SUMMARY OF OPERATIONS (00:00 hours – 24:00 hours, 15/12/03):

FROM	TO	HRS	ACTIVITY DESCRIPTION
0000	0130	1.5	Test lower marine riser package connector against upper annular 200/2500psi. Bleed off and function test preventors / control pods. Yellow pod from rig floor, Blue pod from remote in pushers office.
0130	0200	0.5	Tagged top of cement at 742.6m, commence drilling wiper plugs / float collar.
0200	0300	1	Attempt to pump sweep - 1500 psi pump pressure loss. Re-establish pump prime on seawater. Pump pressure spiking to 3500 psi, clear string, re-establish normal rate/pressure.
0300	0500	2	Drill out float collar, shoe track and shoe at 769m.
0500	0530	0.5	Drill out rat hole plus 3m formation to 780m.
0530	0600	0.5	Displace drill string to clean fluid, close annular and perform LOT to 11.5ppg equivalent mud weight (EMW).
0600	2400	18	Drill 12-1/4" hole from 780m to 1484m RT. WOB 25-35k, RPM 150, GPM 850. Displaced hole to KCl/Polymer mud system at 1444m, while drilling ahead.

Santos

AB.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 16/12/03 - 0600 HRS	HILL 1	REPORT NO: 11
---------------------------	--------	---------------

FORMATION TOPS:	MD RT	Subsea	H/L to Prognosis	H/L to Bridge water Bay 1	H/L to Champion 1

HYDROCARBON SHOW SUMMARY

INTERVAL	LITHOLOGY	GAS
----------	-----------	-----

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS
780 – 810m	100% Cement contamination.	10 – 20 U 100/-
810 – 850m 40 – 200 m/hr Av: 150 m/hr	<p>CALCAREOUS CLAYSTONE WITH INTERBEDDED SANDSTONE AND LIMESTONE.</p> <p><u>CALCAREOUS CLAYSTONE</u>: medium grey, light grey in part, brownish grey, slightly silty in part, trace micro carbonaceous specks, trace nodular pyrite, trace very fine glauconite, firm, sub fissile to sub blocky.</p> <p><u>LIMESTONE</u>: white, cream, common fossil fragments, forams, shell fragments, moderately hard.</p> <p><u>SANDSTONE</u>: clear, translucent, fine to medium grained, moderately well sorting, subrounded, loose in part, common light grey argillaceous matrix, firm aggregates, poor inferred porosity, no fluorescence.</p>	20 – 60 U 100/trace
850 – 955m 2 – 150 m/hr Av: 100 m/hr	<p>CALCAREOUS CLAYSTONE WITH MINOR INTERBEDDED SANDSTONE.</p> <p><u>CALCAREOUS CLAYSTONE</u>: light grey, light greenish grey, grading to marl in part, trace very fine glauconite, trace pyrite, trace fine carbonaceous specks, soft to firm, dispersive.</p> <p><u>SANDSTONE</u>: clear, translucent light grey, fine to medium grained, moderately well sorting, subrounded, common light grey argillaceous matrix, trace carbonaceous specks, firm aggregates, loose in part, poor inferred porosity, no fluorescence.</p>	20 – 60 U 100/-
955 – 975m 30 – 120 m/hr Av: 70 m/hr	<p>CALCAREOUS CLAYSTONE.</p> <p><u>CALCAREOUS CLAYSTONE</u>: light grey, grading to Marl in part, becoming very finely arenaceous in part, trace micro carbonaceous specks, trace forams, trace very fine glauconite, firm to soft, dispersive in part.</p>	20 – 60 U 100/trace/trace

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS
975 – 1035m 70 – 150 m/hr Av: 100 m/hr	<p>MARL WITH INTERBEDDED CALCAREOUS CLAYSTONE AND SANDSTONE.</p> <p><u>MARL</u>: very light grey, off white, grading to calcareous claystone in part, rare fine carbonaceous specks, rare coal fragments, soft to firm, dispersive.</p> <p><u>CALCAREOUS CLAYSTONE</u>: very light grey, light grey as above.</p> <p><u>SANDSTONE</u>: very light grey, light brownish grey, clear, translucent in part, very fine to medium predominantly fine grained, moderately well sorting, subrounded, common light grey argillaceous matrix, rare moderately strong calcareous cement in part, trace pyrite, common micro carbonaceous specks, trace brown lithics, loose to predominantly firm aggregates, very poor visual porosity, no fluorescence.</p>	20 – 80 U 100/trace/trace/ trace
1035 – 1110m 35 – 150 m/hr Av: 100 m/hr	<p>SANDSTONE WITH INTERBEDDED SILTSTONE, CALCAREOUS CLAYSTONE AND MARL.</p> <p><u>MARL</u>: as above.</p> <p><u>CALCAREOUS CLAYSTONE</u>: as above.</p> <p><u>CALCAREOUS SILTSTONE</u>: light grey, argillaceous, very finely arenaceous, grading to calcareous claystone, trace fine carbonaceous specks, trace fossil fragments, firm, sub fissile to sub blocky.</p> <p><u>SANDSTONE</u>: light grey, translucent, clear in part, very fine to medium predominantly fine grained, moderately well sorting, subrounded, abundant light grey argillaceous matrix, rare moderately strong calcareous cement, trace very fine glauconite, trace fine carbonaceous specks, trace light brown lithics, trace fossil fragments, trace forams, very poor visual porosity, no fluorescence.</p>	20 – 80 100/trace/trace/ trace
1110 – 1430m 20 – 100m/hr Av: 40 m/hr	<p>CALCAREOUS CLAYSTONE WITH MINOR INTERBEDDED CALCARENITE.</p> <p><u>CALCARENITE</u>: very light brown, off white, cream, argillaceous in part, very finely arenaceous in part, trace fossil fragments, trace forams, moderately hard to hard, sub blocky to occasionally sub fissile.</p> <p><u>CALCAREOUS CLAYSTONE</u>: very light brownish grey, light grey, grading to calcareous siltstone in part, grading to marl in part, trace fossil fragments, trace forams, minor fine carbonaceous specks, dispersive to firm, sub blocky.</p>	20 – 100 U 100/trace/trace
1430 – 1590m 12 – 40 m/hr Av: 25 m/hr	<p>CALCAREOUS CLAYSTONE WITH INTERBEDDED CALCILUTITE.</p> <p><u>CALCAREOUS CLAYSTONE</u>: very light grey as above. 100% Calcareous Claystone from 1515m.</p> <p><u>CALCILUTITE</u>: moderate yellowish grey, light grey, grading to calcareous claystone in part, minor fine carbonaceous specks, soft to firm, dispersive in part, sub blocky.</p> <p>Note: Change to KCl/Polymer mud system at 1444m.</p>	10 – 30 U 100/trace/trace

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 17/12/03 - 06:00 HRS	HILL 1	REPORT NO: 12
-----------------------------------	---------------	----------------------

(As at 2400 hours EST, 16/12/03) **DEPTH :** 1810 m **PROGRESS:** 326m **DAYS FROM SPUD:** 8.12
OPERATION : RETRIEVING WEAR BUSHING.

(As at 0600 hours EST, 17/12/03) **DEPTH :** 1810m
OPERATION : RUNNING 9-5/8" 47 LB/FT L80 CASING.

CASING DEPTH: 13 3/8" SET AT 769m

RIG: OCEAN EPOCH

PROGRAMMED TD: 2575m

ROTARY TABLE: 22.4m LAT

RT – SEAFLOOR: 235.2m

WATER DEPTH: 212.8m

MUD DATA	Type:	Wt:	Vis:	FL:	PH:	KCl	Cl :	PV / YP:	Rmf:
(24:00 Hours)	KCl/Polymer	9.1	55	7.0	8.5	7.5	36500	16/23	0.1 ohm.m @ 75 C

BIT DATA	PRESENT	No.	Make	Type	Size	Hours	Drilled	Condition
(2400 Hours)	LAST	3	HTC	HC605	12¼"	23.8	1033	7-3-BT-C-X-1-PN-TD

SURVEYS:	<u>MD (m)</u>	<u>INCLINATION</u>	<u>AZIMUTH</u>	<u>MD (m)</u>	<u>INCLINATION</u>	<u>AZIMUTH</u>
	1483.05	1.02	32.83	1685.81	0.94	10.68
	1510.37	1.03	29.55	1712.12	0.96	9.64
	1538.70	1.01	27.64	1745.90	0.99	6.48
	1569.90	1.04	13.43	1772.73	0.77	353.39
	1627.36	1.04	9.82	1791.40	0.69	348.35
	1655.58	0.87	5.35			

PREVIOUS 24 HOURS OPERATIONS SUMMARY:

DRILL 12 ¼" HOLE FROM 1484m TO 1810M. PUMP HI-VISUAL SWEEP AND CIRCULATE BOTTOMS UP / HOLE CLEAN. PULL OUT OF HOLE WORKING TIGHT SPOTS AT 1722m - 1715m, 1674m - 1650m. (55k OVERPULL). LAY OUT MWD TOOL. MAKE UP WEAR BUSHING RUNNING TOOL AND RUN IN HOLE, UNABLE TO PASS UPPER ANNULAR. WORK TOOL AND SUBSEA ENGINEER ADJUST ANNULAR PRESSURE. PASS THROUGH ANNULAR PREVENTOR AND LATCH WEAR BUSHING.

00:00 – 06:00 HOURS 17/12/03:

PULL OUT OF HOLE AND LAY OUT WEAR BUSHING. MAKE UP CEMENT HEAD AND RACK BACK. RIG TO RUN 9 5/8" CASING. MAKE UP 9-5/8" SHOE TRACK. RUN IN HOLE WITH 9-5/8" 47 LB/FT L80 CASING.

ANTICIPATED OPERATIONS:

CONTINUE TO RUN 9-5/8" CASING. CIRCULATE AND CEMENT CASING. PRESSURE TEST BLOW OUT PREVENTER. RUN WEAR BUSHING. LAY DOWN 12-¼" BOTTOM HOLE ASSEMBLY. MAKE UP 8½" BOTTOM HOLE ASSEMBLY AND RUN IN HOLE. DRILL SHOE TRACK.

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 17/12/03 - 0600 HRS

HILL 1

REPORT NO: 12

SUMMARY OF OPERATIONS (00:00 hours – 24:00 hours, 16/12/03):

FROM	TO	HRS	ACTIVITY DESCRIPTION
0000	0600	6	Drill 12¼" hole from 1484m to 1608m RT. WOB 25-30, RPM 150, GPM 860.
0600	1300	7	Pump LCM sweep to cure losses and continue to drill 12¼" hole from 1608m to section total depth at 1810m RT.
1300	1430	1.5	Pump high viscosity sweep, circulate bottoms up and hole / shakers clean.
1430	1830	4	Pull out of hole racking back 5" drill pipe. Work tight sections at 1722m - 1715m and 1674m - 1650m clear (55k overpull).
1830	2200	3.5	Pull out with 12¼" bottom hole assembly, lay out MWD / LWD tools and bit.
2200	2400	2	Make up wear bushing pulling tool and run in hole, unable to pass upper annular. Work tool and subsea engineer adjust annular pressure. Pass through annular preventor and latch wear bushing.

Santos

AB.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 17/12/03 - 0600 HRS	HILL 1	REPORT NO: 12
---------------------------	--------	---------------

FORMATION TOPS:	MD RT	Subsea	H/L to Prognosis	H/L to Bridge water Bay 1	H/L to Champion 1

HYDROCARBON SHOW SUMMARY

INTERVAL	LITHOLOGY	GAS
----------	-----------	-----

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS
1590 – 1600m 15 – 40 m/hr Av: 20 m/hr	<p>CALCAREOUS CLAYSTONE WITH INTERBEDDED CALCILUTITE.</p> <p><u>CALCAREOUS CLAYSTONE</u>: very light brownish grey, light grey, grading to calcareous siltstone in part, grading to marl in part, trace fossil fragments, trace forams, minor fine carbonaceous specks, dispersive to firm, sub blocky.</p> <p><u>CALCILUTITE</u>: moderate yellowish grey, light grey, grading to calcareous claystone in part, minor fine carbonaceous specks, soft to firm, dispersive in part, sub blocky.</p>	20 – 30 U 100/trace/trace
1600 – 1615m 6 – 20 m/hr Av: 10 m/hr	<p>INTERBEDDED CALCAREOUS CLAYSTONE, CALCAREOUS SILTSTONE WITH MINOR SANDSTONE AND CHERT.</p> <p><u>CALCAREOUS CLAYSTONE</u>: generally as above, very light grey, off white, grading to calcareous siltstone, trace forams and shell fragments, minor fine carbonaceous specks, dispersive to firm, sub blocky.</p> <p><u>CALCAREOUS SILTSTONE</u>: medium grey, light to predominantly medium olive grey, grading to calcareous claystone in part, rare fine carbonaceous specks, trace nodular pyrite, trace CHERT (light grey, translucent), firm, sub blocky.</p> <p><u>SANDSTONE</u>: clear, translucent, yellow brown, fine to medium grained, subangular to rounded, fair sorting, trace weak calcareous cement, predominantly loose quartz grains, fair to good inferred porosity, no fluorescence.</p>	10 – 20 U 100/trace/trace
1615 – 1630m 10 – 30 m/hr Av: 20 m/hr	<p>INTERBEDDED CALCILUTITE AND SILTSTONE / SANDSTONE.</p> <p><u>CALCILUTITE</u>: white, very light grey, off white, uniform, moderately hard, brittle, sub blocky to predominantly sub fissile.</p> <p><u>SANDSTONE / SILTSTONE</u>: medium brown, red brown in part, dark pinkish brown, very fine sandstone grading to arenaceous siltstone, very fine grained, moderately well sorting, subangular to subrounded, moderately strong calcareous cement, abundant medium brown silty matrix, rare fine carbonaceous specks, minor fine grained glauconite, rare nodular pyrite, moderately hard aggregates, tight to very poor visual porosity, no fluorescence.</p>	10 – 20 U 100/trace/trace

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS
1630 – 1646m 20 – 80 m/hr Av: 50 m/hr	<p>SILTSTONE WITH INTERBEDDED CALCILUTITE. <u>CALCILUTITE</u>: white, very light grey as above. <u>SILTSTONE</u>: grading to silty SANDSTONE, medium brown, red brown, brown – translucent in part, calcareous, very finely arenaceous, minor glauconite, rare nodular pyrite, trace lithics and carbonaceous specks, friable to moderately hard, sub blocky to blocky.</p>	30 – 40 U 100/trace/trace CO ₂ : 0.2% @ 1640m
1646 – 1660m 20 – 120 m/hr Av: 80 m/hr	<p><u>SANDSTONE</u>: clear, translucent, light grey, fine to very coarse predominantly medium to coarse grained, subangular to subrounded, poor to fair sorting, predominantly loose clean quartz grains, trace nodular pyrite, trace glauconite, trace lithics, rare carbonaceous specks / fragments, good inferred porosity, no fluorescence.</p>	10 – 20 U 100/trace
1660 – 1707m 10 – 100 m/hr Av: 40 m/hr	<p>INTERBEDDED SILTSTONE AND SANDSTONE. <u>SANDSTONE</u>: generally as above, predominantly coarse grained. <u>SILTSTONE</u>: medium brown, arenaceous in part grading to very fine sandstone, rare fine carbonaceous specks, rare glauconite, rare nodular pyrite, trace lithics and carbonaceous flecks, moderately hard, sub blocky.</p>	20 – 50 U 100/trace/trace
1707 – 1767m 6 – 120 m/hr Av: 40 m/hr	<p>SILTSTONE WITH INTERBEDDED SANDSTONE. <u>SANDSTONE</u>: as above. <u>SILTSTONE</u>: medium brownish grey, medium grey, argillaceous grading to claystone in part, trace fine grained glauconite, trace carbonaceous specks, firm, sub blocky, dispersive in part.</p>	15 – 30 U 100/trace
1767 – 1810m 40 – 90 m/hr Av: 50 m/hr	<p><u>SILTSTONE</u>: medium brownish grey, medium brown, argillaceous grading to claystone, non to occasionally very slightly calcareous, trace forams, rare fine carbonaceous specks / flecks, firm, dispersive in part, sub blocky.</p>	20 – 30 U 100/trace

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 18/12/03 - 06:00 HRS

HILL 1

REPORT NO: 13

(As at 2400 hours EST, 17/12/03) **DEPTH :** 1810 m **PROGRESS:** 0m **DAYS FROM SPUD:** 9.12
OPERATION : ATTEMPTING TO RUN WEAR BUSHING.

(As at 0600 hours EST, 18/12/03) **DEPTH :** 1810m
OPERATION : LAYING OUT 12¼" BOTTOM HOLE ASSEMBLY.

CASING DEPTH: 9 5/8" SET AT 1801m

RIG: OCEAN EPOCH

RT – SEAFLOOR: 235.2m

PROGRAMMED TD: 2575m

ROTARY TABLE: 22.4m LAT

WATER DEPTH: 212.8m

MUD DATA	Type:	Wt:	Vis:	FL:	PH:	KCl	Cl:	PV / YP:	Rmf:
(24:00 Hours)	KCl/Polymer	9.1	56	7.0	8.5	7.5	36500	17/21	0.1 ohm.m @ 75 C

BIT DATA	PRESENT	No.	Make	Type	Size	Hours	Drilled	Condition
(2400 Hours)	LAST							

SURVEYS:	MD (m)	INCLINATION	AZIMUTH	MD (m)	INCLINATION	AZIMUTH

PREVIOUS 24 HOURS OPERATIONS SUMMARY:

PULL OUT OF HOLE AND LAY OUT WEAR BUSHING. MAKE UP CEMENT HEAD AND RACK BACK. RIG TO RUN 9-5/8" CASING. MAKE UP 9-5/8" SHOE TRACK. RUN IN HOLE WITH 9-5/8" 47 LB/FT L80 CASING. (TOTAL 126 JOINTS). WASH THROUGH TIGHT SPOT 1650-1700m. SHOE SET AT 1801m. CIRCULATE CASING AND HOLE CLEAN. CEMENT CASING. DISPLACE CEMENT, BUMP PLUG AND TEST CASING TO 3000 PSI. SET AND PRESSURE TEST 9-5/8" CASING SEAL. WASH AROUND RUNNING TOOL / HANGER. DISPLACE RISER TO SEAWATER. PRESSURE TEST BLOW OUT PREVENTER. PULL OUT WITH CASING HANGER / SEAL ASSEMBLY RUNNING TOOL. SEAL ASSEMBLY SET, LAY OUT RUNNING TOOL.

00:00 – 06:00 HOURS 18/12/03:

RUN IN HOLE WITH WEAR BUSHING. ATTEMPT TO SET WEAR BUSHING. NO POSITIVE OVERPULL / INDICATION. PULL OUT. WEAR BUSHING NOT SET. MAKE UP JETTING TOOL TO RUNNING TOOL. WASH THROUGH SEAL ASSEMBLY AND HANGER. ATTEMPT TO SET SEAL ASSEMBLY. ATTEMPT TO SET WEAR BUSHING WITH SLOW ROTATION, NO GO. PULL OUT AND LAY OUT WEAR BUSHING AND RUNNING TOOL. LAY OUT 12¼" BOTTOM HOLE ASSEMBLY.

ANTICIPATED OPERATIONS:

LAY OUT 12¼" BOTTOM HOLE ASSEMBLY. MAKE UP 8½" BOTTOM HOLE ASSEMBLY AND RUN IN HOLE. DRILL SHOE TRACK AND 3m OF NEW FORMATION. CONDUCT LEAK OFF TEST. DRILL AHEAD WITH 8½" HOLE.

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 18/12/03 - 0600 HRS

HILL 1

REPORT NO: 13

SUMMARY OF OPERATIONS (00:00 hours – 24:00 hours, 17/12/03):

FROM	TO	HRS	ACTIVITY DESCRIPTION
0000	0100	1	Record index depth, trip out of the hole and lay out the wear bushing.
0100	0200	1	Make up cement head / stand and rack back.
0200	0300	1	Pick up handling equipment and rig up to run 9-5/8" casing.
0300	0600	3	Conduct pre job operational and safety meeting. Make up and check 9-5/8" shoe track, Run in hole with 9-5/8" 47ppf L-80 (New Vam & NK3SB) casing.
0600	1400	8	Continue to run in with 9-5/8" casing (total of 126 full joints plus 2 X-over pups). Make up casing hanger / running tool assembly and run in with 5" heavy-weight drill pipe. Break circulation and wash casing through tight section at 1650 - 1700m (Upper Timboon Formation). Continue to run in and land out casing with shoe at 1801m.
1400	1500	1	Rig up and pressure test cementing lines, circulate casing and hole clean.
1500	1730	2.5	Mix and pump 73 bbls of 12.5ppg Class G lead and 45 bbls 15.8ppg Class G tail cement. Halliburton displace running string and shear out wiper plug with 20 bbls, rig pumps displaced casing with 4170 stks, bumped plug and tested casing to 3000 psi.
1730	2000	2.5	Set and pressure test 9-5/8" casing hanger seal, release running tool (no positive indication of shear out from seal assembly), wash around running tool /top of hanger clean and displace riser to seawater. Re-seat running tool, sitting down string weight, prior to testing blow out preventer stack.
2000	2230	2.5	Pressure test blow out preventer stack, ram preventers and valves 250/5000 psi, annular preventers 250/2500 psi.
2230	2400	1.5	Pick up on the Casing Hanger / seal assembly running tool and pull out. Seal assembly set, lay out running tool.

Santos

AB.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 18/12/03 - 0600 HRS	HILL 1	REPORT NO: 13
---------------------------	--------	---------------

FORMATION TOPS:	MD RT	Subsea	H/L to Prognosis	H/L to Bridge water Bay 1	H/L to Champion 1

HYDROCARBON SHOW SUMMARY		
INTERVAL	LITHOLOGY	GAS

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 19/12/03 - 06:00 HRS	HILL 1	REPORT NO: 14
-----------------------------------	---------------	----------------------

(As at 2400 hours EST, 18/12/03) **DEPTH :** 1867 m **PROGRESS:** 57m **DAYS FROM SPUD:** 10.12
OPERATION : DRILLING 8½" HOLE IN THE TIMBOON MUDSTONE.

(As at 0600 hours EST, 19/12/03) **DEPTH :** 1980m
OPERATION : DRILLING 8½" HOLE IN THE TIMBOON MUDSTONE.

CASING DEPTH: 9 5/8" SET AT 1801m **RIG: OCEAN EPOCH**
PROGRAMMED TD: 2575m **ROTARY TABLE:** 22.4m LAT **RT – SEAFLOOR:** 235.2m
WATER DEPTH: 212.8m

MUD DATA	Type:	Wt:	Vis:	FL:	PH:	KCl	Cl:	PV / YP:	Rmf:
(24:00 Hours)	KCl/PHPA	9.2	60	6.0	9.0	8.0	39500	18/17	0.1 ohm.m @ 75 C

BIT DATA	PRESENT	No.	Make	Type	Size	Hours	Drilled	Condition
(2400 Hours)	LAST	4	HYC	DSX104	8 ½"	3.5	57	Drilling

SURVEYS:	MD (m)	INCLINATION	AZIMUTH	MD (m)	INCLINATION	AZIMUTH
	1830.94	0.88	326.25	1944.22	0.66	306.66
	1856.75	0.78	329.33	1830.94	0.88	326.25
	1918.20	0.81	316.68			

PREVIOUS 24 HOURS OPERATIONS SUMMARY:

RUN IN HOLE WITH WEAR BUSHING. ATTEMPT TO SET WEAR BUSHING. NO POSITIVE OVERPULL / INDICATION. PULL OUT. WEAR BUSHING NOT SET. MAKE UP JETTING TOOL TO RUNNING TOOL. WASH THROUGH SEAL ASSEMBLY AND HANGER. ATTEMPT TO SET SEAL ASSEMBLY. ATTEMPT TO SET WEAR BUSHING WITH SLOW ROTATION, NO GO. PULL OUT AND LAY OUT WEAR BUSHING AND RUNNING TOOL. LAY OUT 12¼" BOTTOM HOLE ASSEMBLY. MAKE UP 8½" BOTTOM HOLE ASSEMBLY AND RUN IN HOLE. TAG CEMENT AT 1772m. DRILL CEMENT, WIPER PLUGS, FLOAT, SHOE TRACK AND THE CASING SHOE AT 1801m. CLEAN THE RAT HOLE TO 1810m AND DRILL 3m OF NEW FORMATION TO 1813m. DISPLACE HOLE TO KCl/PHPA MUD AND CONDUCT A LEAK-OFF TEST. EQUIVALENT MUD WEIGHT = 10.5ppg. CONTINUE TO DRILL 8 ½" HOLE FROM 1813m TO 1867m.

00:00 – 06:00 HOURS 19/12/03:

CONTINUE TO DRILL 8 ½" HOLE FROM 1867m TO 1980m.

ANTICIPATED OPERATIONS:

DRILL AHEAD WITH 8½" HOLE.

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 19/12/03 - 0600 HRS

HILL 1

REPORT NO: 14

SUMMARY OF OPERATIONS (00:00 hours – 24:00 hours, 18/12/03):

FROM	TO	HRS	ACTIVITY DESCRIPTION
0000	0130	1.5	Make up and run in hole with wear bushing, running tool and cup tester assembly.
0130	0230	1	Retest 9-5/8" casing hanger seal assembly to 5000 psi and attempt to set wear bushing. Unable to achieve positive overpull/shear out indication. Pull out of hole.
0230	0300	0.5	Out of hole (wear bushing not set), make up jetting tool to wear bushing running tool.
0300	0400	1	Run in hole and wash through seal assembly & hanger profiles. Unable to engage wear bushing into profile. Attempt to wash and set wear bushing with slow rotation and centralised with annular – no go.
0400	0500	1	Pull out and lay out wear bushing and running tool.
0500	0930	4.5	Break down and lay out 12-1/4" bottom hole assembly.
0930	1330	4	Make up PDC bit and 8-1/2" drilling assembly, program MWD and continue to run in picking up bottom hole assembly.
1330	1730	4	Run in hole with 8-1/2" drilling assembly on 5" drill pipe.
1730	1930	2	Tag top of cement/wiper plugs at 1772m (float collar at 1776m), drill out plugs, float collar, shoe track and rat hole.
1930	2000	0.5	Drill from 1810m to 1813m, displacing hole to KCl / PHPA mud.
2000	2030	0.5	Line up cement unit with mud, close annular and perform Leak Off Test to 1.25 SG (10.5 ppg) Equivalent Mud Weight
2030	2400	3.5	Drill ahead 8-1/2" hole from 1813m to 1867m (WOB 25k, RPM 150, GPM 650).

Santos

AB.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 19/12/03 - 0600 HRS	HILL 1	REPORT NO: 14
---------------------------	--------	---------------

FORMATION TOPS:	MD RT	Subsea	H/L to Prognosis	H/L to Bridge water Bay 1	H/L to Champion 1

HYDROCARBON SHOW SUMMARY		
INTERVAL	LITHOLOGY	GAS

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS
1810 – 1960m 6 – 55 m/hr Av: 17 m/hr	<u>SILTSTONE</u> : medium brownish grey, medium dark grey, argillaceous grading to silty claystone in part, non to locally very slightly calcareous, trace dolomite, trace very fine glauconite, trace fine carbonaceous specks, trace nodular pyrite, locally with trace loose clear coarse quartz grains, firm to moderately hard, sub blocky to blocky.	5 – 30 U 100/trace

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 20/12/03 - 06:00 HRS

HILL 1

REPORT NO: 15

(As at 2400 hours EST, 19/12/03) **DEPTH :** 2515 m **PROGRESS:** 648m **DAYS FROM SPUD:** 11.12
OPERATION : DRILLING 8½" HOLE IN THE PAARATTE FORMATION.

(As at 0600 hours EST, 20/12/03) **DEPTH :** 2575m
OPERATION : PULLING OUT OF HOLE ON A WIPER TRIP (HOLE TIGHT) PRIOR TO SUITE 1
WIRELINE LOGS.

CASING DEPTH: 9 5/8" SET AT 1801m

RIG: OCEAN EPOCH

RT – SEAFLOOR: 235.2m

PROGRAMMED TD: 2575m

ROTARY TABLE: 22.4m LAT

WATER DEPTH: 212.8m

MUD DATA	Type:	Wt:	Vis:	FL:	PH:	KCl	Cl:	PV / YP:	Rmf:
(24:00 Hours)	KCl/PHPA	9.7	70	4.0	9.0	8.5	42000	23/35	0.08 ohm.m @ 75 C

BIT DATA	PRESENT	No.	Make	Type	Size	Hours	Drilled	Condition
(2400 Hours)	LAST	4	HYC	DSX104	8 ½"	22.0	705m	In Hole.

SURVEYS:	MD (m)	INCLINATION	AZIMUTH	MD (m)	INCLINATION	AZIMUTH
	1973.45	0.62	331.70	2323.77	0.31	195.67
	2002.66	0.61	346.23	2352.55	0.50	187.16
	2031.42	0.65	345.22	2382.66	0.57	188.78
	2059.75	0.63	337.25	2412.01	0.59	186.72
	2089.98	0.79	349.72	2440.80	0.65	189.72
	2122.03	0.73	341.38	2470.12	0.64	190.52
	2151.02	0.47	3.16	2498.18	0.66	197.21
	2179.66	0.45	356.67	2524.20	0.70	194.84
	2206.86	0.38	7.86	2553.31	0.86	204.43
	2237.90	0.14	43.04	2575.00	0.86	204.43
	2266.83	0.12	51.65			

PREVIOUS 24 HOURS OPERATIONS SUMMARY:

DRILL 8½" HOLE FROM 1867m TO 1994m. INVESTIGATE STAND PIPE PRESSURE DROP. CONTINUE TO DRILL 8½" HOLE FROM 1994m TO 2515m.

00:00 – 06:00 HOURS 20/12/03:

CONTINUE TO DRILL 8½" HOLE FROM 2515m TO 2575m. SWEEP HOLE. CIRCULATE BOTTOMS UP AND SHAKERS CLEAN. COMMENCE PULLING OUT OF HOLE. HOLE TIGHT AT 2490m. (PULL 15-50 KLBS) PUMP OUT OF HOLE. PULL TIGHT AT 2288m (UP TO 100 KLBS OVERPULL). WORK STRING, WASH AND BACKREAM AT 2280m. CONTINUE TO PULL OUT TO THE 9-5/8" SHOE, PULLING TIGHT AND PUMPING OUT AS REQUIRED.

ANTICIPATED OPERATIONS:

CONTINUE TO CONDUCT WIPER TRIP. PULL OUT OF HOLE. RIG SCHLUMBERGER AND CONDUCT SUITE 1 WIRELINE LOGS.

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 20/12/03 - 0600 HRS

HILL 1

REPORT NO: 15

SUMMARY OF OPERATIONS (00:00 hours – 24:00 hours, 19/12/03):

FROM	TO	HRS	ACTIVITY DESCRIPTION
0000	0630	6.5	Drill 8-1/2" hole from 1867m to 1994m. WOB 20-30k, RPM 150, GPM 650.
0630	0700	0.5	Investigate standpipe pressure drop, circulate and condition mud.
0700	2400	17	Drill ahead 8-1/2" hole from 1994m to 2515m RT. WOB 30, RPM 175, GPM 650. Recorded SPRs at 2150m and flow checked drilling breaks at 2199m and 2283m.

Santos

AB.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 20/12/03 - 0600 HRS	HILL 1	REPORT NO: 15
---------------------------	--------	---------------

FORMATION TOPS:	MD RT	Subsea	H/L to Prognosis	H/L to Bridge water Bay 1	H/L to Champion 1

HYDROCARBON SHOW SUMMARY

INTERVAL	LITHOLOGY	GAS
1974 – 1986m 20 – 80 m/hr Av: 30 m/hr	<u>SANDSTONE</u> : clear, translucent, light brown in part, very fine to fine grained, moderately well sorting, subangular to subrounded, moderately strong calcareous cement, minor – abundant white argillaceous matrix, trace fine carbonaceous specks, loose in part, poor visual porosity, Fluorescence: trace – 5% moderately bright yellowish white spotted, very slow very faint white crush cut, no residue.	7 – 12 U 100/trace/trace
1986 – 2001m 40 – 100 m/hr Av: 70 m/hr	<u>SANDSTONE</u> : light brown, white in part, very fine to fine grained, moderately well sorting, subangular to subrounded, moderately strong calcareous cement, argillaceous, silty in part grading to arenaceous siltstone, common fine carbonaceous specks, trace nodular pyrite, trace fine grained glauconite, friable to firm aggregates, very poor visual porosity, Fluorescence: trace moderately bright yellowish white spotted, very faint white crush cut, no residue.	5 – 10 U 100/trace/trace
2019 – 2031m 3 – 80 m/hr Av: 50 m/hr	<u>SANDSTONE</u> : light grey, off white, very light brownish white, very fine to fine grained, moderately well sorting, subangular to subrounded, abundant light brown / white argillaceous matrix, grading to siltstone in part, common moderately strong calcareous cement, trace fine carbonaceous specks, friable to firm, very poor visual porosity, Fluorescence: 2019 – 2024m, trace moderately bright yellowish white spotted, very faint white crush cut, no residue.	3 – 10 U 99/1

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS
1960 – 1974m 10 – 50 m/hr Av: 25 m/hr	<u>SILTSTONE</u> : medium brownish grey, medium dark grey, argillaceous grading to silty claystone in part, non to locally very slightly calcareous, trace dolomite, trace very fine glauconite, trace fine carbonaceous specks, trace nodular pyrite, locally with trace loose clear coarse quartz grains, firm to moderately hard, sub blocky to blocky.	7 – 10 U 100/trace/trace
1974 – 1986m 20 – 80 m/hr Av: 30 m/hr	INTERBEDDED SANDSTONE AND SILTSTONE. <u>SANDSTONE</u> : clear, translucent, light brown in part, very fine to fine grained, moderately well sorting, subangular to subrounded, moderately strong calcareous cement, minor – abundant white argillaceous matrix, trace fine carbonaceous specks, loose in part, poor visual porosity, Fluorescence: trace – 5% moderately bright yellowish white spotted, very slow very faint white crush cut, no residue. <u>SILTSTONE</u> : light to medium brown, brownish grey, argillaceous in part, common very finely arenaceous grading to and interbedded with very fine sandstone, trace fine grained glauconite, trace fine carbonaceous specks, friable to moderately hard aggregates, sub blocky.	7 – 12 U 100/trace/trace

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS
1986 – 2001m 40 – 100 m/hr Av: 70 m/hr	<p>INTERBEDDED SANDSTONE AND SILTSTONE.</p> <p><u>SILTSTONE</u>: as above.</p> <p><u>SANDSTONE</u>: light brown, white in part, very fine to fine grained, moderately well sorting, subangular to subrounded, moderately strong calcareous cement, argillaceous, silty in part grading to arenaceous siltstone, common fine carbonaceous specks, trace nodular pyrite, trace fine grained glauconite, friable to firm aggregates, very poor visual porosity, Fluorescence: trace moderately bright yellowish white spotted, very faint white crush cut, no residue.</p>	5 – 10 U 100/trace/trace
2001 – 2019m 30 – 100 m/hr Av: 50 m/hr	<p>SILTSTONE WITH MINOR INTERBEDDED SANDSTONE.</p> <p><u>SANDSTONE</u>: white, light brownish grey, very fine to fine grained, moderately well sorting, subangular to subrounded, moderately strong calcareous cement, abundant very light brownish white argillaceous matrix, common light grey silty matrix in part, interbedded with and grading to arenaceous siltstone, trace very fine carbonaceous specks, firm aggregates, very poor visual porosity, no fluorescence.</p> <p><u>SILTSTONE</u>: light to medium brown, brownish grey, argillaceous in part, common very finely arenaceous grading to and interbedded with very fine sandstone, trace fine carbonaceous specks, friable to moderately hard aggregates, sub blocky.</p>	3 – 12 U 100/trace trace
2019 – 2031m 3 – 80 m/hr Av: 50 m/hr	<p>INTERBEDDED SANDSTONE AND SILTSTONE.</p> <p><u>SILTSTONE</u>: as above.</p> <p><u>SANDSTONE</u>: light grey, off white, very light brownish white, very fine to fine grained, moderately well sorting, subangular to subrounded, abundant light brown / white argillaceous matrix, grading to siltstone in part, common moderately strong calcareous cement, trace fine carbonaceous specks, friable to firm, very poor visual porosity, Fluorescence: 2019 – 2024m, trace moderately bright yellowish white spotted, very faint white crush cut, no residue.</p>	3 – 10 U 99/1
2031 – 2196m 9 – 110 m/hr Av: 30 m/hr	<p>SILTSTONE WITH MINOR INTERBEDDED SANDSTONE.</p> <p><u>SILTSTONE</u>: light to medium brownish grey, arenaceous grading to very fine sandstone in part, locally argillaceous, trace fine carbonaceous specks, trace nodular pyrite, friable to firm, moderately hard in part, sub blocky.</p> <p><u>SANDSTONE</u>: very light brown, light brownish white, light grey in part, very fine to fine grained, subangular to subrounded, moderately strong calcareous cement, common light brownish white argillaceous matrix, common light brown silty matrix, trace carbonaceous specks, trace pyrite, friable to firm, moderately hard in part, very poor visual porosity, no fluorescence.</p>	3 – 12 U 99/1/trace
2196 – 2214m 40 – 120 m/hr Av: 70 m/hr	<p>INTERBEDDED SANDSTONE AND SILTSTONE.</p> <p><u>SILTSTONE</u>: light to medium brown, arenaceous generally as above.</p> <p><u>SANDSTONE</u>: clear, translucent, frosted, fine to coarse, subangular to subrounded, poor sorting, trace weak calcareous cement, trace white argillaceous matrix, trace nodular pyrite, predominantly loose clean quartz grains, fair inferred porosity, no fluorescence.</p>	10 – 20 U 99/1/trace/trace
2214 – 2575m 20 – 140 m/hr Av: 50 m/hr	<p>SILTSTONE WITH MINOR INTERBEDDED SANDSTONE.</p> <p><u>SILTSTONE</u>: light to medium brownish grey, arenaceous grading to very fine sandstone in part, locally argillaceous, trace fine carbonaceous specks, trace nodular pyrite, friable to firm, moderately hard in part, sub blocky.</p> <p><u>SANDSTONE</u>: clear, translucent, very fine to fine grained, trace medium – coarse, subangular to subrounded, rare weak calcareous cement, minor white argillaceous matrix, trace pyrite, friable to firm, loose in part, poor inferred porosity, no fluorescence.</p>	10 – 25 U 99/1/trace/trace

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 21/12/03 - 06:00 HRS

HILL 1

REPORT NO: 16

(As at 2400 hours EST, 20/12/03) **DEPTH :** 2575 m **PROGRESS:** 0m **DAYS FROM SPUD:** 12.12
OPERATION : CONDUCTING SUITE 1 WIRELINE LOGS, RUN 1 PEX-DSI-HALS.

(As at 0600 hours EST, 21/12/03) **DEPTH :** 2575m
OPERATION : CONDUCTING SUITE 1 WIRELINE LOGS, RUN 2 CHECKSHOT SURVEY.

CASING DEPTH: 9 5/8" SET AT 1801m

RIG: OCEAN EPOCH

RT – SEAFLOOR: 235.2m

PROGRAMMED TD: 2575m

ROTARY TABLE: 22.4m LAT

WATER DEPTH: 212.8m

MUD DATA	Type:	Wt:	Vis:	FL:	PH:	KCl	Cl :	PV / YP:	Rmf:
(24:00 Hours)	KCl/PHPA	9.8	81	5.0	9.0	8.5	42000	24/35	0.08 ohm.m @ 75 C

BIT DATA	PRESENT	No.	Make	Type	Size	Hours	Drilled	Condition
(2400 Hours)	LAST	4	HYC	DSX104	8 ½"	22.0	705m	2-4-WT-T-X-I-CT-TD

SURVEYS: MD (m) INCLINATION AZIMUTH MD (m) INCLINATION AZIMUTH

PREVIOUS 24 HOURS OPERATIONS SUMMARY:

DRILL 8½" HOLE FROM 2515m TO 2575m. CIRCULATE AND SWEEP HOLE, BOTTOMS UP AND SHAKERS CLEAN. PULL OUT OF HOLE. HOLE TIGHT AT 2490m. (PULL 15-50 KLBS) PUMP OUT OF HOLE. PULL TIGHT AT 2288m (UP TO 100 KLBS OVERPULL). WORK STRING, WASH AND BACKREAM AT 2280m. CONTINUE TO PULL OUT TO THE 9-5/8" SHOE, PULLING TIGHT AND PUMPING OUT AS REQUIRED. RUN IN HOLE AND TAG FILL AT 2562m. WASH AND REAM TO 2575m. PUMP HI-VIS SWEEPS AND CIRCULATE HOLE CLEAN. PULL OUT OF HOLE, HOLE GOOD. LAY OUT MWD TOOL. RIG SCHLUMBERGER. RIG AND RUN LOG 1 PEX-DSI-HALS.

00:00 – 06:00 HOURS 21/12/03:

CONDUCTING SUITE 1 WIRELINE LOG RUN 1 PEX-DSI-HALS. RIG DOWN RUN 1. RIG AIR GUNS FOR RUN 2, CSAT - CHECKSHOT SURVEY. RUN IN HOLE RUN 2 CSAT-CHECKSHOT. LOG UP FROM 2570m.

ANTICIPATED OPERATIONS:

CONTINUE TO CONDUCT SUITE 1 WIRELINE LOGS.

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 21/12/03 - 0600 HRS

HILL 1

REPORT NO: 16

SUMMARY OF OPERATIONS (00:00 hours – 24:00 hours, 20/12/03):

FROM	TO	HRS	ACTIVITY DESCRIPTION
0000	0130	1.5	Drill 8-1/2" hole from 2515m to total depth at 2575m RT.
0130	0245	1.25	Pump tandem Hi-vis sweeps, circulate bottoms up and circulate hole/shakers clean.
0245	0315	0.5	Commence pulling out of hole on wiper trip to 9-5/8" casing shoe. Pulling tight (15 - 50k over) and swabbing at 2490m.
0315	0430	1.25	Proceed to pump out of hole, pulled tight (up to 100k over) at 2288m.
0430	0500	0.5	Worked string, washed and backreamed until pipe free at 2280m.
0500	0900	4	Continue to pump out of hole on wiper trip to 9-5/8" casing shoe at 1801m. Pulling tight, work string, back ream as required and boost riser.
0900	1000	1	Run in hole without problem and tag fill at 2562m.
1000	1030	0.5	Wash and ream 13m of fill from 2562m to 2575m.
1030	1200	1.5	Pump tandem 100 bbl hi-vis sweeps spaced with 100 bbls KCl/PHPA mud and circulate hole clean.
1200	1730	5.5	Pull out from 2575m, pump slug at 10 stands and continue out of hole without problem.
1730	1830	1	Break out and lay down bit, roller reamers, X-overs and MWD tools.
1830	2015	1.75	Conduct pre logging safety meeting, rig up Schlumberger and make up PEX-DSI-HALS toolstring.
2015	2400	3.75	Run in hole for logging Run #1 - PEX-DSI-HALS, no hole problems encountered, tag bottom at 2576m MDWL and log out of hole.

Santos

AB.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 21/12/03 - 0600 HRS	HILL 1	REPORT NO: 16
---------------------------	--------	---------------

FORMATION TOPS: * mudlog picks	MD RT	Subsea	H/L to Prognosis	H/L to Bridge water Bay 1	H/L to Champion 1
-----------------------------------	-------	--------	------------------	------------------------------	----------------------

HYDROCARBON SHOW SUMMARY

INTERVAL	LITHOLOGY	GAS
----------	-----------	-----

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS
--------------------	---------------------------------	-----

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 22/12/03 - 06:00 HRS

HILL 1

REPORT NO: 17

(As at 2400 hours EST, 21/12/03) **DEPTH :** 2575 m **PROGRESS:** 0m **DAYS FROM SPUD:** 13.12
OPERATION : RUNNING INTO THE HOLE TO SET ABANDONMENT PLUGS.

(As at 0600 hours EST, 22/12/03) **DEPTH :** 2575m
OPERATION : PULLING OUT OF THE HOLE AFTER SETTING ABANDONMENT PLUG 1 TO
 CIRCULATE STRING CLEAN AND POSITION FOR ABANDONMENT PLUG 2.

CASING DEPTH: 9 5/8" SET AT 1801m

RIG: OCEAN EPOCH

RT – SEAFLOOR: 235.2m

PROGRAMMED TD: 2575m

ROTARY TABLE: 22.4m LAT

WATER DEPTH: 212.8m

MUD DATA	Type:	Wt:	Vis:	FL:	PH:	KCl	Cl:	PV / YP:	Rmf:
(24:00 Hours)	KCl/PHPA	9.7	79	5.0	9.0	8.5	41500	24/33	0.08 ohm.m @ 75 C

BIT DATA	PRESENT	No.	Make	Type	Size	Hours	Drilled	Condition
(2400 Hours)	LAST							

SURVEYS:	MD (m)	INCLINATION	AZIMUTH	MD (m)	INCLINATION	AZIMUTH

PREVIOUS 24 HOURS OPERATIONS SUMMARY:

CONDUCTING SUITE 1 WIRELINE LOG RUN 1 PEX-DSI-HALS. RIG DOWN RUN 1. RIG AIR GUNS FOR RUN 2, CSAT - CHECKSHOT SURVEY. RUN IN HOLE RUN 2 CSAT-CHECKSHOT. LOG UP FROM 2570m TO SIGNAL LOSS AT 1070m. PULL OUT, LAY OUT TOOLS. PICK UP MDT AND RUN IN HOLE. ATTEMPT 11 PRETESTS, (9 NORMAL TESTS, 2 CURTAILED). LAY OUT TOOLS. PREPEARE TO RUN LOG 4, SIDEWALL CORES. WAIT ON WEATHER DUE TO LOCAL LIGHTNING PREVENTING SAFE ARMING OF GUNS. RUN IN HOLE. ATTEMPT 43 CORES (RECOVERED 21, 5 MISFIRED, 2 EMPTY, 15 LOST). PULL OUT. LAY OUT TOOL STRING. RIG DOWN SCHLUMBERGER. RUN IN HOLE WITH 5" DRILL PIPE TO SET ABANDONMENT PLUGS.

00:00 – 06:00 HOURS 22/12/03:

CONTINUE TO RUN IN HOLE. HIGH WINDS AND ROLL SLOWING OPERATIONS. MAKE UP CEMENTING STAND. CIRCULATE BOTTOM OF HOLE CLEAN. TEST LINES. PUMP 14 BBLs OF 15.8 PPG CEMENT, DISPLACE WITH MUD SETTING ABANDONMENT PLUG 1 FROM 2525m TO 2575m.

ANTICIPATED OPERATIONS:

CONTINUE TO PLUG AND ABANDON WELL. SET ABANDONMENT PLUG 2. PULL OUT OF HOLE AND LAY OUT BOTTOM HOLE ASSEMBLY. RUN IN HOLE AND TAG CEMENT PLUG. CUT AND RECOVER 9 5/8" CASING.

Santos

A.B.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 22/12/03 - 0600 HRS

HILL 1

REPORT NO: 17

SUMMARY OF OPERATIONS (00:00 hours – 24:00 hours, 21/12/03):

FROM	TO	HRS	ACTIVITY DESCRIPTION
0000	0130	1.5	Log out of hole with PEX-DSI-HALS toolstring.
0130	0315	1.75	Lay out PEX toolstring and pick up Check-shot survey tools for logging run #2. Hang air line and sensors from crane and test air pressure/shot sequence.
0315	0745	4.5	Run in hole on logging run #2 and record Check-shot data at 50m intervals from 2570m to 1070m (casing reverberation). Pull out and layout tools.
0745	1430	6.75	Pick up MDT toolstring and run in logging run #3. Record 11 Pre-tests (9 normal, 2 curtailed). Pull out and lay down tools.
1430	1500	0.5	Radio silence and prepare to run CST (side wall cores), logging run #4.
1500	1545	0.75	Wait on inclement weather, local lightning preventing safe arming of CST gun.
1545	2130	5.75	Picked up CST guns (43 shots loaded) and run in for logging run #4. Take cores and pull out. Radio silence and lay out toolstring (21 cores recovered, 2 cases empty, 5 missfires and 15 lost down hole).
2130	2200	0.5	Rig down Schlumberger and clear rig floor.
2200	2400	2	Make up cementing stand and reposition HWDP/DC to forward side. Inclement weather, 3 deg roll & high winds. Run in hole with open 5" drill pipe to place abandonment plug # 1.

Santos

AB.N. 80 007 550 923

WELL PROGRESS REPORT

DATE: 22/12/03 - 0600 HRS	HILL 1	REPORT NO: 17
---------------------------	--------	---------------

FORMATION TOPS: * mudlog picks	MD RT	Subsea	H/L to Prognosis	H/L to Bridge water Bay 1	H/L to Champion 1

HYDROCARBON SHOW SUMMARY		
INTERVAL	LITHOLOGY	GAS

INTERVAL (m/hr)	GEOLOGICAL SUMMARY LITHOLOGY	GAS

SECTION 6 : DAILY DRILLING REPORTS

From : Howard / Douglass

Well Data

Country	Australia	M. Depth	0 m	Cur. Hole Size	0 in	
Field	Hill	TVD	0 m	Casing OD	0 in	
Drill Co.	DOGC	Progress	0 m	Shoe TVD	0 m	
Rig	Ocean Epoch	Days from spud	1.00	F.I.T. / L.O.T	N/A	
Wtr Dpth(LAT)	210.0 m	Days on well	0.63			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	On tow to Hill-1 Location at Latitude 39 deg 25.24 sec, Longitude 146 deg 45.23 sec.			
RT-ML	232.4 m	Planned Op	Continue tow to Hill-1 Location.			

Summary of Period 0000 to 2400 Hrs

Receive Rig from BHP at Megamouth -1 location at 09:00 hrs. Rig under tow, following tow path as per program.

Operations For Period 0000 Hrs to 2400 Hrs on 05 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
RM	P	RM	0900	1200	3.00	0 m	Receive MODU from BHP Petroleum, at Megamouth-1 location, 38 deg 35 min 44.23 sec S, 148 deg 16 min 31.86 sec E at 09:00 hrs. Confirm statement of facts from DOGC, supply boats, and third party contractors. Lady Dawn on tow bridle. Pacific Challenger shadowing rig. Tow data at 12:00 hrs: Lat: 38 deg 45.5 min S Long: 148 deg 22.7 min E. Course 148 deg. 3 hr distance 10.6 nm. 3 hr average speed 3.5 knots. Total distance travelled 10.6 nm in 3.5 hrs. Distance to Hill-1 location 322 nm. Total average tow speed 3.5 knots. ETA Hill-1 location 08:00 hrs 09 Dec 2004.
RM	P	RM	1200	1600	4.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Pacific Challenger shadowing rig. Tow data at 16:00 hrs: Lat: 38 deg 54.0 min S Long: 148 deg 06.0 min E. Course 238 deg. 4 hr distance 14.5 nm. 4 hr average speed 3.6 knots. Total distance travelled 25.1 nm in 7 hrs. Distance to Hill-1 location 306 nm. Total average tow speed 3.6 knots. ETA Hill-1 location 04:30 hrs 09 Dec 2004.
RM	P	RM	1600	2000	4.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Pacific Challenger shadowing rig. Tow data at 20:00 hrs: Lat: 39 deg 05.2 min S Long: 147 deg 43.3 min E. Course 238 deg. 4 hr distance 20.0 nm. 4 hr average speed 5 knots. Total distance travelled 45.1 nm in 11 hrs. Distance to Hill-1 location 286 nm. Total average tow speed 4.1 knots. ETA Hill-1 location 18:00 hrs 08 Dec 2004.
RM	P	RM	2000	2400	4.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Pacific Challenger shadowing rig. Tow data at 24:00 hrs: Lat: 39 deg 17.3 min S Long: 147 deg 18.3 min E. Course 238 deg. 4 hr distance 22.5 nm. 4 hr average speed 5.6 knots. Total distance travelled 67 nm in 15 hrs. Distance to Hill-1 location 264 nm. Total average tow speed 4.4 knots. ETA Hill-1 location 12:00 hrs 08 Dec 2004. Operations during Tow: Lay out and inspect drill collars. Service TDS. Inspect and service mud pumps. Change liners. Clean mud pits. Ongoing PMS schedule.

Operations For Period 0000 Hrs to 0600 Hrs on 06 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
RM	P	RM	0000	0400	4.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Pacific Challenger shadowing rig. Tow data at 04:00 hrs: Lat: 39 deg 25.03 min S Long: 146 deg 57.7 min E. Course 270 deg. 4 hr distance 19 nm. 4 hr average speed 4.75 knots. Total distance travelled 86 nm in 19 hrs. Distance to Hill-1 location 245 nm. Total average tow speed 4.5 knots. ETA Hill-1 location 10:00 hrs 08 Dec 2004.
RM	P	RM	0400	0600	2.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Pacific Challenger shadowing rig. Tow data at 06:00 hrs: Lat: 39 deg 25.24 min S Long: 146 deg 45.23 min E.

Phase Data to 2400hrs, 05 Dec 2003						
Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	15	05 Dec 2003	05 Dec 2003	15	1 days	0 m

General Comments		
Comments	Rig Requirements	Lessons Learnt
Rig handed over from BHP at Megamouth-1 location at 09:00 hrs AEDST.		

Bulk Stocks						Personnel On Board	
Name	Unit	In	Used	Adjust	Balance	Company	Pax
Barite	sx	0	0	0	667	Santos	3
Cement	sx	0	0	0	2899	DOGC	40
Gel	sx	0	0	0	1770	DOGC Other	2
Potable Water	MT	0	4	0	131	Total Marine Catering	8
Drill Water	MT	0	79	0	846	BHI INTEQ	1
Mud	sx	0	0	0	0	MO47	8
Fuel	MT	0	4	0	512	Dril-Quip	1
Jet Fuel	Litres	0	0	0	523	Geoservices	2
						Halliburton	1
						Marcomm	1
						Thales	2
						TMT	6
Total							75

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	6.50	9.30	95	0	0	0	0	20	0	98	30	0	147	40	0	197
2	Oilwell A1700PT	6.50	9.30	95	0	0	0	0	20	0	98	30	0	147	40	0	197
3	Oilwell A1700PT	6.50	9.30	95	0	0	0	0	20	0	98	30	0	147	40	0	197

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	10 Nov 2003	25 Days	
BOP Test	04 Nov 2003	31 Days	
Fire Drill	10 Nov 2003	25 Days	
First Aid	29 Oct 2003	37 Days	
Lost Time Incident	24 Apr 2001	954 Days	
Near Miss	04 Nov 2003	31 Days	3/ 4" bolt, on swivel retaining plate, fell into the sea.
Recordable Case	22 Feb 2002	651 Days	
Safety Meeting	02 Nov 2003	33 Days	Weekly safety meetings held at 13:00 hrs, 19:00 hrs and 01:00 hrs.
Walkabout	05 Dec 2003	0 Days	

Marine										
Weather check on 05 Dec 2003 at 24:00								Rig Support		
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)	
6.00 nm	15.0 kn	240 deg	1022 bar	16.0 C°	0.7 m	240 deg	0 ft/ sec	1	0	
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments				
1.0 deg	0.9 deg	0 m	0.9 m	240 deg	0 ft/ sec					
Rig Dir.	Ris. Tension	VDL	Comments							
0 deg	0 klb	3730.0 klb							2	0
								3	0	
								4	0	
								5	0	
								6	0	
								7	0	
								8	0	

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Pacific Challenger	09:00		Standing By. Vessel Status at handover of rig from BHP at Megamouth-1 location.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	204
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	406
Jet Fuel	Litres	0				
Lady Dawn	09:00		On tow bridle. Vessel Status at handover of rig from BHP at Megamouth-1 location.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	538
				Drill Water	MT	86
				Mud	sx	0
				Fuel	MT	519
Jet Fuel	Litres	0				
Lady Dawn			On tow bridle, towing rig to Hill-1 location.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	535
				Drill Water	MT	86
				Mud	sx	0
				Fuel	MT	500.3
Jet Fuel	Litres	0				
Pacific Challenger			Shadowing Rig, which is on tow to Hill-1 location.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	201
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	400.5
Jet Fuel	Litres	0				

Helicopter Movement

Flight #	Time	Destination	Comment	Pax
01	12:00	Ocean Epoch	NB. A flight occurred (but is not reported) before SANTOS received rig from BHP at 09:00 hrs.	0
01	12:15	Essendon		3

From : Howard / Douglass

Well Data

Country	Australia	M. Depth	0 m	Cur. Hole Size	0 in	
Field	Hill	TVD	0 m	Casing OD	0 in	
Drill Co.	DOGC	Progress	0 m	Shoe TVD	0 m	
Rig	Ocean Epoch	Days from spud		F.I.T. / L.O.T	N/A	
Wtr Dpth(LAT)	210.0 m	Days on well	1.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	On tow to Hill-1 location at Lat 39 deg 17.1 min, Long 143 deg 54.5 min.			
RT-ML	232.4 m	Planned Op	Continue tow to Hill-1 location, as per tow path program.			

Summary of Period 0000 to 2400 Hrs

On tow to Hill-1 location.

Operations For Period 0000 Hrs to 2400 Hrs on 06 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
RM	P	RM	0000	0400	4.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Pacific Challenger shadowing rig. Tow data at 04:00 hrs: Lat: 39 deg 25.03 min S Long: 146 deg 57.7 min E. Course 270 deg. 4 hr distance 19 nm. 4 hr average speed 4.75 knots. Total distance travelled 86 nm in 19 hrs. Distance to Hill-1 location 245 nm. Total average tow speed 4.5 knots. ETA Hill-1 location 10:00 hrs 08 Dec 2004.
RM	P	RM	0400	0800	4.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Pacific Challenger shadowing rig. Tow data at 08:00 hrs: Lat: 39 deg 25.6 min S Long: 146 deg 30.5 min E. Course 274 deg. 4 hr distance 22 nm. 4 hr average speed 5.5 knots. Total distance travelled 108 nm in 23 hrs. Distance to Hill-1 location 223 nm. Total average tow speed 4.7 knots. ETA Hill-1 location 08:00 hrs 08 Dec 2004.
RM	P	RM	0800	1200	4.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Pacific Challenger released from escort duties at 09:30 and instructed to steam to Portland for ETA at 07:30, 07 December 2004. Tow data at 12:00 hrs: Lat: 39 deg 23.9 min S Long: 146 deg 03.0 min E. Course 274 deg. 4 hr distance 21 nm. 4 hr average speed 5.25 knots. Total distance travelled 130 nm in 27 hrs. Distance to Hill-1 location 202 nm. Total average tow speed 4.8 knots. ETA Hill-1 location 06:00 hrs 08 Dec 2004.
RM	P	RM	1200	1600	4.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Pacific Challenger en route to Portland. Tow data at 16:00 hrs: Lat: 39 deg 22.0 min S Long: 145 deg 35.0 min E. Course 274 deg. 4 hr distance 22 nm. 4 hr average speed 5.45 knots. Total distance travelled 151 nm in 31 hrs. Distance to Hill-1 location 180 nm. Total average tow speed 4.9 knots. ETA Hill-1 location 04:30 hrs 08 Dec 2004.
RM	P	RM	1600	2000	4.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Pacific Challenger en route to Portland. Tow data at 20:00 hrs: Lat: 39 deg 20.9 min S Long: 145 deg 05.9 min E. Course 274 deg. 4 hr distance 23 nm. 4 hr average speed 5.75 knots. Total distance travelled 174 nm in 35 hrs. Distance to Hill-1 location 157 nm. Total average tow speed 5.0 knots. ETA Hill-1 location 03:00 hrs 08 Dec 2004.
RM	P	RM	1600	2400	8.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Pacific Challenger en route to Portland. Tow data at 24:00 hrs: Lat: 39 deg 19.6 min S Long: 144 deg 37.1 min E. Course 274 deg. 4 hr distance 22.5 nm. 4 hr average speed 5.6 knots. Total distance travelled 196 nm in 39 hrs. Distance to Hill-1 location 135 nm. Total average tow speed 5.0 knots. ETA Hill-1 location 03:00 hrs 08 Dec 2004.

Operations For Period 0000 Hrs to 0600 Hrs on 07 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
RM	P	RM	0000	0400	4.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Pacific Challenger en route to Portland.

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
RM	P	RM	0400	0600	2.00	0 m	<p>Tow data at 04:00 hrs: Lat: 39 deg 18.0 min S Long: 144 deg 07.0 min E. Course 274 deg. 4 hr distance 22.5 nm. 4 hr average speed 5.6 knots. Total distance travelled 219 nm in 43 hrs. Distance to Hill-1 location 113 nm. Total average tow speed 5.1 knots. ETA Hill-1 location 02:00 hrs 08 Dec 2004.</p> <p>On tow to Hill-1 location. Lady Dawn on tow bridle. Pacific Challenger en route to Portland.</p> <p>Tow data at 24:00 hrs: Lat: 39 deg 17.1 min S Long: 143 deg 54.5 min E.</p>

Phase Data to 2400hrs, 06 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	43	05 Dec 2003	06 Dec 2003	43	2 days	0 m

Bulk Stocks							Personnel On Board			
Name	Unit	In	Used	Adjust	Balance	Company	Pax			
Barite	sx	0	0	0	667	Santos	3			
Cement	sx	0	0	0	2899	DOGC	40			
Gel	sx	0	0	0	1770	DOGC Other	2			
Potable Water	MT	25	19	0	137	Total Marine Catering	8			
Drill Water	MT	0	15	0	831	BHI INTEQ	1			
Mud	sx	0	0	0	0	MO47	8			
Fuel	MT	0	5	0	507	Dril-Quip	1			
Jet Fuel	Litres	0	0	0	523	Geoservices	2			
						Halliburton	1			
						Marcomm	1			
						Thales	2			
						TMT	6			
							Total	75		

Pumps

Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	6.50	9.30	95	0	0	0	0	20	0	98	30	0	147	40	0	197
2	Oilwell A1700PT	6.50	9.30	95	0	0	0	0	20	0	98	30	0	147	40	0	197
3	Oilwell A1700PT	6.50	9.30	95	0	0	0	0	20	0	98	30	0	147	40	0	197

HSE Summary

Events	Date of Last	Days Since	Remarks
Abandon Drill	10 Nov 2003	26 Days	
BOP Test	04 Nov 2003	32 Days	
Fire Drill	10 Nov 2003	26 Days	
First Aid	29 Oct 2003	38 Days	Employee struck by chain tong - no treatment required.
Lost Time Incident	24 Apr 2001	955 Days	None
Near Miss	04 Nov 2003	32 Days	3/ 4" bolt, on swivel retaining plate, fell into the sea.
Safety Meeting	02 Nov 2003	34 Days	Weekly safety meetings held at 13:00 hrs, 19:00 hrs and 01:00 hrs.
Walkabout	06 Dec 2003	0 Days	

Marine

Weather check on 06 Dec 2003 at 24:00								Rig Support	
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
8.00 nm	8.0 kn	135 deg	1022 bar	19.0 C°	0.1 m	135 deg	0 ft/ sec	1	0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments			
0.6 deg	0.4 deg	0 m	1.3 m	240 deg	0 ft/ sec				
Rig Dir.	Ris. Tension	VDL	Comments						
0 deg	0 klb	3813.0 klb							
								8	0

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn			On Tow Bridle.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	530
				Drill Water	MT	86
				Mud	sx	0
				Fuel	MT	471.5
				Jet Fuel	Litres	0
Pacific Challenger		09:30	en route to Portland. Bulk stock status at departure from rig.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	200
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	396.3
				Jet Fuel	Litres	0

From : G. Howard / S. Douglass

Well Data

Country	Australia	M. Depth	0 m	Cur. Hole Size	0 in	
Field	Hill	TVD	0 m	Casing OD	0 in	
Drill Co.	DOGC	Progress	0 m	Shoe TVD	0 m	
Rig	Ocean Epoch	Days from spud	0.00	F.I.T. / L.O.T	N/A	
Wtr Dpth(LAT)	210.0 m	Days on well	2.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	Running anchors. (Four primary anchors set.) Ballasting rig to drilling draft.			
RT-ML	232.4 m	Planned Op	Continue anchoring operations. Prepare to spud well.			

Summary of Period 0000 to 2400 Hrs

Continue towing rig to Hill-1 location.

Operations For Period 0000 Hrs to 2400 Hrs on 07 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
RM	P	RM	0000	0400	4.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Pacific Challenger en route to Portland. Tow data at 04:00 hrs: Lat: 39 deg 18.0 min S Long: 144 deg 07.0 min E. Course 274 deg. 4 hr distance 22.5 nm. 4 hr average speed 5.6 knots. Total distance travelled 219 nm in 43 hrs. Distance to Hill-1 location 113 nm. Total average tow speed 5.1 knots. ETA Hill-1 location 02:00 hrs 08 Dec 2004.
RM	P	RM	0400	0800	4.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Pacific Challenger at Portland. Tow data at 08:00 hrs: Lat: 39 deg 16.0 min S Long: 143 deg 42.1 min E. Course 274 deg. 4 hr distance 20.0 nm. 4 hr average speed 5.0 knots. Total distance travelled 239 nm in 47 hrs. Distance to Hill-1 location 93 nm. Total average tow speed 5.1 knots. ETA Hill-1 location 02:00 hrs 08 Dec 2004.
RM	P	RM	0800	1200	4.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Tow data at 12:00 hrs: Lat: 39 deg 13.9 min S Long: 143 deg 14.4 min E. Course 291 deg. 4 hr distance 21.8 nm. 4 hr average speed 5.4 knots. Total distance travelled 262 nm in 51 hrs. Distance to Hill-1 location 70 nm. Total average tow speed 5.1 knots. ETA Hill-1 location 02:00 hrs 08 Dec 2004.
RM	P	RM	1200	1600	4.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Tow data at 16:00 hrs: Lat: 39 deg 05.0 min S Long: 142 deg 46.0 min E. Course 291 deg. 4 hr distance 23.5 nm. 4 hr average speed 5.9 knots. Total distance travelled 286 nm in 55 hrs. Distance to Hill-1 location 46 nm. Total average tow speed 5.2 knots. ETA Hill-1 location 01:00 hrs 08 Dec 2004.
RM	P	RM	1600	2000	4.00	0 m	On tow to Hill-1 location. Lady Dawn on tow bridle. Tow data at 20:00 hrs: Lat: 38 deg 56.9 min S Long: 142 deg 19.3 min E. Course 291 deg. 4 hr distance 22.0 nm. 4 hr average speed 5.5 knots. Total distance travelled 308 nm in 59 hrs. Distance to Hill-1 location 24 nm. Total average tow speed 5.2 knots. ETA Hill-1 location 01:00 hrs 08 Dec 2004.
RM	P	RM	2000	2400	4.00	0 m	Lady Dawn on tow bridle. Continue on tow path to final turn point.

Operations For Period 0000 Hrs to 0600 Hrs on 08 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
RM	P	RM	0000	0100	1.00	0 m	Lady dawn on tow bridle. Continue towing rig to location. Make turn for final approach (from 290 deg to 240 deg) at 00:07 hrs, and cut speed to below 2 knots. Continue on final approach path. Pay out 400 ft of anchor chain on number 7 anchor at 00:50 hrs. Continue approach anchor drop zone.
RM	P	AH	0100	0600	5.00	0 m	Drop anchor #7, on target. Anchor #7 on bottom at 01:04 am. #3 pendant passed to Pacific Challenger at 01:46 hrs. #3 anchor on bottom at 02:22 hrs. #6 pendant passed to Pacific Challenger at 03:05 hrs. #6 anchor on bottom at 03:34 hrs. #2 pendant passed to Pacific Challenger at 04:21 hrs. #2 anchor on bottom at 04:54 hrs. #8 pendant passed to Pacific Challenger at 05:39 hrs. #8 anchor on bottom at 06:04 hrs.

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
							Lady Dawn released from tow-bridle at 06:07 hrs.

Phase Data to 2400hrs, 07 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	67	05 Dec 2003	07 Dec 2003	67	3 days	0 m

Bulk Stocks						Personnel On Board		
Name	Unit	In	Used	Adjust	Balance	Company		Pax
Barite	sx	0	0	0	667	Santos		3
Cement	sx	0	0	0	2899	DOGC		40
Gel	sx	0	0	0	1770	DOGC Other		2
Potable Water	MT	13	7	0	143	Total Marine Catering		8
Drill Water	MT	12	17	0	826	BHI INTEQ		1
Mud	sx	0	0	0	0	MO47		8
Fuel	MT	0	6	0	501	Dril-Quip		1
Jet Fuel	Litres	0	0	0	523	Geoservices		2
						Halliburton		1
						Marcomm		1
						Thales		2
						TMT		6
							Total	75

Pumps

Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	6.50	9.30	95	0	0	0	0	20	0	98	30	0	147	40	0	197
2	Oilwell A1700PT	6.50	9.30	95	0	0	0	0	20	0	98	30	0	147	40	0	197
3	Oilwell A1700PT	6.50	9.30	95	0	0	0	0	20	0	98	30	0	147	40	0	197

HSE Summary

Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	0 Days	
BOP Test	07 Dec 2003	0 Days	
Fire Drill	07 Dec 2003	0 Days	
First Aid	29 Oct 2003	39 Days	Employee struck by chain tong - no treatment required.
Lost Time Incident	24 Apr 2001	956 Days	None
Near Miss	04 Nov 2003	33 Days	3/ 4" bolt, on swivel retaining plate, fell into the sea.
Safety Meeting	07 Dec 2003	0 Days	
Walkabout	07 Dec 2003	0 Days	

Marine

Weather check on 07 Dec 2003 at 24:00								Rig Support	
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
8.00 nm	15.0 kn	120 deg	1016 bar	16.0 C°	0.3 m	120 deg	0 ft/ sec	1	0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments			
0.8 deg	0.7 deg	0 m	1.3 m	240 deg	0 ft/ sec				
Rig Dir.	Ris. Tension	VDL	Comments						
0 deg	0 klb	3792.0 klb							
								8	0

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn			On Tow Bridle, preparing to make final turn for approach.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	525
				Drill Water	MT	86
				Mud	sx	0
				Fuel	MT	442.7
Jet Fuel	Litres	0				
Pacific Challenger	20:00		Standing by 2 nm from Hill-1 location, awaiting arrival of rig.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	195
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	0
Jet Fuel	Litres	0				

From : G. Howard / S. Douglass / C. Wise

Well Data

Country	Australia	M. Depth	268.0 m	Cur. Hole Size	36.000 in	
Field	Hill	TVD	268.0 m	Casing OD	0 in	
Drill Co.	DOGC	Progress	32.8 m	Shoe TVD	0 m	
Rig	Ocean Epoch	Days from spud	0.12	F.I.T. / L.O.T	N/A	
Wtr Dpth(LAT)	212.8 m	Days on well	3.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	Run 30" x 20" conductor and PGB.			
RT-ML	235.2 m	Planned Op	Run and cement 30" x 20" conductor with PGB. Pick up 17 1/2" bit and drill ahead 17 1/2" hole.			

Summary of Period 0000 to 2400 Hrs

Move onto Hill-1 location, run anchors, and ballast rig to drilling draft. Make up BHA. RIH and spud well, drilling 36" hole from seabed at 235.2 mRT LAT, to 268 m.

Operations For Period 0000 Hrs to 2400 Hrs on 08 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
RM	P	RM	0000	0100	1.00	0 m	Lady dawn on tow bridle. Continue towing rig to location. Make turn for final approach (from 290 deg to 240 deg) at 00:07 hrs, and cut speed to below 2 knots. Continue on final approach path. Pay out 400 ft of anchor chain on number 7 anchor at 00:50 hrs. Continue approach anchor drop zone.
RM	P	AH	0100	1200	11.00	0 m	Drop anchor #7, on target. Anchor #7 on bottom at 01:04 am. #3 pendant passed to Pacific Challenger at 01:46 hrs. #3 anchor on bottom at 02:22 hrs. #3 pendant back to rig at 02:53. #6 pendant passed to Pacific Challenger at 03:05 hrs. #6 anchor on bottom at 03:34 hrs. #6 pendant back to rig at 04:04. #2 pendant passed to Pacific Challenger at 04:21 hrs. #2 anchor on bottom at 04:54 hrs. #2 pendant back to rig at 05:19. #8 pendant passed to Pacific Challenger at 05:39 hrs. #8 anchor on bottom at 06:04 hrs. #8 pendant back to rig at 06:30. Lady Dawn released from tow-bridle at 06:07 hrs. #4 pendant passed to Pacific Challenger at 06:51 hrs. #4 anchor on bottom at 07:17 hrs. #4 pendant back to rig at 08:37. #1 pendant passed to Lady Dawn at 07:26 hrs. #1 anchor on bottom at 08:23 hrs. #1 pendant back to rig at 09:10. #5 pendant passed to Pacific Challenger at 08:53 hrs. #5 anchor on bottom at 09:20 hrs. #5 pendant back to rig at 09:50. Commence ballast rig at 01:00 hrs. Finish Ballast rig at 11:48 hrs, with rig at 55 ft drilling draft. SIMOPS - Pick up and rack back 4 stands HWDP. 7 stands 5" drill pipe.
CH	P	PUP	1200	1400	2.00	0 m	Pick up and rack back 13 stands 5" drill pipe. (Total 20 stands 5" drill pipe made up and stood back in derrick.)
CH	P	HT	1400	1530	1.50	0 m	Pick up and make up Dril Quip 30" casing running tool. Stand back in derrick.
CH	P	HBHA	1530	2030	5.00	235.2 m	Pick up BHA, including 17 1/2" BHA components, and RIH. Tag sea bed at 235.2 m RT LAT.
CH	P	SVY	2030	2100	0.50	235.2 m	Verify tag seabed with ROV. Pick-up 10 m and survey with anderdrift tool. Survey = 0.5 deg.
CH	P	DA	2100	2300	2.00	268.0 m	Spud well from 235 m to 268 m. Wash down 5 m from mud line, at 200 gpm, pumping hi-vis PHB, at 20 RPM. Switch to Seawater and stage flow up to 1200 gpm. Increase rotary to 50 RPM. Sweep hole with 50 bbls hi-vis every tool joint.
CH	P	SVY	2300	2330	0.50	268.0 m	Spot 200 bbls hi-vis into hole and take inclination survey with anderdrift tool. Tool indicates 2.25 deg. Take check survey. Tool indicates 2.0 deg.
CH	P	WT	2330	2400	0.50	268.0 m	POOH to 242 m. No drag. Take check survey with Anderdrift tool. Tool indicates 1.5 deg. RIH to 268 m. No fill. Hole good. Take check survey. Tool indicates 2.25 deg. Displace hole with 200 bbls PHB and prepare to drop TOTCO survey.

Operations For Period 0000 Hrs to 0600 Hrs on 09 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
CH	TP	SVY	0000	0130	1.50	268.0 m	Rig up to run TOTCO survey on rig slick-line. Drop TOTCO and recover. Mis-fire. Re-dress TOTCO tool and re-run. Recover TOTCO. Survey indicates 1 degree.
CH	P	TO	0130	0300	1.50	268.0 m	POOH and rack back BHA. Break out and lay down 26" bit and 36" hole opener.
CH	P	RRC	0300	0400	1.00	268.0 m	Make up cementing stand and rack back in derrick. Hold JSA for running 30" casing. Pick up PGB and move over moon pool.
CH	TP	RRC	0400	0430	0.50	268.0 m	Re-sheave guide wires for PGB. Unlock spider beams in moonpool and move to receive PGB.
CH	P	RRC	0430	0500	0.50	268.0 m	Land PGB on spider beams. Pick up 30" elevators.
CH	P	CRN	0500	0600	1.00	268.0 m	Run 30" casing.

Phase Data to 2400hrs, 08 Dec 2003						
Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	12	08 Dec 2003	08 Dec 2003	91	4 days	268.0 m

WBM Data									
Mud Type:	Spud Mud	API FL:	0 cm ³ / 30m	Cl:	1100	Solids(%vol):	0	Viscosity:	160 sec/ qt
Sample-From:	Pit	Filter-Cake:	0 / 32nd"	K+C*1000:	0 %	H ₂ O:	0 %	PV:	11 cp
Time:	20:00	HTHP-FL:	0 cm ³ / 30m	Hard/Ca:	550	Oil(%):	0 %	YP:	72 lb/ 100ft ²
Weight:	8.80 ppg	HTHP-Cake:	0 / 32nd"	MBT:	0	Sand:		Gels 10s:	51
Temp:	16.0 C°			PM:	0	pH:	0	Gels 10m:	60
				PF:	0	PHPA:	0 ppb	Fann 003:	52
								Fann 006:	56
								Fann 100:	67
								Fann 200:	72
								Fann 300:	83
								Fann 600:	94

Bit # 1 RR1				Wear	I	O1	D	L	B	G	O2	R
Size ("):	26.00 in	IADC#	1-1-1	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Mfr:	SMITH	WOB(avg)	1.0 klb	No.	Size	Progress		32.8 m	Cum. Progress		32.8 m	
Type:	Rock	RPM(avg)	50	3	24 / 32nd"	On Bottom Hrs		1.41 h	Cum. On Btm Hrs		1.41 h	
Serial No.:	MJ5779	F.Rate	1200 gpm			IADC Drill Hrs		2.00 h	Cum IADC Drill Hrs		2.00 h	
Bit Model	DSJ	SPP	1550 psi			Total Revs		4	Cum Total Revs		4	
Depth In	235.2 m	TFA	1.326			ROP(avg)		23 m/ h	ROP(avg)		23.3	
Depth Out	268.0 m											
Run Comment	26" bit with 36" hole opener.											

BHA # 1							
Weight(Wet)	0 klb	Length	214.2 m	Torque(max)	0 ft-lbs	D.C. (1) Ann Velocity	48.4
Wt Below Jar(Wet)	0 klb	String	0 klb	Torque(Off.Btm)	0 ft-lbs	D.C. (2) Ann Velocity	50.2
		Pick-Up	0 klb	Torque(On.Btm)	0 ft-lbs	H.W.D.P. Ann Velocity	45.2
		Slack-Off	0 klb			D.P. Ann Velocity	45.2

BHA Run Description						
Equipment	Length	OD	ID	Serial #	Comment	
26 in Bit	0.64 m	26.00 in	0 in	MJ5779	Re-run 26" bit (from Casino3)	
9.5 in pony DC	3.22 m	9.57 in	3.50 in		9 1/2" pony drill collar.	
36 in Hole Opener	2.43 m	36.00 in	2.81 in	48131	36 inch hole opener.	
Float Sub	1.24 m	9.63 in	3.06 in	EX0073	Float sub with ported float.	
Anderdrift Survey Tool	2.93 m	9.44 in	3.06 in	ADB916	Andergauge.	
String Stabiliser	2.01 m	9.50 in	3.03 in	S5	17 1/2" string stabiliser	
9.5 in DC	9.29 m	9.56 in	3.06 in	1039504	9 1/2" Drill Collar	
String Stabiliser	2.19 m	9.50 in	3.06 in	Illegible	17 1/2" String Stabiliser	
9.5 in DC	18.43 m	9.50 in	3.06 in		9 1/2" Drill Collars	
X/ O	1.05 m	9.50 in	3.06 in	EX 0063	X/ O 6 5/ 8" reg pin x 7 5/ 8" reg box	
8.25in DC	56.32 m	8.25 in	2.88 in		8 1/ 4" Drill collars	
X/ O	1.10 m	8.38 in	3.00 in	EX0060	X/ O 6 5/ 8" reg pin x 4 1/ 2" IF box	
5in HWDP	113.33 m	5.00 in	3.00 in		5" Hevi-wate drill pipe.	

Bulk Stocks						Personnel On Board	
Name	Unit	In	Used	Adjust	Balance	Company	Pax
Barite	sx	0	0	0	667	Santos	4
Cement	sx	0	0	0	2899	DOGC	40
Gel	sx	0	499	0	1271	DOGC Other	4
Potable Water	MT	24	41	0	126	Total Marine Catering	8
Drill Water	MT	4	276	0	554	BHI INTEQ	1
Mud	sx	0	0	0	0	MO47	8
Fuel	MT	170	8	0	663	Dril-Quip	1
Jet Fuel	Litres	0	0	0	523	Geoservices	2
						Halliburton	1
						Marcomm	1
						Thales	2
						TMT	6
						Total	78

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	6.50	8.80	95	81	1550	400	0	20	0	98	30	0	147	40	0	197
2	Oilwell A1700PT	6.50	8.80	95	81	1550	400	0	20	0	98	30	0	147	40	0	197
3	Oilwell A1700PT	6.50	8.80	95	82	1550	400	0	20	0	98	30	0	147	40	0	197

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	1 Day	
BOP Test	07 Dec 2003	1 Day	
Fire Drill	07 Dec 2003	1 Day	
First Aid	29 Oct 2003	40 Days	Employee struck by chain tong - no treatment required.
Lost Time Incident	24 Apr 2001	957 Days	None
Near Miss	04 Nov 2003	34 Days	3/ 4" bolt, on swivel retaining plate, fell into the sea.
Safety Meeting	07 Dec 2003	1 Day	
Walkabout	08 Dec 2003	0 Days	

Shakers, Volumes and Losses Data				Engineer : Mike Griffin			
Available	964 bbl	Losses	634 bbl	Equip.	Descr.	Mesh Size	Hours
Active	964.0 bbl	Downhole	0 bbl				
Mixing	0 bbl	Surf+ Equip	0 bbl				
Hole	0 bbl	Dumped	0 bbl				
Slug	0 bbl	De-Sander	0 bbl				
Reserve	0 bbl	De-Silter	0 bbl				
Kill	0 bbl	Centrifuge	0 bbl				
		Sweeps / Displacements	634.0 bbl				

Comment Mixed 1542 bbls water plus 56 bbls product.

Marine									
Weather check on 08 Dec 2003 at 24:00							Rig Support		
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
8.00 nm	15.0 kn	120 deg	1012 bar	17.0 C°	0.3 m	120 deg	0 ft/ sec	1	215.0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments		2	225.0
0.6 deg	0.5 deg	0 m	1.3 m	240 deg	0 ft/ sec			3	205.0
Rig Dir.	Ris. Tension	VDL	Comments					4	205.0
240.0 deg	0 klb	4240.0 klb						5	210.0
								6	230.0
								7	215.0
								8	220.0

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn			Standing by at anchor.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	520
				Drill Water	MT	80
				Mud	sx	0
				Fuel	MT	257.8
Jet Fuel	Litres	0				
Pacific Challenger		09:30	Along port side for backload.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	192
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	370.8
Jet Fuel	Litres	0				

Helicopter Movement

Flight #	Time	Destination	Comment	Pax
01	15:10	Ocean Epoch		6
01	15:22	Essendon		12

From : G. Howard / S. Douglass / C. Wise

Well Data

Country	Australia	M. Depth	268.0 m	Cur. Hole Size	17.500 in	
Field	Hill	TVD	268.0 m	Casing OD	30.000 in	
Drill Co.	DOGC	Progress	0 m	Shoe TVD	0 m	
Rig	Ocean Epoch	Days from spud	1.12	F.I.T. / L.O.T	N/A	
Wtr Dpth(LAT)	212.8 m	Days on well	4.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	Drilling out 20" casing shoe at 268m.			
RT-ML	235.2 m	Planned Op	Drill 17-1/ 2" hole section to surface casing TD of +/- 765m.			

Summary of Period 0000 to 2400 Hrs

POOH with 36" drilling assembly from 268m, run and cement 30" casing, WOC and perform top up cement job. Prepare wellhead, make up and run 17-1/ 2" drilling assembly.

Operations For Period 0000 Hrs to 2400 Hrs on 09 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
CH	TP	SVY	0000	0130	1.50	268.0 m	Rig up to run TOTCO survey on rig slick-line. Drop TOTCO and recover. Mis-fire. Re-dress TOTCO tool and re-run. Recover TOTCO. Survey indicates 1 degree.
CH	P	TO	0130	0300	1.50	268.0 m	POOH and rack back BHA. Break out and lay down 26" bit and 36" hole opener.
CH	P	RRC	0300	0400	1.00	268.0 m	Make up cementing stand and rack back in derrick. Hold JSA for running 30" casing. Pick up PGB and move over moon pool.
CH	TP	RRC	0400	0430	0.50	268.0 m	Re-sheave guide wires for PGB. Unlock spider beams in moonpool and move to receive PGB.
CH	P	RRC	0430	0500	0.50	268.0 m	Land PGB on spider beams. Pick up 30" elevators.
CH	P	CRN	0500	0900	4.00	268.0 m	Run 30" casing / wellhead housing and latch into PGB on spider beams. Lower assembly to sea level and fill with water.
CH	P	CRN	0900	1030	1.50	268.0 m	Run 30" casing and PGB on 5" drill pipe, stab into hole and continue RIH.
CH	P	HT	1030	1100	0.50	268.0 m	Make up cementing stand & hose, RIH and tag bottom at 268m.
CH	P	CIC	1100	1130	0.50	268.0 m	Circulate casing and hole clean at 264m with 400 gpm. Position PGB with 240 deg heading and top of housing 2m above seabed with conductor shoe at 268m.
CH	P	CMC	1130	1230	1.00	268.0 m	Test cement lines to 1500 psi, pump 5 bbls of freshwater spacer (with dye), mix & pump 168 bbls of 15.9ppg cement slurry and displace with 21 bbls seawater. No cement returns noted at seabed.
CH	P	WOC	1230	1500	2.50	268.0 m	Support PGB / casing string in position (indicated PGB angle 1/ 4 deg) and wait on cement.
CH	U	TUC	1500	1700	2.00	268.0 m	Release CART from wellhead housing and POOH with cement stinger. Lower stinger through PGB and into hole beside 30" wellhead housing to 248.3m.
CH	U	TUC	1700	1800	1.00	268.0 m	Test cement lines and pump 91 bbls of 15.9 ppg cement as top up and displace with 10 bbls seawater. Cement returns noted at seabed.
CH	P	TO	1800	1930	1.50	268.0 m	Pick up out of hole/ PGB with stinger, flush pipe and trip out to surface. Lay out CART and 5" DP stinger.
SH	P	HT	1930	2130	2.00	268.0 m	Make up 18-3/ 4" wellhead and install SSR cementing plug assembly and running tool.
SH	P	HT	2130	2230	1.00	268.0 m	Break down and lay out cementing stand and 36" hole opener.
SH	P	HBHA	2230	2400	1.50	268.0 m	Make up and run 17-1/ 2" drilling assembly and commence RIH.

Operations For Period 0000 Hrs to 0600 Hrs on 10 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
SH	TP	HBHA	0000	0100	1.00	268.0 m	Guide ropes attached to the bottom of BHA parted. Trip out 2 stands and connect new guide ropes.
SH	P	HBHA	0100	0230	1.50	268.0 m	Continue RIH with 17-1/ 2" drilling assembly.
SH	P	HT	0230	0330	1.00	268.0 m	Load darts and make up Nodeco cement head/ pup jnt assembly.
SH	P	WOC	0330	0430	1.00	268.0 m	RIH and tag top of cement at 264m with 10k.
SH	P	DC	0430	0600	1.50	268.0 m	Drill out cement from 264m to 20" casing shoe at 268m.

Phase Data to 2400hrs, 09 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	4.5	09 Dec 2003	09 Dec 2003	115	5 days	268.0 m

WBM Data									
Mud Type:	Spud Mud	API FL:	0 cm ³ / 30m	Cl:	1100	Solids(%vol):	0	Viscosity:	145 sec/ qt
Sample-From:	Pit	Filter-Cake:	0 / 32nd"	K+C*1000:	0 %	H2O:	0 %	PV:	19 cp
Time:	19:00	HTHP-FL:	0 cm ³ / 30m	Hard/Ca:	350	Oil(%):	0 %	YP:	70 lb/ 100ft ²
Weight:	8.80 ppg	HTHP-Cake:	0 / 32nd"	MBT:	0	Sand:		Gels 10s:	0
Temp:	20.0 C°			PM:	0	pH:	10.6	Gels 10m:	0
				PF:	0	PHPA:	0 ppb	Fann 003:	38
								Fann 006:	45
								Fann 100:	67
								Fann 200:	75
								Fann 300:	89
								Fann 600:	108

Bit # 1 RR1				Wear	I	O1	D	L	B	G	O2	R
					1	1	FC	A	2	I	NO	TD
Size ("):	26.00 in	IADC#	1-1-1	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Mfr:	SMITH	WOB(avg)	1.0 klb	No.	Size	Progress	0 m	Cum. Progress	32.8 m			
Type:	Rock	RPM(avg)	50	3	24 / 32nd"	On Bottom Hrs	0 h	Cum. On Btm Hrs	1.41 h			
Serial No.:	MJ5779	F.Rate	1200 gpm			IADC Drill Hrs	0 h	Cum IADC Drill Hrs	2.00 h			
Bit Model	DSJ	SPP	1550 psi			Total Revs	4	Cum Total Revs	8			
Depth In	235.2 m	TFA	1.326			ROP(avg)	N/ A	ROP(avg)	23.3			
Depth Out	268.0 m											
Run Comment	26" bit with 36" hole opener.											

BHA # 1							
Weight(Wet)	0 klb	Length	214.2 m	Torque(max)	0 ft-lbs	D.C. (1) Ann Velocity	48.4
Wt Below Jar(Wet)	0 klb	String	0 klb	Torque(Off.Btm)	0 ft-lbs	D.C. (2) Ann Velocity	50.2
		Pick-Up	0 klb	Torque(On.Btm)	0 ft-lbs	H.W.D.P. Ann Velocity	45.2
		Slack-Off	0 klb			D.P. Ann Velocity	45.2

BHA Run Description Spud BHA. (incorporating pre assembly of 17 1/ 2" stabilisers/ BHA.)

Equipment	Length	OD	ID	Serial #	Comment
26 in Bit	0.64 m	26.00 in	0 in	MJ5779	Re-run 26" bit (from Casino3)
9.5 in pony DC	3.22 m	9.57 in	3.50 in		9 1/ 2" pony drill collar.
36 in Hole Opener	2.43 m	36.00 in	2.81 in	48131	36 inch hole opener.
Float Sub	1.24 m	9.63 in	3.06 in	EX0073	Float sub with ported float.
Anderdrift Survey Tool	2.93 m	9.44 in	3.06 in	ADB916	Andergauge.
String Stabiliser	2.01 m	9.50 in	3.03 in	S5	17 1/ 2" string stabiliser
9.5 in DC	9.29 m	9.56 in	3.06 in	1039504	9 1/ 2" Drill Collar
String Stabiliser	2.19 m	9.50 in	3.06 in	Illegible	17 1/ 2" String Stabiliser
9.5 in DC	18.43 m	9.50 in	3.06 in		9 1/ 2" Drill Collars
X/ O	1.05 m	9.50 in	3.06 in	EX 0063	X/ O 6 5/ 8" reg pin x 7 5/ 8" reg box
8.25in DC	56.32 m	8.25 in	2.88 in		8 1/ 4" Drill collars
X/ O	1.10 m	8.38 in	3.00 in	EX0060	X/ O 6 5/ 8" reg pin x 4 1/ 2" IF box
5in HWDP	113.33 m	5.00 in	3.00 in		5" Hevi-wate drill pipe.

Survey								
MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/ 30m)	N/S (m)	E/W (m)	Tool Type
0	0	0	0	0	0	0	0	
256.00	1.00	0	256.0	2.23	0.12	2.23	0	Totco

Bulk Stocks						Personnel On Board	
Name	Unit	In	Used	Adjust	Balance	Company	Pax
Barite	sx	0	0	0	667	Santos	4
Cement	sx	0	1301	0	1598	DOGC	40
Gel	sx	0	454	0	817	DOGC Other	4
Potable Water	MT	23	22	0	127	Total Marine Catering	8
Drill Water	MT	267	158	0	663	BHI INTEQ	1
Mud	sx	0	0	0	0	Dril-Quip	1
Fuel	MT	0	10	0	653	Geoservices	2
Jet Fuel	Litres	0	0	0	523	Halliburton	1
						Thales	2
						TMT	6
						Total	69

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	6.50	8.80	95	81	1550	400	0	20	0	98	30	0	147	40	0	197
2	Oilwell A1700PT	6.50	8.80	95	81	1550	400	0	20	0	98	30	0	147	40	0	197
3	Oilwell A1700PT	6.50	8.80	95	82	1550	400	0	20	0	98	30	0	147	40	0	197

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	2 Days	
BOP Test	07 Dec 2003	2 Days	
Fire Drill	07 Dec 2003	2 Days	
First Aid	29 Oct 2003	41 Days	Employee struck by chain tong - no treatment required.
Lost Time Incident	24 Apr 2001	958 Days	None
Near Miss	04 Nov 2003	35 Days	3/ 4" bolt, on swivel retaining plate, fell into the sea.
Pre-Tour Meeting	09 Dec 2003	0 Days	Pre tour operational & safety meetings conducted.
Safety Meeting	07 Dec 2003	2 Days	
Walkabout	09 Dec 2003	0 Days	Walk around rig inspection / hazard identification.

Shakers, Volumes and Losses Data				Engineer : Mike Griffin			
Available	964 bbl	Losses	634 bbl	Equip.	Descr.	Mesh Size	Hours
Active	964.0 bbl	Downhole	0 bbl				
Mixing	0 bbl	Surf+ Equip	0 bbl				
Hole	0 bbl	Dumped	0 bbl				
Slug	0 bbl	De-Sander	0 bbl				
Reserve	0 bbl	De-Silter	0 bbl				
Kill	0 bbl	Centrifuge	0 bbl				
		Sweeps / Displacements	634.0 bbl				
Comment Mixed 1542 bbls water plus 56 bbls product.							

Marine									
Weather check on 09 Dec 2003 at 24:00								Rig Support	
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
8.00 nm	12.0 kn	045 deg	1004 bar	16.0 C°	0.3 m	045 deg	0 ft/ sec	1	220.0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments		2	235.0
0.6 deg	0.5 deg	0 m	1.3 m	240 deg	0 ft/ sec			3	200.0
Rig Dir.	Ris. Tension	VDL	Comments					4	210.0
240.0 deg	0 klb	4240.0 klb						5	205.0
								6	230.0
								7	235.0
								8	235.0

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn		21:35	Portland	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	200
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	251
				Jet Fuel	Litres	0
Pacific Challenger	20:40		On standby near rig.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	213
				Drill Water	MT	290
				Mud	sx	0
				Fuel	MT	362
				Jet Fuel	Litres	0

From : G. Howard / C. Wise

Well Data

Country	Australia	M. Depth	777.0 m	Cur. Hole Size	17.500 in	
Field	Hill	TVD	777.0 m	Casing OD	30.000 in	
Drill Co.	DOGC	Progress	509.0 m	Shoe TVD	268.0 m	
Rig	Ocean Epoch	Days from spud	2.12	F.I.T. / L.O.T	N/A	
Wtr Dpth(LAT)	212.8 m	Days on well	5.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	Making up 13-3/ 8" shoe track.			
RT-ML	235.2 m	Planned Op	Run and cement 13-3/ 8" casing, release from 18-3/ 4" wellhead assembly, trip out and prepare to run BOPs & riser.			

Summary of Period 0000 to 2400 Hrs

RIH with 17-1/ 2" drilling assembly, drilled out 20" casing shoe and 17-1/ 2" hole section from 268m to 777m. Circulated hole clean and commenced POOH.

Operations For Period 0000 Hrs to 2400 Hrs on 10 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
SH	TP	HBHA	0000	0100	1.00	268.0 m	Guide ropes attached to the bottom of BHA parted. Trip out 2 stands and connect new guide ropes.
SH	P	HBHA	0100	0230	1.50	268.0 m	Continue RIH with 17-1/ 2" drilling assembly.
SH	P	HT	0230	0330	1.00	268.0 m	Load darts and make up Nodeco cement head/ pup jnt assembly.
SH	P	WOC	0330	0430	1.00	268.0 m	RIH and tag top of cement at 264m with 10k.
SH	P	DC	0430	0600	1.50	268.0 m	Drill out cement from 264m to 20" casing shoe at 268m.
SH	P	DA	0600	2230	16.50	777.0 m	Drill 17-1/ 2" hole from 268m to surface casing TD at 777m, pumping seawater with gel sweeps - continuous returns noted at seabed. Indicated well angle (via Anderdrift tool) 1/ 2 deg.
SH	P	CHC	2230	2300	0.50	777.0 m	Pump tandem PHG sweeps and displace hole to mud. Displace drill string with seawater.
SC	P	TO	2300	2400	1.00	777.0 m	Drop Totco survey barrel and commence POOH, racking back drill pipe.

Operations For Period 0000 Hrs to 0600 Hrs on 11 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
SC	P	TO	0000	0130	1.50	777.0 m	Continue POOH with 17-1/ 2" drilling assembly (max overpull 30k at 600m), hole good. Weather deteriorating.
SC	P	TO	0130	0330	2.00	777.0 m	Inclement weather, conduct JSA and continue POOH with BHA.
SC	P	SM	0330	0400	0.50	777.0 m	Recover Totco survey barrel (indicated well angle of 1/ 2 deg at 771m). Clear work area/ rig floor, review JSA and conduct pre casing operational & safety meeting.
SC	P	RRC	0400	0530	1.50	777.0 m	Rig up to run 13-3/ 8" casing.
SC	P	CRN	0530	0600	0.50	777.0 m	Pick up and run 13-3/ 8" casing shoe track.

Phase Data to 2400hrs, 10 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	27.5	09 Dec 2003	10 Dec 2003	138	6 days	777.0 m
SURFACE CASING(SC)	1	10 Dec 2003	10 Dec 2003	139	6 days	777.0 m

WBM Data

Mud Type:	Spud Mud/ Gel	API FL:	0 cm ³ / 30m	Cl:	900	Solids(%vol):	0	Viscosity:	128 sec/ qt
Sample-From:	Pit	Filter-Cake:	0 / 32nd"	K+C*1000:	0 %	H2O:	0 %	PV:	19 cp
Time:	22:00	HTHP-FL:	0 cm ³ / 30m	Hard/Ca:	280	Oil(%):	0 %	YP:	71 lb/ 100ft ²
Weight:	8.80 ppg	HTHP-Cake:	0 / 32nd"	MBT:	0	Sand:		Gels 10s:	0
Temp:	25.0 C°			PM:	0	pH:	10.4	Gels 10m:	0
				PF:	0	PHPA:	0 ppb	Fann 003:	37
								Fann 006:	41
								Fann 100:	63
								Fann 200:	74
								Fann 300:	90
								Fann 600:	109

Bit # 2				Wear	I	O1	D	L	B	G	O2	R
Size ("):	17.50 in	IADC#	115	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Mfr:	REED	WOB(avg)	10.0 klb	No.	Size	Progress	509.0 m	Cum. Progress		509.0 m		
Type:	Rock	RPM(avg)	115	4	20 / 32nd"	On Bottom Hrs	13.93 h	Cum. On Btm Hrs		13.93 h		
Serial No.:	X83718	F.Rate	1000 gpm			IADC Drill Hrs	16.50 h	Cum IADC Drill Hrs		16.50 h		
Bit Model	EMS11GC	SPP	2500 psi			Total Revs	0	Cum Total Revs		0		
Depth In	268.0 m	TFA	1.227			ROP(avg)	37 m/ h	ROP(avg)		36.5		
Depth Out	777.0 m											
Run Comment	New bit.											

BHA # 2							
Weight(Wet)	0 klb	Length	268.0 m	Torque(max)	0 ft-lbs	D.C. (1) Ann Velocity	102.9
Wt Below Jar(Wet)	48.0 klb	String	255.0 klb	Torque(Off.Btm)	0 ft-lbs	D.C. (2) Ann Velocity	113.5
		Pick-Up	255.0 klb	Torque(On.Btm)	0 ft-lbs	H.W.D.P. Ann Velocity	87.1
		Slack-Off	252.0 klb			D.P. Ann Velocity	87.1
BHA Run Description	17.5" Bit, NB Stab c/ w; ported float; Anderdrift with totco, 17.5" Stab, 1 x 9.5" DC, 17.5" Stab, 2 x 9.5" DC's, x/ o, 6 x 8.25" DC's, 8" Jar, 3 x 8.25" DC's, 8" Accel, 1 x 8.25 DC, x/ o, 12 x 5" HWDP.						

Equipment	Length	OD	ID	Serial #	Comment
Bit	0.45 m	17.50 in	0 in	X83718	New EMS11GC
Near Bit Stabiliser	1.96 m	17.50 in	3.13 in	NB2	
Anderdrift Survey Tool	2.93 m	9.44 in	3.06 in	ADB916	Andergauge.
String Stabiliser	2.01 m	9.50 in	3.03 in	S5	17 1/ 2" string stabiliser
9.5 in DC	9.29 m	9.56 in	3.06 in	1039504	9 1/ 2" Drill Collar
String Stabiliser	2.19 m	9.50 in	3.06 in	Illegible	17 1/ 2" String Stabiliser
9.5 in DC	18.43 m	9.50 in	3.06 in		9 1/ 2" Drill Collars
X/ O	1.05 m	9.50 in	3.06 in	EX 0063	X/ O 6 5/ 8" reg pin x 7 5/ 8" reg box
8.25in DC	56.32 m	8.25 in	2.88 in		8 1/ 4" Drill collars
8in Hydraulic Jars	9.77 m	8.13 in	3.00 in	N/ R	
8.25in DC	27.61 m	8.25 in	2.81 in		
Jar Accel.	8.19 m	8.06 in	3.00 in	DAHO-3434	
8.25in DC	9.51 m	8.25 in	2.81 in		
X/ O	1.10 m	8.38 in	3.00 in	EX0060	X/ O 6 5/ 8" reg pin x 4 1/ 2" IF box
5in HWDP	113.33 m	5.00 in	3.00 in		5" Hevi-wate drill pipe.

Survey								
MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/ 30m)	N/S (m)	E/W (m)	Tool Type
0	0	0	0	0	0	0	0	
256.00	1.00	0	256.0	2.23	0.12	2.23	0	Totco
771.00	0.50	0	770.9	8.97	0.03	8.97	0	Totco

Bulk Stocks						Personnel On Board		
Name	Unit	In	Used	Adjust	Balance	Company		Pax
Barite	sx	0	0	0	667	Santos		3
Cement	sx	0	0	0	1598	DOGC		40
Gel	sx	0	416	0	401	DOGC Other		4
Potable Water	MT	25	23	0	129	Total Marine Catering		8
Drill Water	MT	0	305	0	358	BHI INTEQ		1
Mud	sx	0	0	0	0	Dril-Quip		1
Fuel	MT	0	13	0	640	Geoservices		2
Jet Fuel	Litres	0	0	0	523	Halliburton		1
						Other		1
						TMT		6
						Premium Casing Services		2
Total								69

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	6.50	8.80	95	77	2500	378	0	20	0	0	30	0	0	40	0	0
2	Oilwell A1700PT	6.50	8.80	95	77	2500	378	0	20	0	0	30	0	0	40	0	0
3	Oilwell A1700PT	6.50	8.80	95	77	2500	378	0	20	0	0	30	0	0	40	0	0

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	3 Days	
BOP Test	07 Dec 2003	3 Days	
Fire Drill	07 Dec 2003	3 Days	
First Aid	29 Oct 2003	42 Days	Employee struck by chain tong - no treatment required.
JHA/ HSE Audit	11 Dec 2003	-1 Days	Crew review JSA for handling BHA in inclement weather.
Lost Time Incident	24 Apr 2001	959 Days	None
Near Miss	04 Nov 2003	36 Days	3/ 4" bolt, on swivel retaining plate, fell into the sea.
Pre-Tour Meeting	10 Dec 2003	0 Days	Pre tour operational & safety meetings conducted.
Safety Meeting	07 Dec 2003	3 Days	
Walkabout	10 Dec 2003	0 Days	Walk around rig inspection / hazard identification.

Shakers, Volumes and Losses Data				Engineer : Mike Griffin			
Available	923 bbl	Losses	2977 bbl	Equip.	Descr.	Mesh Size	Hours
Active	923.0 bbl	Downhole	0 bbl				
Mixing	0 bbl	Surf+ Equip	0 bbl				
Hole	0 bbl	Dumped	0 bbl				
Slug	0 bbl	De-Sander	0 bbl				
Reserve	0 bbl	De-Silter	0 bbl				
Kill	0 bbl	Centrifuge	0 bbl				
		Sweeps & Displacement	2977.0 bbl				
Comment 1640 bbls PHG carried over from 36" hole section. Pumped PHG sweeps throughout 17-1/ 2" hole section and displaced hole to PHG/ mud prior to POOH.							

Marine									
Weather check on 10 Dec 2003 at 24:00							Rig Support		
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
8.00 nm	23.0 kn	315 deg	1007 bar	16.0 C°	2.0 m	315 deg	0 ft/ sec	1	203.0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments		2	219.0
2.5 deg	1.0 deg	2.00 m	3.0 m	315 deg	0 ft/ sec			3	228.0
Rig Dir.	Ris. Tension	VDL	Comments				4	226.0	
240.0 deg	0 klb	3955.0 klb					5	190.0	
							6	228.0	
							7	203.0	
							8	190.0	

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn		21:35 09/ 12/ 03	In port.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	0
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	0
Jet Fuel	Litres	0				
Pacific Challenger	20:40 09/ 12/ 03		On standby near rig.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	210
				Drill Water	MT	295
				Mud	sx	0
				Fuel	MT	352
Jet Fuel	Litres	0				

Helicopter Movement

Flight #	Time	Destination	Comment	Pax
1	09:22	Ocean Epoch	1 x Santos, 1 x Govt., 3 x DOGC, 2 x PCS.	7
1	09:30	Essendon	1 x Santos, 1 x ECL, 2 x Thales, 3 x DOGC.	7

From : G. Howard / C. Wise

Well Data

Country	Australia	M. Depth	777.0 m	Cur. Hole Size	17.500 in	
Field	Hill	TVD	777.0 m	Casing OD	13.375 in	
Drill Co.	DOGC	Progress	0 m	Shoe TVD	769.0 m	
Rig	Ocean Epoch	Days from spud	3.12	F.I.T. / L.O.T	N/A	
Wtr Dpth(LAT)	212.8 m	Days on well	6.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	Making up riser dump valve and riser section.			
RT-ML	235.2 m	Planned Op	Run and land BOP stack, run wear bushing and test connectors. Lay out 17-1/ 2" BHA and pick up 12-1/ 4" assembly.			

Summary of Period 0000 to 2400 Hrs

POOH with 17-1/ 2" drilling assembly. Ran 13-3/ 8" casing and 18-3/ 4" wellhead. Cemented and tested casing, tripped out and rigged up to run riser and BOPs.

Operations For Period 0000 Hrs to 2400 Hrs on 11 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
SC	P	TO	0000	0130	1.50	777.0 m	Continue POOH with 17-1/ 2" drilling assembly (max overpull 30k at 600m), hole good. Weather deteriorating.
SC	P	TO	0130	0330	2.00	777.0 m	Inclement weather, conduct JSA and continue POOH with BHA.
SC	P	SM	0330	0400	0.50	777.0 m	Recover Totco survey barrel (indicated well angle of 1/ 2 deg at 771m). Clear work area/ rig floor, review JSA and conduct pre casing operational & safety meeting.
SC	P	RRC	0400	0530	1.50	777.0 m	Rig up to run 13-3/ 8" casing.
SC	P	CRN	0530	0600	0.50	777.0 m	Pick up and run 13-3/ 8" casing shoe track.
SC	P	CRN	0600	0930	3.50	777.0 m	RIH with 13-3/ 8" 68 ppf L-80 BTC casing (inclement weather).
SC	P	CRN	0930	1030	1.00	777.0 m	Reposition rig to stab casing into wellhead housing at 233.2m.
SC	P	CRN	1030	1200	1.50	777.0 m	Continue RIH with 13-3/ 8" casing, total of 44 jnts run.
SC	P	CRN	1200	1500	3.00	777.0 m	Make up Drill-Quip 18-3/ 4" wellhead and running tool assembly. Continue to run casing on 5" drillpipe, make up cement head/ stand and land wellhead/ casing with shoe at 769m and wellhead top at 232.28m. Take 50 k over pull and confirm wellhead latch.
SC	P	CIC	1500	1530	0.50	777.0 m	Made up cementing lines, circulated casing & hole clean.
SC	P	CMC	1530	1830	3.00	777.0 m	Tested lines to 3000psi. Mixed and pumped 240 bbls 12.5 ppg Class G lead and 150 bbls 15.8 ppg class G tail slurry. Released the top dart and displaced drill pipe/ casing with 25 bbls seawater via Halliburton (no noted plug shear) and 238.5 bbls seawater with rig pump @ 12 bpm. Fluorocene Dye & cement noted at sea bed. Bumped plug with 900 psi and tested casing to 3000 psi. Bled back 2.6 bbls to zero.
SC	P	TO	1830	2200	3.50	777.0 m	Remove cementing line and release the CART from the well head. Lay out cementing head, POOH with 5" drillpipe/ running string & lay out CART. ROV clear bulls eye (1/ 4 deg.) and confirm wellhead seal area clean.
SC	P	BOP	2200	2400	2.00	777.0 m	Clear rig floor, rig up riser handling equipment. Prepare to move BOPs to moon pool.

Operations For Period 0000 Hrs to 0600 Hrs on 12 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
SC	P	BOP	0000	0300	3.00	777.0 m	Conduct JSA , stabilise BOP stack with winches, pick up and move stack into moon pool and land out on spider beams.
SC	P	BOP	0300	0430	1.50	777.0 m	Pick up LMRP and land out / connect to BOP stack.
SC	P	BOP	0430	0530	1.00	777.0 m	Make up and pressure test kill & choke line stab connections.
SC	P	BOP	0530	0600	0.50	777.0 m	Rig up to install riser dump valve from moon pool area.

Phase Data to 2400hrs, 11 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	27.5	09 Dec 2003	10 Dec 2003	138	6 days	777.0 m
SURFACE CASING(SC)	25	10 Dec 2003	11 Dec 2003	163	7 days	777.0 m

WBM Data									
Mud Type:	Seawater/ Gel Sweeps	API FL:	0 cm ³ / 30m	Cl:	1000	Solids(%vol):	0	Viscosity:	130 sec/ qt
Sample-From:	Pit	Filter-Cake:	0 / 32nd"	K+C*1000:	0 %	H2O:	0 %	PV:	17 cp
Time:	24:00	HTHP-FL:	0 cm ³ / 30m	Hard/Ca:	300	Oil(%):	0 %	YP:	74 lb/ 100ft ²
Weight:	8.80 ppg	HTHP-Cake:	0 / 32nd"	MBT:	0	Sand:		Gels 10s:	0
Temp:	25.0 C°			PM:	0	pH:	10.2	Gels 10m:	0
				PF:	0	PHPA:	0 ppb	Fann 003:	36
								Fann 006:	40
								Fann 100:	63
								Fann 200:	75
								Fann 300:	91
								Fann 600:	108
Comment	Additional PHG mixed up as contingency prior to POOH w/ 17-1/ 2" assembly. PHG ready for 12-1/ 4" section.								

Bit # 2				Wear	I	O1	D	L	B	G	O2	R
					0	0	NO	A	N	I	NO	TD
Size ("):	17.50 in	IADC#	115	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Mfr:	REED	WOB(avg)	10.0 klb	No.	Size	Progress	0 m	Cum. Progress	509.0 m			
Type:	Rock	RPM(avg)	115	4	20 / 32nd"	On Bottom Hrs	0 h	Cum. On Btm Hrs	13.93 h			
Serial No.:	X83718	F.Rate	1000 gpm			IADC Drill Hrs	0 h	Cum IADC Drill Hrs	16.50 h			
Bit Model	EMS11GC	SPP	2500 psi			Total Revs	0	Cum Total Revs	0			
Depth In	268.0 m	TFA	1.227			ROP(avg)	N/ A	ROP(avg)	36.5			
Depth Out	777.0 m											
Bitwear Comment	Bit in very good condition, no apparent wear.											

BHA # 2							
Weight(Wet)	0 klb	Length	268.0 m	Torque(max)	0 ft-lbs	D.C. (1) Ann Velocity	102.9
Wt Below Jar(Wet)	48.0 klb	String	255.0 klb	Torque(Off.Btm)	0 ft-lbs	D.C. (2) Ann Velocity	113.5
		Pick-Up	255.0 klb	Torque(On.Btm)	0 ft-lbs	H.W.D.P. Ann Velocity	87.1
		Slack-Off	252.0 klb			D.P. Ann Velocity	87.1
BHA Run Description	17.5" Bit, NB Stab c/ w; ported float; Anderdrift with totco, 17.5" Stab, 1 x 9.5" DC, 17.5" Stab, 2 x 9.5" DC's, x/ o, 6 x 8.25" DC's, 8" Jar, 3 x 8.25" DC's, 8" Accel, 1 x 8.25 DC, x/ o, 12 x 5" HWDP.						

Equipment	Length	OD	ID	Serial #	Comment
Bit	0.45 m	17.50 in	0 in	X83718	New EMS11GC
Near Bit Stabiliser	1.96 m	17.50 in	3.13 in	NB2	
Anderdrift Survey Tool	2.93 m	9.44 in	3.06 in	ADB916	Andergauge.
String Stabiliser	2.01 m	9.50 in	3.03 in	S5	17 1/ 2" string stabiliser
9.5 in DC	9.29 m	9.56 in	3.06 in	1039504	9 1/ 2" Drill Collar
String Stabiliser	2.19 m	9.50 in	3.06 in	Illegible	17 1/ 2" String Stabiliser
9.5 in DC	18.43 m	9.50 in	3.06 in		9 1/ 2" Drill Collars
X/ O	1.05 m	9.50 in	3.06 in	EX 0063	X/ O 6 5/ 8" reg pin x 7 5/ 8" reg box
8.25in DC	56.32 m	8.25 in	2.88 in		8 1/ 4" Drill collars
8in Hydraulic Jars	9.77 m	8.13 in	3.00 in	N/ R	
8.25in DC	27.61 m	8.25 in	2.81 in		
Jar Accel.	8.19 m	8.06 in	3.00 in	DAHO-3434	
8.25in DC	9.51 m	8.25 in	2.81 in		
X/ O	1.10 m	8.38 in	3.00 in	EX0060	X/ O 6 5/ 8" reg pin x 4 1/ 2" IF box
5in HWDP	113.33 m	5.00 in	3.00 in		5" Hevi-wate drill pipe.

Survey								
MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/ 30m)	N/S (m)	E/W (m)	Tool Type
0	0	0	0	0	0	0	0	
256.00	1.00	0	256.0	2.23	0.12	2.23	0	Totco
771.00	0.50	0	770.9	8.97	0.03	8.97	0	Totco

Bulk Stocks						Personnel On Board	
Name	Unit	In	Used	Adjust	Balance	Company	Pax
Barite	sx	0	0	0	667	Santos	3
Cement	sx	0	1367	0	231	DOGC	40
Gel	sx	0	109	0	292	DOGC Other	4
Potable Water	MT	22	17	0	134	Total Marine Catering	8
Drill Water	MT	0	22	0	336	BHI INTEQ	1
Mud	sx	0	0	0	0	Dril-Quip	1
Fuel	MT	0	7	0	633	Geoservices	2
Jet Fuel	Litres	0	0	0	523	Halliburton	1
						Other	1
						TMT	6
						Premium Casing Services	2
						Total	69

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	6.50	8.80	95	77	2500	378	0	20	0	0	30	0	0	40	0	0
2	Oilwell A1700PT	6.50	8.80	95	77	2500	378	0	20	0	0	30	0	0	40	0	0
3	Oilwell A1700PT	6.50	8.80	95	77	2500	378	0	20	0	0	30	0	0	40	0	0

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	4 Days	
BOP Test	07 Dec 2003	4 Days	
Fire Drill	07 Dec 2003	4 Days	
First Aid	29 Oct 2003	43 Days	Employee struck by chain tong - no treatment required.
JHA/ HSE Audit	11 Dec 2003	0 Days	Crew reviewed JSA for handling riser and moving BOP stack.
Lost Time Incident	24 Apr 2001	960 Days	None
Near Miss	11 Dec 2003	0 Days	Tailing in the 18-3/ 4" wellhead assembly onto the rig floor, the load moved with vessel roll, causing the lead pup joint to swing sideways, pushing an employee over - no injury sustained.
Pre-Tour Meeting	11 Dec 2003	0 Days	Pre tour operational & safety meetings - discussed current operations and potential hazzards.
Safety Meeting	07 Dec 2003	4 Days	
Walkabout	11 Dec 2003	0 Days	Walk around rig inspection / hazard identification.

Shakers, Volumes and Losses Data				Engineer : Mike Griffin			
Available	1177 bbl	Losses	0 bbl	Equip.	Descr.	Mesh Size	Hours
Active	1177.0 bbl	Downhole	0 bbl				
Mixing	0 bbl	Surf+ Equip	0 bbl				
Hole	0 bbl	Dumped	0 bbl				
Slug	0 bbl	De-Sander	0 bbl				
Reserve	0 bbl	De-Silter	0 bbl				
Kill	0 bbl	Centrifuge	0 bbl				

Comment Made up 254 bbls of PHG as contingency for POOH from 17-1/ 2" section and ready for 12-1/ 4" section.

Marine										
Weather check on 11 Dec 2003 at 24:00							Rig Support			
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)	
8.00 nm	26.0 kn	292 deg	1010 bar	15.0 C°	2.0 m	292 deg	0 ft/ sec	1	217.0	
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments		2	222.0	
2.5 deg	1.0 deg	2.00 m	3.0 m	315 deg	0 ft/ sec	Partly cloudy		3	210.0	
Rig Dir.	Ris. Tension	VDL	Comments						4	236.0
240.0 deg	0 klb	3627.0 klb							5	185.0
								6	239.0	
								7	186.0	
								8	188.0	

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn	09:50 11/ 12/ 03		Standby near rig	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	1730
				Gel	sx	957
				Potable Water	MT	565
				Drill Water	MT	150
				Mud	sx	0
				Fuel	MT	438.6
				Jet Fuel	Litres	0
Pacific Challenger		17:45 11/ 12/ 03	At port	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	207
				Drill Water	MT	295
				Mud	sx	0
				Fuel	MT	345.8
				Jet Fuel	Litres	0

From : G. Howard / C. Wise

Well Data

Country	Australia	M. Depth	777.0 m	Cur. Hole Size	17.500 in	
Field	Hill	TVD	777.0 m	Casing OD	13.375 in	
Drill Co.	DOGC	Progress	0 m	Shoe TVD	769.0 m	
Rig	Ocean Epoch	Days from spud	4.12	F.I.T. / L.O.T	N/A	
Wtr Dpth(LAT)	212.8 m	Days on well	7.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	Attempting to run BOP stack as weather permits.			
RT-ML	235.2 m	Planned Op	WOW, run riser / BOPs, land out & test connector. Nipple up slip joint, choke / kill lines. Run wear bushing, make up 12-1/ 4" assembly.			

Summary of Period 0000 to 2400 Hrs

Positioned BOPs in moonpool, connected LMRP & riser fill valve. Function tested stack, removed fill valve and connected riser double to LMRP. WOW to run stack.

Operations For Period 0000 Hrs to 2400 Hrs on 12 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
SC	P	BOP	0000	0300	3.00	777.0 m	Conduct JSA , stabilise BOP stack with winches, pick up and move stack into moon pool and land out on spider beams.
SC	P	BOP	0300	0430	1.50	777.0 m	Pick up LMRP and land out / connect to BOP stack.
SC	P	BOP	0430	0530	1.00	777.0 m	Make up and pressure test kill & choke line stab connections.
SC	P	BOP	0530	0900	3.50	777.0 m	Rig up and lift riser fill valve from moon pool area and install on LMRP.
SC	P	BOP	0900	1200	3.00	777.0 m	Install and function test blue and yellow pods. Close blind/ shear rams, fill stack and test riser fill valve - failed.
SC	P	BOP	1200	1500	3.00	777.0 m	Function test BOPs and work on riser fill valve.
SC	TP	BOP	1500	1600	1.00	777.0 m	Nipple down and lay out riser fill valve.
SC	P	BOP	1600	1700	1.00	777.0 m	Pick up riser double and connect to LMRP/ BOP stack. Pick up and attempt to run stack through moon pool - no-go due to weather/ rig movement.
SC	TP	WOW	1700	2400	7.00	777.0 m	Wait on weather - Re-attempt to run BOP stack periodically, slamming into moon pool beams when lifted.
Wind 20-30 kn, waves 1- 2m, swell 2-3m, pitch 1-2 deg, roll 1-1.5 deg, heave 1-2m.							

Operations For Period 0000 Hrs to 0600 Hrs on 13 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
SC	TP	WOW	0000	0600	6.00	777.0 m	Wait on weather - Unable to run BOPs, rig movement slamming BOP stack into moonpool when lifted off spider beams.
Wind 25-30 kn, waves 1- 2m, swell 2-3m, pitch 1-2 deg, roll 1-2.5 deg, heave 1-2m.							

Phase Data to 2400hrs, 12 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	27.5	09 Dec 2003	10 Dec 2003	138	6 days	777.0 m
SURFACE CASING(SC)	49	10 Dec 2003	12 Dec 2003	187	8 days	777.0 m

WBM Data

Mud Type:	Seawater/ Gel Sweeps	API FL:	0 cm ³ / 30m	Cl:	900	Solids(%vol):	0	Viscosity:	130 sec/ qt
Sample-From:	Pit	Filter-Cake:	0 / 32nd"	K+C*1000:	0 %	H2O:	0 %	PV:	17 cp
Time:	23:00	HTHP-FL:	0 cm ³ / 30m	Hard/Ca:	150	Oil(%):	0 %	YP:	74 lb/ 100ft ²
Weight:	8.80 ppg	HTHP-Cake:	0 / 32nd"	MBT:	0	Sand:		Gels 10s:	0
Temp:	25.0 C°			PM:	0	pH:	10.2	Gels 10m:	0
				PF:	0	PHPA:	0 ppb	Fann 003:	36
								Fann 006:	40
								Fann 100:	63
								Fann 200:	75
								Fann 300:	91
								Fann 600:	108

Survey

MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/ 30m)	N/S (m)	E/W (m)	Tool Type
0	0	0	0	0	0	0	0	
256.00	1.00	0	256.0	2.23	0.12	2.23	0	Totco
771.00	0.50	0	770.9	8.97	0.03	8.97	0	Totco

Bulk Stocks						Personnel On Board	
Name	Unit	In	Used	Adjust	Balance	Company	Pax
Barite	sx	0	0	0	667	Santos	3
Cement	sx	1732	0	0	1963	DOGC	40
Gel	sx	778	0	0	1070	DOGC Other	4
Potable Water	MT	21	22	0	133	Total Marine Catering	8
Drill Water	MT	468	52	0	752	BHI INTEQ	2
Mud	sx	0	0	0	0	Dril-Quip	1
Fuel	MT	0	8	0	625	Geoservices	6
Jet Fuel	Litres	0	0	-1	522	Halliburton	1
						TMT	6
						Premium Casing Services	2
						Sperry-Sun	2
						Santos Service	3
						Total	78

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	6.50	8.80	95	0	0	0	0	20	0	0	30	0	0	40	0	0
2	Oilwell A1700PT	6.50	8.80	95	0	0	0	0	20	0	0	30	0	0	40	0	0
3	Oilwell A1700PT	6.50	8.80	95	0	0	0	0	20	0	0	30	0	0	40	0	0

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	5 Days	
BOP Test	07 Dec 2003	5 Days	
Fire Drill	07 Dec 2003	5 Days	
First Aid	29 Oct 2003	44 Days	Employee struck by chain tong - no treatment required.
Lost Time Incident	24 Apr 2001	961 Days	None
Near Miss	11 Dec 2003	1 Day	Loss of load control picking up 18-3/ 4" wellhead - no injury.
Pre-Tour Meeting	12 Dec 2003	0 Days	Pre tour operational & safety meetings - discuss current work and potential hazards.
Safety Meeting	07 Dec 2003	5 Days	
Walkabout	12 Dec 2003	0 Days	Walk around rig inspection / hazard identification.

Shakers, Volumes and Losses Data				Engineer : Mike Griffin / Romero Tena			
Available	1177 bbl	Losses	0 bbl	Equip.	Descr.	Mesh Size	Hours
Active	1177.0 bbl	Downhole	0 bbl				
Mixing	0 bbl	Surf+ Equip	0 bbl				
Hole	0 bbl	Dumped	0 bbl				
Slug	0 bbl	De-Sander	0 bbl				
Reserve	0 bbl	De-Silter	0 bbl				
Kill	0 bbl	Centrifuge	0 bbl				
Comment PHG ready for 12-1/ 4" section.							

Marine										
Weather check on 12 Dec 2003 at 24:00							Rig Support			
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)	
8.00 nm	25.0 kn	292 deg	1009 bar	15.0 C°	1.5 m	292 deg	0 ft/ sec	1	214.0	
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments		2	221.0	
2.5 deg	2.0 deg	2.00 m	3.0 m	315 deg	0 ft/ sec	Cloudy		3	218.0	
Rig Dir.	Ris. Tension	VDL	Comments						4	236.0
240.0 deg	0 klb	3669.0 klb							5	174.0
								6	231.0	
								7	176.0	
								8	176.0	

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn	09:50 11/ 12/ 03		Standby near rig	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	181
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	426
Jet Fuel	Litres	0				
Pacific Challenger		17:45 11/ 12/ 03	Sail at 06:00 13/ 12/ 03 from port to Epoch.	Item	Unit	Quantity
				Barite	sx	985
				Cement	sx	0
				Gel	sx	957
				Potable Water	MT	0
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	0
Jet Fuel	Litres	0				

Helicopter Movement

Flight #	Time	Destination	Comment	Pax
1	16:40	Ocen Epoch	3 x MODUspec, 2 x Sperrysun, 4 x Geosevices, 1 x BHI	10
1	16:50	Essendon	Govt. inspector.	1

From : G. Howard / C. Wise

Well Data

Country	Australia	M. Depth	777.0 m	Cur. Hole Size	17.500 in	
Field	Hill	TVD	777.0 m	Casing OD	13.375 in	
Drill Co.	DOGC	Progress	0 m	Shoe TVD	769.0 m	
Rig	Ocean Epoch	Days from spud	5.12	F.I.T. / L.O.T	N/A	
Wtr Dpth(LAT)	212.8 m	Days on well	8.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	Connecting rucker lines to slip joint.			
RT-ML	235.2 m	Planned Op	Land BOP stack, test connector, stroke slip jnt & nipple up diverter. Run wear bushing, lay out 17-1/ 2" BHA, make up 12-1/ 4" drilling assembly.			

Summary of Period 0000 to 2400 Hrs

Wait on weather/ sea conditions, run BOP stack, picking up riser and testing choke/ kill lines.

Operations For Period 0000 Hrs to 2400 Hrs on 13 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
SC	TP	WOW	0000	1530	15.50	777.0 m	Wait on weather - Unable to run BOPs, rig movement slamming BOP stack into moonpool when lifted off spider beams. Wind 25-30 kn, waves 1- 2m, swell 2-3m, pitch 1-2 deg, roll 1-2.5 deg, heave 1-2m. Monitor weather/ rig movement and attempt to run stack at 06:00 and 12:00 hrs - damage to beams & BOP frame.
SC	P	RR1	1530	1830	3.00	777.0 m	Lift BOP stack, clear spider beams and proceed to run BOPs picking up riser sections.
SC	TP	RR1	1830	2030	2.00	777.0 m	Unable to make up running tool fully into riser box connection. Identify proud weld on collet/ dog retainer rings. Grind back welds and pick up riser section.
SC	P	RR1	2030	2130	1.00	777.0 m	Continue to run BOPs making up riser sections (retainer ring welds ground back on deck).
SC	TP	RR1	2130	2230	1.00	777.0 m	Unable to achieve even locking dog travel on running tool to riser connection. Make up riser section in spider & inspect connection. Disconnect riser section and check locking dogs / box connection.
SC	P	RR1	2230	2400	1.50	777.0 m	Re-stab riser, engage lock dogs and check connection. Continue to run riser/ BOPs.

Operations For Period 0000 Hrs to 0600 Hrs on 14 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
SC	P	RR1	0000	0200	2.00	777.0 m	Continue to run riser/ BOPs, make up remaining two sections and pressure test choke/ kill lines. ROV check stack angle and confirm AX gasket in place.
SC	P	RR1	0200	0300	1.00	777.0 m	Pick up and run slip joint , make up landing joint, monitor stack & wellhead position with ROV and lower slip joint to space out choke/ kill line connections at moon pool for make up.
SC	P	BOP	0300	0430	1.50	777.0 m	Move rig forward & port to place stack above PGB, connect choke and kill lines.
SC	P	BOP	0430	0500	0.50	777.0 m	Pressure test choke and kill line connections.
SC	P	BOP	0500	0600	1.00	777.0 m	Connect control line saddles and rucker lines to slip joint.

Phase Data to 2400hrs, 13 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	27.5	09 Dec 2003	10 Dec 2003	138	6 days	777.0 m
SURFACE CASING(SC)	73	10 Dec 2003	13 Dec 2003	211	9 days	777.0 m

WBM Data

Mud Type:	Seawater/ Gel Sweeps	API FL:	0 cm ³ / 30m	Cl:	900	Solids(%vol):	0	Viscosity:	125 sec/ qt
Sample-From:	Pit	Filter-Cake:	0 / 32nd"	K+C*1000:	0 %	H2O:	0 %	PV:	17 cp
Time:	07:00	HThP-FL:	0 cm ³ / 30m	Hard/Ca:	140	Oil(%):	0 %	YP:	64 lb/ 100ft ²
Weight:	8.80 ppg	HThP-Cake:	0 / 32nd"	MBT:	0	Sand:		Gels 10s:	27
Temp:	25.0 C°			PM:	0	pH:	10.2	Gels 10m:	47
				PF:	0	PHPA:	0 ppb	Fann 003:	26
								Fann 006:	38
								Fann 100:	52
								Fann 200:	65
								Fann 300:	81
								Fann 600:	98

Survey								
MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/30m)	N/S (m)	E/W (m)	Tool Type
0	0	0	0	0	0	0	0	
256.00	1.00	0	256.0	2.23	0.12	2.23	0	Totco
771.00	0.50	0	770.9	8.97	0.03	8.97	0	Totco

Bulk Stocks						Personnel On Board		
Name	Unit	In	Used	Adjust	Balance	Company		Pax
Barite	sx	0	0	0	667	Santos		3
Cement	sx	0	0	0	1963	DOGC		40
Gel	sx	0	0	0	1070	DOGC Other		4
Potable Water	MT	17	20	0	130	Total Marine Catering		8
Drill Water	MT	0	7	0	745	BHI INTEQ		2
Mud	sx	0	0	0	0	Dril-Quip		1
Fuel	MT	0	15	0	610	Geoservices		6
Jet Fuel	Litres	0	0	0	522	Halliburton		1
						TMT		6
						Premium Casing Services		2
						Sperry-Sun		2
						Santos Service		3
							Total	78

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	5.50	8.80	97	0	0	0	0	20	0	0	30	0	0	40	0	0
2	Oilwell A1700PT	5.50	8.80	97	0	0	0	0	20	0	0	30	0	0	40	0	0
3	Oilwell A1700PT	5.50	8.80	97	0	0	0	0	20	0	0	30	0	0	40	0	0

Casing			
OD	L.O.T. / F.I.T.	Csg Shoe (MD/TVD)	Cementing
30 "	N/A	268.0 m / 268.0 m	168 bbls 15.9 ppg Class G slurry. Top up job with 91 bbls 15.9 ppg Class G slurry to establish TOC at seabed
13 3/8"	N/A	768.9 m / 768.9 m	240 bbls 12.5 ppg Class G lead followed by 150 bbls 15.8 ppg Class G tail. Bumped plug and tested casing to 3000 psi. Good cement returns to sea bed.

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	6 Days	
BOP Test	07 Dec 2003	6 Days	
Fire Drill	07 Dec 2003	6 Days	
First Aid	29 Oct 2003	45 Days	Employee struck by chain tong - no treatment required.
JHA/ HSE Audit	13 Dec 2003	0 Days	JSAs reviewed for running BOPs through moon pool and picking up riser.
Lost Time Incident	24 Apr 2001	962 Days	None
Near Miss	11 Dec 2003	2 Days	Loss of load control picking up 18-3/4" wellhead - no injury.
Pre-Tour Meeting	13 Dec 2003	0 Days	Pre tour operational & safety meetings - discuss current work and potential hazards.
Safety Meeting	07 Dec 2003	6 Days	
Walkabout	13 Dec 2003	0 Days	Walk around rig inspection / hazard identification.

Shakers, Volumes and Losses Data				Engineer : Mike Griffin / Romero Tena			
Available	Losses	Equip.	Descr.	Mesh Size	Hours		
1177 bbl	0 bbl						
Active	Downhole						
1177.0 bbl	0 bbl						
Mixing	Surf+ Equip						
0 bbl	0 bbl						
Hole	Dumped						
0 bbl	0 bbl						
Slug	De-Sander						
0 bbl	0 bbl						
Reserve	De-Silter						
0 bbl	0 bbl						
Kill	Centrifuge						
0 bbl	0 bbl						

Comment PHG ready for 12-1/4" section.

Marine								Rig Support	
Weather check on 13 Dec 2003 at 24:00									
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
8.00 nm	20.0 kn	292 deg	1019 bar	15.0 C°	1.5 m	292 deg	0 ft/ sec	1	220.0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments			
2.0 deg	1.6 deg	2.00 m	2.5 m	280 deg	0 ft/ sec	Partly cloudy			
Rig Dir.	Ris. Tension	VDL	Comments						
240.0 deg	0 klb	4039.0 klb							
								2	221.0
								3	210.0
								4	234.0
								5	172.0
								6	232.0
								7	181.0
								8	185.0

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn	09:50 11/ 12/ 03		Standby near rig and collision avoidance monitoring.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	176
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	413.1
				Litres	0	
Pacific Challenger	08:45 13/ 12/ 03		Close standby.	Item	Unit	Quantity
				Barite	sx	985
				Cement	sx	0
				Gel	sx	958
				Potable Water	MT	201
				Drill Water	MT	500
				Mud	sx	0
				Fuel	MT	335.6
				Litres	0	

From : G. Howard / C. Wise

Well Data

Country	Australia	M. Depth	777.0 m	Cur. Hole Size	17.500 in	
Field	Hill	TVD	777.0 m	Casing OD	13.375 in	
Drill Co.	DOGC	Progress	0 m	Shoe TVD	769.0 m	
Rig	Ocean Epoch	Days from spud	6.12	F.I.T. / L.O.T	N/A	
Wtr Dpth(LAT)	212.8 m	Days on well	9.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	Drilling ahead 12-1/ 4" hole.			
RT-ML	235.2 m	Planned Op	Drill ahead toward 12-1/ 4" hole section TD of 1730m.			

Summary of Period 0000 to 2400 Hrs

Complete running BOP stack and riser, land stack and confirm latch. Install diverter/ flowline, lay out 17-1/ 2" BHA, make up and run 12-1/ 4" drilling assembly. Tag TOC at 742.6m, space out to test LMRP connector.

Operations For Period 0000 Hrs to 2400 Hrs on 14 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
SC	P	RR1	0000	0200	2.00	777.0 m	Continue to run riser/ BOPs, make up remaining two sections and pressure test choke/ kill lines. ROV check stack angle and confirm AX gasket in place.
SC	P	RR1	0200	0300	1.00	777.0 m	Pick up and run slip joint , make up landing joint, monitor stack & wellhead position with ROV and lower slip joint to space out choke/ kill line connections at moon pool for make up.
SC	P	BOP	0300	0430	1.50	777.0 m	Move rig forward & port to place stack above PGB, connect choke and kill lines.
SC	P	BOP	0430	0500	0.50	777.0 m	Pressure test choke and kill line connections.
SC	P	BOP	0500	0700	2.00	777.0 m	Connect control line saddles and rucker lines to slip joint.
SC	P	BOP	0700	0930	2.50	777.0 m	Position rig, land BOP stack (at 07:15 hrs) and confirm latch with 50k overpull. Unpin and scope out slip joint inner barrel. Lay down riser landing joint.
SC	P	HT	0930	1000	0.50	777.0 m	Lay down spider and riser handling equipment, clear work floor. ROV record LMRP angle of 1/ 2 deg, PGB angle 1/ 4 deg.
SC	P	WH	1000	1200	2.00	777.0 m	Run and set wear bushing in 18-3/ 4" wellhead at 233.61m. POOH.
SC	P	HT	1200	1230	0.50	777.0 m	Make up emergency hang off tool and rack back in derrick.
SC	P	HBHA	1230	1500	2.50	777.0 m	Break down and lay out 17-1/ 2" BHA.
SC	P	HT	1500	1700	2.00	777.0 m	Make up 9-5/ 8" casing hanger and cement plug assembly.
SC	P	HBHA	1700	2030	3.50	777.0 m	Make up and run 12-1/ 4" PDC bit and BHA, function test MWD/ FEWD tools.
SC	P	TI	2030	2330	3.00	777.0 m	RIH picking up drill pipe and tag top of cement at 742.6m.
SC	P	TI	2330	2400	0.50	777.0 m	Space out and line up to pressure test LMRP connector and function test control pods.

Operations For Period 0000 Hrs to 0600 Hrs on 15 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
SC	P	BOP	0000	0130	1.50	777.0 m	Test LMRP connector against upper annular 200/ 2500psi. Bleed off and function test preventors / control pods. Yellow pod from rig floor, Blue pod from remote in pushers office.
SC	P	DC	0130	0200	0.50	777.0 m	Tagged TOC at 742.6m, commence drilling wiper plugs/ float collar.
SC	TP	DFS	0200	0300	1.00	777.0 m	Attempt to pump sweep - 1500 psi pump pressure loss. Re-establish pump prime on seawater. Pump pressure spiking to 3500 psi, clear string, re-establish normal rate/ pressure.
SC	P	DFS	0300	0500	2.00	777.0 m	Drill out float collar, shoe track and shoe at 769m.
PH	P	DA	0500	0530	0.50	780.0 m	Drill out rat hole plus 3m formation to 780m.
PH	P	LOT	0530	0600	0.50	777.0 m	Displace drill string to clean fluid, close annular and perform LOT to 11.5ppg EMW.

Phase Data to 2400hrs, 14 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	27.5	09 Dec 2003	10 Dec 2003	138	6 days	777.0 m
SURFACE CASING(SC)	97	10 Dec 2003	14 Dec 2003	235	10 days	777.0 m

WBM Data									
Mud Type:	Seawater/ Gel Sweeps	API FL:	0 cm ³ / 30m	Cl:	1000	Solids(%vol):	0	Viscosity:	125 sec/ qt
Sample-From:	Pit	Filter-Cake:	0 / 32nd"	K+C*1000:	0 %	H2O:	0 %	PV:	16 cp
Time:	07:00	HTHP-FL:	0 cm ³ / 30m	Hard/Ca:	140	Oil(%):	0 %	YP:	65 lb/ 100ft ²
Weight:	8.80 ppg	HTHP-Cake:	0 / 32nd"	MBT:	0	Sand:		Gels 10s:	27
Temp:	25.0 C°			PM:	0	pH:	10.2	Gels 10m:	47
				PF:	0	PHPA:	0 ppb	Fann 003:	26
								Fann 006:	38
								Fann 100:	52
								Fann 200:	65
								Fann 300:	81
								Fann 600:	97

Bit # 3				Wear	I	O1	D	L	B	G	O2	R
Size ("):	12.25 in	IADC#	M233	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Mfr:	HUGHES	WOB(avg)	10.0 klb	No.	Size	Progress	0 m	Cum. Progress	0 m			
Type:	PDC	RPM(avg)	70	7	12 / 32nd"	On Bottom Hrs	0 h	Cum. On Btm Hrs	0 h			
Serial No.:	7001149	F.Rate	610 gpm			IADC Drill Hrs	0 h	Cum IADC Drill Hrs	0 h			
Bit Model	HC605	SPP	2300 psi			Total Revs	0	Cum Total Revs	0			
Depth In	777.0 m	TFA	0.773			ROP(avg)	N/ A	ROP(avg)				
Depth Out	0 m											

BHA # 3							
Weight(Wet)	65.0 klb	Length	257.7 m	Torque(max)	10000 ft-lbs	D.C. (1) Ann Velocity	182.3
Wt Below Jar(Wet)	35.0 klb	String	240.0 klb	Torque(Off.Btm)	200 ft-lbs	D.C. (2) Ann Velocity	182.3
		Pick-Up	240.0 klb	Torque(On.Btm)	2000 ft-lbs	H.W.D.P. Ann Velocity	119.5
		Slack-Off	240.0 klb			D.P. Ann Velocity	119.5

BHA Run Description						
PDC / MWD Packed BHA						
Equipment	Length	OD	ID	Serial #	Comment	
Bit	0.38 m	12.25 in	0 in	7001149	12 1/ 4" HC605 PDC Bit	
12.25in Roller Reamer	2.15 m	12.25 in	3.00 in	XM-025		
8in DC	2.97 m	8.00 in	3.00 in	1529	Pony drill collar	
12.25in Roller Reamer	2.01 m	12.25 in	3.00 in	XM-023		
MWD Tools	12.92 m	8.25 in	3.00 in	9003355559	8 1/ 4" Drill Collar	
12.25in Roller Reamer	2.33 m	8.06 in	3.00 in	XM-024	Roller Reamer TOTCO ring.	
8.25in DC	66.15 m	8.25 in	2.88 in		8 x 8 1/ 4" Drill Collar	
8in Hydraulic Jars	9.63 m	8.00 in	3.06 in	2872	8" Hydraulic Jar	
8.25in DC	27.72 m	8.25 in	2.75 in		3 x 8 1/ 4" Drill Collar	
Jar Accel.	8.28 m	8.00 in	2.94 in	DAH01586	Hydraulic Jar Accelerator	
8.25in DC	9.25 m	8.19 in	2.88 in	825-48	8 1/ 4" Drill Collar	
X/ O	0.81 m	6.31 in	2.81 in	EX-072	Cross-Over	
5in HWDP	113.41 m	5.00 in	3.00 in		5" Heavy Weight Drill Pipe.	

Survey								
MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/ 30m)	N/S (m)	E/W (m)	Tool Type
0	0	0	0	0	0	0	0	
256.00	1.00	0	256.0	2.23	0.12	2.23	0	Totco
771.00	0.50	0	770.9	8.97	0.03	8.97	0	Totco

Bulk Stocks						Personnel On Board	
Name	Unit	In	Used	Adjust	Balance	Company	Pax
Barite	sx	0	0	0	667	Santos	3
Cement	sx	0	0	-231	1732	DOGC	40
Gel	sx	0	0	0	1070	DOGC Other	4
Potable Water	MT	21	22	1	130	Total Marine Catering	8
Drill Water	MT	0	17	0	728	BHI INTEQ	2
Mud	sx	0	0	0	0	Dril-Quip	1
Fuel	MT	0	9	4	605	Geoservices	6
Jet Fuel	Litres	0	0	0	522	Halliburton	1
						TMT	6
						Premium Casing Services	2
						Sperry-Sun	2
						Santos Service	3
						Total	78

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	5.50	8.80	97	85	2300	305	0	20	0	0	30	0	0	40	0	0
2	Oilwell A1700PT	5.50	8.80	97	85	2300	305	0	20	0	0	30	0	0	40	0	0
3	Oilwell A1700PT	5.50	8.80	97	0	0	0	0	20	0	0	30	0	0	40	0	0

Casing			
OD	L.O.T. / F.I.T.	Csg Shoe (MD/TVD)	Cementing
30 "	N/A	268.0 m / 268.0 m	168 bbls 15.9 ppg Class G slurry. Top up job with 91 bbls 15.9 ppg Class G slurry to establish TOC at seabed
13 3/8"	N/A	768.9 m / 768.9 m	240 bbls 12.5 ppg Class G lead followed by 150 bbls 15.8 ppg Class G tail. Bumped plug and tested casing to 3000 psi. Good cement returns to sea bed.

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	7 Days	
BOP Test	07 Dec 2003	7 Days	
Fire Drill	07 Dec 2003	7 Days	
First Aid	29 Oct 2003	46 Days	Employee struck by chain tong - no treatment required.
Lost Time Incident	24 Apr 2001	963 Days	None
Near Miss	11 Dec 2003	3 Days	Loss of load control picking up 18-3/4" wellhead - no injury.
Pre-Tour Meeting	14 Dec 2003	0 Days	Pre tour operational & safety meetings - discuss current work and potential hazards.
Safety Meeting	07 Dec 2003	7 Days	
Walkabout	14 Dec 2003	0 Days	Walk around rig inspection / hazard identification.

Shakers, Volumes and Losses Data				Engineer : Mike Griffin / Romero Tena			
Available	1177 bbl	Losses	0 bbl	Equip.	Descr.	Mesh Size	Hours
Active	1177.0 bbl	Downhole	0 bbl	De-Gaser 1	Swaco		0
Mixing	0 bbl	Surf+ Equip	0 bbl	De-Sander 1	Harrisburgh		0
Hole	0 bbl	Dumped	0 bbl	De-Silter 1	Swaco		0
Slug	0 bbl	De-Sander	0 bbl	Shaker 2	Thule	4 x 145	0
Reserve	0 bbl	De-Silter	0 bbl	Shaker 2	Thule	4 x 85	0
Kill	0 bbl	Centrifuge	0 bbl				
Comment	PHG ready for 12-1/4" section.						

Marine								Rig Support	
Weather check on 14 Dec 2003 at 24:00									
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
8.00 nm	11.0 kn	090 deg	1022 bar	15.0 C°	1.0 m	090 deg	0 ft/ sec	1	215.0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments			
0.5 deg	0.5 deg	1.50 m	2.5 m	280 deg	0 ft/ sec	Partly cloudy			
Rig Dir.	Ris. Tension	VDL		Comments				2	225.0
240.0 deg	0 klb	4264.0 klb						3	190.0
								4	185.0
								5	172.0
								6	199.0
								7	191.0
								8	203.0

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn	09:50 11/ 12/ 03	19:05 14/ 12/ 03	ETA 07:30 in Portland	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	170
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	402.9
Jet Fuel	Litres	0				
Pacific Challenger	08:45 13/ 12/ 03		Close standby and collision avoidance monitoring..	Item	Unit	Quantity
				Barite	sx	985
				Cement	sx	0
				Gel	sx	958
				Potable Water	MT	198
				Drill Water	MT	500
				Mud	sx	0
				Fuel	MT	324.2
Jet Fuel	Litres	0				

From : G. Howard / C. Wise

Well Data

Country	Australia	M. Depth	1484.0 m	Cur. Hole Size	12.250 in	
Field	Hill	TVD	1484.0 m	Casing OD	13.375 in	
Drill Co.	DOGC	Progress	707.0 m	Shoe TVD	769.0 m	
Rig	Ocean Epoch	Days from spud	7.12	L.O.T.	11.50 ppg	
Wtr Dpth(LAT)	212.8 m	Days on well	10.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	Drilling 12-1/ 4" hole at 1608m RT.			
RT-ML	235.2 m	Planned Op	Drill & survey to 12-1/ 4" section TD of +/- 1809m. Circulate clean and POOH to run 9-5/ 8" casing.			

Summary of Period 0000 to 2400 Hrs

Tested LMRP connector & control pods. Drilled out 13-3/ 8" float collar and shoe track, plus 3m formation. Performed LOT to 11.5ppg EMW and drilled ahead 12-1/ 4" hole from 780m to 1484m RT displacing hole to KCl/ Polymer mud.

Operations For Period 0000 Hrs to 2400 Hrs on 15 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
SC	P	BOP	0000	0130	1.50	777.0 m	Test LMRP connector against upper annular 200/ 2500psi. Bleed off and function test preventors / control pods. Yellow pod from rig floor, Blue pod from remote in pushers office.
SC	P	DC	0130	0200	0.50	777.0 m	Tagged TOC at 742.6m, commence drilling wiper plugs/ float collar.
SC	TP	DFS	0200	0300	1.00	777.0 m	Attempt to pump sweep - 1500 psi pump pressure loss. Re-establish pump prime on seawater. Pump pressure spiking to 3500 psi, clear string, re-establish normal rate/ pressure.
SC	P	DFS	0300	0500	2.00	777.0 m	Drill out float collar, shoe track and shoe at 769m.
PH	P	DA	0500	0530	0.50	780.0 m	Drill out rat hole plus 3m formation to 780m.
PH	P	LOT	0530	0600	0.50	780.0 m	Displace drill string to clean fluid, close annular and perform LOT to 11.5ppg EMW.
PH	P	DA	0600	2400	18.00	1484.0 m	Drill 12-1/ 4" hole from 780m to 1484m RT. WOB 25-35k, RPM 150, GPM 850. Displaced hole to KCl/ Polymer mud system at 1444m, while drilling ahead.

Operations For Period 0000 Hrs to 0600 Hrs on 16 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PH	P	DA	0000	0600	6.00	1608.0 m	Drill 12-1/ 4" hole from 1484m to 1608m RT. WOB 25-30, RPM 150, GPM 860.

Phase Data to 2400hrs, 15 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	27.5	09 Dec 2003	10 Dec 2003	138	6 days	777.0 m
SURFACE CASING(SC)	102	10 Dec 2003	15 Dec 2003	240	10 days	777.0 m
PRODUCTION HOLE(PH)	19	15 Dec 2003	15 Dec 2003	259	11 days	1484.0 m

WBM Data

Mud Type:	KCl / Polymer	API FL:	7 cm ³ / 30m	Cl:	39500	Solids(%vol):	7.5	Viscosity:	52 sec/ qt
Sample-From:	Pit	Filter-Cake:	1 / 32nd"	K+C*1000:	8 %	H2O:	92.5 %	PV:	16 cp
Time:	23:45	HTHP-FL:	0 cm ³ / 30m	Hard/Ca:	160	Oil(%):	0 %	YP:	23 lb/ 100ft ²
Weight:	8.90 ppg	HTHP-Cake:	0 / 32nd"	MBT:	5	Sand:	0	Gels 10s:	7
Temp:	25.0 C°			PM:	0	pH:	10.2	Gels 10m:	15
				PF:	0.2	PHPA:	0 ppb	Fann 003:	7
								Fann 006:	9
								Fann 100:	24
								Fann 200:	33
								Fann 300:	39
								Fann 600:	55
Comment	Initially pumped seawater & gel sweeps. Displaced hole to new KCL/ Polymer mud system at 1444m.								

Bit # 3

	Wear	I	O1	D	L	B	G	O2	R
Size ("):	12.25 in	IADC#	M333	Nozzles		Drilled over last 24 hrs		Calculated over Bit Run	
Mfr:	HUGHES	WOB(avg)	30.0 klb	No.	Size	Progress	707.0 m	Cum. Progress	707.0 m
Type:	PDC	RPM(avg)	150	7	11 / 32nd"	On Bottom Hrs	13.20 h	Cum. On Btm Hrs	13.20 h
Serial No.:	7001149	F.Rate	610 gpm			IADC Drill Hrs	18.00 h	Cum IADC Drill Hrs	18.00 h
Bit Model	HC605	SPP	3100 psi			Total Revs	0	Cum Total Revs	0
Depth In	777.0 m	TFA	0.65			ROP(avg)	54 m/ h	ROP(avg)	53.6
Depth Out	0 m								

BHA # 3						
Weight(Wet)	65.0 klb	Length	257.7 m	Torque(max)	18000 ft-lbs	D.C. (1) Ann Velocity 182.3
Wt Below Jar(Wet)	35.0 klb	String	283.0 klb	Torque(Off.Btm)	1500 ft-lbs	D.C. (2) Ann Velocity 182.3
		Pick-Up	285.0 klb	Torque(On.Btm)	8000 ft-lbs	H.W.D.P. Ann Velocity 119.5
		Slack-Off	283.0 klb			D.P. Ann Velocity 119.5

BHA Run Description PDC / MWD Packed BHA						
Equipment	Length	OD	ID	Serial #	Comment	
Bit	0.38 m	12.25 in	0 in	7001149	12 1/4" HC605 PDC Bit	
12.25in Roller Reamer	2.15 m	12.25 in	3.00 in	XM-025		
8in DC	2.97 m	8.00 in	3.00 in	1529	Pony drill collar	
12.25in Roller Reamer	2.01 m	12.25 in	3.00 in	XM-023		
MWD Tools	12.92 m	8.25 in	0 in	9003355559	MWD / LWD and Pulser sub	
12.25in Roller Reamer	2.01 m	12.25 in	3.00 in	XM-024	Roller Reamer TOTCO ring.	
8.25in DC	65.76 m	8.25 in	2.88 in		7 x 8 1/4" Drill Collar	
8in Hydraulic Jars	9.77 m	8.00 in	2.81 in	2872	8" Hydraulic Jar	
8.25in DC	27.61 m	8.25 in	2.81 in		3 x 8 1/4" Drill Collar	
Jar Accel.	8.19 m	8.00 in	3.00 in	DAH03434	Hydraulic Jar Accelerator	
8.25in DC	9.51 m	8.19 in	2.81 in	825-55	8 1/4" Drill Collar	
X/ O	1.10 m	6.31 in	3.13 in	EX-0060	Cross-Over	
5in HWDP	113.41 m	5.00 in	3.06 in		5" Heavy Weight Drill Pipe.	

Survey								
MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/ 30m)	N/S (m)	E/W (m)	Tool Type
787.46	0.12	0	787.4	9.06	0.69	9.06	0	MWD
1045.49	0.84	0	1045.4	11.23	0.08	11.23	0	MWD
1222.78	0.96	0	1222.7	14.01	0.02	14.01	0	MWD
1455.71	0.92	0	1455.6	17.83	0.01	17.83	0	MWD

Bulk Stocks						Personnel On Board		
Name	Unit	In	Used	Adjust	Balance	Company		Pax
Barite	sx	807	0	0	1474	Santos		3
Cement	sx	0	0	0	1732	DOGC		40
Gel	sx	827	375	-35	1487	DOGC Other		5
Potable Water	MT	23	22	0	131	Total Marine Catering		8
Drill Water	MT	643	750	0	621	BHI INTEQ		2
Mud	sx	0	0	0	0	Dril-Quip		1
Fuel	MT	0	16	0	589	Geoservices		6
Jet Fuel	Litres	0	0	0	522	Halliburton		1
						TMT		3
						Premium Casing Services		4
						Sperry-Sun		2
						Santos Service		2
							Total	77

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	5.50	8.80	97	80	3200	285	1154.0	30	220	108	40	300	144	50	340	180
2	Oilwell A1700PT	5.50	8.80	97	80	3200	285	1154.0	30	150	108	40	200	0	50	350	180
3	Oilwell A1700PT	5.50	8.80	97	80	3200	285	0	30	0	0	40	0	144	50	0	0

Casing			
OD	L.O.T. / F.I.T.	Csg Shoe (MD/TVD)	Cementing
30 "	N/A	268.0 m / 268.0 m	168 bbls 15.9 ppg Class G slurry. Top up job with 91 bbls 15.9 ppg Class G slurry to establish TOC at seabed
13 3/8"	N/A	768.9 m / 768.9 m	240 bbls 12.5 ppg Class G lead followed by 150 bbls 15.8 ppg Class G tail. Bumped plug and tested casing to 3000 psi. Good cement returns to sea bed.

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	8 Days	Employee struck by chain tong - no treatment required. None Loss of load control picking up 18-3/ 4" wellhead - no injury. Pre tour operational & safety meetings - discuss current work and potential hazards. Walk around rig inspection / hazard identification.
BOP Test	07 Dec 2003	8 Days	
Fire Drill	07 Dec 2003	8 Days	
First Aid	29 Oct 2003	47 Days	
Lost Time Incident	24 Apr 2001	964 Days	
Near Miss	11 Dec 2003	4 Days	
Pre-Tour Meeting	15 Dec 2003	0 Days	
Safety Meeting	07 Dec 2003	8 Days	
Walkabout	15 Dec 2003	0 Days	

Shakers, Volumes and Losses Data				Engineer : Willie McKay / Romero Tena			
Available	Losses	Equip.	Descr.	Mesh Size	Hours		
1325 bbl	2501 bbl						
Active	Downhole	De-Gaser 1	Swaco		0		
475.0 bbl	0 bbl	De-Sander 1	Harrisburgh		0		
Mixing	Surf+ Equip	De-Silter 1	Swaco		0		
0 bbl	80 bbl	Shaker 2	Thule	4 x 145	24		
Hole	Dumped	Shaker 2	Thule	4 x 85	24		
850.0 bbl	2421.0 bbl						
Slug	De-Sander						
0 bbl	0 bbl						
Reserve	De-Silter						
0 bbl	0 bbl						
Kill	Centrifuge						
0 bbl	0 bbl						
Comment Dumped seawater/ gel mud when displacing to KCl/ Polymer mud system. 10 & 20 mesh top screens on shakers.							

Marine									
Weather check on 15 Dec 2003 at 24:00							Rig Support		
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
8.00 nm	15.0 kn	090 deg	1019 bar	17.0 C°	1.0 m	090 deg	0 ft/ sec	1	221.0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments		2	230.0
0.5 deg	0.5 deg	1.50 m	2.5 m	280 deg	0 ft/ sec	Partly cloudy		3	189.0
Rig Dir.	Ris. Tension	VDL	Comments				4	186.0	
240.0 deg	241.0 klb	4127.0 klb					5	172.0	
								6	205.0
								7	196.0
								8	214.0

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
				Item	Unit	Quantity
Lady Dawn	09:50 11/ 12/ 03	19:05 14/ 12/ 03	In Portland - depart for Ocean Epoch approx. 08:30.	Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	0
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	0
				Jet Fuel	Litres	0
Pacific Challenger	08:45 13/ 12/ 03		Close standby and collision avoidance monitoring.	Barite	sx	126
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	51
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	318.2
				Jet Fuel	Litres	0

Helicopter Movement					
Flight #	Time	Destination	Comment	Pax	
1	16:20	Ocean Epoch	1 Mud logger, 2 x PCS, 1 x mud Eng, 1 x DOGC, 1 x Halliburton.	6	
1	16:30	Essendon	1 Mud logger, 1 x BHI Eng, 1 x MODUspec, 1 x Halliburton, 3 x ROV.	7	

From : G. Howard / C. Wise

Well Data

Country	Australia	M. Depth	1810.0 m	Cur. Hole Size	12.250 in	
Field	Hill	TVD	1810.0 m	Casing OD	13.375 in	
Drill Co.	DOGC	Progress	326.0 m	Shoe TVD	769.0 m	
Rig	Ocean Epoch	Days from spud	8.12	L.O.T.	11.50 ppg	
Wtr Dpth(LAT)	212.8 m	Days on well	11.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	RIH with 9-5/ 8" 47ppf L-80 casing.			
RT-ML	235.2 m	Planned Op	Land and cement 9-5/ 8" casing, release running tool, displace riser & POOH. Test BOP stack, lay out tools, make up 8-1/ 2" drilling assembly.			

Summary of Period 0000 to 2400 Hrs

Drilled 12-1/ 4" hole from 1484m to section TD at 1810m RT. Circulated clean, POOH and layed out MWD/ LWD tools. RIH to recover wear bushing.

Operations For Period 0000 Hrs to 2400 Hrs on 16 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PH	P	DA	0000	0600	6.00	1608.0 m	Drill 12-1/ 4" hole from 1484m to 1608m RT. WOB 25-30, RPM 150, GPM 860.
PH	P	DA	0600	1300	7.00	1810.0 m	Continue to drill 12-1/ 4" hole from 1608m to section TD at 1810m RT.
PH	P	CHC	1300	1430	1.50	1810.0 m	Pump high viscosity sweep, circulate bottoms up and hole/ shakers clean.
PH	P	TO	1430	1830	4.00	1810.0 m	POOH racking back 5" drill pipe. Work tight sections at 1722m - 1715m and 1674m - 1650m clear (55k overpull).
PH	P	JUD	1830	2200	3.50	1810.0 m	POOH with 12-1/ 4" BHA, lay out MWD/ LWD tools and bit.
PH	P	TI	2200	2400	2.00	1810.0 m	Make up wear bushing pulling tool and RIH, unable to pass upper annular. Work tool & subsea engineer adjust annular pressure. Pass through annular preventor and latch wear bushing.

Operations For Period 0000 Hrs to 0600 Hrs on 17 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PH	P	TO	0000	0100	1.00	1810.0 m	Record index depth, trip out of the hole and lay out the wear bushing.
PH	P	HT	0100	0200	1.00	1810.0 m	Make up cement head / stand and rack back.
PH	P	RR1	0200	0300	1.00	1810.0 m	Pick up handling equipment and rig up to run 9-5/ 8" casing.
PH	P	CRN	0300	0600	3.00	1810.0 m	Conduct pre job operational and safety meeting. Make up and check 9-5/ 8" shoe track, RIH with 9-5/ 8" 47ppf L-80 (New Vam & NK3SB) casing.

Phase Data to 2400hrs, 16 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	27.5	09 Dec 2003	10 Dec 2003	138	6 days	777.0 m
SURFACE CASING(SC)	102	10 Dec 2003	15 Dec 2003	240	10 days	777.0 m
PRODUCTION HOLE(PH)	43	15 Dec 2003	16 Dec 2003	283	12 days	1810.0 m

WBM Data

Mud Type:	KCl / Polymer	API FL:	7 cm ³ / 30m	Cl:	36500	Solids(%vol):	10.04	Viscosity:	55 sec/ qt
Sample-From:	Pit	Filter-Cake:	1 / 32nd"	K+C*1000:	7.5 %	H2O:	88 %	PV:	16 cp
Time:	22:30	HTHP-FL:	0 cm ³ / 30m	Hard/Ca:	360	Oil(%):	0 %	YP:	23 lb/ 100ft ²
Weight:	9.10 ppg	HTHP-Cake:	0 / 32nd"	MBT:	7.5	Sand:	0.5	Gels 10s:	7
Temp:	49.0 C°			PM:	0	pH:	8.5	Gels 10m:	15
				PF:	0	PHPA:	0 ppb	Fann 003:	7
Comment	After displacing hole to KCL/ Polymer mud, continued to build volume with premix. Mixed & pumped LCM sweep.							Fann 006:	9
								Fann 100:	23
								Fann 200:	34
								Fann 300:	39
								Fann 600:	55

Bit # 3				Wear	I 7	O1 3	D BT	L C	B X	G 1	O2 PN	R TD
Size ("):	12.25 in	IADC#	M333	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Mfr:	HUGHES	WOB(avg)	30.0 klb	No.	Size	Progress	326.0 m	Cum. Progress		1033.0 m		
Type:	PDC	RPM(avg)	150	7	11 / 32nd"	On Bottom Hrs	10.60 h	Cum. On Btm Hrs		23.80 h		
Serial No.:	7001149	F.Rate	850 gpm			IADC Drill Hrs	13.00 h	Cum IADC Drill Hrs		31.00 h		
Bit Model	HC605	SPP	3300 psi			Total Revs	246	Cum Total Revs		246		
Depth In	777.0 m	TFA	0.65			ROP(avg)	31 m/h	ROP(avg)		43.4		
Depth Out	1810.0 m											
Bitwear Comment				One center cutter broken off (including some matrix) others broken/ chipped. Some erosional wear on gauge and one nozzle was plugged solid.								

BHA # 3							
Weight(Wet)	65.0 klb	Length	257.7 m	Torque(max)	20000 ft-lbs	D.C. (1) Ann Velocity	254.1
Wt Below Jar(Wet)	35.0 klb	String	292.0 klb	Torque(Off.Btm)	1500 ft-lbs	D.C. (2) Ann Velocity	254.1
		Pick-Up	295.0 klb	Torque(On.Btm)	8000 ft-lbs	H.W.D.P. Ann Velocity	166.6
		Slack-Off	290.0 klb			D.P. Ann Velocity	166.6

BHA Run Description		PDC / MWD Packed BHA				
Equipment	Length	OD	ID	Serial #	Comment	
Bit	0.38 m	12.25 in	0 in	7001149	12 1/4" HC605 PDC Bit	
12.25in Roller Reamer	2.15 m	12.25 in	3.00 in	XM-025		
8in DC	2.97 m	8.00 in	3.00 in	1529	Pony drill collar	
12.25in Roller Reamer	2.01 m	12.25 in	3.00 in	XM-023		
MWD Tools	12.92 m	8.25 in	0 in	9003355559	MWD / LWD and Pulser sub	
12.25in Roller Reamer	2.01 m	12.25 in	3.00 in	XM-024	Roller Reamer TOTCO ring.	
8.25in DC	65.76 m	8.25 in	2.88 in		7 x 8 1/4" Drill Collar	
8in Hydraulic Jars	9.77 m	8.00 in	2.81 in	2872	8" Hydraulic Jar	
8.25in DC	27.61 m	8.25 in	2.81 in		3 x 8 1/4" Drill Collar	
Jar Accel.	8.19 m	8.00 in	3.00 in	DAH03434	Hydraulic Jar Accelerator	
8.25in DC	9.51 m	8.19 in	2.81 in	825-55	8 1/4" Drill Collar	
X/ O	1.10 m	6.31 in	3.13 in	EX-0060	Cross-Over	
5in HWDP	113.41 m	5.00 in	3.06 in		5" Heavy Weight Drill Pipe.	

Survey								
MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/30m)	N/S (m)	E/W (m)	Tool Type
1455.71	0.92	32.58	1455.6	16.80	0.02	16.80	3.92	MWD
1538.70	1.01	27.64	1538.6	18.01	0.04	18.01	4.62	MWD
1712.12	0.96	9.64	1712.0	20.80	0.05	20.80	5.58	MWD
1791.40	0.69	348.35	1791.2	21.92	0.15	21.92	5.59	MWD

Bulk Stocks						Personnel On Board		
Name	Unit	In	Used	Adjust	Balance	Company		Pax
Barite	sx	0	0	0	1474	Santos		3
Cement	sx	976	0	0	2708	DOGC		40
Gel	sx	0	0	0	1487	DOGC Other		5
Potable Water	MT	21	18	0	134	Total Marine Catering		8
Drill Water	MT	340	138	0	823	BHI INTEQ		2
Mud	sx	0	0	0	0	Dril-Quip		1
Fuel	MT	0	15	0	574	Geoservices		6
Jet Fuel	Litres	0	0	0	522	Halliburton		1
						TMT		3
						Premium Casing Services		4
						Sperry-Sun		2
						Santos Service		2
							Total	77

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	5.50	9.10	97	80	3700	285	1154.0	30	220	108	40	300	144	50	340	180
2	Oilwell A1700PT	5.50	9.10	97	80	3700	285	1154.0	30	150	108	40	200	0	50	350	180
3	Oilwell A1700PT	5.50	9.10	97	80	3700	285	0	30	0	0	40	0	144	50	0	0

Casing			
OD	L.O.T. / F.I.T.	Csg Shoe (MD/TVD)	Cementing
30 "	N/A	268.0 m / 268.0 m	168 bbls 15.9 ppg Class G slurry. Top up job with 91 bbls 15.9 ppg Class G slurry to establish TOC at seabed
13 3/8"	N/A	768.9 m / 768.9 m	240 bbls 12.5 ppg Class G lead followed by 150 bbls 15.8 ppg Class G tail. Bumped plug and tested casing to 3000 psi. Good cement returns to sea bed.

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	9 Days	
BOP Test	07 Dec 2003	9 Days	
Fire Drill	07 Dec 2003	9 Days	
First Aid	29 Oct 2003	48 Days	Employee struck by chain tong - no treatment required.
Lost Time Incident	24 Apr 2001	965 Days	None
Near Miss	11 Dec 2003	5 Days	Loss of load control picking up 18-3/4" wellhead - no injury.
Pre-Tour Meeting	16 Dec 2003	0 Days	Pre tour operational & safety meetings - discuss current work and potential hazards.
Safety Meeting	07 Dec 2003	9 Days	
Walkabout	16 Dec 2003	0 Days	Walk around rig inspection / hazard identification.

Shakers, Volumes and Losses Data				Engineer : Willie McKay / Romero Tena			
Available	Losses	Equip.	Descr.	Mesh Size	Hours		
1638 bbl	71 bbl						
Active	Downhole	De-Gaser 1	Swaco		0		
575.0 bbl	15.0 bbl	De-Sander 1	Harrisburgh		0		
Mixing	Surf+ Equip	De-Silter 1	Swaco		0		
0 bbl	56 bbl	Shaker 4	Thule	4 x 180	16		
Hole	Dumped						
1063.0 bbl	0 bbl						
Slug	De-Sander						
0 bbl	0 bbl						
Reserve	De-Silter						
0 bbl	0 bbl						
Kill	Centrifuge						
0 bbl	0 bbl						
Comment 10 & 20 mesh top screens on all shakers.							

Marine									
Weather check on 16 Dec 2003 at 24:00							Rig Support		
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
8.00 nm	15.0 kn	160 deg	1016 bar	18.0 C°	1.0 m	160 deg	0 ft/ sec	1	217.0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments		2	229.0
0.3 deg	0.2 deg	1.50 m	1.0 m	225 deg	0 ft/ sec	Partly cloudy		3	185.0
Rig Dir.	Ris. Tension	VDL	Comments					4	186.0
240.0 deg	241.0 klb	4350.0 klb						5	177.0
								6	195.0
								7	192.0
								8	205.0

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn	11:45 16/ 12/ 03		Normal standby and collision avoidance monitoring.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	190
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	395.3
				Jet Fuel	Litres	0
Pacific Challenger	08:45 13/ 12/ 03	12:10 16/ 12/ 03	En-route to Burnie, ETA 12:00 hrs.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	50
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	315.2
				Jet Fuel	Litres	0

From : G. Howard / C. Wise
Well Data

Country	Australia	M. Depth	1810.0 m	Cur. Hole Size	12.250 in	
Field	Hill	TVD	1810.0 m	Casing OD	9.625 in	
Drill Co.	DOGC	Progress	0 m	Shoe TVD	1801.0 m	
Rig	Ocean Epoch	Days from spud	9.12	L.O.T.	11.50 ppg	
Wtr Dpth(LAT)	212.8 m	Days on well	12.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	Laying out 12-1/4" bottom hole assembly.			
RT-ML	235.2 m	Planned Op	Make up and run 8-1/2" drilling assembly, drill out float and shoe track plus 3m of new formation, displacing hole to mud. Perform LOT and drill ahead 8-1/2" hole.			

Summary of Period 0000 to 2400 Hrs

Run and cement 9-5/8" casing with shoe at 1801m. Pressure test casing, casing hanger seal assembly and BOPs. POOH.

Operations For Period 0000 Hrs to 2400 Hrs on 17 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PH	P	TO	0000	0100	1.00	1810.0 m	Record index depth, trip out of the hole and lay out the wear bushing.
PH	P	HT	0100	0200	1.00	1810.0 m	Make up cement head / stand and rack back.
PH	P	RR1	0200	0300	1.00	1810.0 m	Pick up handling equipment and rig up to run 9-5/8" casing.
PH	P	CRN	0300	0600	3.00	1810.0 m	Conduct pre job operational and safety meeting. Make up and check 9-5/8" shoe track, RIH with 9-5/8" 47ppf L-80 (New Vam & NK3SB) casing.
PH	P	CRN	0600	1400	8.00	1810.0 m	Continue to RIH with 9-5/8" casing (total of 126 full joints plus 2 X-over pups). Make up casing hanger/ running tool assembly & RIH with 5" HWDP. Break circulation and wash casing through tight section at 1650 - 1700m (Upper Timboon formation). Continue RIH and land out casing with shoe at 1801m.
PH	P	CIC	1400	1500	1.00	1810.0 m	Rig up and pressure test cementing lines, circulate casing & hole clean.
PH	P	CMC	1500	1730	2.50	1810.0 m	Mix and pump 73 bbls of 12.5ppg Class G lead and 45 bbls 15.8ppg Class G tail cement. Halliburton displace running string & shear out wiper plug with 20 bbls, rig pumps displaced casing with 4170 stks, bumped plug and tested casing to 3000 psi.
PH	P	WH	1730	2000	2.50	1810.0 m	Set and pressure test 9-5/8" casing hanger seal, release running tool (no positive indication of shear out from seal assembly), wash around running tool / top of hanger clean and displace riser to seawater. Re-seat running tool, sitting down string weight, prior to testing BOP stack.
PH	P	PT	2000	2230	2.50	1810.0 m	Pressure test BOP stack, ram preventors and valves 250/ 5000 psi, annular preventors 250/ 2500 psi.
PH	P	TO	2230	2400	1.50	1810.0 m	Pick up on the Casing Hanger/ seal assembly running tool and POOH. Seal assembly set, lay out running tool.

Operations For Period 0000 Hrs to 0600 Hrs on 18 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PH	P	TI	0000	0130	1.50	1810.0 m	Make up and RIH with wear bushing, running tool and cup tester assembly.
PH	TP	WH	0130	0230	1.00	1810.0 m	Retest 9-5/8" casing hanger seal assembly to 5000 psi and attempt to set wear bushing. Unable to achieve positive overpull/ shear out indication. POOH.
PH	U	HT	0230	0300	0.50	1810.0 m	Out of hole (wear bushing not set), make up jetting tool to wear bushing running tool.
PH	TU	WH	0300	0400	1.00	1810.0 m	RIH and wash through seal assembly & hanger profiles. Unable to engage wear bushing into profile. Attempt to wash and set wear bushing with slow rotation and centralised with annular - nogo.
PH	P	TO	0400	0500	1.00	1810.0 m	POOH and lay out wear bushing and running tool.
PH	P	HBHA	0500	0600	1.00	1810.0 m	Break down and lay out 12-1/4" bottom hole assembly.

Phase Data to 2400hrs, 17 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	27.5	09 Dec 2003	10 Dec 2003	138	6 days	777.0 m
SURFACE CASING(SC)	102	10 Dec 2003	15 Dec 2003	240	10 days	777.0 m
PRODUCTION HOLE(PH)	67	15 Dec 2003	17 Dec 2003	307	13 days	1810.0 m

WBM Data									
Mud Type:	KCl / Polymer	API FL:	7 cm ³ / 30m	Cl:	36500	Solids(%vol):	10.04	Viscosity:	56 sec/ qt
Sample-From:	Pit	Filter-Cake:	1 / 32nd"	K+C*1000:	7.5 %	H2O:	88 %	PV:	17 cp
Time:	16:00	HTHP-FL:	0 cm ³ / 30m	Hard/Ca:	360	Oil(%):	0 %	YP:	21 lb/ 100ft ²
Weight:	9.10 ppg	HTHP-Cake:	0 / 32nd"	MBT:	7.5	Sand:	0.5	Gels 10s:	7
Temp:	49.0 C°			PM:	0	pH:	8.5	Gels 10m:	14
				PF:	0	PHPA:	0 ppb	Fann 003:	7
Comment	KCL/ Polymer mud ready for 8-1/ 2" section.							Fann 006:	9
								Fann 100:	25
								Fann 200:	33
								Fann 300:	38
								Fann 600:	55

Survey								
MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/ 30m)	N/S (m)	E/W (m)	Tool Type
1455.71	0.92	32.58	1455.6	16.80	0.02	16.80	3.92	MWD
1538.70	1.01	27.64	1538.6	18.01	0.04	18.01	4.62	MWD
1712.12	0.96	9.64	1712.0	20.80	0.05	20.80	5.58	MWD
1791.40	0.69	348.35	1791.2	21.92	0.15	21.92	5.59	MWD

Bulk Stocks						Personnel On Board		
Name	Unit	In	Used	Adjust	Balance	Company		Pax
Barite	sx	0	0	-69	1405	Santos		3
Cement	sx	0	527	0	2181	DOGC		40
Gel	sx	0	0	0	1487	DOGC Other		5
Potable Water	MT	20	22	0	132	Total Marine Catering		8
Drill Water	MT	0	73	0	750	BHI INTEQ		2
Mud	sx	0	0	0	0	Dril-Quip		1
Fuel	MT	0	15	0	559	Geoservices		6
Jet Fuel	Litres	0	0	0	522	Halliburton		1
						TMT		3
						Premium Casing Services		4
						Sperry-Sun		2
						Santos Service		2
							Total	77

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	5.50	9.10	97	80	2200	285	1154.0	30	220	108	40	300	144	50	340	180
2	Oilwell A1700PT	5.50	9.10	97	80	2200	285	1154.0	30	150	108	40	200	144	50	350	180
3	Oilwell A1700PT	5.50	9.10	97	0	0	0	0	30	0	0	40	0	0	50	0	0

Casing			
OD	L.O.T. / F.I.T.	Csg Shoe (MD/TVD)	Cementing
30 "	N/A	268.0 m / 268.0 m	168 bbls 15.9 ppg Class G slurry. Top up job with 91 bbls 15.9 ppg Class G slurry to establish TOC at seabed
13 3/ 8"	N/A	768.9 m / 768.9 m	240 bbls 12.5 ppg Class G lead followed by 150 bbls 15.8 ppg Class G tail. Bumped plug and tested casing to 3000 psi. Good cement returns to sea bed.

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	10 Days	
BOP Test	17 Dec 2003	0 Days	Pressure/ function test Blow out preventors & valves prior to drilling out 9-5/ 8" casing.
Fire Drill	07 Dec 2003	10 Days	
First Aid	29 Oct 2003	49 Days	Employee struck by chain tong - no treatment required.
Lost Time Incident	24 Apr 2001	966 Days	None
Near Miss	11 Dec 2003	6 Days	Loss of load control picking up 18-3/ 4" wellhead - no injury.
Pre-Tour Meeting	17 Dec 2003	0 Days	Pre tour operational & safety meetings - discuss current work and potential hazards.
Safety Meeting	07 Dec 2003	10 Days	
Walkabout	17 Dec 2003	0 Days	Walk around rig inspection / hazard identification.

Shakers, Volumes and Losses Data				Engineer : Willie McKay / Romero Tena			
Available	1532 bbl	Losses	636 bbl	Equip.	Descr.	Mesh Size	Hours
Active	1532.0 bbl	Downhole	0 bbl	De-Gaser 1	Swaco		0
Mixing	0 bbl	Surf+ Equip	56 bbl	De-Sander 1	Harrisburgh		0
Hole	0 bbl	Dumped	80.0 bbl	De-Silter 1	Swaco		0
Slug	0 bbl	De-Sander	0 bbl	Shaker 4	Thule	4 x 180	0
Reserve	0 bbl	De-Silter	0 bbl				
Kill	0 bbl	Centrifuge	0 bbl				
		Behind casing	500.0 bbl				
Comment After cementing & testing 9-5/ 8" casing, 200 bbls KCl mud was displaced & recovered from the riser. 10 & 20 mesh top screens on all shakers.							

Marine										
Weather check on 17 Dec 2003 at 24:00							Rig Support			
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)	
8.00 nm	16.0 kn	135 deg	1020 bar	16.0 C°	1.0 m	160 deg	0 ft/ sec	1	214.0	
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments				
1.0 deg	0.3 deg	1.50 m	2.0 m	210 deg	0 ft/ sec	Cloudy / Showers				
Rig Dir.	Ris. Tension	VDL	Comments							
240.0 deg	241.0 klb	4267.0 klb					2			
								3	198.0	
								4	188.0	
								5	168.0	
								6	200.0	
								7	222.0	
								8	229.0	

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn	11:45 16/ 12/ 03		Normal standby and collision avoidance monitoring.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	180
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	385.9
Jet Fuel	Litres	0				
Pacific Challenger	08:45 13/ 12/ 03	12:10 16/ 12/ 03	En-route to Portland after taking on fuel at Burnie.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	50
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	0
Jet Fuel	Litres	0				

Helicopter Movement					
Flight #	Time	Destination	Comment	Pax	
1	09:10	Ocean Epoch	DOGC crew change	11	
1	09:20	Essendon	DOGC crew change	11	
2	17:30	Ocean Epoch	Freight.	0	

From : G. Howard / C. Wise

Well Data

Country	Australia	M. Depth	1867.0 m	Cur. Hole Size	8.500 in	
Field	Hill	TVD	1867.0 m	Casing OD	9.625 in	
Drill Co.	DOGC	Progress	57.0 m	Shoe TVD	1801.0 m	
Rig	Ocean Epoch	Days from spud	10.12	L.O.T.	10.50 ppg	
Wtr Dpth(LAT)	212.8 m	Days on well	13.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	Drilling ahead in Timboon Equivalent formation at 1980m RT.			
RT-ML	235.2 m	Planned Op	Drill toward planned TD of 2575m RT.			

Summary of Period 0000 to 2400 Hrs

Tested casing hanger seal assembly & attempted to set wear bushing. Layed out 12-1/ 4" BHA, picked up and RIH with 8-1/ 2" drilling assembly. Drilled out 9-5/ 8" shoe track plus 3m formation, performed LOT to 10.5ppg EMW and drilled from 1813m to 1867m RT.

Operations For Period 0000 Hrs to 2400 Hrs on 18 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PH	P	TI	0000	0130	1.50	1810.0 m	Make up and RIH with wear bushing, running tool and cup tester assembly.
PH	TP	WH	0130	0230	1.00	1810.0 m	Retest 9-5/ 8" casing hanger seal assembly to 5000 psi and attempt to set wear bushing. Unable to achieve positive overpull/ shear out indication. POOH.
PH	U	HT	0230	0300	0.50	1810.0 m	Out of hole (wear bushing not set), make up jetting tool to wear bushing running tool.
PH	TU	WH	0300	0400	1.00	1810.0 m	RIH and wash through seal assembly & hanger profiles. Unable to engage wear bushing into profile. Attempt to wash and set wear bushing with slow rotation and centralised with annular - nogo.
PH	P	TO	0400	0500	1.00	1810.0 m	POOH and lay out wear bushing and running tool.
PH	P	HBHA	0500	0930	4.50	1810.0 m	Break down and lay out 12-1/ 4" bottom hole assembly.
PH	P	HBHA	0930	1330	4.00	1810.0 m	Make up PDC bit and 8-1/ 2" drilling assembly, program MWD and continue RIH picking up BHA.
PH	P	TI	1330	1730	4.00	1810.0 m	RIH with 8-1/ 2" drilling assembly on 5" drill pipe.
PH	P	DFS	1730	1930	2.00	1810.0 m	Tag top of cement/ wiper plugs at 1772m (float collar at 1776m), drill out plugs, float collar, shoe track and rat hole.
PH	P	DA	1930	2000	0.50	1813.0 m	Drill from 1810m to 1813m, displacing hole to KCL/ PHPA mud.
PH	P	LOT	2000	2030	0.50	1813.0 m	Line up cement unit with mud, close annular and perform LOT to 1.25 SG (10.5 ppg) EMW.
PH	P	DA	2030	2400	3.50	1867.0 m	Drill ahead 8-1/ 2" hole from 1813m to 1867m (WOB 25k, RPM 150, GPM 650).

Operations For Period 0000 Hrs to 0600 Hrs on 19 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PH	P	DA	0000	0600	6.00	1980.0 m	Drill 8-1/ 2" hole from 1867m to 1980m. WOB 20-30k, RPM 150, GPM 650.

Phase Data to 2400hrs, 18 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	27.5	09 Dec 2003	10 Dec 2003	138	6 days	777.0 m
SURFACE CASING(SC)	102	10 Dec 2003	15 Dec 2003	240	10 days	777.0 m
PRODUCTION HOLE(PH)	91	15 Dec 2003	18 Dec 2003	331	14 days	1867.0 m

WBM Data

Mud Type:	KCI / PHPA	API FL:	6 cm³/ 30m	Cl:	39500	Solids(%vol):	11	Viscosity:	60 sec/ qt
Sample-From:	Pit	Filter-Cake:	1 / 32nd"	K+C*1000:	8 %	H2O:	86 %	PV:	18 cp
Time:	21:00	HTHP-FL:	0 cm³/ 30m	Hard/Ca:	360	Oil(%):	0 %	YP:	17 lb/ 100ft²
Weight:	9.20 ppg	HTHP-Cake:	0 / 32nd"	MBT:	7.5	Sand:	.25	Gels 10s:	7
Temp:	49.0 C°			PM:	0	pH:	9	Gels 10m:	14
				PF:	0	PHPA:	0 ppb	Fann 003:	7
								Fann 006:	9
								Fann 100:	24
								Fann 200:	32
								Fann 300:	35
								Fann 600:	53

Bit # 4				Wear	I	O1	D	L	B	G	O2	R
Size ("):	8.50 in	IADC#	M223	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Mfr:	HYCLOG	WOB(avg)	25.0 klb	No.	Size	Progress	57.0 m	Cum. Progress		57.0 m		
Type:	PDC	RPM(avg)	150	5	12 / 32nd"	On Bottom Hrs	3.50 h	Cum. On Btm Hrs		3.50 h		
Serial No.:	103130	F.Rate	650 gpm			IADC Drill Hrs	4.00 h	Cum IADC Drill Hrs		4.00 h		
Bit Model	DSX104	SPP	3700 psi			Total Revs	0	Cum Total Revs		0		
Depth In	1810.0 m	TFA	0.552			ROP(avg)	16 m/ h	ROP(avg)		16.3		
Depth Out	0 m											
Run Comment	New PDC -drilled out plugs, float & shoe track in 1.5 hrs.											

BHA # 4							
Weight(Wet)	60.0 klb	Length	280.4 m	Torque(max)	7000 ft-lbs	D.C. (1) Ann Velocity	480.0
Wt Below Jar(Wet)	35.0 klb	String	285.0 klb	Torque(Off.Btm)	1500 ft-lbs	D.C. (2) Ann Velocity	
		Pick-Up	290.0 klb	Torque(On.Btm)	4000 ft-lbs	H.W.D.P. Ann Velocity	
		Slack-Off	283.0 klb			D.P. Ann Velocity	
BHA Run Description	PDC bit, 8-1/ 2" NBRR, X/ O, MWD, X/ O, 8-1/ 2" RR, X/O, 12 x 6-1/ 4" DCs, X/ O, 6-1/ 2" Jars, X/ O, 3 x 6-1/ 4" DCs, 12 x 5" HWDP						

Equipment	Length	OD	ID	Serial #	Comment
Bit	0.23 m	8.50 in	0 in	103130	New DSX104 with 5 x 12 jets. Extreamer
NBRR	1.58 m	8.50 in	2.94 in	XMA-006	
X/ O	0.50 m	6.06 in	2.81 in	EX-0024	With 8-1/ 4" sleeve stabiliser. Extreamer
MWD Tools	12.00 m	0 in	0 in	Sperry-Sun	
X/ O	0.59 m	6.63 in	2.81 in	EX-0036	
RR	1.42 m	6.69 in	2.31 in	XMA-010	
X/ O	0.36 m	6.47 in	2.81 in	ISS rental	
6.25 in DC	111.52 m	6.25 in	2.94 in	As per tally	
X/ O	0.82 m	6.63 in	2.88 in	EX-0025	
Drilling jars	9.63 m	6.50 in	2.00 in	DAH-02089	
X/ O	0.36 m	6.47 in	2.81 in	ISS rental	
6.25 in DC	28.08 m	6.25 in	2.75 in	As per tally	
5in HWDP	113.34 m	5.00 in	3.06 in	As per tally	

Survey								
MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/ 30m)	N/S (m)	E/W (m)	Tool Type
1712.12	0.96	9.64	1712.0	20.80	0.05	20.80	5.58	MWD
1791.40	0.69	348.35	1791.2	21.92	0.15	21.92	5.59	MWD
1830.94	0.88	326.25	1830.8	22.41	0.27	22.41	5.37	MWD
1856.75	0.78	329.83	1856.6	22.72	0.13	22.72	5.17	MWD

Bulk Stocks						Personnel On Board		
Name	Unit	In	Used	Adjust	Balance	Company		Pax
Barite	sx	0	0	0	1405	Santos		3
Cement	sx	0	0	0	2181	DOGC		40
Gel	sx	0	204	0	1283	DOGC Other		5
Potable Water	MT	21	24	0	129	Total Marine Catering		8
Drill Water	MT	0	157	0	593	BHI INTEQ		2
Mud	sx	0	0	0	0	Dril-Quip		1
Fuel	MT	0	11	0	548	Geoservices		6
Jet Fuel	Litres	0	148	0	374	Halliburton		1
						TMT		3
						Schlumberger Wireline		7
						Sperry-Sun		2
						DOGC Service		5
Total								83

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	5.50	9.50	97	90	3700	325	1154.0	30	0	0	40	0	0	50	0	0
2	Oilwell A1700PT	5.50	9.50	97	90	3700	325	1901.0	30	350	108	40	480	144	50	590	180
3	Oilwell A1700PT	5.50	9.50	97	0	0	0	1901.0	30	370	108	40	490	144	50	600	180

Casing			
OD	L.O.T. / F.I.T.	Csg Shoe (MD/TVD)	Cementing
30 "	N/A	268.0 m / 268.0 m	168 bbls 15.9 ppg Class G slurry. Top up job with 91 bbls 15.9 ppg Class G slurry to establish TOC at seabed
13 3/8"	N/A	768.9 m / 768.9 m	240 bbls 12.5 ppg Class G lead followed by 150 bbls 15.8 ppg Class G tail. Bumped plug and tested casing to 3000 psi. Good cement returns to sea bed.

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	11 Days	
BOP Test	07 Dec 2003	11 Days	
Fire Drill	07 Dec 2003	11 Days	
First Aid	29 Oct 2003	50 Days	Employee struck by chain tong - no treatment required.
JHA/ HSE Audit	18 Dec 2003	0 Days	Reviewed JHA on laying down drill collars/ BHA.
Lost Time Incident	24 Apr 2001	967 Days	None
Near Miss	11 Dec 2003	7 Days	Loss of load control picking up 18-3/ 4" wellhead - no injury.
Pre-Tour Meeting	18 Dec 2003	0 Days	Pre tour operational & safety meetings - discuss current work and potential hazards.
Safety Meeting	07 Dec 2003	11 Days	
Walkabout	18 Dec 2003	0 Days	Walk around rig inspection / hazard identification.

Shakers, Volumes and Losses Data				Engineer : Willie McKay / Romero Tena			
Available	Losses	Equip.	Descr.	Mesh Size	Hours		
1678 bbl	688 bbl						
Active	1051.0 bbl	Downhole	0 bbl	De-Gaser 1	Swaco		0
Mixing	0 bbl	Surf+ Equip	8 bbl	De-Sander 1	Harrisburgh		0
Hole	627.0 bbl	Dumped	0 bbl	De-Sander 1	Harrisburgh		0
Slug	0 bbl	De-Sander	0 bbl	De-Silter 1	Swaco		0
Reserve	0 bbl	De-Silter	0 bbl	Shaker 4	Thule	4 x 180	4
Kill	0 bbl	Centrifuge	0 bbl				
		SW/ gel from drilling shoe track	680.0 bbl				

Comment 10 & 20 mesh top screens on all shakers.

Marine									
Weather check on 18 Dec 2003 at 24:00							Rig Support		
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
8.00 nm	15.0 kn	135 deg	1016 bar	16.0 C°	1.2 m	135 deg	0 ft/ sec	1	221.0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments		2	231.0
1.0 deg	0.4 deg	2.00 m	2.5 m	160 deg	0 ft/ sec	Cloudy		3	200.0
Rig Dir.	Ris. Tension	VDL	Comments					4	192.0
240.0 deg	241.0 klb	4132.0 klb						5	171.0
								6	199.0
								7	218.0
								8	226.0

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn	11:45 16/ 12/ 03		Normal standby and collision avoidance monitoring.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	175
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	377.4
Jet Fuel	Litres	0				
Pacific Challenger	17:30 18/ 12/ 03	00:20 19/ 12/ 03	En-route to Portland after taking on backloading ETA 07:30	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	210
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	610
Jet Fuel	Litres	0				

Helicopter Movement

Flight #	Time	Destination	Comment	Pax
1	11:42	Ocean Epoch	3 x Blackadder, 2 x AME, 1 x ECOS, 1 x Seafest.	7
1	12:05	Essendon	4 x PCS	4
2	16:45	Ocean Epoch	7 x Schlumberger	7
2	16:55	Essendon	2 x Moduspec, 1 x ECOS, 1 x Seafest.	4

From : G. Howard / C. Wise

Well Data

Country	Australia	M. Depth	2515.0 m	Cur. Hole Size	8.500 in	
Field	Hill	TVD	2515.0 m	Casing OD	9.625 in	
Drill Co.	DOGC	Progress	648.0 m	Shoe TVD	1801.0 m	
Rig	Ocean Epoch	Days from spud	11.12	L.O.T.	10.50 ppg	
Wtr Dpth(LAT)	212.8 m	Days on well	14.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	POOH (tight) on wiper trip from TD to 9-5/ 8" casing shoe at 1801m.			
RT-ML	235.2 m	Planned Op	RIH, circulate clean, POOH and rig up Schlumberger. Run open hole logs as per program.			

Summary of Period 0000 to 2400 Hrs

Drilled & surveyed 8-1/ 2" hole from 1867m to 2515m RT

Operations For Period 0000 Hrs to 2400 Hrs on 19 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PH	P	DA	0000	0630	6.50	1994.0 m	Drill 8-1/ 2" hole from 1867m to 1994m. WOB 20-30k, RPM 150, GPM 650.
PH	TP	CMD	0630	0700	0.50	1994.0 m	Investigate standpipe pressure drop, circulate and condition mud.
PH	P	DA	0700	2400	17.00	2515.0 m	Drill ahead 8-1/ 2" hole from 1994m to 2515m RT. WOB 30, RPM 175, GPM 650. Recorded SPRs at 2150m and flow checked drilling breaks at 2199m and 2283m.

Operations For Period 0000 Hrs to 0600 Hrs on 20 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PH	P	DA	0000	0130	1.50	2575.0 m	Drill 8-1/ 2" hole from 2515m to TD at 2575m RT.
PH	P	CHC	0130	0245	1.25	2575.0 m	Pump tandem Hi-vis sweeps, circulate bottoms up and circulate hole/ shakers clean.
PH	P	WT	0245	0315	0.50	2575.0 m	Commence POOH on wiper trip to 9-5/ 8" casing shoe. Pulling tight (15 - 50k over) and swabbing at 2490m.
PH	P	WIN	0315	0430	1.25	2575.0 m	Proceed to pump out of hole, pulled tight (up to 100k over) at 2288m.
PH	TP	WIN	0430	0500	0.50	2575.0 m	Worked string, washed and backreamed until pipe free at 2280m.
PH	P	WIN	0500	0600	1.00	2575.0 m	Continue to pump out of hole on wiper trip to 9-5/ 8" casing shoe, pulling tight.

Phase Data to 2400hrs, 19 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	27.5	09 Dec 2003	10 Dec 2003	138	6 days	777.0 m
SURFACE CASING(SC)	102	10 Dec 2003	15 Dec 2003	240	10 days	777.0 m
PRODUCTION HOLE(PH)	115	15 Dec 2003	19 Dec 2003	355	15 days	2515.0 m

WBM Data

Mud Type:	KCI / PHPA	API FL:	4 cm ³ / 30m	Cl:	42000	Solids(%vol):	11.7	Viscosity:	70 sec/ qt
Sample-From:	Pit	Filter-Cake:	1 / 32nd"	K+C*1000:	8.5 %	H2O:	85.5 %	PV:	23 cp
Time:	21:30	HTHP-FL:	0 cm ³ / 30m	Hard/Ca:	280	Oil(%):	0 %	YP:	35 lb/ 100ft ²
Weight:	9.70 ppg	HTHP-Cake:	0 / 32nd"	MBT:	7.5	Sand:	.25	Gels 10s:	9
Temp:	49.0 C°			PM:	0	pH:	9	Gels 10m:	25
				PF:	0	PHPA:	1 ppb	Fann 003:	9
								Fann 006:	11
								Fann 100:	34
								Fann 200:	48
								Fann 300:	58
								Fann 600:	81

Bit # 4

				Wear	I	O1	D	L	B	G	O2	R
Size ("):	8.50 in	IADC#	M223	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Mfr:	HYCALOG	WOB(avg)	30.0 klb	No.	Size	Progress	648.0 m	Cum. Progress	705.0 m			
Type:	PDC	RPM(avg)	150	5	12 / 32nd"	On Bottom Hrs	18.50 h	Cum. On Btm Hrs	22.00 h			
Serial No.:	103130	F.Rate	650 gpm			IADC Drill Hrs	23.50 h	Cum IADC Drill Hrs	27.50 h			
Bit Model	DSX104	SPP	3700 psi			Total Revs	0	Cum Total Revs	0			
Depth In	1810.0 m	TFA	0.552			ROP(avg)	35 m/ h	ROP(avg)	32.0			
Depth Out	0 m											
Run Comment	New PDC - 22 hrs on bottom for 705m (Krev 705).											

BHA # 4						
Weight(Wet)	60.0 klb	Length	280.4 m	Torque(max)	7000 ft-lbs	D.C. (1) Ann Velocity 480.0
Wt Below Jar(Wet)	35.0 klb	String	310.0 klb	Torque(Off.Btm)	1500 ft-lbs	D.C. (2) Ann Velocity
		Pick-Up	310.0 klb	Torque(On.Btm)	5000 ft-lbs	H.W.D.P. Ann Velocity 337.2
		Slack-Off	305.0 klb			D.P. Ann Velocity 337.2

BHA Run Description PDC bit, 8-1/ 2" NBRR, X/ O, MWD, X/ O, 8-1/ 2" RR, X/O, 12 x 6-1/ 4" DCs, X/ O, 6-1/ 2" Jars, X/ O, 3 x 6-1/ 4" DCs, 12 x 5" HWDP

Equipment	Length	OD	ID	Serial #	Comment
Bit	0.23 m	8.50 in	0 in	103130	New DSX104 with 5 x 12 jets.
NBRR	1.58 m	8.50 in	2.94 in	XMA-006	Extreamer
X/ O	0.50 m	6.06 in	2.81 in	EX-0024	
MWD Tools	12.00 m	0 in	0 in	Sperry-Sun	With 8-1/ 4" sleeve stabiliser.
X/ O	0.59 m	6.63 in	2.81 in	EX-0036	
RR	1.42 m	6.69 in	2.31 in	XMA-010	Extreamer
X/ O	0.36 m	6.47 in	2.81 in	ISS rental	
6.25 in DC	111.52 m	6.25 in	2.94 in	As per tally	
X/ O	0.82 m	6.63 in	2.88 in	EX-0025	
Drilling jars	9.63 m	6.50 in	2.00 in	DAH-02089	
X/ O	0.36 m	6.47 in	2.81 in	ISS rental	
6.25 in DC	28.08 m	6.25 in	2.75 in	As per tally	
5in HWDP	113.34 m	5.00 in	3.06 in	As per tally	

Survey

MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/ 30m)	N/S (m)	E/W (m)	Tool Type
2031.42	0.65	345.22	2031.2	24.71	0.04	24.71	4.33	MWD
2179.66	0.45	356.67	2179.5	26.10	0.05	26.10	4.08	MWD
2352.55	0.50	187.16	2352.4	26.03	0.16	26.03	3.94	MWD
2524.20	0.70	194.84	2524.0	24.28	0.04	24.28	3.58	MWD

Bulk Stocks

Name	Unit	In	Used	Adjust	Balance
Barite	sx	0	0	0	1405
Cement	sx	0	0	0	2181
Gel	sx	0	204	0	1079
Potable Water	MT	22	20	0	131
Drill Water	MT	0	20	0	573
Mud	sx	0	0	0	0
Fuel	MT	0	13	0	535
Jet Fuel	Litres	0	0	137	511

Personnel On Board

Company	Pax
Santos	3
DOGC	40
DOGC Other	5
Total Marine Catering	8
BHI INTEQ	2
Dril-Quip	1
Geoservices	6
Halliburton	1
TMT	3
Schlumberger Wireline	7
Sperry-Sun	2
DOGC Service	5
Total	83

Pumps

Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	5.50	9.50	97	0	0	0	0	30	0	0	40	0	0	50	0	0
2	Oilwell A1700PT	5.50	9.50	97	90	3900	325	2150.0	30	380	108	40	490	144	50	620	180
3	Oilwell A1700PT	5.50	9.50	97	90	3900	325	2150.0	30	380	108	40	500	144	50	640	180

Casing			
OD	L.O.T. / F.I.T.	Csg Shoe (MD/TVD)	Cementing
30 "	N/A	268.0 m / 268.0 m	168 bbls 15.9 ppg Class G slurry. Top up job with 91 bbls 15.9 ppg Class G slurry to establish TOC at seabed
13 3/8"	L.O.T. - 11.50 ppg	768.9 m / 768.9 m	240 bbls 12.5 ppg Class G lead followed by 150 bbls 15.8 ppg Class G tail. Bumped plug and tested casing to 3000 psi. Good cement returns to sea bed.
9 5/8"	L.O.T. - 10.50 ppg	1801.0 m / 1801.0 m	73 bbls 12.5 ppg Class G lead followed by 45 bbls Class G Tail. Bumped plug & tested casing to 3000 psi.

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	12 Days	
BOP Test	07 Dec 2003	12 Days	
Fire Drill	07 Dec 2003	12 Days	
First Aid	29 Oct 2003	51 Days	Employee struck by chain tong - no treatment required.
Lost Time Incident	24 Apr 2001	968 Days	None
Near Miss	11 Dec 2003	8 Days	Loss of load control picking up 18-3/4" wellhead - no injury.
Pre-Tour Meeting	19 Dec 2003	0 Days	Pre tour operational & safety meetings - discuss current work and potential hazards.
Safety Meeting	07 Dec 2003	12 Days	
Walkabout	19 Dec 2003	0 Days	Walk around rig inspection / hazard identification.

Shakers, Volumes and Losses Data				Engineer : Willie McKay / Romero Tena			
Available	Losses	Equip.	Descr.	Mesh Size	Hours		
1667 bbl	50 bbl						
Active	Downhole	De-Gaser 1	Swaco		0		
914.0 bbl	0 bbl	De-Sander 1	Harrisburgh		0		
Mixing	Surf+ Equip	De-Silter 1	Swaco		0		
0 bbl	50 bbl	Shaker 1	Thule	4 x 165	24		
Hole	Dumped	Shaker 1	Thule	4 x 180	24		
753.0 bbl	0 bbl	Shaker 2	Thule	4 x 230	24		
Slug	De-Sander						
0 bbl	0 bbl						
Reserve	De-Silter						
0 bbl	0 bbl						
Kill	Centrifuge						
0 bbl	0 bbl						
Comment 10 & 20 mesh top screens on all shakers.							

Marine									
Weather check on 19 Dec 2003 at 24:00							Rig Support		
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
8.00 nm	4.0 kn	110 deg	1013 bar	15.0 C°	1.0 m	110 deg	0 ft/ sec	1	215.0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments		2	219.0
1.0 deg	0.4 deg	2.00 m	2.5 m	160 deg	0 ft/ sec	Overcast		3	200.0
Rig Dir.	Ris. Tension	VDL	Comments						
240.0 deg	241.0 klb	4057.0 klb							
								4	190.0
								5	163.0
								6	197.0
								7	221.0
								8	221.0

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn		03:35 20/ 12/ 03	En-route to Burnie to load fuel.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	165
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	367
				Jet Fuel	Litres	0
Pacific Challenger	00:15 20/ 12/ 03	00:20 19/ 12/ 03	Normal standby and collision avoidance monitoring.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	207
				Drill Water	MT	130
				Mud	sx	0
				Fuel	MT	601
				Jet Fuel	Litres	0

Helicopter Movement				
Flight #	Time	Destination	Comment	Pax
1	09:10	Ocean Epoch	Crew change 4 x TMT catering, 9 x DOGC.	13
1	09:22	Essendon	4 x TMT catering, 9 x DOGC.	13

From : G. Howard / C. Wise

Well Data

Country	Australia	M. Depth	2575.0 m	Cur. Hole Size	8.500 in	
Field	Hill	TVD	2575.0 m	Casing OD	9.625 in	
Drill Co.	DOGC	Progress	60.0 m	Shoe TVD	1801.0 m	
Rig	Ocean Epoch	Days from spud	12.12	L.O.T.	10.50 ppg	
Wtr Dpth(LAT)	212.8 m	Days on well	15.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	Wireline POOH on logging run No.2 (Check shot survey).			
RT-ML	235.2 m	Planned Op	Complete logging program, rig down Schlumberger, RIH to set abandonment plugs.			

Summary of Period 0000 to 2400 Hrs

Drilled 8-1/ 2" hole from 2515m to TD at 2575m, pumped sweeps & circulated clean. Wiper tripped to the 9-5/ 8" casing shoe, pumping out of hole, working & reaming through tight sections. POOH, rigged up Schlumberger & RIH with PEX-DSI-HALS toolstring without problem.

Operations For Period 0000 Hrs to 2400 Hrs on 20 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PH	P	DA	0000	0130	1.50	2575.0 m	Drill 8-1/ 2" hole from 2515m to TD at 2575m RT.
PH	P	CHC	0130	0245	1.25	2575.0 m	Pump tandem Hi-vis sweeps, circulate bottoms up and circulate hole/ shakers clean.
EP	P	WT	0245	0315	0.50	2575.0 m	Commence POOH on wiper trip to 9-5/ 8" casing shoe. Pulling tight (15 - 50k over) and swabbing at 2490m.
EP	P	WIN	0315	0430	1.25	2575.0 m	Proceed to pump out of hole, pulled tight (up to 100k over) at 2288m.
EP	TP	WIN	0430	0500	0.50	2575.0 m	Worked string, washed and backreamed until pipe free at 2280m.
EP	P	WIN	0500	0900	4.00	2575.0 m	Continue to pump out of hole on wiper trip to 9-5/ 8" casing shoe at 1801m. Pulling tight, work string, back ream as required and boost riser.
EP	P	WT	0900	1000	1.00	2575.0 m	RIH without problem and tag fill at 2562m.
EP	P	RW	1000	1030	0.50	2575.0 m	Wash and ream 13m of fill from 2562m to TD at 2575m.
EP	P	CHC	1030	1200	1.50	2575.0 m	Pump tandem 100 bbl hi-vis sweeps spaced with 100 bbls KCl/ PHPA mud and circulate hole clean.
EP	P	TO	1200	1730	5.50	2575.0 m	POOH from 2575m, pump slug at 10 stands and continue out of hole without problem.
EP	P	HBHA	1730	1830	1.00	2575.0 m	Break out and lay down bit, roller reamers, X-overs and MWD tools.
EP	P	WIN	1830	2015	1.75	2575.0 m	Conduct pre logging safety meeting, rig up Schlumberger and make up PEX-DSI-HALS toolstring.
EP	P	LOG	2015	2400	3.75	2575.0 m	RIH for logging run #1 - PEX-DSI-HALS, no hole problems encountered, tag bottom at 2576m MDWL and log out of hole.

Operations For Period 0000 Hrs to 0600 Hrs on 21 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
EP	P	LOG	0000	0130	1.50	2575.0 m	Log out of hole with PEX-DSI-HALS toolstring.
EP	P	LOG	0130	0315	1.75	2575.0 m	Lay out PEX toolstring and pick up Check-shot survey tools for logging run #2. Hang air line and sensors from crane and test air pressure/ shot sequence.
EP	P	LOG	0315	0600	2.75	2575.0 m	RIH on logging run #2 and record Check-shot data.

Phase Data to 2400hrs, 20 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	27.5	09 Dec 2003	10 Dec 2003	138	6 days	777.0 m
SURFACE CASING(SC)	102	10 Dec 2003	15 Dec 2003	240	10 days	777.0 m
PRODUCTION HOLE(PH)	117.75	15 Dec 2003	20 Dec 2003	357.75	15 days	2575.0 m
EVALUATION PRODUCTION HOLE(EP)	21.25	20 Dec 2003	20 Dec 2003	379	16 days	2575.0 m

WBM Data

Cost Today \$ 14,090

Mud Type:	KCl / PHPA	API FL:	5 cm³/ 30m	Cl:	42000	Solids(%vol):	13	Viscosity:	81 sec/ qt
Sample-From:	Pit	Filter-Cake:	1 / 32nd"	K+C*1000:	8.5 %	H2O:	84 %	PV:	24 cp
Time:	08:00	HTHP-FL:	0 cm³/ 30m	Hard/Ca:	280	Oil(%):	0 %	YP:	35 lb/ 100ft²
Weight:	9.80 ppg	HTHP-Cake:	0 / 32nd"	MBT:	17	Sand:	.5	Gels 10s:	9
Temp:	49.0 C°			PM:	0	pH:	9	Gels 10m:	25
				PF:	0	PHPA:	1 ppb	Fann 003:	9
Comment	Mixed 300 bbls of Hi-vis mud for sweeping hole clean prior to POOH.							Fann 006:	11
								Fann 100:	35
								Fann 200:	48
								Fann 300:	59
								Fann 600:	83

Bit # 4				Wear	I 2	O1 4	D WT	L T	B X	G I	O2 CT	R TD
Size ("):	8.50 in	IADC#	M223	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Mfr:	HYCLOG	WOB(avg)	30.0 klb	No.	Size	Progress	60.0 m	Cum. Progress		765.0 m		
Type:	PDC	RPM(avg)	150	5	12 / 32nd"	On Bottom Hrs	1.50 h	Cum. On Btm Hrs		23.50 h		
Serial No.:	103130	F.Rate	650 gpm			IADC Drill Hrs	1.50 h	Cum IADC Drill Hrs		29.00 h		
Bit Model	DSX104	SPP	3700 psi			Total Revs	0	Cum Total Revs		0		
Depth In	1810.0 m	TFA	0.552			ROP(avg)	40 m/ h	ROP(avg)		32.6		
Depth Out	2575.0 m											
Run Comment	New PDC - 23.5 hrs on bottom, (29 IADC hrs) for 765m (Krev 247).											
Bitwear Comment	Some minor erosion near gauge cutters.											

BHA # 4												
Weight(Wet)	60.0 klb	Length	280.4 m	Torque(max)	7000 ft-lbs	D.C. (1) Ann Velocity		480.0				
Wt Below Jar(Wet)	35.0 klb	String	345.0 klb	Torque(Off.Btm)	1500 ft-lbs	D.C. (2) Ann Velocity						
		Pick-Up	350.0 klb	Torque(On.Btm)	5000 ft-lbs	H.W.D.P. Ann Velocity		337.2				
		Slack-Off	340.0 klb			D.P. Ann Velocity		337.2				
BHA Run Description	PDC bit, 8-1/ 2" NBRR, X/ O, MWD, X/ O, 8-1/ 2" RR, X/O, 12 x 6-1/ 4" DCs, X/ O, 6-1/ 2" Jars, X/ O, 3 x 6-1/ 4" DCs, 12 x 5" HWDP											

Equipment	Length	OD	ID	Serial #	Comment
Bit	0.23 m	8.50 in	0 in	103130	New DSX104 with 5 x 12 jets. Extreamer
NBRR	1.58 m	8.50 in	2.94 in	XMA-006	
X/ O	0.50 m	6.06 in	2.81 in	EX-0024	With 8-1/ 4" sleeve stabiliser. Extreamer
MWD Tools	12.00 m	0 in	0 in	Sperry-Sun	
X/ O	0.59 m	6.63 in	2.81 in	EX-0036	
RR	1.42 m	6.69 in	2.31 in	XMA-010	
X/ O	0.36 m	6.47 in	2.81 in	ISS rental	
6.25 in DC	111.52 m	6.25 in	2.94 in	As per tally	
X/ O	0.82 m	6.63 in	2.88 in	EX-0025	
Drilling jars	9.63 m	6.50 in	2.00 in	DAH-02089	
X/ O	0.36 m	6.47 in	2.81 in	ISS rental	
6.25 in DC	28.08 m	6.25 in	2.75 in	As per tally	
5in HWDP	113.34 m	5.00 in	3.06 in	As per tally	

Survey								
MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/ 30m)	N/S (m)	E/W (m)	Tool Type
2179.66	0.45	356.67	2179.5	26.10	0.05	26.10	4.08	MWD
2352.55	0.50	187.16	2352.4	26.03	0.16	26.03	3.94	MWD
2524.20	0.70	194.84	2524.0	24.28	0.04	24.28	3.58	MWD
2575.00	0.86	204.43	2574.8	23.63	0.12	23.63	3.34	MWD

Bulk Stocks						Personnel On Board		
Name	Unit	In	Used	Adjust	Balance	Company		Pax
Barite	sx	0	0	0	1405	Santos		3
Cement	sx	0	0	0	2181	DOGC		40
Gel	sx	0	0	204	1283	DOGC Other		5
Potable Water	MT	20	18	0	133	Total Marine Catering		8
Drill Water	MT	0	11	0	562	BHI INTEQ		2
Mud	sx	0	0	0	0	Dril-Quip		1
Fuel	MT	0	18	0	517	Geoservices		6
Jet Fuel	Litres	0	0	0	511	Halliburton		1
						TMT		3
						Schlumberger Wireline		7
						Sperry-Sun		2
						DOGC Service		5
							Total	83

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	5.50	9.50	97	0	0	0	0	30	0	0	40	0	0	50	0	0
2	Oilwell A1700PT	5.50	9.50	97	90	4100	325	2150.0	30	380	108	40	490	144	50	620	180
3	Oilwell A1700PT	5.50	9.50	97	90	4100	325	2150.0	30	380	108	40	500	144	50	640	180

Casing			
OD	L.O.T. / F.I.T.	Csg Shoe (MD/TVD)	Cementing
30 "	N/A	268.0 m / 268.0 m	168 bbls 15.9 ppg Class G slurry. Top up job with 91 bbls 15.9 ppg Class G slurry to establish TOC at seabed
13 3/8"	L.O.T. - 11.50 ppg	768.9 m / 768.9 m	240 bbls 12.5 ppg Class G lead followed by 150 bbls 15.8 ppg Class G tail. Bumped plug and tested casing to 3000 psi. Good cement returns to sea bed.
9 5/8"	L.O.T. - 10.50 ppg	1801.0 m / 1801.0 m	73 bbls 12.5 ppg Class G lead followed by 45 bbls Class G Tail. Bumped plug & tested casing to 3000 psi.

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	13 Days	
BOP Test	07 Dec 2003	13 Days	
Fire Drill	07 Dec 2003	13 Days	
First Aid	29 Oct 2003	52 Days	Employee struck by chain tong - no treatment required.
Lost Time Incident	24 Apr 2001	969 Days	None
Near Miss	11 Dec 2003	9 Days	Loss of load control picking up 18-3/4" wellhead - no injury.
Pre-Tour Meeting	20 Dec 2003	0 Days	Pre tour operational & safety meetings - discuss current work and potential hazards.
Safety Meeting	20 Dec 2003	0 Days	Crew safety meeting with Schlumberger prior to rigging up & running open hole logs.
Walkabout	20 Dec 2003	0 Days	Walk around rig inspection / hazard identification.

Shakers, Volumes and Losses Data				Engineer : Willie McKay / Romero Tena			
Available	1696 bbl	Losses	0 bbl	Equip.	Descr.	Mesh Size	Hours
Active	840.0 bbl	Downhole	0 bbl	De-Gaser 1	Swaco		0
Mixing	0 bbl	Surf+ Equip	0 bbl	De-Sander 1	Harrisburgh		0
Hole	856.0 bbl	Dumped	0 bbl	De-Silter 1	Swaco		0
Slug	0 bbl	De-Sander	0 bbl	Shaker 1	Thule	4 x 165	9
Reserve	0 bbl	De-Silter	0 bbl	Shaker 1	Thule	4 x 180	9
Kill	0 bbl	Centrifuge	0 bbl	Shaker 2	Thule	4 x 230	9

Comment 10 & 20 mesh top screens on all shakers.
Minimal down hole losses.

Marine									
Weather check on 20 Dec 2003 at 24:00							Rig Support		
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
8.00 nm	15.0 kn	135 deg	1012 bar	15.0 C°	0.8 m	135 deg	0 ft/ sec	1	215.0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments			
0.5 deg	0.4 deg	1.50 m	2.5 m	160 deg	0 ft/ sec	Partly cloudy			
Rig Dir.	Ris. Tension	VDL	Comments						
240.0 deg	241.0 klb	4185.0 klb					5 157.0		
							6 197.0		
							7 218.0		
							8 219.0		

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn		03:35 20/ 12/ 03	Load fuel at Burnie and then return to Epoch.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	0
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	0
Jet Fuel	Litres	0				
Pacific Challenger	00:15 20/ 12/ 03		Close standby and collision avoidance monitoring.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	204
				Drill Water	MT	130
				Mud	sx	0
				Fuel	MT	593.8
Jet Fuel	Litres	0				

From : G. Howard / C. Wise

Well Data

Country	Australia	M. Depth	2575.0 m	Cur. Hole Size	8.500 in	
Field	Hill	TVD	2575.0 m	Casing OD	9.625 in	
Drill Co.	DOGC	Progress	0 m	Shoe TVD	1801.0 m	
Rig	Ocean Epoch	Days from spud	13.12	L.O.T.	10.50 ppg	
Wtr Dpth(LAT)	212.8 m	Days on well	16.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	POOH to circulate clean & position string for abandonment plug #2.			
RT-ML	235.2 m	Planned Op	Set abandonment plug #2 and POOH, laying out BHA. RIH & tag cement plug, POOH. Cut & recover 9-5/ 8" casing.			

Summary of Period 0000 to 2400 Hrs

Completed 4 run open hole logging program, rigged down Schlumberger and commenced RIH to place abandonment plugs.

Operations For Period 0000 Hrs to 2400 Hrs on 21 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
EP	P	LOG	0000	0130	1.50	2575.0 m	Log out of hole with PEX-DSI-HALS toolstring.
EP	P	LOG	0130	0315	1.75	2575.0 m	Lay out PEX toolstring and pick up Check-shot survey tools for logging run #2. Hang air line and sensors from crane and test air pressure/ shot sequence.
EP	P	LOG	0315	0745	4.50	2575.0 m	RIH on logging run #2 and record Check-shot data at 50m intervals from 2570m to 1070m (casing reverberation). POOH and layout tools.
EP	P	LOG	0745	1430	6.75	2575.0 m	Pick up MDT toolstring and RIH for logging run #3. Record 11 Pre-tests (9 normal, 2 curtailed). POOH and lay down tools.
EP	P	LOG	1430	1500	0.50	2575.0 m	Radio silence and prepare to run CST (side wall cores), logging run #4.
EP	TP	WOW	1500	1545	0.75	2575.0 m	Wait on inclement weather, local lightning preventing safe arming of CST gun.
EP	P	LOG	1545	2130	5.75	2575.0 m	Picked up CST guns (43 shots loaded) and RIH for logging run #4. Take cores and POOH. Radio silence & lay out toolstring (21 cores recovered, 2 cases empty, 5 missfires and 15 lost down hole).
EP	P	HT	2130	2200	0.50	2575.0 m	Rig down Schlumberger & clear work floor.
PA	P	TI	2200	2400	2.00	2575.0 m	Make up cementing stand and reposition HWDP/ DC to forward side. Inclement weather, 3 deg roll & high winds. RIH with open 5" drill pipe to place abandonment plug # 1.

Operations For Period 0000 Hrs to 0600 Hrs on 22 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PA	P	TI	0000	0430	4.50	2575.0 m	Continue RIH with open 5"DP & BHA cementing string. High winds and roll, slowing operations, standpipe hose hanging up at side of derrick.
PA	P	CHC	0430	0500	0.50	2575.0 m	Make up cementing stand and circulate the bottom of the hole clean at 750 GPM.
PA	P	CMP	0500	0600	1.00	2575.0 m	Test cementing line to 2000 psi, pump 5bbls water ahead followed by 14 bbls 15.8ppg class G cement. Displaced with 136bbls of mud to place abandonment plug #1 over 2525m to 2575m RT.

Phase Data to 2400hrs, 21 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	27.5	09 Dec 2003	10 Dec 2003	138	6 days	777.0 m
SURFACE CASING(SC)	102	10 Dec 2003	15 Dec 2003	240	10 days	777.0 m
PRODUCTION HOLE(PH)	117.75	15 Dec 2003	20 Dec 2003	357.75	15 days	2575.0 m
EVALUATION PRODUCTION HOLE(EP)	43.25	20 Dec 2003	21 Dec 2003	401	17 days	2575.0 m
PLUG AND ABANDON(PA)	2	21 Dec 2003	21 Dec 2003	403	17 days	2575.0 m

WBM Data

Mud Type:	KCI / PHPA	API FL:	5 cm³/ 30m	Cl:	41500	Solids(%vol):	12.2	Viscosity:	79 sec/ qt
Sample-From:	Pit	Filter-Cake:	1 / 32nd"	K+C*1000:	8.5 %	H2O:	85 %	PV:	24 cp
Time:	14:00	HTHP-FL:	0 cm³/ 30m	Hard/Ca:	280	Oil(%):	0 %	YP:	33 lb/ 100ft²
Weight:	9.70 ppg	HTHP-Cake:	0 / 32nd"	MBT:	15	Sand:	.35	Gels 10s:	9
Temp:	49.0 C°			PM:	0	pH:	9	Gels 10m:	24
				PF:	0	PHPA:	1 ppb	Fann 003:	9
								Fann 006:	11
								Fann 100:	34
								Fann 200:	48
								Fann 300:	57
								Fann 600:	81
Comment	Added inhibitor and biocide to mud system.								

Survey								
MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/ 30m)	N/S (m)	E/W (m)	Tool Type
2179.66	0.45	356.67	2179.5	26.10	0.05	26.10	4.08	MWD
2352.55	0.50	187.16	2352.4	26.03	0.16	26.03	3.94	MWD
2524.20	0.70	194.84	2524.0	24.28	0.04	24.28	3.58	MWD
2575.00	0.86	204.43	2574.8	23.63	0.12	23.63	3.34	MWD

Bulk Stocks						Personnel On Board		
Name	Unit	In	Used	Adjust	Balance	Company		Pax
Barite	sx	0	323	0	1082	Santos		3
Cement	sx	0	0	0	2181	DOGC		40
Gel	sx	0	0	0	1283	DOGC Other		5
Potable Water	MT	21	19	0	135	Total Marine Catering		8
Drill Water	MT	0	13	0	549	BHI INTEQ		1
Mud	sx	0	0	0	0	Dril-Quip		1
Fuel	MT	0	12	0	505	Geoservices		4
Jet Fuel	Litres	0	0	0	511	Halliburton		2
						TMT		6
						Schlumberger Wireline		7
						SMITH		1
						DOGC Service		5
							Total	83

Casing			
OD	L.O.T. / F.I.T.	Csg Shoe (MD/TVD)	Cementing
30 "	N/A	268.0 m / 268.0 m	168 bbls 15.9 ppg Class G slurry. Top up job with 91 bbls 15.9 ppg Class G slurry to establish TOC at seabed
13 3/ 8"	L.O.T. - 11.50 ppg	768.9 m / 768.9 m	240 bbls 12.5 ppg Class G lead followed by 150 bbls 15.8 ppg Class G tail. Bumped plug and tested casing to 3000 psi. Good cement returns to sea bed.
9 5/ 8"	L.O.T. - 10.50 ppg	1801.0 m / 1801.0 m	73 bbls 12.5 ppg Class G lead followed by 45 bbls Class G Tail. Bumped plug & tested casing to 3000 psi.

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	14 Days	
BOP Test	07 Dec 2003	14 Days	
Fire Drill	21 Dec 2003	0 Days	Fire drill & response to a simulated fire on helideck.
First Aid	21 Dec 2003	0 Days	Derrickman injured shoulder while holding onto HWDP.
JHA/ HSE Audit	21 Dec 2003	0 Days	Reviewed JSA on tripping pipe in inclement weather.
Lost Time Incident	24 Apr 2001	970 Days	None
Near Miss	11 Dec 2003	10 Days	Loss of load control picking up 18-3/ 4" wellhead - no injury.
Pre-Tour Meeting	21 Dec 2003	0 Days	Pre tour operational & safety meetings - discuss current work and potential hazards.
Safety Meeting	21 Dec 2003	0 Days	Weekly safety meeting with all crews.
Walkabout	21 Dec 2003	0 Days	Walk around rig inspection / hazard identification.

Shakers, Volumes and Losses Data				Engineer : Willie McKay / Romero Tena			
Available	Losses			Equip.	Descr.	Mesh Size	Hours
1697 bbl	0 bbl						
Active	841.0 bbl	Downhole	0 bbl	De-Gaser 1	Swaco		0
Mixing	0 bbl	Surf+ Equip	0 bbl	De-Sander 1	Harrisburgh		0
Hole	856.0 bbl	Dumped	0 bbl	De-Silter 1	Swaco		0
Slug	0 bbl	De-Sander	0 bbl	Shaker 1	Thule	4 x 165	0
Reserve	0 bbl	De-Silter	0 bbl	Shaker 1	Thule	4 x 180	0
Kill	0 bbl	Centrifuge	0 bbl	Shaker 2	Thule	4 x 230	0

Comment 10 & 20 mesh top screens on all shakers.

Marine								Rig Support			
Weather check on 21 Dec 2003 at 24:00											
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)		
8.00 nm	40.0 kn	330 deg	995 bar	15.0 C°	2.0 m	330 deg	0 ft/ sec	1	210.0		
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments					
3.5 deg	1.0 deg	2.00 m	2.5 m	160 deg	0 ft/ sec	Rain and high NNE winds shifting West.					
Rig Dir.	Ris. Tension	VDL		Comments						2	216.0
240.0 deg	241.0 klb	4057.0 klb								3	192.0
								4	194.0		
								5	192.0		
								6	209.0		
								7	188.0		
								8	189.0		

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn		03:35 20/ 12/ 03	Sail to Ocean Epoch, ETA 24:00.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	0
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	0
				Jet Fuel	Litres	0
Pacific Challenger	00:15 20/ 12/ 03		Close standby and collision avoidance monitoring.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	201
				Drill Water	MT	130
				Mud	sx	0
				Fuel	MT	587.4
				Jet Fuel	Litres	0

Helicopter Movement					
Flight #	Time	Destination	Comment	Pax	
1	12:10	Ocean Epoch	1 x Smith, 1 x Halliburton, 3 x ROV.	5	
1	12:21	Essendon	1 x BHI, 2 x Sperry-sun, 2 x Geoservices.	5	

From : G. Howard / C. Wise

Well Data

Country	Australia	M. Depth	2575.0 m	Cur. Hole Size	8.500 in	
Field	Hill	TVD	2575.0 m	Casing OD	9.625 in	
Drill Co.	DOGC	Progress	0 m	Shoe TVD	1801.0 m	
Rig	Ocean Epoch	Days from spud	14.12	L.O.T.	10.50 ppg	
Wtr Dpth(LAT)	212.8 m	Days on well	17.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	Set & test EZSV at 310m.			
RT-ML	235.2 m	Planned Op	Set abandonment plug #3 over 260m-310m, circulate clean, displace riser. Unlatch BOPs, pull riser and recover BOP stack. RIH and cut 20" casing.			

Summary of Period 0000 to 2400 Hrs

RIH and placed abandonment plug #1 over 2525m-2575m, picked up and spotted abandonment plug #2 over 1650m-1831m. POOH laying out BHA, RIH with drillpipe and tagged top of plug #2 at 1672m RT. POOH, made up casing cutter, RIH and cut 9-5/8" casing at 312.72m. POOH.

Operations For Period 0000 Hrs to 2400 Hrs on 22 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PA	P	TI	0000	0430	4.50	2575.0 m	Continue RIH with open 5"DP & BHA cementing string. High winds and roll, slowing operations, standpipe hose hanging up at side of derrick.
PA	P	CHC	0430	0500	0.50	2575.0 m	Make up cementing stand and circulate the bottom of the hole clean at 750 GPM.
PA	P	CMP	0500	0600	1.00	2575.0 m	Test cementing line to 2000 psi, pump 5bbls water ahead followed by 14 bbls 15.8ppg class G cement. Displaced with 136bbls of mud to place abandonment plug #1 over 2525m to 2575m RT.
PA	P	CHC	0600	0700	1.00	2575.0 m	Pull 5 stands to 2429m and circulate bottoms up with inhibited mud.
PA	P	TO	0700	0830	1.50	2575.0 m	Continue POOH (20 stands) to position end of string at 1831m. High winds and heavy seas.
PA	P	CMP	0830	1000	1.50	2575.0 m	Make up cement stand and break circulation. Test lines to 2000psi, pumping 5 bbls total water ahead. Mix & pump 48 bbls of 15.8ppg class G cement followed by 2 bbls water and displaced with 94 bbls mud to place abandonment plug #2 at 1650m-1831m.
PA	P	CHC	1000	1100	1.00	2575.0 m	Pull 10 stands to 1541m and circulate bottoms up with inhibited mud.
PA	P	PLD	1100	1430	3.50	2575.0 m	POOH sideways, laying out BHA and excess drill pipe.
PA	P	TI	1430	1530	1.00	2575.0 m	RIH and tag top of cement plug #2 with 5k down, at 1672m RT.
PA	P	PLD	1530	1900	3.50	2575.0 m	POOH sideways, laying down excess 5" drill pipe.
PA	P	TO	1900	2000	1.00	2575.0 m	Continue POOH, racking back drillpipe.
PA	P	CCT	2000	2200	2.00	2575.0 m	Make up 9-5/8" casing cutter assembly and RIH on 5" drill pipe. Position cutter and establish parameters, cut casing at 312.72m (positive indication of cut).
PA	P	TO	2200	2400	2.00	2575.0 m	Flow check and POOH racking back pipe. Lay out casing cutter (blade wear indicated full cut).

Operations For Period 0000 Hrs to 0600 Hrs on 23 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PA	P	TI	0000	0130	1.50	2575.0 m	Pick up 9-5/8" casing retrieval assembly/ Itco spear and RIH. Engage casing and take progressive overpull - casing hanger/ seal assembly pulled free with 90K over.
PA	P	TO	0130	0300	1.50	2575.0 m	POOH with cut off 9-5/8" casing section, racking 5" drill pipe. Release spear from casing hanger assembly and rack back in derrick.
PA	P	CPL	0300	0430	1.50	2575.0 m	Break out and lay down 9-5/8" casing hanger (seal assembly not fully locked), cross-over pup, 5 jnts casing and cut joint.
PA	P	HT	0430	0500	0.50	2575.0 m	Make up 13-3/8" EZSV and running tool.
PA	P	TI	0500	0600	1.00	2575.0 m	RIH with 13-3/8" EZSV on 5" drill pipe to set depth of 310m RT.

Phase Data to 2400hrs, 22 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	27.5	09 Dec 2003	10 Dec 2003	138	6 days	777.0 m
SURFACE CASING(SC)	102	10 Dec 2003	15 Dec 2003	240	10 days	777.0 m
PRODUCTION HOLE(PH)	117.75	15 Dec 2003	20 Dec 2003	357.75	15 days	2575.0 m
EVALUATION PRODUCTION HOLE(EP)	43.25	20 Dec 2003	21 Dec 2003	401	17 days	2575.0 m
PLUG AND ABANDON(PA)	26	21 Dec 2003	22 Dec 2003	427	18 days	2575.0 m

Survey								
MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/ 30m)	N/S (m)	E/W (m)	Tool Type
2179.66	0.45	356.67	2179.5	26.10	0.05	26.10	4.08	MWD
2352.55	0.50	187.16	2352.4	26.03	0.16	26.03	3.94	MWD
2524.20	0.70	194.84	2524.0	24.28	0.04	24.28	3.58	MWD
2575.00	0.86	204.43	2574.8	23.63	0.12	23.63	3.34	MWD

Bulk Stocks						Personnel On Board		
Name	Unit	In	Used	Adjust	Balance	Company		Pax
Barite	sx	0	0	0	1082	Santos		2
Cement	sx	0	347	0	1834	DOGC		40
Gel	sx	0	0	0	1283	DOGC Other		5
Potable Water	MT	21	22	0	134	Total Marine Catering		8
Drill Water	MT	0	52	0	497	BHI INTEQ		1
Mud	sx	0	0	0	0	Dril-Quip		1
Fuel	MT	0	9	0	496	Geoservices		3
Jet Fuel	Litres	0	0	0	511	Halliburton		2
						TMT		6
						SMITH		1
						DOGC Service		2
						Total		71

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	5.50	9.50	97	0	0	0	0	30	0	0	40	0	0	50	0	0
2	Oilwell A1700PT	5.50	9.50	97	105	1900	377	0	30	0	0	40	0	0	50	0	0
3	Oilwell A1700PT	5.50	9.50	97	105	1900	377	0	30	0	0	40	0	0	50	0	0

Casing			
OD	L.O.T. / F.I.T.	Csg Shoe (MD/TVD)	Cementing
30 "	N/A	268.0 m / 268.0 m	168 bbls 15.9 ppg Class G slurry. Top up job with 91 bbls 15.9 ppg Class G slurry to establish TOC at seabed
13 3/ 8"	L.O.T. - 11.50 ppg	768.9 m / 768.9 m	240 bbls 12.5 ppg Class G lead followed by 150 bbls 15.8 ppg Class G tail. Bumped plug and tested casing to 3000 psi. Good cement returns to sea bed.
9 5/ 8"	L.O.T. - 10.50 ppg	1801.0 m / 1801.0 m	73 bbls 12.5 ppg Class G lead followed by 45 bbls Class G Tail. Bumped plug & tested casing to 3000 psi.

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	15 Days	
BOP Test	07 Dec 2003	15 Days	
Fire Drill	07 Dec 2003	15 Days	
First Aid	21 Dec 2003	1 Day	Derrickman injured shoulder while holding onto HWDP.
Lost Time Incident	24 Apr 2001	971 Days	None
Near Miss	11 Dec 2003	11 Days	Loss of load control picking up 18-3/ 4" wellhead - no injury.
Pre-Tour Meeting	22 Dec 2003	0 Days	Pre tour operational & safety meetings - discuss current work and potential hazards.
Safety Meeting	07 Dec 2003	15 Days	
Walkabout	22 Dec 2003	0 Days	Walk around rig inspection / hazard identification.

Marine								Rig Support		
Weather check on 22 Dec 2003 at 24:00										
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)	
8.00 nm	26.0 kn	270 deg	1016 bar	16.0 C°	2.2 m	270 deg	0 ft/ sec	1	218.0	
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments				
3.0 deg	1.2 deg	3.00 m	3.0 m	240 deg	0 ft/ sec					
Rig Dir.	Ris. Tension	VDL	Comments							
240.0 deg	241.0 klb	3999.0 klb								
								2	225.0	
								3	199.0	
								4	192.0	
								5	153.0	
								6	208.0	
								7	197.0	
								8	185.0	

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn	05:15 23/ 12/ 03	03:35 20/ 12/ 03	Normal standby and collision avoidance monitoring.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	0
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	0
Jet Fuel	Litres	0				
Pacific Challenger	00:15 20/ 12/ 03	05:15 23/ 12/ 03	En-route to Portland, ETA 09:30.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	198
				Drill Water	MT	130
				Mud	sx	0
				Fuel	MT	577.8
Jet Fuel	Litres	0				

Helicopter Movement					
Flight #	Time	Destination	Comment	Pax	
1	16:19	Ocean Epoch	No passengers.	0	
1	16:28	Essendon	7 x Schlumberger, 3 x Blackadder, 1 x mud logger, 1 x Geologist.	12	

From : G. Howard / C. Wise

Well Data

Country	Australia	M. Depth	2575.0 m	Cur. Hole Size	8.500 in	
Field	Hill	TVD	2575.0 m	Casing OD	9.625 in	
Drill Co.	DOGC	Progress	0 m	Shoe TVD	1801.0 m	
Rig	Ocean Epoch	Days from spud	15.12	L.O.T.	10.50 ppg	
Wtr Dpth(LAT)	212.8 m	Days on well	18.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	RIH with 20" casing cutter/ retrieval assembly.			
RT-ML	235.2 m	Planned Op	Cut 20" casing, recover PGB and wellhead housing. Pull anchors and release rig.			

Summary of Period 0000 to 2400 Hrs

RIH, engaged spear and pulled casing hanger free, POOH with cut 9-5/ 8" casing. Set and pressure tested 13-3/ 8" EZSV at 310m. Placed abandonment plug #3 over 260m to 310m. Circulated clean and displaced riser/ lines to seawater. Released HAC and unlatched BOPs. Recovered riser/ BOPs and secured stack on spider beams.

Operations For Period 0000 Hrs to 2400 Hrs on 23 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PA	P	TI	0000	0130	1.50	2575.0 m	Pick up 9-5/ 8" casing retrieval assembly/ Itco spear and RIH. Engage casing and take progressive overpull - casing hanger/ seal assembly pulled free with 90K over.
PA	P	TO	0130	0300	1.50	2575.0 m	POOH with cut off 9-5/ 8" casing section, racking 5" drill pipe. Release spear from casing hanger assembly and rack back in derrick.
PA	P	CPL	0300	0430	1.50	2575.0 m	Break out and lay down 9-5/ 8" casing hanger (seal assembly not fully locked), cross-over pup, 5 jnts casing and cut joint.
PA	P	HT	0430	0500	0.50	2575.0 m	Make up 13-3/ 8" EZSV and running tool.
PA	P	TI	0500	0600	1.00	2575.0 m	RIH with 13-3/ 8" EZSV on 5" drill pipe, set with 30k overpull at 310m and sheared off running tool with 45k, ok.
PA	P	CMP	0600	0730	1.50	2575.0 m	Rig up cement lines, break circulation, space out and close pipe rams. Pressure test EZSV to 1000 psi - solid, bleed off and open rams. Pump 7 bbls water ahead, mix & pump 25 bbls of 15.8ppg class G cement followed by 1 bbl water. Displaced string with 13.5 bbls mud.
PA	P	CHC	0730	0830	1.00	2575.0 m	Pick up to 255m and circulate string and riser clean at 850 gpm. Displaced riser, choke and kill lines to seawater, flushed manifold, surface lines and trip tank.
PA	P	PLD	0830	0930	1.00	2575.0 m	POOH laying down 5" drill pipe.
PA	P	HT	0930	1200	2.50	2575.0 m	Rig up to pull diverter housing, rig down flowline, install riser spider and diverter running/ pulling tool.
PA	P	HT	1200	1330	1.50	2575.0 m	Pull and lay out diverter, make up landing joint, close slip joint and unlatch BOP stack. ROV activate HAC release.
PA	P	RR2	1330	2300	9.50	2575.0 m	Nipple down rucker lines, control line saddles & disconnect choke/ kill lines. Pull riser/ BOPs, laying out riser sections.
PA	P	RR2	2300	2400	1.00	2575.0 m	Pull stack through moon pool, spider beam positioning ram broke off. Stabilise stack with forward winches, pull spider beam into position with tugger and set down/ secured BOPs ok.

Operations For Period 0000 Hrs to 0600 Hrs on 24 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PA	P	RR2	0000	0130	1.50	2575.0 m	Remove control pods & guy wires, disconnect and set back LMRP on stump.
PA	P	RR2	0130	0230	1.00	2575.0 m	Rig up, lift BOPs from moon pool, set back and secure on stump.
PA	P	RR2	0230	0330	1.00	2575.0 m	Lay out riser double from derrick. Lady Dawn repairing engine.
PA	P	HT	0330	0430	1.00	2575.0 m	Lay out spider/ riserhandling equipment. Lady Dawn operational, commence secondary anchor recovery operations.
PA	P	HBHA	0430	0530	1.00	2575.0 m	Make up 20" casing tension cut and wellhead recovery assembly.
PA	P	TI	0530	0600	0.50	2575.0 m	Connect guide ropes at moon pool and RIH with 20" casing cutter/ retrieval assembly.

Phase Data to 2400hrs, 23 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	27.5	09 Dec 2003	10 Dec 2003	138	6 days	777.0 m
SURFACE CASING(SC)	102	10 Dec 2003	15 Dec 2003	240	10 days	777.0 m
PRODUCTION HOLE(PH)	117.75	15 Dec 2003	20 Dec 2003	357.75	15 days	2575.0 m
EVALUATION PRODUCTION HOLE(EP)	43.25	20 Dec 2003	21 Dec 2003	401	17 days	2575.0 m
PLUG AND ABANDON(PA)	50	21 Dec 2003	23 Dec 2003	451	19 days	2575.0 m

Survey								
MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/ 30m)	N/S (m)	E/W (m)	Tool Type
2179.66	0.45	356.67	2179.5	26.10	0.05	26.10	4.08	MWD
2352.55	0.50	187.16	2352.4	26.03	0.16	26.03	3.94	MWD
2524.20	0.70	194.84	2524.0	24.28	0.04	24.28	3.58	MWD
2575.00	0.86	204.43	2574.8	23.63	0.12	23.63	3.34	MWD

Bulk Stocks						Personnel On Board		
Name	Unit	In	Used	Adjust	Balance	Company		Pax
Barite	sx	0	0	0	1082	Santos		2
Cement	sx	0	155	0	1679	DOGC		39
Gel	sx	0	0	0	1283	DOGC Other		3
Potable Water	MT	21	20	0	135	Total Marine Catering		8
Drill Water	MT	0	86	0	411	Dril-Quip		1
Mud	sx	0	0	0	0	Total Marine		7
Fuel	MT	0	11	0	485	Halliburton		1
Jet Fuel	Litres	0	0	0	511	TMT		6
						SMITH		1
						DOGC Service		2
							Total	70

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	SPM1	SPP1 (psi)	Flow1 (gpm)	SPM2	SPP2 (psi)	Flow2 (gpm)	SPM3	SPP3 (psi)	Flow3 (gpm)
1	Oilwell A1700PT	5.50	9.50	97	85	1100	300	0	30	0	0	40	0	0	50	0	0
2	Oilwell A1700PT	5.50	9.50	97	105	900	377	0	30	0	0	40	0	0	50	0	0
3	Oilwell A1700PT	5.50	9.50	97	105	900	377	0	30	0	0	40	0	0	50	0	0

Casing			
OD	L.O.T. / F.I.T.	Csg Shoe (MD/TVD)	Cementing
30 "	N/A	268.0 m / 268.0 m	168 bbls 15.9 ppg Class G slurry. Top up job with 91 bbls 15.9 ppg Class G slurry to establish TOC at seabed
13 3/ 8"	L.O.T. - 11.50 ppg	768.9 m / 768.9 m	240 bbls 12.5 ppg Class G lead followed by 150 bbls 15.8 ppg Class G tail. Bumped plug and tested casing to 3000 psi. Good cement returns to sea bed.
9 5/ 8"	L.O.T. - 10.50 ppg	1801.0 m / 1801.0 m	73 bbls 12.5 ppg Class G lead followed by 45 bbls Class G Tail. Bumped plug & tested casing to 3000 psi.

HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	16 Days	
BOP Test	07 Dec 2003	16 Days	
Fire Drill	07 Dec 2003	16 Days	
First Aid	21 Dec 2003	2 Days	Derrickman injured shoulder while holding onto HWDP.
Lost Time Incident	24 Apr 2001	972 Days	None
Near Miss	11 Dec 2003	12 Days	Loss of load control picking up 18-3/ 4" wellhead - no injury.
Pre-Tour Meeting	23 Dec 2003	0 Days	Pre tour operational & safety meetings - discuss current work and potential hazards.
Safety Meeting	07 Dec 2003	16 Days	
Walkabout	23 Dec 2003	0 Days	Walk around rig inspection / hazard identification.

Marine									
Weather check on 23 Dec 2003 at 24:00							Rig Support		
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
8.00 nm	12.0 kn	240 deg	1019 bar	15.0 C°	1.0 m	270 deg	0 ft/ sec	1	225.0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments			
1.8 deg	1.0 deg	1.50 m	2.5 m	225 deg	0 ft/ sec	Fine.			
Rig Dir.	Ris. Tension	VDL	Comments						
240.0 deg	241.0 klb	3975.0 klb							
								2	232.0
								3	185.0
								4	191.0
								5	156.0
								6	214.0
								7	203.0
								8	194.0

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lady Dawn	05:15 23/ 12/ 03		Secondary anchor recovery.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	562
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	680
Jet Fuel	Litres	0				
Pacific Challenger	16:30 23/ 12/ 03	05:15 23/ 12/ 03	Normal standby and collision avoidance monitoring.	Item	Unit	Quantity
				Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	210
				Drill Water	MT	350
				Mud	sx	0
				Fuel	MT	565.7
Jet Fuel	Litres	0				

Helicopter Movement

Flight #	Time	Destination	Comment	Pax
1	09:00	Ocean Bounty	10 x DOGC	10
1	09:12	Essendon	13 x DOGC	13
2	16:05	Ocean Bounty	7 x MO47 crew	7
2	16:13	Essendon	3 x Geoservices, 1 x BHI, 1 x Halliburton.	5

From : G. Howard / C. Wise

Well Data

Country	Australia	M. Depth	2575.0 m	Cur. Hole Size	8.500 in	
Field	Hill	TVD	2575.0 m	Casing OD	9.625 in	
Drill Co.	DOGC	Progress	0 m	Shoe TVD	1801.0 m	
Rig	Ocean Epoch	Days from spud	16.12	L.O.T.	10.50 ppg	
Wtr Dpth(LAT)	212.8 m	Days on well	19.79			Planned TD 2575.0 m
RT-ASL(LAT)	22.4 m	Current Op @ 0600	Last anchor racked @ 04:00			
RT-ML	235.2 m		Rig released and on tow.			
			FINAL REPORT			
		Planned Op	Commence rig tow to Fremantle.			

Summary of Period 0000 to 2400 Hrs

Set back and secured LMRP and BOPs on stumps. Layed out riser double & handling equipment, RIH, cut 20" casing at 237m and pulled PGB/ wellhead to surface. Layed out tools, wellhead and set back PGB. De-ballast rig & layed out 5" drillpipe while recovering anchors.

Operations For Period 0000 Hrs to 2400 Hrs on 24 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PA	P	RR2	0000	0130	1.50	2575.0 m	Remove control pods & guy wires, disconnect and set back LMRP on stump.
PA	P	RR2	0130	0230	1.00	2575.0 m	Rig up, lift BOPs from moon pool, set back and secure on stump.
PA	P	RR2	0230	0330	1.00	2575.0 m	Lay out riser double from derrick. Lady Dawn repairing engine.
PA	P	HT	0330	0430	1.00	2575.0 m	Lay out spider/ riserhandling equipment. Lady Dawn operational, commence secondary anchor recovery operations.
PA	P	HBHA	0430	0530	1.00	2575.0 m	Make up 20" casing tension cut and wellhead recovery assembly.
PA	P	TI	0530	0600	0.50	2575.0 m	Connect guide ropes at moon pool and RIH with 20" casing cutter/ retrieval assembly.
PA	P	ROV	0600	0700	1.00	2575.0 m	Difficulty stabbing into wellhead (rig moved off well center as secondary anchors were being recovered). Move rig to starboard and work ROV to stab cutter into 18-3/ 4" well head.
PA	P	CCT	0700	0800	1.00	2575.0 m	Engage cut & retrieval tool into the wellhead and cut 20" casing at 237m RT (20 mins rotation). Pick up 90k over and pull 18-3/ 4" wellhead / PGB and Upper HAC free.
PA	P	TO	0800	1030	2.50	2575.0 m	POOH and land PGB/ wellhead on the spider beams. Release tension cutter grapple from wellhead and lay out 20" casing cutter/ retrieval assembly. ROV complete sea bed survey - all clear. Deballast rig to 38 ft draft, proceed with secondary anchor recovery.
PA	P	HT	1030	1230	2.00	2575.0 m	Make up Drillquip MPRT, engage wellhead/ HAC and lay out same. Move PGB off spider beams. Lady Dawn connected to tow bridle at 11:00 hrs. Rig @ 38' draft @ 11:13 hrs.
PA	P	PLD	1230	2130	9.00	2575.0 m	Run and lay out stands of 5" drill pipe racked in the derrick. Lady Dawn on tow bridle, Pacific Challenger recovering anchors - 45mins lost with broken Hyd hose lifting No.4., 1 hr lost with tangled work wire on No.8. Pacific Challenger completes primary anchor recovery (2, 6 and 3).
PA	TP	AH	2130	2400	2.50	2575.0 m	Pacific Challenger working on tangled tow wire

Operations For Period 0000 Hrs to 0600 Hrs on 25 Dec 2003

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PA	TP	AH	0000	0345	3.75	2575.0 m	Waiting on Pacific Challenger to straighten tow wire.
PA	P	AH	0345	0400	0.25	2575.0 m	Challenger straightens tow wire @ 03:50. Connects to tow bridle. Rig pulls #7 anchor. Anchor racked @ 04:00. Rig Released and commence tow to Fremantle. Distance to travel: 1538 NM ETA January 7, 2004.

Phase Data to 2400hrs, 24 Dec 2003

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/ RIG-UP/ PRESPUD(RM)	79	05 Dec 2003	08 Dec 2003	79	3 days	0 m
CONDUCTOR HOLE(CH)	31.5	08 Dec 2003	09 Dec 2003	110.5	5 days	268.0 m
SURFACE HOLE(SH)	27.5	09 Dec 2003	10 Dec 2003	138	6 days	777.0 m
SURFACE CASING(SC)	102	10 Dec 2003	15 Dec 2003	240	10 days	777.0 m
PRODUCTION HOLE(PH)	117.75	15 Dec 2003	20 Dec 2003	357.75	15 days	2575.0 m
EVALUATION PRODUCTION HOLE(EP)	43.25	20 Dec 2003	21 Dec 2003	401	17 days	2575.0 m
PLUG AND ABANDON(PA)	74	21 Dec 2003	24 Dec 2003	475	20 days	2575.0 m

Survey								
MD (m)	Incl Deg (deg)	Corr. Az (deg)	TVD (m)	'V' Sect (m)	Dogleg (deg/ 30m)	N/S (m)	E/W (m)	Tool Type
2179.66	0.45	356.67	2179.5	26.10	0.05	26.10	4.08	MWD
2352.55	0.50	187.16	2352.4	26.03	0.16	26.03	3.94	MWD
2524.20	0.70	194.84	2524.0	24.28	0.04	24.28	3.58	MWD
2575.00	0.86	204.43	2574.8	23.63	0.12	23.63	3.34	MWD

Personnel On Board	
Company	Pax
Santos	0
DOGC	38
DOGC Other	1
Total Marine Catering	8
Total Marine	8
DOGC Service	2
Total	57

Casing			
OD	L.O.T. / F.I.T.	Csg Shoe (MD/TVD)	Cementing
30 "	N/A	268.0 m / 268.0 m	168 bbls 15.9 ppg Class G slurry. Top up job with 91 bbls 15.9 ppg Class G slurry to establish TOC at seabed
13 3/ 8"	L.O.T. - 11.50 ppg	768.9 m / 768.9 m	240 bbls 12.5 ppg Class G lead followed by 150 bbls 15.8 ppg Class G tail. Bumped plug and tested casing to 3000 psi. Good cement returns to sea bed.
9 5/ 8"	L.O.T. - 10.50 ppg	1801.0 m / 1801.0 m	73 bbls 12.5 ppg Class G lead followed by 45 bbls Class G Tail. Bumped plug & tested casing to 3000 psi.


HSE Summary			
Events	Date of Last	Days Since	Remarks
Abandon Drill	07 Dec 2003	17 Days	
BOP Test	07 Dec 2003	17 Days	
Fire Drill	07 Dec 2003	17 Days	
First Aid	21 Dec 2003	3 Days	Derrickman injured shoulder while holding onto HWDP.
Lost Time Incident	24 Apr 2001	973 Days	None
Near Miss	11 Dec 2003	13 Days	Loss of load control picking up 18-3/ 4" wellhead - no injury.
Pre-Tour Meeting	23 Dec 2003	1 Day	Pre tour operational & safety meetings - discuss current work and potential hazards.
Safety Meeting	07 Dec 2003	17 Days	
Walkabout	23 Dec 2003	1 Day	Walk around rig inspection / hazard identification.

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
				Item	Unit	Quantity
Lady Dawn	05:15 23/ 12/ 03		On tow bridal.	Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	0
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	0
				Jet Fuel	Litres	0
Pacific Challenger	16:30 23/ 12/ 03		Normal standby and collision avoidance monitoring.	Barite	sx	0
				Cement	sx	0
				Gel	sx	0
				Potable Water	MT	0
				Drill Water	MT	0
				Mud	sx	0
				Fuel	MT	0
				Jet Fuel	Litres	0

Helicopter Movement				
Flight #	Time	Destination	Comment	Pax
1	08:52	Ocean Epoch	9 x DOGC	9
1	09:05	Essendon	12 x DOGC	12
2	13:35	Ocean Epoch	1 x Total Marine	1
2	13:46	Essendon	1 x Santos Supv, 1 x Smith, 1 x Halliburton, 1 x Drill Quip, 6 x ROV	10
3	18:30	Essendon	1 x Santos Supv.	1

SECTION 7 : TIME / DEPTH CURVE

Days vs Depth - Hill 1



SECTION 8 : BHA SUMMARY

Wellname : Hill #1

Drilling Co. : DOGC

Rig : Ocean Epoch

DFE above MSL : 22.4 m

Lat : 38 Deg 48 Min 50.37 Sec

Spud Date : 08 Dec 2003

Release Date : 25 Dec 2003

Water Depth : 212.8 m

Long : 141 Deg 50 Min 39.58 Sec

Spud Time: 21:00

Release Time: 04:00

BHA Record

#	Date-in	Length	Weight	Weight Blw/Jar	String Weight	Pick-Up Weight	Slack-Off Weight	Torque Max	Torque on Bottom	Torque off Bottom	Description
1	08 Dec 2003	214.2	0	0	0	0	0	0	0	0	Spud BHA. (incorporating pre assembly of 17 1/ 2" stabilisers/ BHA.)
2	10 Dec 2003	268.0	0	0	255.0	255.0	252.0	0	0	0	17.5" Bit, NB Stab c/ w; ported float; Anderdrift with totco, 17.5" Stab, 1 x 9.5" DC, 17.5" Stab, 2 x 9.5" DC's, x/ o, 6 x 8.25" DC's, 8" Jar, 3 x 8.25" DC's, 8" Accel, 1 x 8.25 DC, x/ o, 12 x 5" HWDP.
3	11 Dec 2003	257.7	0	0	292.0	295.0	290.0	20000	8000	1500	PDC / MWD Packed BHA
4	18 Dec 2003	280.4	0	0	345.0	350.0	340.0	7000	5000	1500	PDC bit, 8-1/ 2" NBRR, X/ O, MWD, X/ O, 8-1/ 2" RR, X\O, 12 x 6-1/ 4" DCs, X/ O, 6-1/ 2" Jars, X/ O, 3 x 6-1/ 4" DCs, 12 x 5" HWDP

SECTION 9 : BIT RECORD & PERFORMANCE SUMMARY

Wellname : Hill #1

Drilling Co. : DOGC

Rig : Ocean Epoch

DFE above MSL : 22.4 m

Lat : 38 Deg 48 Min 50.37 Sec

Spud Date : 08 Dec 2003

Release Date : 25 Dec 2003

Water Depth : 212.8 m

Long : 141 Deg 50 Min 39.58 Sec

Spud Time: 21:00

Release Time: 04:00

Bit Record

Well: Hill #1																										
Date In	IADC	Bit#	Size in	Ser #	Mfr	Type	Jets # x/ 32nd"	D.In m	D.Out m	Prog m	Hrs o/b	SPP psi	Flow gpm	WOB klb	RPM	MW	TFA	ROP m/ hr	I	O1	D	L	B	G	O2	R
08 Dec 2003	1-1-1	1 RR1	26.00	MJ5779	SMITH	DSJ	3 x 24	235.2	268.0	32.8	1.41	1550.00	1200.00	1.00	50.00	8.80	1.326	23.26	1	1	FC	A	2	I	NO	TD
10 Dec 2003	115	2	17.50	X83718	REED	EMS11GC	4 x 20	268.0	777.0	509	13.93	2500.00	1000.00	10.00	115.00	8.80	1.227	36.54	0	0	NO	A	N	I	NO	TD
14 Dec 2003	M333	3	12.25	7001149	HUGHES	HC605	7 x 11	777.0	1810.0	1033	23.8	3189.08	716.89	30.00	150.00	8.80	0.65	43.40	7	3	BT	C	X	1	PN	TD
18 Dec 2003	M223	4	8.50	103130	HYCALOG	DSX104	5 x 12	1810.0	2575.0	765	23.5	3700.00	650.00	29.26	150.00	9.20	0.552	32.55	2	4	WT	T	X	I	CT	TD

SECTION 10 : DRILLING FLUIDS REPORT



INTEQ

Drilling Fluids End of Well Report

Operator : Santos
 Well Name : Hill - 1
 Block No. : VIC/P 51

Country: Australia Mud Engineers: W. McKay, R. Tena, M. Griffin
 Well Description: Exploration
 Contractor: Diamond Offshore
 Rig: Ocean Epoch
 Well Start Date: 8 December 2003 Mud Co-ordinator: C. Hargreaves & B. Guthrie
 Well Final Date: 22 December 2003 RKB to Seabed: 235.2 m
 Well Spud Date: 8 December 2003 Well TD: 2,575.0m
 Well TD Date: 20 December 2003
 Well Days: 15

Hole Size	Total Depth (m)	Casing Size (in)	Casing Depth (m)	Mud Type	Mud Weight (sg)	Interval Problems	Meters Drilled	Days
36 inch	268	30 x 20	268	SW / PHB sweeps	1.05	None	32.5	2
17.5 inch	777	13.375	777	SW / PHB sweeps	1.05	None	509	2
12.25 inch	1,810	9.625	1,801	KCl / Polymer	1.06 - 1.09	Minimal Losses	1,033	2
8.5 inch	2,575	N/a	N/a	KCL / Polymer / PHPA	1.09 - 1.17	None	765	3
P & A	N/a	N/a	N/a	N/a	1.17	None	N/A	1

	Days	Day Rate	
Engineer 1	09	880.00	7,920.00
Engineer 2	10	680.00	6,800.00
Engineer 3	09	880.00	7,920.00

TABLE OF CONTENTS

1	SUMMARIES.....	3
1.1	WELL SUMMARY.....	3
1.2	FLUID SUMMARY.....	4
2	INTERVAL DISCUSSION	5
2.1	36 IN INTERVAL 235.2 TO 268 M.....	5
2.2	17 ½ IN INTERVAL 268 TO 777 M.....	7
2.3	12 ¼ IN INTERVAL 777 TO 1,810 M.....	9
2.4	8 ½" INTERVAL 1,810 TO 2,575 M	12
3	INTERVAL MATERIAL CONSUMPTION.....	15
3.1	36 IN INTERVAL	15
3.2	17.5 IN INTERVAL	15
3.3	12.25 IN INTERVAL	15
3.4	8.5" IN INTERVAL	16
3.5	P & A INTERVAL	16
3.6	TOTAL WELL CONSUMPTION.....	17
3.7	RECONCILIATION:	17
3.8	MATERIAL LEFT ON RIG	18
4	MATERIAL RECONCILIATION.....	19
5	INTERVAL VOLUME ACCOUNTING.....	20
5.1	36 IN INTERVAL	20
5.2	17.5 IN INTERVAL	20
5.3	12.25 IN INTERVAL	20
5.4	8.5 IN INTERVAL	21
5.5	TOTAL VOLUME SUMMARY	21
6	12.25 IN INTERVAL MUD PROPERTIES.....	22
7	8.5 IN INTERVAL MUD PROPERTIES.....	22

APPENDIX – MUD REPORTS

1 SUMMARIES

1.1 Well Summary

Operator :	Santos SBU	Well Name :	Casino - 3
Contractor :	DOGC	Rig :	Ocean Epoch
Well Type :	Exploration	RKB – Sea Level :	25.0m
Ending Inc :	0.86 deg	RT – Wellhead :	233.18 m
Arrival Date :	8 December 2003	Well TD :	2,575 m
Spud Date :	8 December 2003	TD Date :	20 December 2003
Days on Well :	15	Date Left :	23 December 2003

Interval	Hole Depth (m)	Casing Size (inch)	Depth (m)	Mud Wt (sg)	Mud Type
36.0 inch	268	30 x 20	268	1.04	Seawater / PHB Sweeps
17.5 inch	777	13.375	777	1.04	Seawater / PHB Sweeps
12.25 inch	1,810	9.625	1,801	1.04 - 1.09	Seawater PHB - KCl / Polymer
8.5 inch	2,575	N/a	N/a	1.17	KCL/Polymer/PHPA
P & A	2,575	N/a	N/a	1.17	Inhibited KCl/Polymer/PHPA Mud

Interval	Days	Metres Drilled	Fluid Vol. Required (bbls)	Fluid Vol. Used (bbls)	bbl / metre		
36.0 inch	2	32.5	642	634	19.5		
17.5 inch	2	509	3,902	2,978	5.9		
12.25 inch	2	1,033	5,349	3,137	3.0		
8.50 inch	3	765	2,436	738	1.0		
P & A	1		0	0			
Totals	10	2,339.5	12,329	7,487	3.2		

Engineers:	Will McKay, Romeo Tena, Mike Griffin (9 + 19 + 9 days)
-------------------	--

1.2 Fluid Summary

FORMATION	LITH	HOLE DEPTH RT	HOLE SIZE & CASING SIZE & DEPTH (RT)	DRILLING FLUID SYSTEM	PRODUCT	CONC	AVERAGE PROPERTIES	COMMENTS AND TREATMENTS
	RT DEPTH (MSS DEPTH)	AIR GAP 22m						
	Water Depth 235 metres	Sea Bed 257m	19 in Riser 257m					
LIME STONE	UNDIF TERTIARY CARBONATES	268	36 in HOLE 30 x 20 in CONDUCTOR Shoe @ 268 m	SEA WATER BENTONITE SWEEPS	BENTONITE CAUSTIC SODA SODA ASH	30-35 PPB 0.1 PPB 0.1 PPB	DENSITY 1.05 sg VISCOSITY 160 YP 72 6 RPM 56 pH 10.6	Drilled first 5 m with PHB Pumped one 50 bbl sweep per joint Pumped 50 bbl sweep at TD Displaced hole to 200 bbl PHB Wiper trip showed no fill on bottom Displaced hole to 200 bbl PHB
			17.5 in HOLE 13 3/8 in CASING Shoe @ 777 m	SEA WATER BENTONITE SWEEPS FLOCCULATED BENTONITE SWEEPS	BENTONITE CAUSTIC SODA SODA ASH LIME	30-35 PPB 0.1 PPB 0.1 PPB 0.3 PPB	DENSITY 1.05 sg VISCOSITY 140 YP 81 6 RPM 43	Pumped 60 bbl Flocculated sweeps Mid-stand 80 bbl PHB Pill spotted around BHA on connections. Two sweeps (60 + 80 bbls) pumped at TD Hole displaced to 700 bbls of PHB. Hole in good condition. 13 3/8 in casing run with no difficulties.
			12.25 in HOLE Shoe @ 1801 m	INITIALLY SEWATER SWEEPS ALLOW SYSTEM TO MUD UP CHANGED TO KCL.PHPA AS DIRECTED	BENTONITE CAUSTIC SODA SODA ASH DRISPAC FIBROUS LCM	20-25 PPB 0.1 PPB 0.1 PPB 0.5 PPB 5-8 PPB	DENSITY 1.03-1.05 sg VISCOSITY 50 + YP 30 + 6 RPM 10 +	Build up gel system using hi-vis sweeps Dump and dilute as required Additions of fibrous LCM may be required if losses are observed. Use Kwikseal and Check-Loss to +/-8.0ppb. Revert back to seawater ans sweeps if losses are too great The mus system was changed out to a basic 8% KCL Polymer as requested by Co Rep at 1,500m. Actual mud weight was 1.09sg Retrieved 700bbls of mud during cement job Initial mud weight was 1.09sg.
WANGERRIP TIMBOON SST	MUDST	1640 m	Shoe @ 1801 m	TD Displacement: H Retrieve mud while carrying out the 9 5/8" cement job				
TIMBOON MUDST EQVT	MUDST		8.5 in HOLE	AQUADRILL 8% KCL 3% AQUACOL 0.75PPB PHPA	AQUACOL AQUACOL B KCL NaOH GLUT'DHYDE DRISPAC R DRISPAC SL NEW DRILL L NEW DRILL P FLOWZAN	1.5 % VV 1.5 %VV 30 PPB 0.1 GPB AVR PPB 1.0 PPB 2.0 PPB AVR PPB 1.0 PPB 1-1.25 PPB	DENSITY 1.05-1.22 sg PV 15 - 25 YP 20 - 30 6 RDG 8 - 12 API < 6.0 HTHP <18.0 PHPA 1-1.5 ppb KCL 8% AQUACOL 3% MAX LGS 6%	Mud weight will be increased to 1.20sg prior to reaching 2,000m. Use most inhibitive mud system If seepage losses are observed use a bridging agent. Maintain the KCL value at 8% Pump hi-vis sweeps prior to POOH
	SAND STONE			TREAT THE MUD WITH HOXYGEN & BIOCIDES PRIOR TO ABANDONMENT				Added Noxygen and Gluter aldehyde prior to the abandonment programme
NULLAWARRE BELFAST		2575	2575 m	TD @ 2575 m				

2 INTERVAL DISCUSSION

2.1 36 in Interval 235.2 to 268 m

2.1.1 Drilling Summary

The Ocean Epoch arrived on location on December 8th 2003. The anchors were run and the rig was ballasted down to 55 foot drilling draft. The 26 inch BHA was made up with a 36 inch hole opener and the seabed was tagged at 235.2 m. The well was then spudded and drilled to 268 m.

The first 5 m of hole was drilled with pre-hydrated gel at 470 gpm. Once the hole opener was buried the flow rate was increased to 1,200 gpm whilst pumping seawater. A 50 bbl PHB sweep was pumped on each joint of drill pipe. At TD a final 50 bbl sweep was pumped and the hole displaced with 200 bbls (1.5 times the hole volume) of PHB.

A wiper trip to the mud-line was carried out. No fill was seen when running back to bottom. The hole was then re-displaced with 200 bbls PHB and the string was pulled from the hole.

The 30 x 20 inch casing was run with the shoe set at 268 m. The casing was cemented as per programme, however it had to be held in position until the cement had gone off, to ensure the casing remained vertical. A top-up grouting job was carried out on the annulus to give good cementation to surface.

2.1.2 Fluid Selection

This interval was drilled using seawater and 50 bbl PHB sweeps pumped every joint, with returns to the seabed.

2.1.3 Fluid Parameters

Property	Programmed	Actual
Density (sg)	Unweighted	1.04
Funnel Viscosity (seconds)	> 100	140 - 160
6 rpm (dial units)	> 40	40 - 60
Yield Point (lbs / 100ft ²)	> 50	71 - 77

2.1.4 Rheology

Rheology was controlled via the 6 rpm reading, which was in excess of 40.

2.1.5 Solids Control

No solids control equipment was used as returns were to the seabed.

2.1.6 Lost Circulation

No losses were observed during this interval.

2.1.7 Recommendations

- This fluid regime was successful and is recommended for other wells in the location.

2.2 17 ½ in Interval 268 to 777 m

2.2.1 Drilling Summary

This interval was drilled using one roller cone bit in 16.5 hours. A 17 ½" drilling assembly was made up and run in hole, the top of cement was tagged at 264 m. The cement and shoe-track were drilled out with seawater.

When drilling ahead one 60 bbl flocculated PHB sweep was pumped halfway down a stand and an 80 bbl PHB pill spotted prior to connections. The hole was reported to be in good condition throughout and the driller found no need to increase the frequency or volume of sweeps. At TD the hole was swept with one 60 bbl flocculated sweep then an 80 bbl PHB sweep, the hole was then displaced to 700 bbls of PHB (1.5 x open hole volume) prior to pulling out of hole. The hole was reported to be in good condition, therefore no wiper trip was required.

The 13 ½ inch casing was run in with no problems. The shoe was set at 777 m. The casing was cemented according to plan with cement returns observed at seabed.

2.2.2 Fluid Selection

This interval was drilled with seawater and 60 bbl flocculated PHB sweeps. The intermediate sweeps consisted of 32-35 ppb bentonite and 2 ppb lime. This was mixed with seawater just prior to pumping at a 2:1 ratio. This formula was adopted in order to conserve bentonite volume on board. The pills spotted on bottom, prior to a connection, were still made up with 35 ppb bentonite only, as per the previous interval.

2.2.3 Fluid Selection

Property	Programmed	Actual
Density (sg)	Unweighted	1.05
Funnel Viscosity (seconds)	> 100	128 - 142
6 rpm (dial units)	> 40	41 - 48
Yield Point (lbs / 100ft ²)	> 50	71 - 81

2.2.4 Rheology

Rheology was controlled via the 6 rpm reading, which was in excess of 40.

2.2.5 Solids Control

No solids control equipment was used as returns were to the seabed.

2.2.6 Lost Circulation

No losses were observed on this section.

2.2.7 Recommendations

- This fluid regime was successful and is recommended for other wells in this location.
- The use of lime and seawater for flocculated PHB provided adequate hole cleaning, when pumped as sweeps, and conserved bentonite stocks. The use of flocculated sweeps was acceptable in the formation drilled (massive carbonates) where hole stability was not as critical as it would be in a sandstone / claystone sequence.
- Guar gum was available on the rig and also could have been used to conserve bentonite stocks. Bentonite is the preferred viscosifier for this section but guar gum can be used if there is insufficient bentonite stocks or if the bentonite mixing system breaks down.
- The load cell on the Bentonite surge tank in the sack-room was not fitted. This was a great disadvantage in accurately monitoring the use of Bentonite in a top-hole section. In this case the tendency was to over-estimate the usage which led to a 'leaner' mix being used.

2.3 12 ¼ in Interval 777 to 1,810 m

2.3.1 Drilling Summary

This interval was drilled using one bit run and took 33 hours. The only problem encountered was a suspected down hole mud loss of 12 bbls over a 15 minute period. The loss immediately stopped but nevertheless, an LCM pill was pumped round as a precaution against further losses.

The BOP stack was landed and the riser latched onto the landing joint. Almost two days were then lost while waiting on weather. A 12 ¼" inch drilling assembly, with an insert bit was made up and run in hole, tagging the top of cement at 742 m. The cement, float and shoe were drilled and the rat hole cleaned with seawater and PHB sweeps. A LOT was performed, this gave a result of 1.26 sg (260 psi).

The drilling fluid for this section was primarily an enclosed sea water system with hi-viscosity gel sweeps being pumped until a workable gel/sea water system was established. The mud system was worked very well and gave no cause for concern. The rheology profile was good which resulted in good hole cleaning. Once the system was closed in the mud usage was in line with estimated dilution rates giving another indication of good hole cleaning properties.

A decision was made by the Santos Company Representative to make up a full circulating system of KCL/Polymer mud and to displace the gel system out of the well bore. A hi-viscosity pill was made up and pumped prior to pumping the new drilling fluid to give a good clear interface between the two drilling fluid systems. The displacement went ahead without any problems and drilling continued as directed.

At 1,706 m down hole losses were encountered, 12 bbls of mud was lost over a fifteen-minute period. A LCM pill was made up as per the drilling fluid programme but before it could be pumped, the loss had ceased. The LCM pill was subsequently pumped as a precaution against further losses. At a depth of 1,810 m TD was called. A 50 bbl hi-viscosity pill was pumped round the well bore. An increase in the cuttings coming over the shale shakers was observed. However this increase only lasted for a couple of minutes indicating that the hole cleaning had been good while drilling this section.

The 9 ?" casing was run and landed at 1,801 m, with light washing required on the last few joints. The casing contents were circulated prior to the commencement of the cementing programme. A minimal volume of cuttings was observed over the shale shakers while circulating. All recoverable mud was retrieved and conditioned for the 8 ½" section as discussed by the Mud Engineer and the Company Representative. The casing was then cemented as per programme with no problems.

2.3.2 Fluid Section

Both the gel/seawater and the KCL/Polymer drilling fluid systems worked very well during the 12 ¼" section and gave no cause for concern. The gel/seawater system gave good hole cleaning properties and reasonable fluid loss values. The KCL/Polymer system gave very good cleaning capabilities, the fluid loss was tightened up with this system with additions of Drispac R and Milpac LV. Both systems gave a good filter cake.

2.3.3 Fluid Parameters

Programmed and actual fluid properties while drilling are shown below.

Property	Units	Initially Programmed	1 st System Actual	2 nd System Actual
Density	sg	1.03 - 1.05	1.03 - 1.04	1.06 - 1.11
Funnel Viscosity	sec / qt	> 50	54 - 75	54 - 56
Plastic Viscosity	cP	Not Programmed	8 - 18	10 - 16
Yield Point	lb / 100 ft ²	30+	26 - 40	15 - 23
6 rpm Reading	dial units	10+	15 -38	9
Low Gravity Solids	%	< 5.0	0.8 - 4.9	0.8 - 3.09
API Fluid Loss	mL / 30 min	<10	23	6.5 - 8.0
PHPA Conc.	lb / bbl	Not Programmed	0	0
KCl Conc.	%	Not Programmed	0	7.5 - 8.0
Glycol	%	Not Programmed	0	0
pH		8.5 - 9.5	9.0 - 10.0	8.5

Fluid Density

The fluid density at the beginning of the interval was 1.03 sg as there was no potassium chloride or barite in the drilling fluid. When displacing out the gel system to the KCL/Polymer fluid the initial mud weight was 1.05 sg. By TD the weight had increased to 1.11 sg. The increase in weight was a direct result of having no centrifuge on board and the de-silter and de-sander did not work very well. Having a limited stock of fine shaker screen also contributed to the rise in mud weight. However the mud weight increase caused no problems but if it had been a longer section there may have been cause for concern.

Fluid Loss

The API fluid loss was programmed to be less than 10 mls. The initial fluid had a higher fluid loss than desired but there was no time to treat it as a decision had been made to change out the drilling fluid. Once the KCL/Polymer was introduced the fluid loss came down to 6.5 mls.

Rheology

The rheology was maintained with Mil-Gel on the first system and Flowzan on the second system. Once drilling was underway the rheology remained roughly constant with the Plastic Viscosity ranging from 10 - 16 cP and Yield Point 15 - 23 lb/100 ft². These properties were achieved even though the mud weight increased from 1.06 to 1.11 sg through the interval.

2.3.4 Solids Control

	Shaker #1	Shaker #2	Shaker #3	Shaker #4
At start of section	84	120	120	84
At end of section	180	180	180	180
Typically	180	180	180	180

The shakers were initially dressed with 84 and 120 mesh screens, these were changed to 145 once the KCL/Polymer mud was introduced. As drilling progressed all four shakers were dressed with 180 mesh screens and could still handle a flowrate of 850 gpm.

The rig has a three cone (12 inch) de-sander and twelve cone (4 inch) de-silter. The de-sander was only utilised for a short period as it was found to be functioning incorrectly and mainly discharged active mud. The de-silter was not run as it did not seem to function properly.

There was no centrifuge installed for this well.

2.3.5 Lost Circulation

There was a brief loss of 12 bbls down hole at a depth of 1,706 m. A LCM pill was pumped to prevent further losses. No more losses were observed during the remainder of the section.

2.3.6 Recommendations

- If drilling another well with similar formations it would be advisable to install a centrifuge as the solids control equipment on board did not seem to operate correctly. This meant that the only way to maintain the desired mud weight with minimal low gravity solids was to dump and dilute.
- The de-sander and de-silter on board require attention. They did not function properly, but with some maintenance they should be able to operate correctly.
- The mixing hopper requires new parts as at present only one mix line can be used. This causes problems during tripping as it feeds the trip tank and cannot be used for mixing. If mixing is required during a trip, the time is limited to when the trip tank is not required.

2.4 8 ½" Interval 1,810 to 2,575 m

2.4.1 Drilling Summary

This interval was drilled using one bit run and took 23.5 hours.

The 8 ½" drilling assembly was ran in the hole and tagged the cement at a depth of 1,752 m. The cement, float, shoe and 9 m of shoe track were drilled out using seawater and viscous gel sweeps. The hole content was then displaced out to an Aquadrill drilling fluid. Once an even mud weight had been established in and out of the hole, a LOT was performed. The equivalent mud weight reached was 1.26 sg.

The ROP was very good throughout the entire section and TD was reached at a depth of 2,575 m in 23.5 hrs. At TD a 50 bbl hi-viscosity pill was pumped followed by 100 bbls of drilling fluid tailed with another 50 bbl hi-vis pill.

The hole was then circulated clean and a 20 bbl 1.40 sg slug was pumped prior to pulling out of the hole. The drill string required pumping out to the 9 ½" shoe. The hole was very tight which resulted in taking six hours to pull back to the 9 ½" casing shoe. The drill string was ran back to bottom encountering no hole problems. Once on bottom, two 100 bbl hi-viscosity pills were pumped and the hole was circulated clean. Another 20 bbl 1.40 sg slug was pumped and the drill string was brought back to surface without encountering any difficulties.

The wire line logs were run as per programme followed by the Santos Abandonment Programme.

2.4.2 Fluid Section

This particular Aquadrill system incorporated 8% KCL and 1.5% by volume of both Aquacol and Aquacol B. The PHPA concentration was programmed to start at 1.0 ppb. It was felt that it would be prudent to begin drilling with a lower concentration and slowly build up to a desired value while drilling ahead.

Experience on Casino-3 indicated that a full 1.0 ppb concentration at the beginning assisted shaker screen blinding which caused considerable surface mud loss. Although this particular well's lithology varied from Casino-3, it was decided to air on the side of caution.

As previously discovered on Casino-3 this drilling fluid worked very well. The inhibition was excellent and the PHPA provided good clay encapsulation properties. The only problem encountered was in maintaining the desired mud weight. The solids control package was very poor and there was no centrifuge installed for this campaign. Having a limited stock of fine shaker screens meant that it was difficult to keep the low gravity solids at the desired percentage.

2.4.3 Fluid Parameters

Programmed and actual fluid properties while drilling are shown below.

Property	Units	Programmed	System Actual
Density	sg	1.05 - 1.22	1.03 - 1.17
Funnel Viscosity	sec / qt	50 - 70	54 - 75
Plastic Viscosity	cP	15 - 25	8.0 - 18
Yield Point	lb / 100 ft ²	20 - 30	26 - 40
6 rpm Reading	dial units	8 - 12	15 -38
Low Gravity Solids	%	< 6.0	0.8 - 4.9
API Fluid Loss	mL / 30 min	<6.0	4.2 - 7.5
PHPA Conc.	lb / bbl	1.0	0.75
KCl Conc.	%	8.0	8.0 - 8.5
Glycol	%	3% Total	2.75 - 3.0
pH		8.5 - 9.5	8.5 - 9.0

Fluid Density

The fluid density at the beginning of the interval was 1.09 sg. The weight was 0.025 sg greater than initially desired as the drilling fluid used to begin the section was mainly the remaining 12.25" section mud.

Fluid Loss

The API fluid loss was programmed to be less than 6 mls. The initial fluid had a API fluid loss of 7.5 mls but within 8 hours it had been lowered to less than 5.0 mls. At the section TD the final fluid loss was recorded at 4.5 mls.

Rheology

The rheology was maintained with Flowzan and Drispac Regular without any difficulties. The initial 6 & 3 rpm readings on the Fann Viscometer was 9 & 7 but was increased to 10 & 8. By TD they had reached 11 & 9 which gave very good hole cleaning properties.

2.4.4 Solids Control

	Shaker #1	Shaker #2	Shaker #3	Shaker #4
At start of section	180	165	165	180
At end of section	165	230	230	180
Typically	165	230	230	180

The shakers were initially dressed with 165 and 180 mesh screens, these were changed as soon as practicable to 180 mesh all round. Once it was obvious that the shale shakers were handling the flow two shakers were dressed with 230 mesh screens which was the desired screen size.

The only problem encountered was the limited supply of these fine screens. This scarcity resulted in the use of coarser screens to replace the torn fine screens until such a time that the finer screens could be repaired.

As on the previous section the de-sander was only utilised for a short period of time as it was not functioning efficiently and mainly discharged whole mud. The de-silter was not run as it did not seem to function properly at all. There was no centrifuge installed for this well. All of these contributing facts resulted in a greater mud weight than the well bore required.

2.4.5 Lost Circulation

No losses were observed during this section.

2.4.6 Recommendations

- As on the 12 ¼" section it is very important to have the services of a centrifuge. It was obvious on this section that if a centrifuge had been made available there would have been no mud weight issues.
- The de-sander and de-silter on board require some attention.
- A different procedure for ordering shale shaker screens is required. There had been various orders put in with the store man on the previous well for a greater variation and quantity of finer screens. This well had been completed and the outstanding orders had not come on board by the time the rig went under tow. This ordering procedure either requires restructuring or the shore based staff need to be more efficient regarding delivery if the best possible results are to be obtained regarding drilling fluid properties.

3 INTERVAL MATERIAL CONSUMPTION

3.1 36 in Interval

ITEM	QUANTITY	UNIT SIZE
Calcium Chloride ¹	27	25 kg
Calcium Chloride	23	25 kg
Caustic Soda ²	8	25 kg
Mil-Gel ¹	34	1.0 MT
Mil-Gel	9	1.0 MT
Soda Ash ²	8	25 kg
Mud transferred out	1,716	1 bbl

3.2 17.5 in Interval

ITEM	QUANTITY	UNIT SIZE
Caustic Soda ²	4	25 kg
Caustic Soda	3	25 kg
Lime ¹	7	18.5 kg
Mil-Gel	19	1.0 MT
Soda Ash ²	11	25 kg
Mud transferred in	1,716	1 bbl

3.3 12.25 in Interval

ITEM	QUANTITY	UNIT SIZE
Caustic Soda	4	25 kg
Check-Loss ²	8	25 lb
Circal-1000 ²	9	25 kg
Drispac R	34	50 lb
Flowzan	50	25 kg
Gluteraldehyde	2	25 ltr
Guar Gum ¹	2	25 kg
LD-8	1	5 US gal
Mil-Bar	5	1.0 MT
Mil-Gel	24	1.0 MT
Mil-Pac LV	53	25 kg
New-Drill Liquid	5	25 kg
New-Drill Plus	12	25 kg
Potassium Chloride	28	1.0 MT
Soda Ash ²	17	25 kg

¹ Indicates a Loaded Darwin/Dampier Price.

² Indicates an Insitu Portland Price.

3.4 8.5" in Interval

ITEM	QUANTITY	UNIT SIZE
Aquacol	24	200 L
Aquacol B	16	200 L
Caustic Soda	1	25 kg
Drispac R	10	50 lb
Flowzan	19	25 kg
Mil-Bar	16	1.0 MT
Mil-Gel	9	1.0 MT
Mil-Pac LV	37	25 kg
New-Drill Liquid ²	7	25 kg
New-Drill Plus	35	25 kg
Potassium Chloride	22	1.0 MT
Sodium Bicarbonate ²	13	25 kg

3.5 P & A Interval

ITEM	QUANTITY	UNIT SIZE
Glutaraldehyde	4	25 ltr
Noxygen	4	5 US gal

¹ Indicates a Loaded Darwin/Dampier Price.

² Indicates an Insitu Portland Price.

3.6 Total Well Consumption

ITEM	QUANTITY	UNIT SIZE
Aquacol	24	200 L
Aquacol B	16	200 L
Calcium Chloride ¹	27	25 kg
Calcium Chloride	23	25 kg
Caustic Soda ²	12	25 kg
Caustic Soda	8	25 kg
Check-Loss ²	8	25 lb
Circal-1000 ²	9	25 kg
Drispac R	44	50 lb
Flowzan	69	25 kg
Glutaraldehyde	6	25 ltr
Guar Gum ¹	2	25 kg
LD-8	1	5 US gal
Lime ¹	7	18.5 kg
Mil-Bar	21	1.0 MT
Mil-Gel ¹	34	1.0 MT
Mil-Gel	61	1.0 MT
Mil-Pac LV	90	25 kg
New-Drill Liquid ²	12	25 kg
New-Drill Plus	47	25 kg
Noxygen	4	5 US gal
Potassium Chloride	50	1.0 MT
Soda Ash ²	36	25 kg
Sodium Bicarbonate ²	13	25 kg

3.7 Reconciliation:

ITEM	QUANTITY	UNIT SIZE
Aquacol B	12	200 L
Drispac R	-2	50 lb
Kwikseal F ²	10	40 lb
Kwikseal M ²	4	40 lb
Mil-Bar	2	1.0 MT
Mil-Gel	8.6	1.0 MT
Mil-Guar ¹	-2	25 kg
Mil-Pac R	-32	25 kg
Noxygen	4	5 US gal
Potassium Chloride	2	1.0 MT
Soda Ash ¹	-10	25 kg

¹ Indicates a Loaded Darwin/Dampier Price.

² Indicates an Insitu Portland Price.

3.8 Material Left on Rig

ITEM	QUANTITY	UNIT SIZE
Aquacol	28	200 L
Aquacol B	28	200 L
Bio-Spot	4	200 L
Calcite C300	141	25 kg
Calcium Chloride	28	25 kg
Caustic Soda	38	25 kg
Chek-Loss ²	42	25 lb
Chek-Loss	160	25 lb
Circal 1000 ²	26	25 kg
Circal 60/16	144	25 kg
Circal Y	144	25 kg
Citric Acid ²	17	25 kg
Citric Acid	1	25 kg
Drispac R	12	50 lb
Flowzan	26	25 kg
Glutaraldehyde	37	25 L
Kwikseal F ²	25	40 lb
Kwikseal F	100	40 lb
Kwikseal M ²	36	40 lb
Kwikseal M	90	40 lb
LD-8	19	5 US gal
Lime	59	18.5 kg
Mil-Bar	49	1.0 MT
Mil-Gel	58	1.0 MT
Mil-Guar ¹	73	25 kg
Mil-Guar	67	25 kg
Mil-Pac R	32	25 kg
Mil-Pac LV	80	25 kg
NewDrill Liq ²	52	5 US gal
NewDrill Plus	76	25 kg
Noxygen	24	5 US gal
Omyacarb 40	186	25 kg
Potassium Chloride	4	1.0 MT
Soda Ash ²	44	25 kg
Soda Ash	6	25 kg
Sodium Bicarbonate	27	25 kg

¹ Indicates a Loaded Darwin/Dampier Price.

² Indicates an Insitu Portland Price.

DRILLING FLUIDS RECAP HILL - 1

4 MATERIAL RECONCILIATION

Mud Material Reconciliation Well: Hill-1																														
Product Data		Start Inventory on 5 Dec 2003 (SOF, Start)				Materials Received per BHI Delivery Dockets						Backload as per BHI Return Docket			Material Used by Interval, from Advantage ONLY						Final Inventory on 24/12/2003 (Same as SOF, END)			Calc	Variance (Actual v	Total	Total			
Product	Unit	Unit Cost	Coean Epoch	Lady Dawn	Pacific Ch/figer	D/D 5471	D/D 5472	D/D 5475	D/D 5476	D/D 5477	FOR8	FOR10	R/D	R/D	R/D	36"	17.5'	12.25'	8.5'	P&A	Recon	Coean Epoch	Lady Dawn	Pacific Ch/figer	Stock	Calc)	Usage	Cost \$		
Mil-Bar, bulk	tonne	256.70	30																		2	40			40	23		8,824.10		
Mil-Gel, bulk	tonne	250.00	34																						34			8,840.00		
Mil-Gel, bulk	tonne	323.08	46													9	19	34	9		8.6	58			58	69.6		22,488.27		
Aquacool	55 gal	830.59							40	12															25	24		19,934.15		
AquacoolHD	55 gal	1028.14							32	24											12	25			25	26		26,787.92		
Bea-Spac	55 gal	517.80	4																						4					
Caloba-C300C	25 kg	21.67	141																						141					
Calcium Chloride 80%	25 kg	24.50	27													27										27	27		661.50	
Calcium Chloride 95%	25 kg	29.50	51													23										23	23		676.50	
Cautic Soda	25 kg	46.56	12													8	4									12			550.72	
Cautic Soda	25 kg	49.56	48														3	4	1							38	8		389.48	
Chelkloss	25 lb	44.78	90																							42	8		359.24	
Chelkloss	25 lb	60.75	60				100																			160				
Circal 1000	25 kg	21.78	35																							25	9		108.02	
Circal 1000	25 kg	32.10																												
Circal 60/16	25 kg	6.22	95						40																	144				
Circal Y	25 kg	21.67	48						90																	144				
Citic Acid	25 kg	57.35	17																							17				
Citic Acid	25 kg	80.06	1																							1				
Dnspac R	50 lb	159.75	14				40											34	10		-2	12			12	42		6,709.50		
Dnspac SL	50 lb	113.76																												
Flowcan	25 kg	900.38	55				40																			26	69		34,882.84	
Glutaraldehyde, 25 %	25 litre	105.23	43																	4						37	6		631.38	
Kwikseal F	40 lb	49.53	35																							25	10		495.30	
Kwikseal F	40 lb	52.25				60			40																		100			
Kwikseal M	40 lb	41.20	40																							35	4		104.80	
Kwikseal M	40 lb	52.25	82			30																				90				
LD-8	5 gal	111.80	20																							10	1		111.60	
Lime	18.5 kg	9.06	66													7		1								59	7		63.35	
Mil-Guar	25 kg	52.00	73																								73			
Mil-Guar	25 kg	72.70	67																								67			
MilPac-LV	25 kg	161.51	90				40	40	40																	60	30		14,335.90	
MilPac-R	25 kg	161.51																			-32	32				32	-32		(5,189.32)	
Newdrill Liquid	25 kg	67.46						64										5	7							52	12		808.76	
Newdrill Liquid	25 kg	70.46																												
Newdrill Plus	25 kg	74.94	64							50																	76	47		3,522.18
Noxygen-L	18.8 litre	38.04	32																	4	4	24				24	8		304.32	
Omycarb-40	25 kg	8.22	96					48																		144				
Potassium Chloride	1000 kg	536.07					4	26	26																	4	52		27,875.64	
Potassium Hydrox	25 kg	47.21																												
Soda Ash	25 kg	23.95	70													8	11	17								44	26		822.18	
Soda Ash	25 kg	26.30	6																								6			
Sodium Dicarboxate	25 kg	24.00						40																			27	13		312.00
22-Jan																								TOTAL WELL COST		\$ 175,374.44				

5 INTERVAL VOLUME ACCOUNTING

5.1 36 in Interval

Mud Made (bbls)		Mud Lost (bbls)	
Water added:	2,240	Mud discharged:	634
Brine added:		Mud lost on surface:	
Oil added:		Mud lost down hole:	
Whole mud added:		Mud lost to solids control:	
Chemicals added:	109	Other losses:	
Barite added:		Left in hole:	
Mud received:		Mud returned:	1,716
Other gains:		Dead volume in mud pits:	
Total volume additions:	2,350	Total volume lost:	634

5.2 17.5 in Interval

Mud Made (bbls)		Mud Lost (bbls)	
Water added:	2,136	Mud discharged:	2,978
Brine added:		Mud lost on surface:	
Oil added:		Mud lost down hole:	
Whole mud added:		Mud lost to solids control:	
Chemicals added:	50	Other losses:	
Barite added:		Left in hole:	
Mud received:	1,716	Mud returned for next section:	923
Other gains:		Behind casing:	
Total volume additions:	3,902	Total volume lost:	2,978

5.3 12.25 in Interval

Mud Made (bbls)		Mud Lost (bbls)	
Water added:	3,052	Mud discharged:	2,501
Brine added:		Mud lost on surface:	
Oil added:		Mud lost down hole:	
Whole mud added:		Mud lost to solids control:	136
Chemicals added:	215	Other losses:	
Barite added:	8	Left in hole:	
Mud received:	923	Mud returned for next section:	2,212
Other gains:	1,151	Behind casing:	500
Total volume additions:	5,349	Total volume lost:	3,137

5.4 8.5 in Interval

Mud Made (bbls)		Mud Lost (bbls)	
Water added:		Mud discharged:	841
Brine added:		Mud lost on surface:	
Oil added:		Mud lost down hole:	
Whole mud added:		Mud lost to solids control:	58
Chemicals added:	200	Other losses:	680
Barite added:	24	Left in hole:	856
Mud received:	2,212	Mud returned:	
Other gains:		Behind casing:	
Total volume additions:	2,436	Total volume lost:	738

5.5 Total Volume Summary

Mud Made (bbls)		Mud Lost (bbls)	
Water added:	7,428	Mud discharged:	6,954
Brine added:		Mud lost on surface:	
Oil added:		Mud lost down hole:	
Whole mud added:		Mud lost to solids control:	194
Chemicals added:	574	Other losses:	680
Barite added:	32	Left in hole:	856
Mud received:	4,851	Mud returned:	4,852
Other gains:	1,151	Behind casing:	500
Total volume additions:	14,036	Total volume lost:	14,036

6 12.25 in INTERVAL MUD PROPERTIES

Report Date	Depth MD m	FL Temp. C	Test Temp. C	Mud Wt. sg	F.Visc sec/qt	PV cp	YP	Gels 10 sec	Gels 10 min	API Filt. cc	Cake API	Solids crtd Pct.	Water Pct.	Sand Pct.	MBT ppb	pH	Alk Pf ml	Alk Mf ml	Chloride Mg/l	Total Hdns mg/l	ASG	LGS ppb	HGS ppb
15/12/03	1,486	36	49	1.06	52	16	23	7	15	6.5	1	5.26	92.5	0.5	5	9.5	0.2	0.5	39,500	160	1.32	10.65	0
16/12/03	1,810	0	49	1.09	56	16	23	7	16	6.0	1	10.04	88	0.5	7.5	8.5	0	0.8	36,500	360	1.52	30.03	0
17/12/03	1,810	0	49	1.09	55	16	23	7	14	6.5	1	10	88	0.5	7.5	8.5	0	0.8	36,500	360	1.52	30.03	0

7 8.5 in INTERVAL MUD PROPERTIES

Report Date	Depth MD m	FL Temp. C	Test Temp. C	Mud Wt. sg	F.Visc sec/qt	PV cp	YP	Gels 10 sec	Gels 10 min	API Filt. cc	Cake API	Solids crtd Pct.	Water Pct.	Sand Pct.	MBT ppb	pH	Alk Pf ml	Alk Mf ml	Chloride Mg/l	Total Hdns mg/l	ASG	LGS ppb	HGS ppb
18/12/03	1821	27	49	1.09	60	18	22	7	14	5.5	1	8.92	86	0.25	7.5	9	0	0.8	39,500	360	1.53	28.2	0
19/12/03	2422	41.6	49	1.15	70	23	35	9	25	4.2	1	9.5	85.5	0.25	12.5	9	0	0.6	42,000	280	2.06	58.89	0
20/12/03	2575	43	49	1.17	70	23	34	9	25	4.3	1	10.01	85	0.5	15	9	0	0.6	42,000	280	2.1	64.75	0
21/12/03	2575	43	49	1.17	71	24	33	9	245	4.5	1	10.04	85	0.5	15	9	0	0.65	41,500	280	2.06	62.12	0

SECTION 11 : CASING & CEMENTING SUMMARY

Wellname : Hill #1

Drilling Co. : DOGC

Rig : Ocean Epoch

DFE above MSL : 22.4 m

Lat : 38 Deg 48 Min 50.37 Sec

Spud Date : 08 Dec 2003

Release Date : 25 Dec 2003

Water Depth : 212.8 m

Long : 141 Deg 50 Min 39.58 Sec

Spud Time : 21:00

Release Time : 04:00

Casing Summary

Well: Hill #1

Diameter	30 "	L.O.T. (Act)	0 ppg
Casing Shoe MD (Act)	268.0 m	F.I.T. (Act)	0 ppg
Casing Shoe TVD (Act)	268.0 m		
Cement data	168 bbls 15.9 ppg Class G slurry. Top up job with 91 bbls 15.9 ppg Class G slurry to establish TOC at seabed		
Comment			

Diameter	13 3/ 8"	L.O.T. (Act)	11.50 ppg
Casing Shoe MD (Act)	768.9 m	F.I.T. (Act)	0 ppg
Casing Shoe TVD (Act)	768.9 m		
Cement data	240 bbls 12.5 ppg Class G lead followed by 150 bbls 15.8 ppg Class G tail. Bumped plug and tested casing to 3000 psi. Good cement returns to sea bed.		
Comment			

Diameter	9 5/ 8"	L.O.T. (Act)	10.50 ppg
Casing Shoe MD (Act)	1801.0 m	F.I.T. (Act)	0 ppg
Casing Shoe TVD (Act)	1801.0 m		
Cement data	73 bbls 12.5 ppg Class G lead followed by 45 bbls Class G Tail. Bumped plug & tested casing to 3000 psi.		
Comment			

SECTION 12 : MUDLOGGING WELL REPORT

Santos

A.B.N. 80 007 550 923

HILL-1

FINAL WELL REPORT

Prepared by



Geoservices Overseas S.A.

Geoservices Overseas S.A.
Unit 1, 6 Somerset Circuit
Lonsdale, S.A. 5160
Tel: 08-81863611
Fax: 08-81862611
E-mail: geosrv.adl@bigpond.com.au

Santos Limited
Santos House
91 King William Street
Adelaide, S.A. 5000

CONTENTS

		Page No.
1.0	<u>WELL DATA SUMMARY</u>	3
2.0	<u>GENERAL INFORMATION</u>	4
2.1	Executive Summary	4
2.2	Geoservices Personnel	5
2.3	Contractor Information	5
2.4	Days vs. Depth Progress Chart	6
2.5	Sample Collection & Distribution Summary	7
3.0	<u>GEOLOGICAL INFORMATION</u>	9
3.1	Lithology and Show Summary	9
3.2	Gas Ratio Interpretation - Introduction	13
3.3	Explanation of Gas Composition Diagrams	13
3.4	Explanation of Wetness/Balance/Character Curves	15
3.5	Gas Composition Discussion	17
3.6	Gas Triangular Diagrams	18
4.0	<u>PRESSURE ANALYSIS</u>	19
4.1	Pressure Summary	19
5.0	<u>DRILLING INFORMATION</u>	20
5.1	Mud Record	20
5.2	Bit Record	21
5.3	Hydraulic Listing Summary	22
5.4	Drilling Phase Summary	23
5.4.1	36" (914 mm) Hole Section	23
5.4.2	17½" (445 mm) Hole Section	24
5.4.3	12¼" (311 mm) Hole Section	25
5.4.4	8½" (216 mm) Hole Section	26
6.0	<u>ENCLOSURES</u>	
A.	Final Data CD: Ascii, Final Well Report (PDF), Logs in PDF, Logs in Tiff	
B.	Formation Evaluation Log	Scale 1:500
C.	Drilling Data Log	Scale 1:1000
D.	Gas Ratio Log	Scale 1:500
E.	Pressure Evaluation Log	Scale 1:2500

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

1.0 WELL DATA SUMMARY

(All depths are measured depths from rotary table (MDRT) unless otherwise specified.)

Well name : Hill-1
Basin : Otway
Permit : VIC/P51
Operator : Santos Limited
Drilling Rig : Ocean Epoch
Well Classification : Vertical Exploration Well

Surface Location
Latitude : 38° 48' 50.381" S
Longitude : 141° 50' 39.579" E

Depth Reference : L.A.T. (lowest astronomical tide)
Water Depth : 212.8m
Rotary Table : 22.4 m
Rotary Table to Seabed : 235.2 m

Casing Data : (1) 762/500 mm (30"/20") casing shoe at 268.0 m
: (2) 340 mm (13³/₈") casing shoe at 769.0 m
: (3) 244 mm (9⁵/₈") casing shoe at 1801.2 m

Hole Size : (1) 660mm/914 mm (26"/36") Hole from 235.0 to 268.0 m
: (2) 444 mm (17¹/₂") Hole from 268.0 to 777.0 m
: (3) 311 mm (12¹/₄") Hole from 777.0 to 1810.0 m
: (4) 216 mm (8¹/₂") Hole from 1810.0 to 2575.0 m

Mud Type : (1) Seawater/Hi-Vis Gel Sweeps
: (2) KCL / Polymer
: (3) Aqua-Drill

Offset Wells : Bridgewater Bay 1 (52 km NW)
: Triton 1 (63 km ESE).

Proposed Total Depth : 2575.0 m
Actual Total Depth : 2575.0 m
Total Vertical Depth : 2552.4 m TVDSSLAT
Date arrived on Location : 7 December 2003
Date departed Location : 20 December 2003
Date Spudded : 21:00 hours, 8 December 2003
Date TD Reached : 01:30 hours, 20 December 2003
Well Status : Plugged and Abandoned

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

2.0 GENERAL INFORMATION

2.1 **Executive Summary**

Hill-1 was drilled as an exploration wildcat well in the Otway Basin, licence VIC/P51. The location is offshore in 213 m of water, 55 km south-southeast of Portland. The objectives of Hill-1 were to test reservoir and hydrocarbon potential in the Late Cretaceous Paaratte Formation and Nullawarre-equivalent strata below. Hydrocarbon content was expected to be both oil and gas. The closest wells to Hill-1 are Bridgewater Bay 1 (52 km NW) and Triton 1 (63 km ESE).

Hill-1 was officially spudded at 21:00 hours on the 8th of December 2003. The well was begun with a 26" (660 mm) bit and 36" (914 mm) hole opener, tagging the seafloor at 235.2 mRT and drilling to 268 m. A combination 30" (762 mm) housing and 20" (500 mm) shoe joint was run on a PGB and cemented with the shoe at 268 m.

A 17½" (445 mm) bit drilled from 268 m to 17½" TD at 777 m. This section was cased off with a 13⅜" casing string with the shoe set at 769 m.

The sub sea stack and riser were lowered and tested after a delay due to rough weather. The 12¼" (311 mm) phase was begun, tagging the TOC at 742 m. The cement was drilled out and 3.0 m of new hole was made to 780 m. The hole was displaced to seawater prior to performing a Leak Off Test, which reached an EMW of 15.0 ppg (1.8 SG).

12¼" (311 mm) hole was then drilled ahead from 780.0 m down to 1810 m with a PDC bit, with new KCl / Polymer mud being displaced to the hole at 1444 m after having been, until here, drilled with seawater and gel sweeps as required. 19 bbl was lost down hole at 1611 m. This bit was then pulled out to run 9⅝" casing. The trip out of hole prior to running casing was not very smooth, with several tight spots needing to be worked through.

The well was cased with 9⅝" with the casing shoe set at 1801.2m. The last joints of casing had to be washed down due to tight hole. The casing was cemented as per programme and the BOP was tested before the casing landing string was pulled.

The 8½" bit and BHA were made up and RIH tagging TOC at 1772 m. The cement, collar and 9⅝" shoe and rat hole were drilled out and 3 m of new hole was drilled from 1810 - 1813 m. Aquadrill mud was then displaced into the hole and a leak off test was conducted resulting in an EMW of 10.0 ppg (1.25 SG). 8½" hole was then drilled from 1813 - 2575 m TD with no problems encountered while drilling. On pulling out of hole, several tight spots were encountered which necessitated back reaming and reaming back to bottom. On pulling out the second time, no problems were seen.

After 4 wire-line logging runs, the hole was plugged and abandoned.

Geoservices provided a full Mudlogging service from spud to TD during this well. This service included Reserval gas monitoring in addition to the regular FCP/FGP FID equipment.

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

2.2 Geoservices Personnel

ALS Engineers : Fernandes, Gavin
: Dóczy, Gedeon
: Willson, Stanley
: Misquitta, Patrick


Mudloggers : Adderley, David
: Babu, J.V.

2.3 Contractor Information

Drilling : Diamond Offshore
Rig name : Ocean Epoch
Rig type : Semi-Submersible
Mud logging : Geoservices Overseas S.A.
Mud engineering : Baker Hughes INTEQ
MWD : Sperry Sun Halliburton
Wireline logging : Schlumberger Oilfield Australia
Cementing : Halliburton
Well head completion : DrilQuip
ROV : Total Marine Technology
Casing : Premium
Work boats : Lady Dawn, Pacific Challenger
Helicopters : Bristows
Catering : Eurest

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

2.4 Days versus Depth Progress Chart



Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

2.5 Sample Collection Summary

5 sets of Washed and Dried Samples and 2 sets of Samplex trays were collected on this well. From first returns at 777 m to 1641 m the collection interval was 5 m. From 1641 m to 2575 m TD the collection interval was 3 m.

Uncollected samples, due to fast ROP, are listed below :

5m Samples :	3m Samples :				
810-815	1160-1165	1656-1659	2139-2142	2292-2295	2406-2409
815-820	1180-1185	1659-1662	2157-2160	2298-2301	2409-2412
830-835	1190-1195	1683-1686	2178-2181	2301-2304	2412-2415
840-845	1195-1200	1722-1725	2196-2199	2307-2310	2418-2421
845-850	1210-1215	1725-1728	2202-2205	2310-2313	2424-2427
865-870	1225-1230	1740-1743	2205-2208	2319-2322	2427-2430
880-885	1240-1245	1749-1752	2211-2214	2328-2331	2433-2436
900-905	1255-1260	1755-1758	2220-2223	2331-2334	2436-2439
905-910	1260-1265	1767-1770	2226-2229	2343-2346	2442-2445
925-930	1265-1270	1770-1773	2232-2235	2346-2349	2445-2448
940-945	1275-1280	1773-1776	2235-2238	2352-2355	2448-2451
1000-1005	1280-1285	1779-1782	2238-2241	2355-2358	2457-2460
1020-1025	1315-1320	1785-1788	2243-2247	2367-2370	2460-2463
1025-1030	1355-1360	1791-1794	2253-2256	2370-2373	2466-2469
1045-1050	1375-1380	1797-1800	2259-2262	2376-2379	2472-2475
1130-1135	1390-1395	1803-1806	2277-2280	2265-2268	2475-2478
1140-1145	1435-1440	1809-1812	2280-2283	2388-2391	2382-2385
1145-1150	1440-1445	1839-1842	2286-2289	2394-2397	2484-2487
		1908-1911	2289-2292	2400-2403	

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

Sample distribution was as follows:

Recipient	Washed and Dried		Samplex Trays
	100 g	200 g	
Santos	2		1
INPEX	1		1
Geoscience Australia		1	
D.P.I.		1	

The Samplex trays and washed and dried cuttings samples were dispatched to Geoservices Adelaide for drying and packing. There were still wet samples at the time of the rig's departure to Western Australia. The samples were then forwarded to the Santos Core Library, Gillman, S.A.

Mud Samples were also dispatched. These were from :
1000, 1480, 1610,1845, 1989, 1992,1995,2001,2020, 2340 and 2575 m.

Filtrate samples were from :
1790 m, 1810 m and 2330 m.

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

3.0 GEOLOGICAL INFORMATION

3.1 **Lithology and Show Summary**

(From Spud to 777m returns were to the seafloor.)

Lithology		Lithology description	ROP m/hr			Depth m	Total Gas U	C1 ppm	C2 ppm	C3 ppm	iC4 ppm	nC4 ppm	C5 ppm
			avg.	max.	min.								
777 m - 1630 m Tertiary Carbonates													
			Drilling Parameters:										
			WOB: 10 - 35 klbs										
			RPM: 135 - 160										
			TRQ: 3 - 11 klbs*ft										
			MF : 750 - 850 gpm										
			SPP: 2000 - 3900 psi										
CLAYSTONE	Very pale brown, very pale brown grey, commonly very calcareous, commonly grading to MARL, occasionally silty in part, occasional lithics, occasional carbonaceous specks, occasional disseminated pyrite, dispersive, very soft, occasionally firm to moderately hard, amorphous, occasionally sub - blocky.	45	227	15	777 - 1630	15 - 55	1651- 8739	0 - 14	0 - 10	0 - 5	0 - 2	0 - 7	
CALCARENITE	Very pale to pale brown, occasionally cream, micritic, cryptocrystalline, occasional lithics, moderately hard to hard.												
CALCILUTITE	Pale yellow grey, lutitic, argillaceous, occasionally silty, occasionally carbonaceous specks and lithics, firm, moderately hard in part, occasionally soft, sub - blocky.												
SANDSTONE	Pale brown, clear to translucent, very fine to fine, well sorted, sub-round, occasionally round to sub-angular, moderately calcareous cement, nil visible matrix, loose grains, poor visible and inferred porosity, no fluorescence.												
SILTSTONE	Light grey, pale brown grey, argillaceous, arenaceous, calcareous in part, occasionally grading to MARL, occasional nodular pyrite, trace carbonaceous specks, shell fragments, trace fossil, firm to occasionally moderately hard, sub - fissile to sub - blocky.												

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	



Lithology		Lithology description			ROP m/hr			Depth m	Total Gas U	C1 ppm	C2 ppm	C3 ppm	iC4 ppm	nC4 ppm	C5 ppm
					avg.	max.	min.								
1630m - 1646 m Wangerrip Group								Drilling Parameters: WOB: 25 - 30 klbs MF : 865 gpm RPM: 154 SPP: 3600 - 3800 psi TRQ: 5.1 - 6.9 klbs*ft							
SANDSTONE	Clear to translucent, pale grey, very fine to coarse, commonly medium to coarse, poor sorted, sub-angular to sub-round, no visible cement, no visible matrix, trace carbonaceous specks, trace pyrite, trace milky white quartz, loose, good visible and inferred porosity, no fluorescence.			52	83	32	1630 - 1646	26 - 41	5003 - 8126	4 - 10	2 - 5	0 - 1	0	0 - 2	

Lithology		Lithology description			ROP m/hr			Depth m	Total Gas U	C1 ppm	C2 ppm	C3 ppm	iC4 ppm	nC4 ppm	C5 ppm
					avg.	max.	min.								
1646m - 1767 m Upper Timboon Sandstone								Drilling Parameters: WOB: 8 - 30 klbs MF : 830 - 860 gpm RPM: 145 - 160 SPP: 3680 - 3920 psi TRQ: 3.5 - 7.2 klbs*ft							
SANDSTONE	Clear to translucent, pale brown to pale brown grey, commonly medium, occasionally fine to coarse, fine to very fine in part, generally moderately well sorted, sub-angular to sub-round, weak calcareous and siliceous cement, occasional silty matrix, trace carbonaceous specks, loose, poor to fair inferred and visible porosity, no fluorescence.			37	184	11	1646 - 1767	14 - 15	2275 - 8939	4 - 13	2 - 7	0 - 2	0	0 - 4	
SILTSTONE	Medium brown to medium grey brown, moderately to weak calcareous, arenaceous in part, grading to very fine SANDSTONE in part, occasional to common pyrite, glauconite, firm to dispersive in part, sub - blocky.														

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	



1767m - 1974 m Timboon Equivalent Mudstone		Drilling Parameters: WOB: 13 - 30 klbs MF : 650 - 855 gpm RPM: 145 - 150 SPP: 3550 - 3900 psi TRQ: 3.7 - 7.7 klbs*ft										
Lithology	Lithology description	ROP m/hr			Depth m	Total Gas U	C1 ppm	C2 ppm	C3 ppm	iC4 ppm	nC4 ppm	C5 ppm
		avg.	max.	min.								
SILTSTONE	Medium brown to occasionally medium brown grey, locally occasionally slightly calcareous, occasional to rare carbonaceous specks, occasionally disseminated and nodular pyrite, very soft to firm in part, sub - blocky, occasionally blocky.	21	61	6	1767 - 1974	4 - 33	910 - 6393	4 - 6	1 - 3	0 - 1	0	0 - 10
LIMESTONE	Light to medium brown, medium grey brown, arenaceous, micritic, microcrystalline, hard to very hard, blocky to sub - blocky.											
SANDSTONE	White to pale grey, light to occasionally medium brown, very fine to fine, occasionally medium to coarse, moderately well to moderately sorted, sub-angular to sub-round, weak to strong calcareous cement, locally abundant light grey silty matrix, common white argillaceous matrix, occasional abundant pale brown argillaceous matrix, friable to moderately hard, loose, poor to very poor inferred and visible porosity, nil to trace mineral fluorescence.											

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	



Hill-1
Santos Limited

Geological Information
Page 12 of 26

Lithology		Lithology description			ROP m/hr			Depth m	Total Gas U	C1 ppm	C2 ppm	C3 ppm	iC4 ppm	nC4 ppm	C5 ppm
					avg.	max.	min.								
1974m - 2575m (T.D.) Paaratte Formation					43	148	4	1974 - 2575	5 - 56	598 - 9936	3 - 403	1 - 205	1 - 78	0 - 52	0 - 20
SILTSTONE	Pale to occasionally medium brown, medium brown grey, occasionally argillaceous increasing with depth, occasional to locally common carbonaceous specks, rare local carbonaceous microlams, occasional disseminated and nodular pyrite, rare to occasional glauconite grains, occasional localised micro mica, firm to moderately hard, dispersive to soft, sub - blocky to occasionally blocky, amorphous.														
SANDSTONE	Clear to translucent, occasionally off white, very fine to medium occasionally coarse, sub-angular to sub-round, weak calcareous cement, occasional weak siliceous cement, nil to occasional off white argillaceous matrix, rare glauconite grains, loose, fair to poor inferred porosity, no fluorescence.														
LIMESTONE	Medium grey brown, occasionally light to medium brown, arenaceous, micritic, microcrystalline, hard to very hard, sub - blocky to blocky.														

Drilling Parameters:
WOB: 4 - 35 klbs MF : 620 - 650 gpm
RPM: 140 - 170 SPP: 3050 - 4050 psi
TRQ: 4.2 – 8.6 klbs*ft

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

3.2 Gas Ratio Interpretation - Introduction

Gas composition and total gas in mud were measured using the Reserval (A combined total gas detector and chromatograph supplied with gas from a GZG degasser). This degasser pumps mud continuously to an enclosed chamber with a constant mud volume, and, as a backup gas detection system, a Geoservices FID Chromatograph Panel (FCP) and FID Gas Panel (FGP) were in place. Both use the same principle of measuring ions released when organic material, actively released from the mud, is burnt. The mud is degassed at the flow line by a degasser which is essentially an agitator inside a chamber through which the mud passes. The gas is then drawn back to the unit where it is analysed for hydrocarbons. H₂S and CO₂ are measured by independent sensors.

Although both systems use the FID (flame ionisation detector) principle, the chromatograph first separates the hydrocarbon gases by passing the sample through a column where heavier gases take longer to pass through than lighter ones. After the hydrocarbon gases are separated, they are burned at the detector in the presence of hydrogen (which maintains combustion). Each burnt hydrocarbon molecule releases ions proportional to the number of carbon atoms in the molecule. These free ions (C+) will reduce the resistivity of the air in a filament allowing a voltage to pass from the cathode to the anode. This created voltage is proportional to the gas burned. Note: as the FGP (total gas) burns all the gases simultaneously, values are recorded in methane equivalent.)

The composition of the gas in mud from the formation is significant in determining the geochemical origin and value of a show. There are several methods which can be used to determine whether the hydrocarbon gas in mud comes from a potential gas or oil zone. Amongst these methods are the Triangle Diagram (also known as the gas composition diagram), Pixler Diagram (also known as the gas ratios method) and the Wetness/Balance/Character plots.

3.3 Explanation of Gas Composition Diagrams

The composition of entrained reservoir gas in mud is significant in determining the origin and value of a show. The Gas Composition Diagram is used to graphically represent the hydrocarbon distribution in the gas and to determine whether it corresponds to a gas or oil reservoir.

The triangular diagram is obtained by tracing lines on three scales at 120° to each other, corresponding respectively to the ratios of ethane, propane and normal butane to the total gas. The scales are arranged in such a way that if the apex of the triangle is upward, the diagram represents the analysis of gas from a gas zone, while if the apex points downwards, the diagram represents the analysis of gas from an oil zone. A large triangle diagram represents dry gas or low GOR oil, while small triangles represent wet gases or high GOR oils.

The homothetic centre of the triangle should fall inside the area delineated by the dotted line, which encircles compositions which are 'normal'. If the triangle area is outside this area the gas indicates that the reservoir is not exploitable and that the heavier hydrocarbons composition is 'abnormal' (hydrocarbons chemically altered or gases with special compositions which are not associated with oil) and may indicate a dead show.

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

The Gas Ratio Analysis Diagram is a plot of the ratio of C1 to the other gas elements. The magnitude of the methane to ethane ratio determines if the reservoir contains gas or oil or if it is non-productive. The following conclusions are possible:

Ratio C1/C2:	< 2	non-productive zone
	2 - 15	oil present
	15 - 65	gas present
	> 65	non-productive zone

The slope of the line of the ratio plot of C1/C2, C1/C3, C1/C4 and C1/C5 indicates whether the reservoir will produce hydrocarbons or hydrocarbons and water. Positive line slopes indicate production; negative line slopes indicate water bearing formations. When using the slope of the gas ratios plot as an indicator of a possibly productive zone the following points should be borne in mind:

1. Productive dry gas zones may show only C1, but abnormally high shows of C1 are usually indicative of salt water zones.
2. If the ratio C1/C2 is low in the oil section and the ratio C1/C4 is high in the gas section, the zone is probably non- productive.
3. If any ratio (C1/C5 except in an oil based mud) is lower than the preceding ratio then the zone is probably non- productive.
4. The ratios may not be definitive for zones of low permeability.
5. Steep gas ratio plots may be indicative of tight zones.

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

3.4 Explanation of Wetness/Balance/Character Curves

Another method for evaluating gas zones uses three ratios: hydrocarbon Wetness (W_h), hydrocarbon Balance (B_h) and hydrocarbon Character (C_h) plotted against depth where:

$$W_h = \frac{(C_2 + C_3 + C_4 + C_5) \times 100 (\%)}{(C_1 + C_2 + C_3 + C_4 + C_5)}$$

$$B_h = \frac{(C_1 + C_2)}{(C_3 + C_4 + C_5)}$$

$$C_h = \frac{(C_4 + C_5)}{C_3}$$

Wetness (W_h) is the primary zone indicator and provides a measure of the relative proportion of heavier gases in the overall gas show as follows:-

$W_h < 0.5$	Light non-associated gas with low productivity potential or only geo-pressured methane.
$0.5 < W_h < 17.5$	Potentially productive gas with gas density increasing with W_h .
$17.5 < W_h < 40.0$	Potentially productive oil with gravity decreasing as W_h increases.
$W_h > 40.0$	Heavy or residual oil with low productivity potential.

Balance (B_h) and Wetness (W_h) move closer together and eventually cross as reservoir hydrocarbons become denser in transition from gas to oil. The zone guidelines for B_h combine with those for W_h to improve reliability of show evaluation as follows:

$W_h < 0.5$ and $B_h > 100$	Very light, dry gas which is almost certainly non-productive.
$0.5 < W_h < 17.5$ and $W_h < B_h < 100$	Productive gas with gas increasing in wetness and density as the two curves converge.
$0.5 < W_h < 17.5$ and $B_h < W_h$	Productive gas condensate or a high gravity gas/oil ratio.
$17.5 < W_h < 40$ increasing and $B_h < W_h$	Productive oil with oil gravity decreasing - density increasing as the curves diverge.
$17.5 < W_h < 40$ and $B_h > W_h$	Non-productive residual oil.

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

Character (C_h) serves to resolve ambiguities between oil or gas indications by defining the following:

$0.5 < W_h < 17.5$ Productive wet gas or condensate.
and $B_h < W_h$
and $C_h < 0.5$

$0.5 < W_h < 17.5$ Productive high gravity and/or high GOR oil.
and $B_h < W_h$
and $C_h > 0.5$

It is important to note that in the conclusion to each of the interpretive tools, the terms ‘productive’ and ‘non-productive’ are used in a geochemical sense. Ultimate production of a zone is dependent upon reservoir thickness and extent as well as other physical and economic factors which are not taken into account when analysing gas compositions. The methods discussed here are intended to assist the interpretive skills of the geologist or log analyst. We do not advocate their use blindly or in ignorance of the underlying geological and chemical principles of hydrocarbon occurrence.

Please refer to the Gas Ratio Log enclosure.

Abbreviation: GOR - Gas Oil Ratio

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

3.5 Gas Composition Discussion

From Spud to the TD of the 17½" phase at 777 m, returns were dumped to the seabed as a result of which no samples were collected nor was any gas monitored. Gas was first recorded in Hill-1 from 777 m, near the start of the 12¼" (311 mm) hole and gas was recorded continuously from here down to the TD of the well, except for between 1112 - 1127 m when hi-vis pills blocked the GZG gas-trap and between 1434 - 1450 m when the hole was displaced to new mud and the old mud was dumped from the possum belly while drilling.

In the 12¼" section of hole, from 777 m down through the undifferentiated carbonates to 1434 m the background gas was around 55 units, comprising of Methane with minor traces of Ethane to Butane. with a maximum gas of 117 units comprising predominantly of Methane with a trace of Ethane and minor traces of Propane and Butane. This maximum gas was purely ROP related and there were no gas peaks of note in this interval.


From 1434 m, after new mud was displaced into the hole, gas readings were lower, most likely due to less gas retention by the drilling fluid. The previous fluid had become very viscous after several hi-vis pills were pumped. From 1450 - 1810 m through Wangerrip group, Timboon Sandstone and into the Timboon Mudstone equivalent the background gas ranged from 15 - 25 units comprising predominantly of Methane with minor traces of Ethane to Butane with occasional minor traces of Pentane. A maximum gas of 50 units comprising predominantly of Methane and a trace of Ethane with minor traces of Propane to Pentane coincided with the bottom of a Sandstone interval at 1668 m.

In the 8½" hole from 1810 m to 2575 m slowly and steadily with depth from 5 to 40 units, (With no significant peaks) with the maximum gas of 55.7 units recorded at 2573 m, 2 m before TD. This gas composition was pretty much the same as that above and was comprised of 9936 / 403 / 205 / 78 / 52 / 20 / 14 ppm Methane to normal Pentane respectively.

Most of the peaks analyzed and for which gas triangular diagrams were plotted indicated the gas to be of a non productive quality as can be seen in the following diagrams. For the peaks after 2475 m the Gas triangular diagrams plotted show a possibility of a productive Gas zone. But the C1/C5 ratio indicates it to be a non productive gas zone. Further Gas ratio analysis for wetness and balance indicate gas recorded after 2475 m to be a possible productive gas with the gas increasing in wetness and density as the 2 curves (W_h & B_h) converge. After 2475 m the Wetness ratio (W_h) was around 5 to 8 and the Balance (B_h) was between 25 to 28 and they ran almost parallel to the end of the well without converging, thus indicating a less wet gas.

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

3.6 Gas Ratio Diagram



Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

4.0 PRESSURE ANALYSIS

4.1 **Pressure Summary**

Formation pressures were monitored throughout this well by recording a range of indicators. These indicators vary from direct observations of background gas and cuttings form to drilling characteristics such as torque and tight hole, as well as quantitative methods like the D exponent.

All indicators pointed to a normally pressured environment from surface to TD while drilling.

No connection gases, serious hole problems or excess cavings were noted while drilling to TD at 2575.0 m. The D-exponent also indicated no abnormal formation pressure.

There was tight hole while POOH for logging at TD but this was thought to be due to inefficient hole cleaning while drilling.

Pore pressures were measured with wire-line tools to be equivalent to 1.017 sg (19793 kPa at 2007 m with 22.4 m air gap).

Coefficients used for Hill - 1

Sources : Gulf Coast (Soft).

aS = 0.01304 bS = -0.17314 cS = 1.43350
aK = 0.26600 bK = -2.66700

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

5.1 Mud Record

From Spud to 777 m Hill-1 was drilled with seawater and hi-vis PHG sweeps with returns to the seabed.

From 777 - 1444 m seawater and hi-vis PHG sweeps were used with returns to pits.

From 1444 - 1810 m a KCl / Polymer mud was used.

From 1810 – 2575 m (TD) AquaDrill was used.

Depth m	MW SG	FV sec/qt	PV cps	YP lb/100ft	Gels	WL	Solids %	Sand %	Chlorides mg/l	Cake /32"
1486	1.06	52	16	23	7/15	6.5	7.5	0.0	39500	1
1564	1.09	40	16	23	7/14	7.0	7.0	0.5	37500	1
1720	1.11	40	16	24	7/14	7.0	8.0	0.6	37000	1
1810	1.09	56	16	22	7/14	6.5	12.0	0.5	37000	1
1821	1.09	60	18	17	7/14	5.5	8.92	0.25	39500	1
1918	1.13	62	19	30	7/14	4.5	9.86	0.5	41000	1
2051	1.13	61	19	29	8/15	5.0	8.78	0.4	42000	1
2130	1.13	61	23	33	8/22	4.5	9.30	0.5	42000	1
2422	1.15	70	23	35	9/25	4.2	9.50	0.25	42000	1
2575	1.17	81	24	35	9/25	4.5	10.86	0.5	41500	1

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	



5.2 Bit Record

Bit #	Size (in)	Make	Type	Jets	TFA In ²	In (m)	Out (m)	Run (m)	Hrs	WOB klbs	RPM	TORQ kft.lbs	SPP psi	Flow gpm	Grading
1	26 / 36HO	Smith	S987PX	3 x 24	1.33	235	268	33	1.4	2	50	2.2 - 3.1	1500	402	1-1-FC-A-2-I-NO-TD
2	17½	Reed Hycalog	EM511GC	4 x 20	1.23	268	777	509	14.0	5-12	90 - 110	2.3 - 4.5	2200 - 2950	1000 - 1200	0-0-NO-A-N-I-NO-TD
3	12¼	Hughes	HC 605	7 x 11	0.65	777	1810	1033	23.8	10-35	135- 160	3.0 - 11.3	2000 - 3925	750 - 855	7-3-BT-C-X-I-PN-TD
4	8½	Reed Hycalog	DSX104-HGN	5 x 12	0.55	1810	2575	765	23.36	25-30	145- 165	3.3 - 10.4	3200 - 4150	620- 660	2-4-WT-T-X-I-BU-CT-TD

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	



5.3 Hydraulic Listing

Depth (m)	Mud Weight (ppg)	ECD (ppg)	Flow Rate (gpm)	Total Pressure Loss (psi)	Pressure Loss Across Bit (psi)	Mud Velocity Through bit (m/sec)	Bit Hydraulic Power (hp)	Mud Impact at Bit (lbf)	Total Hydraulic Power (hp)	Ratio (Bit Pwr/Total Pwr) (%)
268	8.5+	8.6	1203	1632	658	89	468	1564	1159	40.3
770	8.5+	8.6+	1103	2650	654	88	420	1419	1725	24.4
1484	8.5+	8.7+	853	3335	1377	129	694	1602	1680	41.3
1810	9.1	9.3	857	3829	1473	129	745	1714	1937	38.5
1870	9.3	9.6	652	3620	1395	116	454	1166	1395	32.5
2515	9.75	10.34	627	4609.7	1173.5	111	434	1161	1465	29.7

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

5.4 Drilling Phase Summary

5.4.1 36" (914 mm) Hole Section

Dates	: 8 to 9 December 2003
Measured depth	: 235.0 m – 268.0 m
TVDSSLAT	: 212.6 m – 245.6 m
Number of bits used	: 1 x 26" bit & 1 x 36" H/O
Mud type	: Seawater & gel sweeps

Hill-1 was spudded on 8th December 2003 at 21:00 hrs with a re-run 26" (660 mm) Smith S987PX bit with 3 x 24 jets and a 36" (914 mm) hole opener. The seafloor was tagged at 235.2 m RT and was drilled to 268 m RT using seawater and gel sweeps, with returns going to the seafloor. The first 5 m was drilled using gel only at a low flow rate. At TD the hole was displaced to gel mud and no fill was observed after pulling out and running back to bottom. 33m of hole was drilled in 1.4 hrs for an average ROP of 23.6 m/hr. The 26" bit was graded as 1-1-FC-A-2-I-NO-TD

The hole was cased using a 20" (508 mm) float shoe joint and a 30" (760 mm) housing joint which were run in with the PGB and landed with the shoe at 268 m TD. A cement job was performed using 168 bbl of 15.9 ppg cement slurry but as it was unsatisfactory a top job was performed using a further 91 bbl before proceeding with the next phase.

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

5.4.2 17½" (445 mm) Hole Section

Dates	: 10 to 11 December 2003
Measured depth	: 268.0 m – 777.0 m
TVDSSLAT	: 245.6 m – 754.6 m
Number of bits used	: 1
Mud type	: Seawater & gel sweeps

Bit #2, a re-run 17½" (445 mm) Reed Hycalog EM511GC with 4 x 20 nozzles was made up and run in to drill this phase. The TOC inside the 20" casing was tagged at 264 m and cement was drilled out using seawater. 17½" hole was drilled from 268 m to section TD at 777 m using seawater and hi-vis gel sweeps with pills spotted on connections. At section TD the hole was displaced to PHG mud before pulling out. This bit drilled 509 m in 14.0 on bottom hours for an average ROP of 36.4 m/hr and was graded as 0-0-NO-A-N-I-NO-TD.

During rough weather, 45 joints of L80 grade 13³/₈" (340 mm) casing were run with the shoe set at 769 m. The cement job consisted of 240 bbl of 12.5 ppg lead slurry and 150 bbl of 15.8 ppg tail slurry. Cement returns were observed at the seabed and the plug was bumped with 900 psi.

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

5.4.3 12¼" (311 mm) Hole Section

Dates	: 12 to 16 December 2003
Measured depth	: 777.0 m – 1810.0 m
TVDSSLAT	: 754.6 m – 1787.6 m
Number of bits used	: 1
Mud type	: Seawater and gel sweeps KCl polymer

As rough weather continued, the BOP, LMRP and riser dump valve were assembled and tested. They were left secured in the moon pool while waiting for conditions to ease. After a wait of 23 hours, the riser was run and the BOP was latched and tested.

The 12¼" (311 mm) phase was begun, with TOC being tagged at 742 m. The cement was drilled out and 3.0 m of new hole was made to 780 m. The hole was displaced to 1.03 SG drilling fluid prior to performing a Leak Off Test, which reached an EMW of 11.5 ppg.

12¼" (311 mm) hole was then drilled ahead from 780 - 1810 m by Bit #3, a 12¼" Hughes HC605 PDC with 7 x 11 nozzles, with KCl polymer mud being displaced to the hole at 1444 m after having been, until here, drilled with seawater and gel sweeps as required. 19 bbl were lost down hole at 1611 m. This bit was then pulled out to run 9⁵/₈" casing. The trip out of hole prior to running casing was not very smooth, with tight spots needing to be worked from 1722 - 1718m, 1674 - 1650m, 1243 m and 1080 m. Bit#3 drilled 1033 m in 23.8 on bottom hours for an average penetration rate of 43.4 m/hr. The bit was graded as 7-3-BT-C-X-I-PN-TD.

126 joints of L80 grade 9⁵/₈" (244 mm) casing were run with the shoe set at 1801.2 m. The cement job consisted of 73 bbl of 12.5 ppg lead slurry and 45 bbl of 15.8 ppg tail slurry. The plug was bumped with 1000 psi.

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

5.4.4 8½" (216 mm) Hole Section

Dates	: 18 to 20 December 2003
Measured depth	: 1810.0 m – 2575.0 m
TVDSSLAT	: 1787.5 m – 2552.4 m
Number of bits used	: 1
Mud type	: Aqua-drill

After testing the BOP and making up an 8½" bit and BHA which incorporated Sperry Sun MWD tools and running in hole with same, Bit#4, an 8½" PDC (216 mm) Reed Hycalog DSX103-HGN with 5 x 12 nozzles, tagged TOC at 1772 m. The cement, float and shoe were drilled out with seawater and 9 m rat hole was cleaned out. The hole was then displaced to AquaDrill mud and an LOT was conducted resulting in an EMW of 10.5 ppg, and 8½" (216 mm) hole was then drilled ahead from 1810 - 2575 m TD with no problems encountered while drilling. This bit was then pulled out to run TD wireline logs. Bit#4 drilled 765 m in 23.36 on bottom hours for an average penetration rate of 32.8 m/hr. The bit was graded as 2-4-WT-T-X-I-BU-CT-TD.

A wiper trip was made to the 9⁵/₈" shoe. The first trip out of hole prior to running logs encountered tight spots and back reaming was required. Major tight spots were at 2550m, 2540-2520 m, 2514-2493 m, 2479 m, 2471 m, 2447 m, 2415 m, 2393-2385 m, 2306-2286 m, 2217-2206 m and 2098-2080 m. These hole problems were put down to inefficient hole cleaning while drilling.

Wire-line logs were then run as follows:

- Run 1: PEX-GR
- Run 2: VSP
- Run 3: MDT
- Run 4: CST

After logging was completed, the hole was plugged and abandoned as per programme.

Revision	Date	Issued by	Approved by	Remarks
0	20-Dec-03	Geoservices Unit 87	Base Mudlogging Coordinator	

SECTION 12a : FORMATION EVALUATION LOG



SECTION 12b : DRILLING LOG



SECTION 12c : GAS RATIO LOG



SECTION 12d : OVERPRESSURE LOG



SECTION 13 : RIG POSITIONING REPORT




SECTION 14 : WELL ABANDONMENT AND PLUG REPORT

Santos

25th December 2003

WELL ABANDONMENT DIAGRAM VIC/P51 Hill-1

Rig :	Ocean Epoch
RT to Sea level :	22.4m
All MDs ref. Epoch RT	



S:\DRILLING\VIC-P51 & P52\2003\AA_Wells\Hill-1\Operations\Abandonment\Hill-1 P&A Schematic.doc

SECTION 15: DEVIATION SUMMARY

Surveys and schematics are presented overleaf.

DFE above MSL : 22.4 m

Lat : 38 Deg 48 Min 50.37 Sec

Spud Date : 08 Dec 2003

Release Date : 25 Dec 2003

Water Depth : 212.8 m

Long : 141 Deg 50 Min 39.58 Sec

Spud Time : 21:00


Release Time : 04:00

Survey

Well: Hill #1


MD m	TVD m	INCL deg	CORR. AZ deg	DOGLEG deg/ 30m	'V' SECT m	Mag Dec: 0		Sidetrack # 0
						N/S m	E/W m	TOOLTYPE
0	0	0	0	0	0	0	0	
256.00	256.0	1.00	0	0.12	2.23	2.23	0	Totco
771.00	771.0	0.50	0	0.03	8.97	8.97	0	Totco
787.46	787.4	0.12	67.24	0.85	9.05	9.05	0.02	MWD
1045.49	1045.4	0.84	22.92	0.09	10.90	10.90	1.00	MWD
1222.78	1222.7	0.96	24.23	0.02	13.45	13.45	2.12	MWD
1455.71	1455.6	0.92	32.58	0.02	16.80	16.80	3.92	MWD
1538.70	1538.6	1.01	27.64	0.04	18.01	18.01	4.62	MWD
1712.12	1712.0	0.96	9.64	0.05	20.80	20.80	5.58	MWD
1791.40	1791.2	0.69	348.35	0.15	21.92	21.92	5.59	MWD
1830.94	1830.8	0.88	326.25	0.27	22.41	22.41	5.37	MWD
1856.75	1856.6	0.78	329.83	0.13	22.72	22.72	5.17	MWD
2031.42	2031.2	0.65	345.22	0.04	24.71	24.71	4.33	MWD
2179.66	2179.5	0.45	356.67	0.05	26.10	26.10	4.08	MWD
2352.55	2352.4	0.50	187.16	0.16	26.03	26.03	3.94	MWD
2524.20	2524.0	0.70	194.84	0.04	24.28	24.28	3.58	MWD
2575.00	2574.8	0.86	204.43	0.12	23.63	23.63	3.34	MWD

Plan View (Hill #1)



IDSDataNet - Created On 08 Mar 2004 01:35pm

V Section (Hill #1)



IDSDataNet - Created On 08 Mar 2004 01:35pm

SECTION 16: PALYNOLOGY REPORT
(includes Palynological Range Chart)



**SANTOS PALYNOLOGY SECTION
EXPLORATION SERVICES DEPARTMENT**

Palynology Report No. 2003/38

Author: R.HELBY
Approved by: G.WOOD

PALYNOLOGICAL REPORT NO. 2003/38

HILL - 1 WELL

Santos Ltd

A.C.N. 007 550 923

Circulation: Geology Operations, Team Leader, EIC, Palynology Files

Introduction

Sixteen sidewall core samples and fifteen cuttings samples from Santos Hill-1, drilled in VIC P51, were examined palynologically.

R.Helby

SAMPLE	DEPTH (M)	REMARKS
CUTT	1641	Relatively high diversity dinocyst suite with <i>Wilsonidinium ornatum</i> , <i>Kisselovia edwardsii/Charlesdowniea thompsoniae</i> , <i>Schematophora obscura</i> , <i>Hystrichokolpoma rigaudiae</i> and <i>Paucilobimorpha tripus</i> .
CUTT	1671	Relatively high diversity dinocyst suite with <i>Homotryblium tasmaniense</i> , <i>Apectodinium homomorphum</i> , <i>Corrudinium obscurum</i> and <i>Schematophora obscura</i> . The sample is dominated by <i>Glaphyrocysta</i> spp. and <i>Systematophora</i> spp.
CUTT	1767	Restricted (7%), moderately diverse dinocyst suite with <i>Isabelidinium korojonense</i> , <i>I. pellucidum</i> and <i>Nelsoniella glabra</i> . <i>Nummus</i> spp. prominent (15%). Very high diversity spore-pollen suite includes <i>Forcipites longus</i> , <i>Tricolporites lilliei</i> and <i>Tripunctisporis maastrichtiensis</i> .
CUTT	1799	Moderately diverse dinocyst suite with <i>Isabelidinium korojonense</i> , <i>I. pellucidum</i> , <i>Nelsoniella glabra</i> , "frequent" <i>Cribroperidinium</i> spp., <i>Odontochitina porifera</i> and <i>O. nonporifera</i> . <i>Nummus</i> spp. less prominent (>3%) than above. High diversity spore-pollen suite includes <i>Tricolporites lilliei</i> , <i>Gephyrapollenites wahooensis</i> , <i>Nothofagidites senectus</i> and is dominated by <i>Proteacidites</i> spp. (23%). <i>Forcipites longus</i> not seen.
SWC42	1886.0	Very restricted (1%), low diversity dinocyst suite with consistent <i>Isabelidinium greenense</i> , <i>Spinidinium</i> spp. and <i>Spiniferites</i> spp. High diversity spore-pollen association with <i>Tricolporites lilliei</i> , <i>Gambierina rudata</i> , <i>Nothofagidites senectus</i> , dominated by <i>Proteacidites</i> spp. (19%) and <i>Cyathidites</i> spp (19%). <i>Forcipites longus</i> not seen.
CUTT	1959	Restricted (7%), moderate diversity dinocyst suite with frequent (5%) <i>Isabelidinium</i> spp. (including <i>I. pellucidum</i>), <i>Areosphaeridium suggestium</i> , <i>Chatangiella victoriensis</i> and <i>Trithyrodinium suspectum</i> . Very high diversity spore-pollen suite with <i>Tricolporites lilliei</i> (tentative), <i>Anacolosidites sectus</i> , <i>Gambierina rudata</i> , <i>Grapnelispora spiralia</i> , <i>Lactoropollenites</i> sp., <i>Nothofagidites senectus</i> , dominated by <i>Proteacidites</i> spp. (21%) and <i>Cyathidites</i> spp (19%). Unequivocal <i>Forcipites longus</i> was not recorded.
CUTT	1968	Restricted (6%), moderate diversity dinocyst suite lacking zone taxa but including frequent (4%) <i>Isabelidinium</i> spp., <i>Areosphaeridium suggestium</i> and <i>Tanyosphaeridium salpinx</i> . High diversity spore-pollen suite, lacking first order zone markers. <i>Proteacidites</i> common, including prominent <i>P. amolosexinus</i> . <i>Nothofagidites senectus</i> and <i>Peninsulapollenites gillii</i> recorded.

SAMPLE	DEPTH (M)	REMARKS
SWC36	1985.0	Very restricted (<1%), moderate diversity, dinocyst suite with <i>Xenikoon australis</i> , <i>Odontochitina porifera</i> and <i>Xenascus sarjeantii</i> . Very high diversity spore-pollen suite with <i>Forcipites sabulosus</i> , <i>Gambierina rudata</i> , <i>Gephyrapollenites wahooensis</i> , <i>Nothofagidites senectus</i> and <i>Peninsulapollenites gillii</i> .
CUTT	1989	Restricted (5%), moderate diversity, dinocyst suite with <i>Anthosphaeridium wisemaniae</i> , <i>Palaeohystrichophora infusorioides</i> and <i>Xenascus sarjeantii</i> , but apparently lacking <i>Xenikoon australis</i> . High diversity spore-pollen suite with <i>Gambierina rudata</i> , <i>Lactoropollenites</i> sp., <i>Nothofagidites senectus</i> and <i>Peninsulapollenites gillii</i> , dominated by <i>Proteacidites</i> spp. (18%).
CUTT	2004	Restricted (4%), low diversity, dinocyst suite with <i>Heterosphaeridium</i> spp, <i>Odontochitina</i> sp., and <i>Xenascus sarjeantii</i> , but apparently lacking <i>Xenikoon australis</i> . High diversity spore-pollen suite with <i>Forcipites sabulosus</i> , <i>Gambierina rudata</i> , <i>Gephyrapollenites wahooensis</i> , <i>Nothofagidites senectus</i> and <i>Peninsulapollenites gillii</i> .
SWC30	2010.5	Very restricted (<1%), low diversity, dinocyst suite with <i>Xenikoon australis</i> and <i>Xenascus sarjeantii</i> . Very high diversity spore-pollen association with <i>Forcipites sabulosus</i> , <i>Nothofagidites senectus</i> , <i>Peninsulapollenites gillii</i> , <i>Tricolporites apoxyxenus</i> and very prominent (17%) <i>Proteacidites</i> spp . <i>Latrobosporites amplus</i> relatively prominent (4%).
SWC29	2016.0	Moderate diversity spore-pollen suite with <i>Lygistepollenites florinii</i> , <i>Nothofagidites senectus</i> and <i>Tricolpites confessus</i> . No unequivocal dinocysts observed but palynomorph assemblage dominated (74%) by <i>Paralecaniella</i> sp. (cf. <i>P. indentata</i>).
SWC26	2023.0	Restricted (<3%), low diversity dinocyst suite with <i>Heterosphaeridium</i> sp., <i>Hystrichodinium</i> sp., <i>Odontochitina</i> sp. and <i>Xenascus sarjeantii</i> . <i>Paralecaniella</i> sp. (cf. <i>P. indentata</i>) prominent (18%). Moderate diversity spore-pollen suite with common <i>Nothofagidites</i> spp. (9% including <i>N. senectus</i>), <i>Peninsulapollenites gillii</i> and relatively prominent <i>Proteacidites</i> spp. (>8%).
SWC22	2075.0	Restricted (7%) moderate diversity dinocyst suite with <i>Xenikoon australis</i> and <i>Xenascus sarjeantii</i> . <i>Paralecaniella</i> sp. (cf. <i>P. indentata</i>) particularly prominent in the kerogen slide. Very high diversity spore-pollen suite with prominent <i>Nothofagidites</i> spp. (7% including <i>N. senectus</i>), <i>Peninsulapollenites gillii</i> , <i>Tricolporites apoxyxenus</i> and relatively prominent <i>Proteacidites</i> spp. (12%).
SWC21	2078.5	Very restricted (<3%), moderate diversity dinocyst suite with <i>Anthosphaeridium wisemaniae</i> , <i>Xenascus sarjeantii</i> and <i>Xenikoon australis</i> . High diversity spore-pollen suite with prominent <i>Nothofagidites</i> spp. (5% including <i>N. senectus</i>), <i>Gambierina rudata</i> , <i>Gephyrapollenites wahooensis</i> , <i>Lactoropollenites</i> sp., <i>Peninsulapollenites gillii</i> and prominent <i>Proteacidites</i> spp. (10%).
CUTT	2184	Moderate diversity spore-pollen suite with <i>Nothofagidites senectus</i> but otherwise lacking diagnostic taxa. A single dinocyst was tentatively identified as <i>Acanthaulax</i> sp.
SWC16	2196.0	Very restricted (2%), low diversity dinocyst suite with consistent <i>Xenikoon australis</i> . Very high diversity spore-pollen suite with <i>Gambierina rudata</i> relatively prominent <i>Nothofagidites</i> spp. (including <i>N. senectus</i>), <i>Peninsulapollenites gillii</i> , <i>Stereisporites regium</i> and prominent <i>Proteacidites</i> spp. (15%).

SAMPLE	DEPTH (M)	REMARKS
SWC15	2206.0	Very restricted (1%), low diversity dinocyst suite with consistent <i>Xenikoon australis</i> . High diversity spore-pollen suite with prominent <i>Nothofagidites</i> spp. (13% including <i>N. senectus</i>), <i>Gambierina rudata</i> , <i>Peninsulapollenites gillii</i> , <i>Tricolporites confessus</i> and prominent <i>Proteacidites</i> spp. (10%)..
CUTT	2211	Very restricted (3%), low diversity dinocyst suite with consistent <i>Xenikoon australis</i> and <i>Hystrichodinium</i> sp. High diversity spore-pollen suite apparently lacks diagnostic taxa although the occurrence of <i>Peninsulapollenites gillii</i> suggests it can be no older than upper <i>Tricolporites apoxyexinus</i> Zone.
SWC13	2243	Very restricted (2%), low diversity dinocyst suite with <i>Xenikoon australis</i> , <i>Dinogymnium nelsonense</i> and <i>Spiniferites</i> sp. Very high diversity spore-pollen suite with <i>Nothofagidites</i> spp. (including <i>N. senectus</i>), <i>Forcipites sabulosus</i> , <i>Gambierina rudata</i> , <i>Gephyrapollenites wahooensis</i> <i>Peninsulapollenites gillii</i> and relatively prominent <i>Proteacidites</i> spp. (10%, of which <i>P. amolosexinus</i> comprises a substantial portion).
SWC12	2271.0	Restricted (8%), very low diversity dinocyst suite with prominent <i>Xenikoon australis</i> . High diversity spore-pollen suite with <i>Nothofagidites</i> spp. (including <i>N. senectus</i>), <i>Forcipites sabulosus</i> , <i>Gambierina rudata</i> , <i>Peninsulapollenites gillii</i> , <i>Tricolporites confessus</i> and relatively prominent <i>Proteacidites</i> spp. (7%).
CUTT	2274	Very restricted (<1%), very low diversity dinocyst suite with questionable <i>Nelsoniella aceras</i> but lacking <i>Xenikoon australis</i> and other diagnostic taxa. Moderate diversity spore-pollen suite apparently lacks diagnostic taxa apart from <i>Nothofagidites senectus</i> ..
SWC11	2281.0	Restricted (4%), low diversity dinocyst suite with <i>Xenikoon australis</i> . High diversity spore-pollen suite with <i>Gambierina rudata</i> , <i>Nothofagidites</i> spp., <i>Proteacidites</i> spp. relatively prominent.
CUTT	2286	Restricted (3%), very low diversity dinocyst suite with <i>Xenikoon australis</i> . Moderate diversity spore-pollen suite with <i>Nothofagidites</i> spp. and <i>Proteacidites confragosus</i> .
SWC7	2365.0	Rich, low diversity dinocyst suite (34%) with abundant <i>Xenikoon australis</i> (27%) and frequent <i>Nelsoniella aceras</i> (5%) with <i>N. semireticulata</i> . High diversity spore-pollen suite with <i>Forcipites sabulosus</i> , <i>Gambierina rudata</i> , <i>Lactoropollenites</i> sp. <i>Nothofagidites</i> spp. (including <i>N. senectus</i>), <i>Peninsulapollenites gillii</i> and <i>Tricolporites confessus</i> .
SWC6	2384.0	Rich (20%), low diversity dinocyst suite with common <i>Xenikoon australis</i> (16%) and "frequent" <i>Nelsoniella aceras</i> (3%). High diversity spore-pollen suite with <i>Gambierina rudata</i> , <i>Nothofagidites</i> spp. (including <i>N. senectus</i>) and <i>Peninsulapollenites gillii</i> .
SWC5	2423.0	Rich (40%), low diversity dinocyst suite with common <i>Xenikoon australis</i> (26%), <i>Nelsoniella aceras</i> (11%) and <i>N. semireticulata</i> . High diversity spore-pollen suite with <i>Nothofagidites</i> spp. and <i>Forcipites sabulosus</i> . <i>Proteacidites</i> spp. common (10%).
CUTT	2462	Rich (34%), low diversity dinocyst suite with common <i>Xenikoon australis</i> (13%), <i>Nelsoniella aceras</i> (17%) with <i>N. semireticulata</i> and <i>Odontochitina porifera</i> . High diversity spore-pollen suite with <i>Nothofagidites</i> spp. and <i>Gambierina rudata</i> . <i>Proteacidites</i> spp. prominent (7%).

SAMPLE	DEPTH (M)	REMARKS
CUTT	2472	Rich (34%), low diversity dinocyst suite with common <i>Xenikoon australis</i> (12%), <i>Nelsoniella aceras</i> (13%) and <i>Odontochitina porifera</i> . High diversity spore-pollen suite with <i>Nothofagidites</i> spp., <i>Forcipites sabulosus</i> and <i>Proteacidites congfragosus</i> . <i>Proteacidites</i> spp. prominent (9%).
SWC3	2475.0	Rich (52%), moderate diversity dinocyst suite with abundant <i>Xenikoon australis</i> (34%) with frequent <i>Nelsoniella</i> spp. (including <i>N. tuberculata</i>) and <i>Odontochitina porifera</i> . High diversity spore-pollen suite with frequent <i>Gambierina rudata</i> , <i>Forcipites sabulosus</i> (?) and <i>Tricolporites protolilliei</i> . <i>Nothofagidites</i> spp. not recorded.
CUTT	2505	Rich (29%), moderate diversity dinocyst suite with common <i>Xenikoon australis</i> (14%) with frequent <i>Nelsoniella</i> spp. (including <i>N. tuberculata</i>) and <i>Odontochitina porifera</i> . High diversity spore-pollen suite with <i>Gambierina rudata</i> , <i>Forcipites sabulosus</i> (?), <i>Nothofagidites</i> spp. and <i>Peninsulapollenites gillii</i> .
CUTT	2544	Rich (39%), moderate diversity dinocyst suite with common <i>Xenikoon australis</i> (14%), <i>Nelsoniella</i> spp. (15%) and <i>Odontochitina porifera</i> . Moderate diversity spore-pollen suite with <i>Forcipites sabulosus</i> (?) and <i>Nothofagidites</i> spp. <i>Proteacidites</i> spp. prominent (7%).