

**CONFIDENTIAL**

<b>Date:</b>	06 October 2001	<b>Last Casing:</b>	9 5/8" @ 1784.4 mMDRT
<b>Report Number:</b>	6	<b>FIT:</b>	N/A
<b>Report Period:</b>	00:00-24:00 Hours	<b>Mud Weight:</b>	1.29 sg
<b>Depth @ 24:00 Hours:</b>	1790 mMDRT	<b>ECD</b>	N/A
<b>Depth (mTVDRT)</b>	1789.8 mTVDRT	<b>Mud Type:</b>	KCl – PHPA – Glycol
<b>Lag Depth:</b>	N/A	<b>Mud Chlorides:</b>	44000 mg/l
<b>Last Depth:</b>	1790 mMDRT	<b>Est. Pore Press:</b>	Normal
<b>Progress:</b>	Nil	<b>Last Survey Depth:</b>	1762.43 mMDRT
<b>Water Depth:</b>	82.0 m LAT	<b>Deviation:</b>	1.84° @ 357.96° azimuth
<b>RT-Sea Level:</b>	25 m	<b>Bit Diameter:</b>	8 1/2"

---

**OPERATIONS SUMMARY**

---

**24 HOUR SUMMARY:** *Continued to run 9 5/8" casing and land. Circulated hole clean. Cemented casing. Milled hanger profile. Ran and set seal assembly. Tested BOP's. Ran and set wear bushing.*

**NEXT 24 HOURS:** *Continue to pressure test BOP's. Make up 8 1/2" BHA with MWD. Drill out shoe track whilst displacing to 1.15 sg mud. Drill 3m of new hole and conduct Leak off Test. Drill 8 1/2" section as per program.*

**CURRENT OPERATION @ 06:00 Hrs 07/10/2001:** *Make up 8 1/2" BHA.*

---

**GEOLOGICAL SUMMARY**

---

**LITHOLOGY**

No drilling occurred during this period.

**Trip Gas**

DEPTH (mMDRT)	Total GAS (%)	C1 (%)	C2 (%)	C3 (%)
1790 Circulating casing prior to cement job	0.08	0.058	Nil	Nil

**MUDLOGGING EQUIPMENT/PERSONNEL:**

Samples split to 1435m.

Gas chromatograph re-calibrated – ok.

**WELLSITE GEOLOGISTS**

M. Bilek / G. Weste