

**06 Sep 2005**

From: R.King/S.Rodda

To: J. Ah-Cann

Well Data							
Country	AUSTRALIA	MDBRT	2,956.0m	Cur. Hole Size	12.250in	AFE Cost	\$24,733,636
Field	VIC-RL6	TVDBRT	2,938.8m	Last Casing OD	13.375in	AFE No.	34262-PM-05-AF-01-00
Drill Co.	DOGC	Progress	111.0m	Shoe TVDBRT	1,000.1m	Daily Cost	\$0
Rig	OCEAN PATRIOT	Days from spud	23.50	Shoe MDBRT	1,000.1m	Cum Cost	\$13,088,208
Wtr Dpth(MSL)	155.5m	Days on well	31.81	FIT/LOT:	0.00ppg / 12.49ppg		
RT-ASL(MSL)	21.5m	Planned TD MD					
RT-ML	177.0m	Planned TD TVDRT					
Current Op @ 0600		Running in 9 5/8" casing on landing string.					
Planned Op		Run 9 5/8" casing and cement.					

Summary of Period 0000 to 2400 Hrs	
POOH. Rigged up to run 9 5/8" casing. Run 9 5/8" casing.	

**Operations For Period 0000 Hrs to 2400 Hrs on 06 Sep 2005**

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
E1	P	TO	0000	0600	6.00	2,956.0m	Pull out 12 1/4" BHA from 2349m. Flow check at shoe and prior pulling HWDP through BOP. S.L.M.=.22m longer.
E1	P	TO	0600	0730	1.50	2,956.0m	Pull out 12 1/4" BHA and rack back same. Drift HWDP for landing string.
E1	P	TO	0730	0800	0.50	2,956.0m	Down load MWD and break off bit.
IC	P	TI	0800	0900	1.00	2,956.0m	Made up jetting sub and wear bushing running tool and run in hole to 172m
IC	P	TOT	0900	0930	0.50	2,956.0m	Jet wear bushing on trip in, latch into wearbushing and recover same. Wash wellhead and BOP.
IC	P	TO	0930	1030	1.00	2,956.0m	Pull out with wear bushing and lay down same. No excessive wear marks recorded on bushing.
IC	P	RRC	1030	1200	1.50	2,956.0m	Hold pre job safety meeting and rig up to pick up shoe track. Install flush mounted slips .
IC	P	CRN	1200	1300	1.00	2,956.0m	Pick up shoe track. Check float and shoe for correct operation. Thread lock all shoe track connections.
IC	P	RRC	1300	1400	1.00	2,956.0m	Rig up 500T bails and elevators. Install and function Tam packer.
IC	P	CRN	1400	2400	10.00	2,956.0m	Hold pre job safety meeting and run 9 5/8" casing to 1680m, 131 jnts.

**Operations For Period 0000 Hrs to 0600 Hrs on 07 Sep 2005**

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
IC	P	CRN	0000	0500	5.00	2,956.0m	Run 9 5/8" casing from 1680m to 2764m
IC	P	CRN	0500	0600	1.00	2,956.0m	Rig down 500T elevators and Tam packer, rig up 5" elevators.

**Phase Data to 2400hrs, 06 Sep 2005**

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/RIG-UP/PRESPUD(RM)	154.5	06 Aug 2005	12 Aug 2005	154.50	6.438	0.0m
ANCHORING(A)	32	12 Aug 2005	13 Aug 2005	186.50	7.771	0.0m
PRESPUD(PS)	8.5	13 Aug 2005	14 Aug 2005	195.00	8.125	0.0m
CONDUCTOR CASING(CC)	9.5	14 Aug 2005	14 Aug 2005	204.50	8.521	209.0m
CONDUCTOR HOLE(CH)	18.5	14 Aug 2005	15 Aug 2005	223.00	9.292	209.0m
SURFACE HOLE(SH)	33	15 Aug 2005	16 Aug 2005	256.00	10.667	1,006.0m
SURFACE CASING(SC)	24.5	16 Aug 2005	17 Aug 2005	280.50	11.688	1,006.0m
RISER AND BOP STACK(BOP)	35	17 Aug 2005	19 Aug 2005	315.50	13.146	1,006.0m
INTERMEDIATE HOLE(IH)	404.5	19 Aug 2005	05 Sep 2005	720.00	30.000	2,956.0m
EVALUATION PHASE (1)(E1)	24.5	19 Aug 2005	06 Sep 2005	744.50	31.021	2,956.0m
INTERMEDIATE CASING(IC)	19	05 Sep 2005	06 Sep 2005	763.50	31.812	2,956.0m



WBM Data				Cost Today					
Mud Type:	PHPA	API FL:	4.6cc/30min	Cl:	40000mg/l	Solids(%vol):	10%	Viscosity	69sec/qt
Sample-From:	Active	Filter-Cake:	1/32nd"	K+C*1000:	6%	H2O:	90%	PV	14cp
Time:	03.00	HTHP-FL:	14.0cc/30min	Hard/Ca:	360mg/l	Oil(%):		YP	40lb/100ft²
Weight:	10.00ppg	HTHP-cake:	1/32nd"	MBT:	5	Sand:		Gels 10s	13
Temp:				PM:	0.1	pH:	8.4	Gels 10m	19
				PF:	0.1	PHPA:	1ppb	Fann 003	12
Comment	Cumulative, \$ 289,131.04							Fann 006	14
								Fann 100	37
								Fann 200	49
								Fann 300	59
								Fann 600	78

Bit # 5				Wear	I	O1	D	L	B	G	O2	R
					3	4	WT	A	E	1	BT	TD
Bitwear Comments:												
Size ("):	12.250in	IADC#	437	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Mfr:	Not Found	WOB(avg)		No.	Size	Progress	111.0m	Cum. Progress	326.0m			
Type:	Rock	RPM(avg)		1	20/32nd"	On Bottom Hrs	12.9h	Cum. On Btm Hrs	37.7h			
Serial No.:	6029759	F.Rate		1	20/32nd"	IADC Drill Hrs	19.0h	Cum IADC Drill Hrs	53.0h			
Bit Model	MXCO9H	SPP		1	20/32nd"	Total Revs	140	Cum Total Revs	395			
Depth In	2,741.0m	HSI		1	18/32nd"	ROP(avg)	8.60 m/hr	ROP(avg)	8.65 m/hr			
Depth Out	2,956.0m	TFA	1.17									
Bit Comment												

BHA # 6					
Weight(Wet)	48.00klb	Length	196.7m	Torque(max)	D.C. (1) Ann Velocity
Wt Below Jar(Wet)	24.00klb	String		Torque(Off.Btm)	D.C. (2) Ann Velocity
		Pick-Up		Torque(On.Btm)	H.W.D.P. Ann Velocity
		Slack-Off			D.P. Ann Velocity

BHA Run Description 12 1/4" Directional BHA

BHA Run Comment PDM has 1.5 degrees on housing.

Equipment	Length	OD	ID	Serial #	Comment
Bit	0.33m	12.250in		6029759	
Down Hole Motor	8.50m	9.625in	3.000in	963271	
X/O	1.03m	8.000in	3.000in	AS99	
MWD	12.97m	8.000in	2.875in		
Stab	2.22m	11.750in	2.875in	47568	
Drill Collar	17.64m	8.000in	3.000in		
Drilling Jars	9.68m	8.062in	3.000in	MHA00206	
Pony DC	5.02m	8.062in	2.875in	SBD2374	
X/O	1.17m	6.875in	2.875in	MSO1724	
HWDP	138.16m				

Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
Barite Bulk	MT				165.7	
Bentonite Bulk	MT				95.1	
Diesel	m3		17.7		766.8	
Fresh Water	m3	31	24.1		727.6	
Drill Water	m3				806.0	
Cement G	MT				172.3	
Cement HT (Silica)	MT				49.2	

Casing				
OD	Csg Shoe MD	LOT/FIT	Csg Shoe TVD	Csg hang-off depth
9 5/8"				



Casing				
OD	Csg Shoe MD	LOT/FIT	Csg Shoe TVD	Csg hang-off depth
30 "	209.00m		1,000.10m	
13 3/8"	1,000.00m			

Personnel On Board		
Company	Pax	Comment
DOGC	44	All Diamond Personnel
DOGC	3	Diamond 3rd party Personnel
UPSTREAM PETROLEUM	5	Operator Personnel
ESS	9	Catering Personnel
DOWELL SCHLUMBERGER	2	Cementing
GEOSERVICES OVERSEAS S.A.	6	Mud Loggers
FUGRO SURVEY LTD	3	ROV personnel
M-1 AUSTRALIA PTY LTD	3	Mud Engineers
HALLIBURTON AUSTRALIA PTY LTD - SPERRY SUN	5	MWD Personnel
WEATHERFORD AUSTRALIA PTY LTD	6	Casing crew
CAMERON AUSTRALIA PTY LTD	2	Wellhead/Tree engineers
	<b>Total</b>	<b>88</b>

HSE Summary				
Events	Date of last	Days Since	Descr.	Remarks
JSA		0 Days	Drill=4, Deck=8, Tech=5	
STOP Card		0 Days	6x corrective, 5x positive	

Shakers, Volumes and Losses Data							
Available	3,101.0bbl	Losses	46.0bbl	Equip.	Descr.	Mesh Size	Hours
Active	534.0bbl	Downhole		Shaker 1	VSM100	4X180	
Hole	1,515.0bbl	Shakers & Equip.	0.0bbl	Shaker 2	VSM100	4X180	
Slug		Dumped		Shaker 3	VSM100	4X180	
Reserve	360.0bbl	Centrifuges		Shaker 4	VSM100	4X180	
Brine	450.0bbl		46.0bbl				

Marine									
Weather on 06 Sep 2005							Rig Support		
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
10.0nm	5kn	270.0deg	1,020.0mbar	15C°	1.0m	270.0deg	6s	1	254.0
Rig Dir.	Ris. Tension	VDL	Swell Height	Swell Dir.	Swell Period	Weather Comments		2	262.0
253.0deg		4,878.00klb	0.5m	270.0deg	7s			3	243.0
Comments							4	295.0	
							5	273.0	
							6	278.0	
							7	302.0	
							8	300.0	

Vessel Name	Arrived (Date/Time)	Departed (Date/Time)	Status	Bulks			
				Item	Unit	Used	Quantity
Pacific Wrangler			Stand-by Ocean Patriot	Diesel	m3		706.3
				Fresh Water	m3		336
				Drill Water	m3		450
Pacific Sentinel			En-route Melbourne	Diesel	m3		500.6
				Fresh Water	m3		225
				Drill Water	m3		673

Helicopter Movement				
Flight #	Company	Arr/Dep. Time	Pax In/Out	Comment
1	BRISTOW HELICOPTERS	1028 / 1050	12 / 11	



# Anzon Australia

LIMITED

Helicopter Movement				
	AUSTRALIA PTY LTD			