



5 DAY TECHNICAL LIMIT FORECAST

Well : Basker 2 Drill, Complete & Clean-up
Forecast from : Thu, 08 Sep, 2005

Max POB next 5 days 92
Max POB on Rig 100



Thu 08-Sep-05			Fri 09-Sep-05			Sat 10-Sep-05			Sun 11-Sep-05			Mon 12-Sep-05		
0:00	Lay out 12-1/4" BHA. Make up 8.5in BHA,		0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00	Rig up & run wireline logs (3 runs including 2 M		1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00	RIH, drill shoe track, conduct FIT		5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00	Drill 8.5" hole to 3360m with GR-Res FEWD to		13:00			13:00	Circulate, POH, stand back out BHA to log with		13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00	Wiper trip prior to running liner	
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
3	Upstream		5	Upstream	3		Upstream			Upstream			Upstream	
3	Diamond	2	2	Diamond	5		Diamond			Diamond			Diamond	
	ESS	1		ESS	2		ESS			ESS			ESS	
	Fugro			Fugro			Fugro			Fugro			Fugro	
	MI	1		MI			MI			MI			MI	
1	Dowell			Dowell			Dowell			Dowell			Dowell	
	Geoservices			Geoservices			Geoservices			Geoservices			Geoservices	
	Cameron	2		Cameron			Cameron			Cameron			Cameron	
8	Schlumberger			Schlumberger			Schlumberger			Schlumberger			Schlumberger	
1	Sperry	2		Sperry			Sperry			Sperry			Sperry	
	Weatherford	6		Weatherford			Weatherford			Weatherford			Weatherford	
2	Petrolab			Diamond 3rd party			Diamond 3rd party			Diamond 3rd party			Diamond 3rd party	
	Baker			Baker			Baker			Baker			Baker	
18		14	7		10									
POB at end of crew movements		92	POB at end of crew movements		89	POB at end of crew movements		89	POB at end of crew movements		89	POB at end of crew movements		89
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
Barite 40MT Completion Equipment 2000 bbl 18% KCl brine			Tubing Completion Equip											
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Load P-Sentinnal & sail to rig			Wrangler at rig Sentinel en route to rig			Wrangler - depart rig Sentinel at rig			Wrangler at Wharf 27 Sentinel at rig			Wrangler en route to rig Sentinel at rig		
Thu 08-Sep-05			Fri 09-Sep-05			Sat 10-Sep-05			Sun 11-Sep-05			Mon 12-Sep-05		