



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD
Forecast from : Sat, 04 March, 2006

Max POB next 5 days 79
Max POB on Rig `



Sat 04-Mar-06			Sun 05-Mar-06			Mon 06-Mar-06			Tue 07-Mar-06			Wed 08-Mar-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00	Position rig over Basker 4		1:00			1:00			1:00	Drill 17 1/2" Hole. to 1010m	
2:00			2:00			2:00			2:00			2:00		
3:00	Circ Hole clean. POOH. Wash off PGB.		3:00	M/U 17 1/2" BHA and drill shoe track		3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00	Run 13 3/8" casing and cement		7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00	Drill 17 1/2" Hole to 1010m		11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00	Position rig over Basker 5		15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00	Circ Hole clean. POOH. Wash off PGB.		17:00	M/U 17 1/2" BHA and drill shoe track		17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00	Run 13 3/8" casing and cement same		21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream film crew Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford Trident		1	Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford	1		Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford	
									3		3			
POB at end of crew movements	79		POB at end of crew movements	79		POB at end of crew movements	79		POB at end of crew movements	79		POB at end of crew movements	79	
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
									Spare PGB Excess Tubulars					
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
									HTB cement 7" Liner, Brine, 1000bbls Fuel					
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip to Rig Wrangler on standby			Far Grip at rig Wrangler on standby			Far Grip at rig Far Grip dep for Melb Wrangler at Rig			Far Grip at rig Wrangler at Rig			Far Grip at rig Wrangler to Melb		
Sat 04-Mar-06			Sun 05-Mar-06			Mon 06-Mar-06			Tue 07-Mar-06			Wed 08-Mar-06		