



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD
Forecast from : Sat, 17 June, 2006

Max POB next 5 days 98
Max POB on Rig 100



Sat 17-Jun-06			Sun 18-Jun-06			Mon 19-Jun-06			Tue 20-Jun-06			Wed 21-Jun-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00	Close XD SSD, POOH.		1:00			1:00		
2:00			2:00			2:00	Pressure up and shear open FBIV		2:00			2:00		
3:00			3:00			3:00	Open well and flow until cleaned up		3:00			3:00		
4:00	Rig down slickline. Unlatch & pull completion riser		4:00			4:00			4:00			4:00	Unlatch guidelines off Basker-2, move rig over	
5:00			5:00			5:00			5:00	Run Tree Cap and recover running tool		5:00		
6:00			6:00			6:00			6:00			6:00	Run Basker-5 Subsea Tree on completion riser	
7:00			7:00			7:00	Flow well through separator, take fluid samples		7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00	Flush surface lines and bullhead diesel to below		9:00			9:00		
10:00			10:00	R/u & test flowhead & surface lines, land & latch		10:00			10:00			10:00		
11:00	Run Tree Cap and recover running tool		11:00			11:00	Close & leak test SSSV & PMV.		11:00	Unlatch guidelines off Basker-3, move rig over		11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00	Close & test tree valves. Flush riser and surface		13:00	Recover Basker-2 subsea tree		13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00	Unlatch guidelines off Basker-4, move rig over		17:00			17:00			17:00			17:00		
18:00			18:00	R/u & test slickline lubricator		18:00			18:00			18:00		
19:00	Run Basker-3 Subsea Tree on completion riser		19:00	Recover 4" ARH prong & plug from tubing hanger		19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00	Pre-flow meeting, RIH & open XD SSD, displacement		21:00			21:00			21:00	R/u & test flowhead & surface lines, land & latch	
22:00			22:00			22:00	Rig down slickline. Unlatch & pull completion riser		22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford		8	Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford Expro	10		Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford	
									1		1			
									1		1			
									10		12			
POB at end of crew movements	98		POB at end of crew movements	98		POB at end of crew movements	98		POB at end of crew movements	96		POB at end of crew movements	96	
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
				B2 Tubing Schl Tools										
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
							CVC Lift tool Manifold pile							
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
	Far Grip at Rig Wrangler at Rig			Far Grip at Melb Wrangler at Rig			Far Grip at Melb Wrangler at Rig			Far Grip at Rig Wrangler at Rig			Far Grip at Rig Wrangler at Rig	
Sat 17-Jun-06			Sun 18-Jun-06			Mon 19-Jun-06			Tue 20-Jun-06			Wed 21-Jun-06		