

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 17/06/2006 06:00

Well Name Fortescue A3			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Artificial Lift Optimization		Plan Reconfigure GLV's	
Report Start Date/Time 16/06/2006 06:00		Report End Date/Time 17/06/2006 06:00	Report Number 2
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 60,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 13,229	Cumulative Cost 23,513
Management Summary Wait on weather winds in excess of 40 knots. Participate in platform quarterly enhanced drill. Rig up on A-3 and set plug at 2336 mts mdr			
Activity at Report Time SDFN			
Next Activity Continue with gas lift valve change out			

Daily Operations: 24 HRS to 18/06/2006 06:00

Well Name Fortescue A3			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Artificial Lift Optimization		Plan Reconfigure GLV's	
Report Start Date/Time 17/06/2006 06:00		Report End Date/Time 18/06/2006 06:00	Report Number 3
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 60,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 13,529	Cumulative Cost 37,042
Management Summary Change out circ valve at 2322 mts mdr. Bleed down and test PA. Rih and equalise plug overnight			
Activity at Report Time SDFN			
Next Activity Pull plug and rig down from A-3 and move to A-27 while prod ops flow A-3 for 12 hrs			

Daily Operations: 24 HRS to 19/06/2006 06:00

Well Name Fortescue A3			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Artificial Lift Optimization		Plan Reconfigure GLV's	
Report Start Date/Time 18/06/2006 06:00		Report End Date/Time 19/06/2006 06:00	Report Number 4
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 60,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 2,205	Cumulative Cost 39,247
Management Summary Pull catcher plug, rig down and hand well back to production			
Activity at Report Time SDFN			
Next Activity Move to A-27			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 19/06/2006 06:00

Well Name

Fortescue A27

Rig Name	Wireline	Company	Halliburton / Schlumberger
-----------------	----------	----------------	----------------------------

Job Subcategory	Plan
Perforation	Perforate the interval 3494.0m to 3496.5m MDKB.

Report Start Date/Time	Report End Date/Time	Report Number
18/06/2006 09:00	19/06/2006 06:00	1

AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount
L0503G022	AUD	110,000	

Days Ahead/Behind	Daily Cost Total	Cumulative Cost
	11,019	11,019

Management Summary

Serviced boat. Riggged up on A-27 press tested Lub and tagged HUD at 3504 mts mdr.

Activity at Report Time

SDFN

Next Activity

Perforate and move to A-2 depending upon flow results from A-3