

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 6/04/2007 05:00

Well Name Halibut A23		
Rig Name Rig 453	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan	
Target Measured Depth (mKB) 2,658.09	Target Depth (TVD) (mKB) 2,463.12	
AFE or Job Number L0501H211	Total Original AFE Amount 6,629,669	Total AFE Supplement Amount
Daily Cost Total 463,409	Cumulative Cost 4,433,685	Currency AUD
Report Start Date/Time 5/04/2007 05:00	Report End Date/Time 6/04/2007 05:00	Report Number 17

Management Summary

RIH w/ 7" casing from 230 to 2657.5m. Circulate bottoms up. Change out bail arms and clear rig floor of excess equipment. R/up cement head and high pressure lines. Circulate and condition mud. Line test @ 300 / 3000 psi, 5 min, OK. Howco conduct cement job. 71 bbls of 15.8 ppg slurry. Displace with 343 bbl. Bumped plug @ 4115 stks w/ 1600 psi, held 500 psi over FCP. Flow back volume = 2.75 bbl. WOC.

Activity at Report Time

WOC

Next Activity

Cut and dress casing.

Daily Operations: 24 HRS to 6/04/2007 05:00

Well Name Fortescue A12		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 4,025.40	Target Depth (TVD) (mKB) 2,484.91	
AFE or Job Number L0501H001	Total Original AFE Amount 8,850,710	Total AFE Supplement Amount 2,074,600
Daily Cost Total 262,042	Cumulative Cost 8,047,066	Currency AUD
Report Start Date/Time 5/04/2007 05:00	Report End Date/Time 6/04/2007 05:00	Report Number 26

Management Summary


PTSM's. Held trip drills. RIH w/ 7" production casing string from 821m to 909m - at casing shoe. Break circulation & take parameters prior to run in open hole. Continue to RIH w/ 7" production casing string from 909m to 3822m MD. Planned shoe set depth is 4035m MD - 17 jts remaining to RIH. Casing starting to float below 3700m - monitor & prepare to wash to bottom if required. Running freely below 3770m.

Activity at Report Time

RIH w/ 7" production casing string.

Next Activity

Complete RIH w/ 7" production casing string. R/u & cement casing.



EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 7/04/2007 05:00

Well Name Halibut A23		
Rig Name Rig 453	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan	
Target Measured Depth (mKB) 2,658.09	Target Depth (TVD) (mKB) 2,463.12	
AFE or Job Number L0501H211	Total Original AFE Amount 6,629,669	Total AFE Supplement Amount
Daily Cost Total 216,726	Cumulative Cost 4,650,411	Currency AUD
Report Start Date/Time 6/04/2007 05:00	Report End Date/Time 7/04/2007 05:00	Report Number 18

Management Summary

WOC. Dump and clean mud pits. Nipple down cement head. Install casing slips and cut / dress casing. Nipple up tubing head and test. N/up BOP's, riser and bell nipple. Install flow line and hole fill line. Function test BOP's and remote panels. Howco conduct BOP shell test & 7" casing test: 300/3000 psi for 15 mins, OK. Locate wear bushing. RIH w/ gauge ring and junk basket to hang up depth @ 2587m. POOH to surface and L/out tools. M/up shooting nipple, full open ball valve, line wiper. R/up high pressure lines. Howco test @ 1000 psi for 5 mins, OK. Schlumberger M/up 4 1/2" gun assay and RIH to 1500m.

Activity at Report Time

RIH w/ Perf guns on wireline @ 1500m.

Next Activity

Perforate wellbore. R/dn Schlumberger. RIH w/ scraper aasy.

Daily Operations: 24 HRS to 7/04/2007 05:00

Well Name Fortescue A12		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 4,025.40	Target Depth (TVD) (mKB) 2,484.91	
AFE or Job Number L0501H001	Total Original AFE Amount 8,850,710	Total AFE Supplement Amount 2,074,600
Daily Cost Total 432,398	Cumulative Cost 8,479,464	Currency AUD
Report Start Date/Time 6/04/2007 05:00	Report End Date/Time 7/04/2007 05:00	Report Number 27

Management Summary

PTSM's. Held trip drills. Complete RIH w/ 7" production casing string to 4035m. Circulate around casing while rig up for cementing. Cement 7" casing string w/ 45 bbls of G cement slurry. WOC - prepare to split BOP's. Split, lift & secure BOP's. Install & set casing slips. Rough cut casing & l/out landing & cut jts.

Activity at Report Time

Nipple down BOP's.

Next Activity

Dress casing stub. Nipple up B-section. Nipple up & test BOP's.



EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 8/04/2007 05:00

Well Name Halibut A23		
Rig Name Rig 453	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan	
Target Measured Depth (mKB) 2,658.09	Target Depth (TVD) (mKB) 2,463.12	
AFE or Job Number L0501H211	Total Original AFE Amount 6,629,669	Total AFE Supplement Amount
Daily Cost Total 218,106	Cumulative Cost 4,868,517	Currency AUD
Report Start Date/Time 7/04/2007 05:00	Report End Date/Time 8/04/2007 05:00	Report Number 19

Management Summary

RIH with 4½" HSD Guns/GR/CCL from 1500m. Correlate on depth and Perforate from 2491m to 2495.5m MDRT @ 12 SPF. Well static. POH RIH with 7" Scraper BHA on 4" DP. Fill the string and break circulation every 10 stands. HUD = 2617.5m. Tagged w/ 15K. Scraping over packer setting depths 2460m and 2501m. Displace well to inhibited sea water. POH from 2617m to 132m. Monitor well on trip tank. Service lady Gerda. Conduct rig service.

Activity at Report Time

POH w/ scraper BHA @ 132m.

Next Activity

R/up and run 2 7/8" completion.

Daily Operations: 24 HRS to 8/04/2007 05:00

Well Name Fortescue A12		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 4,025.40	Target Depth (TVD) (mKB) 2,484.91	
AFE or Job Number L0501H001	Total Original AFE Amount 8,850,710	Total AFE Supplement Amount 2,074,600
Daily Cost Total 50,418	Cumulative Cost 8,529,882	Currency AUD
Report Start Date/Time 7/04/2007 05:00	Report End Date/Time 8/04/2007 05:00	Report Number 28

Management Summary

PTSM's. Nipple down & setback BOP's & riser from well centre. Dress casing stub. Nipple up & test tubing head spool. Nipple up BOP's & riser. Commence 14 day BOP test.

Activity at Report Time

Conduct 14 day BOP test.

Next Activity

Complete testing BOP's. Perforate upper zone overbalanced.

Daily Operations: 24 HRS to 9/04/2007 05:00

Well Name Halibut A23		
Rig Name Rig 453	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan	
Target Measured Depth (mKB) 2,658.09	Target Depth (TVD) (mKB) 2,463.12	
AFE or Job Number L0501H211	Total Original AFE Amount 6,629,669	Total AFE Supplement Amount
Daily Cost Total 215,959	Cumulative Cost 5,084,476	Currency AUD
Report Start Date/Time 8/04/2007 05:00	Report End Date/Time 9/04/2007 05:00	Report Number 20

Management Summary

L/out scraper BHA. Retrieve wear bushing. Jet well head and BOP's. Shell test BOP's. Function test BOP's and remotes. R/up weatherford and RIH w/ 2 7/8" completion to 2300m. Rig service.

Activity at Report Time

RIH w/ 2 7/8" completion to 2300m.

Next Activity

Land tubing hanger. Set packer. Pressure test.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 9/04/2007 05:00

Well Name Fortescue A12		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 4,025.40	Target Depth (TVD) (mKB) 2,484.91	
AFE or Job Number L0501H001	Total Original AFE Amount 8,850,710	Total AFE Supplement Amount 2,074,600
Daily Cost Total 285,897	Cumulative Cost 8,815,779	Currency AUD
Report Start Date/Time 8/04/2007 05:00	Report End Date/Time 9/04/2007 05:00	Report Number 29

Management Summary

PTSM's. Complete 14 day BOP test. Pressure test casing to 3000 psi - solid test. R/u Schlumberger & make gauge ring-junk basket run to below upper perforation zone - clear access. R/u shooting nipple & trip tank lines. Schlumberger RIH w/ 4-1/2" HSD perf guns & perforate upper zone of tandem completion overbalanced. Perf interval 3879.0m to 3885.0m MD. POH & l/out spent guns. P/u gauge ring-junk basket toolstring ready to RIH to confirm clear access to packer setting depths.

Activity at Report Time

M/u gauge ring-junk basket toolstring.

Next Activity

Run gauge ring- junk basket to below packer set depths. POH & c/out UPR's. Run 2-7/8" tandem completion string.

Daily Operations: 24 HRS to 10/04/2007 05:00

Well Name Halibut A23		
Rig Name Rig 453	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan	
Target Measured Depth (mKB) 2,658.09	Target Depth (TVD) (mKB) 2,463.12	
AFE or Job Number L0501H211	Total Original AFE Amount 6,629,669	Total AFE Supplement Amount
Daily Cost Total 672,693	Cumulative Cost 5,757,169	Currency AUD
Report Start Date/Time 9/04/2007 05:00	Report End Date/Time 10/04/2007 05:00	Report Number 21

Management Summary

RIH w/ 2-7/8" completion. Make up SSSV. Flush, install and pressure test control line to 4000 psi/15 min. M/u Landing Jts & Land Tubing Hanger. Re-test control line to 4000 psi. Apply 5000 psi test pressure through the upper test port in the tubing spool for 10 min. R/up Halliburton Slickline lubricator. Function test the SSSV to 500 psi. Pressure test the Halliburton Lubricator to 300/5000 psi against the FOBV. RIH with "N" Test tool and set in the "XN" Nipple below the bottom packer. Apply 500 psi to the tubing/15 min. Increase tubing pressure to 4000 psi and set the packers. Held for 15 min. POH with "N" test tool. R/dn lubricator. Lock in Tubing Hanger - L/out THRT & Landing Jts. Run & Set BPV / Close SSSV. N/dn BOP's. N/u Xmas Tree & THAF. R/up lubricator / Pull BPV. R/up Slickline and test to 300 / 4800 psi for 5 mins. RIH and open sliding sleeve. POH. RIH and set sand separation tool.

Held weekly safety meeting with day crew.

Activity at Report Time

RIH and set sand separation tool.

Next Activity

Rig down slickline and install tree cap.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 10/04/2007 05:00

Well Name Fortescue A12		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 4,025.40	Target Depth (TVD) (mKB) 2,484.91	
AFE or Job Number L0501H001	Total Original AFE Amount 8,850,710	Total AFE Supplement Amount 2,074,600
Daily Cost Total 387,575	Cumulative Cost 9,203,354	Currency AUD
Report Start Date/Time 9/04/2007 05:00	Report End Date/Time 10/04/2007 05:00	Report Number 30

Management Summary

PTSM's. Held trip drill. R/u & RIH w/ gauge ring-junk basket to 3952m MD & confirm clear access to below packer setting depths. POH & l/out tools. R/d Schlumberger, FOBV, SES & shooting nipple. C/out UPR's to 2-7/8" solids ready to run completion. R/u to run 13Cr-80 completion string. Commence to RIH w/ 2-7/8" 13Cr-80 tandem completion string. At 05:00 Hrs had RIH w/ 72 tubing jts of a total 398 jts plus completion preassemblies to 740m MD.

Activity at Report Time

RIH w/ 2-7/8" tandem completion string.

Next Activity

Continue to RIH w/ 2-7/8" tandem completion string.

Daily Operations: 24 HRS to 11/04/2007 05:00

Well Name Halibut A23		
Rig Name Rig 453	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 2,658.09	Target Depth (TVD) (mKB) 2,463.12	
AFE or Job Number L0501H211	Total Original AFE Amount 6,629,669	Total AFE Supplement Amount
Daily Cost Total 216,693	Cumulative Cost 5,973,862	Currency AUD
Report Start Date/Time 10/04/2007 05:00	Report End Date/Time 11/04/2007 05:00	Report Number 22

Management Summary

Activity at Report Time

Next Activity

Daily Operations: 24 HRS to 11/04/2007 05:00

Well Name Fortescue A12		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 4,025.40	Target Depth (TVD) (mKB) 2,484.91	
AFE or Job Number L0501H001	Total Original AFE Amount 8,850,710	Total AFE Supplement Amount 2,074,600
Daily Cost Total 270,286	Cumulative Cost 9,473,640	Currency AUD
Report Start Date/Time 10/04/2007 05:00	Report End Date/Time 11/04/2007 05:00	Report Number 31

Management Summary

PTSM's. Held trip drills. Continue to RIH w/ 2-7/8" 13Cr-80 tandem completion string. P/u & m/u TRSSSV & connect control line. Pressure test control line to 4000 psi - OK. Complete RIH w/ 2-7/8" 13Cr-80 tandem completion string & control line. Spaceout completion string w/ 1 ea 2ft & 4ft pup jts ready to m/u tubing hanger.

Activity at Report Time

Spaceout completion string w/ 2ft & 4ft pup jts.

Next Activity

M/u tubing hanger & landing jts. Landout tubing hanger. R/u slickline & set production packers.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 11/04/2007 03:00

Well Name Halibut A4		
Rig Name Rig 453	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Well Servicing Workover	Plan Set plug in tubing	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number L0501H209	Total Original AFE Amount 800,000	Total AFE Supplement Amount
Daily Cost Total 158,771	Cumulative Cost 563,551	Currency AUD
Report Start Date/Time 10/04/2007 11:00	Report End Date/Time 11/04/2007 03:00	Report Number 3

Management Summary

Raise permit and review JSA. Skid rig East over A-4 and secure. Remove maindeck wellhead grating and Xmas tree cap. Nipple up Totco BOP, Riser, Side entry sub and slickline lubricator. RIH and recover the 4.562" concentric B-mandrel from the SSD @ 775.5m. RIH and set a 4.56" X profile plug with equalizing sub and junk extension in the SSD @ 1453.7m. Bleed down tubing. POH. RIH, set and test the 4.562: concentric B mandrel fitted with 28/64" 1.5" Circulating Valve in the SSD @ 775.5m. Pressure test plugs to 1000 psi, OK. POH. RIH and reset a 4.562" FSESC-SSV @ 132.4m .POH. Rig down lubricator, riser, side entry and Totco BOP's. Install xmas tree cap and reinstate grating. Service Lady Kari-Ann. Hand well to production.

Activity at Report Time

Hand well to production. Begin rig flip operations

Next Activity

Rig Flip for A-5 drilling program

Daily Operations: 24 HRS to 6/04/2007 06:00

Well Name Snapper A1		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug & Abandon the A1	
Target Measured Depth (mKB) 1,200.00	Target Depth (TVD) (mKB)	
AFE or Job Number 40000481	Total Original AFE Amount 2,035,000	Total AFE Supplement Amount
Daily Cost Total 34,342	Cumulative Cost 265,994	Currency AUD
Report Start Date/Time 5/04/2007 06:00	Report End Date/Time 6/04/2007 06:00	Report Number 4

Management Summary

Rih and set 3.813" X plug at 1204m. Test solid. R/d HES and pack away. R/d off the well and hand back to production at 12:00 hrs.

Activity at Report Time

Next Activity

Flip the rig pipe racks from the easrtside to the westside on the rig.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 6/04/2007 06:00

Well Name Snapper A7		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon the A-7	
Target Measured Depth (mKB) 2,303.00	Target Depth (TVD) (mKB)	
AFE or Job Number 40000484	Total Original AFE Amount 1,915,000	Total AFE Supplement Amount
Daily Cost Total 68,451	Cumulative Cost 68,451	Currency AUD
Report Start Date/Time 5/04/2007 12:00	Report End Date/Time 6/04/2007 06:00	Report Number 1

Management Summary

Prepare rig for pipe rack flip. Remove and stack pipe deck panels on main deck. Skid rig east. Load equipment and outer machinery deck onto boat for storage. Remove inner machinery deck and repositioned on west side of rig.

Activity at Report Time

Fitting inner machinery deck panel.

Next Activity

Rig up Machinery decks and pipe deck panels.

Daily Operations: 24 HRS to 7/04/2007 06:00

Well Name Snapper A7		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon the A-7	
Target Measured Depth (mKB) 2,303.00	Target Depth (TVD) (mKB)	
AFE or Job Number 40000484	Total Original AFE Amount 1,915,000	Total AFE Supplement Amount
Daily Cost Total 82,504	Cumulative Cost 150,955	Currency AUD
Report Start Date/Time 6/04/2007 06:00	Report End Date/Time 7/04/2007 06:00	Report Number 2

Management Summary

Re-instate the pipe rack package on the West side of the rig. Re-instate hydraulics and electrics. Reposition 150bbls and trip tank to east side. Unload boat with rig equipment. Re-enstate hand rails and stairways. Organise deck space.

Activity at Report Time

Organising deck space.

Next Activity

Complete rig up and skid rid over well and rig up slickline.

Daily Operations: 24 HRS to 8/04/2007 06:00

Well Name Snapper A7		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon the A-7	
Target Measured Depth (mKB) 2,303.00	Target Depth (TVD) (mKB)	
AFE or Job Number 40000484	Total Original AFE Amount 1,915,000	Total AFE Supplement Amount
Daily Cost Total 29,584	Cumulative Cost 180,539	Currency AUD
Report Start Date/Time 7/04/2007 06:00	Report End Date/Time 8/04/2007 06:00	Report Number 3

Management Summary

Complete Pipe rack flip to the west side. Skid rig to well A-25 to to gyro survey.

Activity at Report Time

Move to A-25.

Next Activity

Conduct gyro survey on A-25.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 8/04/2007 06:00

Well Name Snapper A25		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Well Servicing Workover	Plan Conduct a gyroscopic survey in SNA A-25	
Target Measured Depth (mKB) 1,930.00	Target Depth (TVD) (mKB)	
AFE or Job Number L 050-1G701	Total Original AFE Amount 100,000	Total AFE Supplement Amount
Daily Cost Total 65,755	Cumulative Cost 65,755	Currency AUD
Report Start Date/Time 7/04/2007 12:00	Report End Date/Time 8/04/2007 06:00	Report Number 1
Management Summary Skid the rig to well centre. Rig up HES and pressure test OK. Recover wire and lost tool string. Repair damaged fishing neck down hole on the SC-SSSV.		
Activity at Report Time HES RIH to pull WR SSSV.		
Next Activity Conduct SDI gyro survey.		

Daily Operations: 24 HRS to 9/04/2007 06:00

Well Name Snapper A25		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Well Servicing Workover	Plan Conduct a gyroscopic survey in SNA A-25	
Target Measured Depth (mKB) 1,930.00	Target Depth (TVD) (mKB)	
AFE or Job Number L 050-1G701	Total Original AFE Amount 100,000	Total AFE Supplement Amount
Daily Cost Total 54,082	Cumulative Cost 119,836	Currency AUD
Report Start Date/Time 8/04/2007 06:00	Report End Date/Time 9/04/2007 06:00	Report Number 2
Management Summary Recover WR SSSV. Rig up SDI on HES slick line and conduct Gyro survey. Wait on platform welding. Rig down off well and hand over to production. Skid to A-7.		
Activity at Report Time Conducting SDI gyro survey on A-7.		
Next Activity Conduct SDI gyro survey on A-7.		

Daily Operations: 24 HRS to 9/04/2007 06:00

Well Name Snapper A7		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon the A-7	
Target Measured Depth (mKB) 2,303.00	Target Depth (TVD) (mKB)	
AFE or Job Number 40000484	Total Original AFE Amount 1,915,000	Total AFE Supplement Amount
Daily Cost Total 38,032	Cumulative Cost 218,572	Currency AUD
Report Start Date/Time 8/04/2007 20:30	Report End Date/Time 9/04/2007 06:00	Report Number 4
Management Summary Skid rig over A-7 well centre. Rig up HES slickline pull SSSV and conduct SDI gyro survey.		
Activity at Report Time Conducting SDI gyro survey		
Next Activity Continue SDI gyro survey.		

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 10/04/2007 06:00

Well Name Snapper A7		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon the A-7	
Target Measured Depth (mKB) 2,303.00	Target Depth (TVD) (mKB)	
AFE or Job Number 40000484	Total Original AFE Amount 1,915,000	Total AFE Supplement Amount
Daily Cost Total 78,585	Cumulative Cost 297,157	Currency AUD
Report Start Date/Time 9/04/2007 06:00	Report End Date/Time 10/04/2007 06:00	Report Number 5
Management Summary HES slickline and SDI conduct gyro survey to EOT. Bullhead and kill well with 9.2 brine and barcarb. HES slickline set plug in tubing at 1076m.		
Activity at Report Time HES RIH with X-plug.		
Next Activity Set wireline plugs, remove tree and nipple up BOPs.		

Daily Operations: 24 HRS to 11/04/2007 06:00

Well Name Snapper A7		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon the A-7	
Target Measured Depth (mKB) 2,303.00	Target Depth (TVD) (mKB)	
AFE or Job Number 40000484	Total Original AFE Amount 1,915,000	Total AFE Supplement Amount
Daily Cost Total 81,333	Cumulative Cost 378,490	Currency AUD
Report Start Date/Time 10/04/2007 06:00	Report End Date/Time 11/04/2007 06:00	Report Number 6
Management Summary HES slickline set X-plugs in tubing and secure well. Nipple down and remove xmas tree. Prepare well head for rig up. Nipple up BOP ram sections and mud cross in pairs. Assemble bell nipple. Cut brine and fill mud tanks. Nipple up DSA onto well head. Service boat with rig equipment and brine.		
Activity at Report Time Nipple up BOPs		
Next Activity rig up slickline & remove X-plugs.		

Daily Operations: 24 HRS to 6/04/2007 06:00

Well Name Tuna A7		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Set MPBT and add perforations	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H007	Total Original AFE Amount 240,000	Total AFE Supplement Amount
Daily Cost Total 175,368	Cumulative Cost 263,820	Currency AUD
Report Start Date/Time 5/04/2007 06:00	Report End Date/Time 6/04/2007 06:00	Report Number 3
Management Summary Bailed sand until lunch time after we had made enough depth, run in to perforated the well over the interval from 2771mtrs to 2774.5 mtrs MDKB however the first attempt was unsuccessful and a second run was required, run in hole and set the MPBT at 2780 mtrs MDKB, run in hole with 1-11/16" Dump Bailer full of fresh water and dump on top of the plug, run in and dump Cement on top of the plug. Rig down from the well.		
Activity at Report Time Bailing sand from the Liner at 2788 mtrs		
Next Activity Rig up on the A-12, set MPBT and Perforate.		

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 7/04/2007 06:00

Well Name Tuna A12		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Set MPBT and perforate	
Target Measured Depth (mKB) 2,345.00	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H009	Total Original AFE Amount 270,000	Total AFE Supplement Amount
Daily Cost Total 152,314	Cumulative Cost 152,314	Currency AUD
Report Start Date/Time 6/04/2007 06:00	Report End Date/Time 7/04/2007 06:00	Report Number 1

Management Summary

Rig up on the well, pressure test as per the WWE procedure, run in and recover the SSSV from 459 mtrs MDKB, make up 6 mtr 2-1/8" Powerjet 45 degree phased Gun, run in hole and perforate the interval from 2333 mtrs to 2339 mtrs MDKB, run in hole with Dummy MPBT, run in hole and set MPBT at 2342 mtrs MDKB, make two more runs in the hole one with water and one with Cement using the Dump Bailer which will leave 1 mtr of cement on top of the plug. No other problems were encountered within the well bore.

Activity at Report Time

Rigging up on the well

Next Activity

Rigging up on the A-23

Daily Operations: 24 HRS to 8/04/2007 06:00

Well Name Tuna A23		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan	
Target Measured Depth (mKB) 2,355.00	Target Depth (TVD) (mKB)	
AFE or Job Number 46000498	Total Original AFE Amount 55,000	Total AFE Supplement Amount
Daily Cost Total 8,004	Cumulative Cost 8,004	Currency AUD
Report Start Date/Time 7/04/2007 00:00	Report End Date/Time 8/04/2007 06:00	Report Number 1

Management Summary

Rig up on the well, pressure test as per the WWE procedure, Take control of the TR-SSSV, run in hole with 2" Blind Box and drift the well.HUD at 2335 mts mdr. Unable to get 40% of survey completed at this depth. Discussed options with Melb,rig down and move while RSG determines need to change survey depths etc

Activity at Report Time

Rigging up on the well

Next Activity

Rig down and move to A-16L

Daily Operations: 24 HRS to 9/04/2007 06:00

Well Name Tuna A17A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Tubing Integrity Test & Upward recompletion	
Target Measured Depth (mKB) 3,359.00	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H008	Total Original AFE Amount 475,000	Total AFE Supplement Amount
Daily Cost Total 11,479	Cumulative Cost 255,909	Currency AUD
Report Start Date/Time 8/04/2007 06:00	Report End Date/Time 9/04/2007 06:00	Report Number 6

Management Summary

Day shift wireline operator and assistant have been sent to Rig #453. Schlumberger operators onboard checking equipment. Operations suspended

Activity at Report Time

SDFN

Next Activity

Wait on wireline crews to return from drilling ops

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 10/04/2007 06:00

Well Name Tuna A17A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Tubing Integrity Test & Upward recompletion	
Target Measured Depth (mKB) 3,359.00	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H008	Total Original AFE Amount 475,000	Total AFE Supplement Amount
Daily Cost Total 11,641	Cumulative Cost 267,550	Currency AUD
Report Start Date/Time 9/04/2007 06:00	Report End Date/Time 10/04/2007 06:00	Report Number 7
Management Summary Operations suspended while wireline crews with Drilling Ops		
Activity at Report Time SDFN		
Next Activity Wait on wireline crew to return from Drilling Ops		

Daily Operations: 24 HRS to 11/04/2007 06:00

Well Name Tuna A17A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Tubing Integrity Test & Upward recompletion	
Target Measured Depth (mKB) 3,359.00	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H008	Total Original AFE Amount 475,000	Total AFE Supplement Amount
Daily Cost Total 11,641	Cumulative Cost 279,191	Currency AUD
Report Start Date/Time 10/04/2007 06:00	Report End Date/Time 11/04/2007 06:00	Report Number 8
Management Summary Operations suspended while wireline crews with Drilling Ops		
Activity at Report Time SDFN		
Next Activity Wait on wireline crews to return from Drilling operations.		