

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 14/06/2006 06:00

Well Name Halibut A5A			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Temporary Plug and Abandon	
Report Start Date/Time 13/06/2006 06:00		Report End Date/Time 14/06/2006 06:00	Report Number 12
AFE or Job Number 40000446	Currency AUD	Total Original AFE Amount 502,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 58,357	Cumulative Cost 620,554
Management Summary Continue to POOH with 1.66" work string from top of cement plug @ 2598.5 mdkb to surface. Shut well in. Rig down CWU off the A-5a well head. 17:00 hour, crane operator informed well work supervisor that he had noticed that one of the braces on the the crane boom was bent. Reported the finding to platform supervisor. Shut crane down all crane operations until boom inspection can be carried out.			
Activity at Report Time Shut down due to damaged crane boom.			
Next Activity Continue with rig down off the A-5a well .			

Daily Operations: 24 HRS to 14/06/2006 06:00

Well Name Fortescue A18			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace SSSV, TIT & PLT/dual DEFT survey	
Report Start Date/Time 13/06/2006 06:00		Report End Date/Time 14/06/2006 06:00	Report Number 3
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 210,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 22,113	Cumulative Cost 67,039
Management Summary Reinstate the well integrity by changing out the Unloading Gas Lift Valves. Perform PLT/DEFT Survey.			
Activity at Report Time SDFN			
Next Activity Conduct flowing PLT/Deft survey and rig down and move			