

Well	Megascolides 1 Re-entry (Mobilisation)					
Date	13-Nov-06	Drilling Rep Days	Brian Holland/Chris Dann	Wellsite Geologist		
Report No.	18	Drilling Rep Nights		Toolpusher		Marty Whitu

WELL DATA						
Country	Australia	Current Hole Size		Casing OD		AFE Cost
Field	Onshore Gippsland	Measured Depth		Casing MD		AFE Number
Drill Co.	Century	True Vertical Depth		Casing TVD		Daily Cost:
Rig	Rig 11	Progress		LOT:		Cum Cost:
GL - AMSL	120 m	Days From Spud		Last BOP Date:		Planned TD:
RT - GL	5.2 m	Days on Well		Last LTI Date:		

SUMMARY OF PERIOD 00:00 to 2400HRS: --- Weather overcast with rain squalls, repair & modify mud tanks, prepare drill pipe for inspection, test & connect electrical items, dress mast for scoping, work on drill line drum anchor recess

CURRENT OPERATION @ 06:00HRS: ----- Wait on Daylight conduct pre tour meeting

PLANNED OPERATIONS FOR NEXT 24HRS: ----- Continue to repair and modify mud tanks, test, repair & install electrical items, scope mast, unpack and sort equipment, prepare drill pipe and fishing tools for inspection

OPERATIONS FOR PERIOD 00:00 to 24:00		
From	To	Operation Description
0:00	6:00	Wait on daylight, crew in camp
6:00	18:00	Conduct pre tour safety meeting
		Reposition mechanic and store skids for location access
		Continue to repair and modify mud tanks
		Continue to install service lines for air, fuel and water
		Install rig floor stairways
		Continue cleaning and drifting drill pipe
		Continue testing, repair and installation of electrical items
		Prepare mast to scope
		Remove 11" BOP from test stump
18:00	0:00	Wait on daylight, crew in camp

WATER BASED MUD DETAILS						
Mud Type		Filter Cake		H2O		Viscosity
Sample-From		Cl		Oil:		PV
Time		Hard/Ca		Sand		YP
Weight		MBT		Glycol		Gels 10sec
Temp		PM		KCl		Gels 10min
API FL		Solids		PHPA		

EQUIPMENT, VOLUMES AND LOSSES DATA						
Available (bbls)	Losses	Equipment	Description	Mesh Size	Hours	
Active (bbls)	Down hole	Shaker 1				
Mixing (bbls)	Surface	Shaker 2				
Hole (bbls)	Dumped	Desander				
Slug (bbls)	De-sander	Desilter				
Reserve (bbls)	De-silter					
Kill (bbls)	Centrifuge					