

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 09/11/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 08/11/2006 06:00		Report End Date/Time 09/11/2006 06:00	Report Number 14
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind 1.2		Daily Cost Total 84,347	Cumulative Cost 1,095,989
Management Summary Complete rigging up Maersk H2S equipment, Rig up HES slickline onto well, lubricate SA. Bull head tubing to kill the well. Set XX POP @ 2084.5 mdkb & test to 1000 psi. Solid test. Change out GLV for DGLV in SPM @ 1213.6 mdkb.			
Activity at Report Time Recover GLV from SPM @ 2006m			
Next Activity Circulate the well to 9.4ppg brine			

Daily Operations: 24 HRS to 09/11/2006 03:00

Well Name Snapper A25			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Caliper Survey		Plan Caliper survey of production tubing string.	
Report Start Date/Time 08/11/2006 06:00		Report End Date/Time 09/11/2006 03:00	Report Number 2
AFE or Job Number 46000479	Currency AUD	Total Original AFE Amount 110,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 93,921	Cumulative Cost 99,720
Management Summary Rig up on the well ,pressure test as per the WellWork procedure,recover the SSSV, tag HUD and perform a Caliper Survey			
Activity at Report Time Run in and recover the SSSV and tag HUD			
Next Activity Move to the A-13			

Daily Operations: 24 HRS to 09/11/2006 06:00

Well Name Snapper A13			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Fluid Contact Log		Plan RST-A (sigma) log, SBHP/FBHP survey	
Report Start Date/Time 09/11/2006 03:00		Report End Date/Time 09/11/2006 06:00	Report Number 1
AFE or Job Number 46000479	Currency AUD	Total Original AFE Amount 145,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 2,547	Cumulative Cost 2,547
Management Summary			
Activity at Report Time HES run in hole and tag HUD .			
Next Activity Move to the A-12.			