

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 13/04/2007 05:00

Well Name Halibut A5A		
Rig Name Rig 453	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling	Plan Rig Flip	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number L0501H218	Total Original AFE Amount 2,253,405	Total AFE Supplement Amount
Daily Cost Total 202,135	Cumulative Cost 424,596	Currency AUD
Report Start Date/Time 12/04/2007 05:00	Report End Date/Time 13/04/2007 05:00	Report Number 3

Management Summary

Swap V-door extensions. Prepare pipe deck panels for removal. Prep shaker / active tanks for removal. Remove shakers, mud cleaner, reserve tank, landing and access way onto boat for storage. Load pipe deck wind walls into plate carriers.
Reinstate access ways to reserve and premix tanks. Finish rig down of pipe deck panels and strong backs and load on boat. Store pipe deck drain, stairways and landings on boat.

Activity at Report Time

Store excess equipment on boat.

Next Activity

Continue rig flip operations. Skid rig package west.

Daily Operations: 24 HRS to 12/04/2007 20:30

Well Name Fortescue A12		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 4,025.40	Target Depth (TVD) (mKB) 2,484.91	
AFE or Job Number L0501H001	Total Original AFE Amount 8,850,710	Total AFE Supplement Amount 2,074,600
Daily Cost Total 397,130	Cumulative Cost 10,955,806	Currency AUD
Report Start Date/Time 12/04/2007 05:00	Report End Date/Time 12/04/2007 20:30	Report Number 33

Management Summary

PTSM's, Rig up SLick line, pressure test same to 4800 psi, Pull x-plug, Rih with a BO positioning tool and open XD sliding sleeve, Rih with sand separation tool and set in SSD profile, R/d lubricator and 5 1/2" riser joints, remove bop from well head, install Blind cap on production tree, install well bay covers, Turn well over to Production @ 2030 hrs

Activity at Report Time

Hand Well over to Production @ 2030 hours

Next Activity

Prepare to Skid rig to well 28B

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 13/04/2007 05:00

Well Name Fortescue A28A		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan	
Target Measured Depth (mKB) 4,017.77	Target Depth (TVD) (mKB) 2,457.62	
AFE or Job Number L0501H003	Total Original AFE Amount	Total AFE Supplement Amount
Daily Cost Total 92,855	Cumulative Cost 92,855	Currency AUD
Report Start Date/Time 12/04/2007 20:30	Report End Date/Time 13/04/2007 05:00	Report Number 1
Management Summary Prepare and skid Top package 1.1m to the North, Install stairways and handrails. Prepare rig to Skid to East.		
Activity at Report Time Prepare Rig to Skid East		
Next Activity Skid Rig to East		

Daily Operations: 24 HRS to 13/04/2007 06:00

Well Name Snapper A7		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon the A-7	
Target Measured Depth (mKB) 2,303.00	Target Depth (TVD) (mKB)	
AFE or Job Number 40000484	Total Original AFE Amount 1,915,000	Total AFE Supplement Amount
Daily Cost Total 80,538	Cumulative Cost 552,432	Currency AUD
Report Start Date/Time 12/04/2007 06:00	Report End Date/Time 13/04/2007 06:00	Report Number 8
Management Summary Rig up HES slickline. Pull isolation X-plugs in tubing. Prepare rig, RIH with 2-3/8" tubing/drill pipe work to EOT. Circulate baracarb pill out of tubing. RIH to HUD and circulate well clean with 9.2ppg brine.		
Activity at Report Time Circulating well to 9.2ppg brine.		
Next Activity Pump two cement plugs.		

Daily Operations: 24 HRS to 13/04/2007 06:00

Well Name Tuna A17A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Tubing Integrity Test & Upward recompletion	
Target Measured Depth (mKB) 3,359.00	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H008	Total Original AFE Amount 475,000	Total AFE Supplement Amount
Daily Cost Total 10,511	Cumulative Cost 300,213	Currency AUD
Report Start Date/Time 12/04/2007 06:00	Report End Date/Time 13/04/2007 06:00	Report Number 10
Management Summary Operations suspended while wireline crews with Drilling Ops		
Activity at Report Time SDFN		
Next Activity Wait on wireline crews to return from Drilling operations. Rig up on A16L, recover plug from SSD & perform production log.		