

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 4/01/2007 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Perforation		Plan Tubing Pull Recompletion	
Report Start Date/Time 3/01/2007 06:00		Report End Date/Time 4/01/2007 06:00	Report Number 22
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 77,707	Cumulative Cost 1,677,811
Management Summary Continue to bundle 3-1/2" tubing and work Far Scandia. Rack out 4" HWDP & 4" drill pipe. Pick up 5-3/4" overshot BHA & RIH to recover tubing stub & shear release ratch latch			
Activity at Report Time Continue to RIH with overshot BHA on 4" DP.			
Next Activity Latch tubing stub, shear release ratch latch			

Daily Operations: 24 HRS to 4/01/2007 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Control line diagnostics/plug & secure	
Report Start Date/Time 3/01/2007 06:00		Report End Date/Time 4/01/2007 06:00	Report Number 19
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 1,536	Cumulative Cost 204,277
Management Summary Monitor tbg / PA pressures			
Activity at Report Time SDFN			
Next Activity Continue to monitor pressures and pump as required			

Daily Operations: 24 HRS to 4/01/2007 06:00

Well Name Mackerel A2A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace threaded PA valve flange with blind flange	
Report Start Date/Time 3/01/2007 06:00		Report End Date/Time 4/01/2007 06:00	Report Number 3
AFE or Job Number 46000460	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,397	Cumulative Cost 37,482
Management Summary Rig up and pressure test. Bullhead 160 bbls SW and set RN plug			
Activity at Report Time SDFN			
Next Activity Pull GLV and circulate well clean			