

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 12/12/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 11/12/2006 06:00		Report End Date/Time 12/12/2006 06:00	Report Number 47
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 93,734	Cumulative Cost 4,332,768
Management Summary Lay out 4" drill pipe while waiting for crossover. Continue to RIH with 3-1/2" completion, wait on high wind speed, continue running completion.			
Activity at Report Time Running 3-1/2" completion tubing.			
Next Activity Land out tubing hanger and test completion, nipple down BOPs and nipple up tree.			

Daily Operations: 24 HRS to 12/12/2006 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan	
Report Start Date/Time 11/12/2006 06:00		Report End Date/Time 12/12/2006 06:00	Report Number 5
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,771	Cumulative Cost 73,955
Management Summary Attempt to pull plug at 2006 mts mdr. Unable to pull plug or shear off pulling tool. wait on weather winds in excess of 45 knots			
Activity at Report Time SDFN			
Next Activity Pull plug continue with program			