

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 25/01/2007 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan Tubing Pull Recompletion	
Report Start Date/Time 24/01/2007 06:00		Report End Date/Time 25/01/2007 06:00	Report Number 43
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 240,250	Cumulative Cost 4,285,378
Management Summary Replace SRL seal and nipple up Christmas tree and pressure test. Rig up HES and pull circ GLV at 2233m. Circulate tubing to diesel and replace circ GLV. Pull XN plug. Rig up Schlumberger and arm perforating guns.			
Activity at Report Time Preparing to RIH with perforating gun.			
Next Activity Schlumberger RIH and perforate well, rig down wireline and skid rig to A-25.			

Daily Operations: 24 HRS to 26/01/2007 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan Tubing Pull Recompletion	
Report Start Date/Time 25/01/2007 06:00		Report End Date/Time 26/01/2007 06:00	Report Number 44
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 252,267	Cumulative Cost 4,537,645
Management Summary Schlumberger RIH with perforating gun to 4331.5m. Decision not to fire guns due to the perf-gun swelling and becoming stuck in XN nipple. POOH disarm perf-gun and rig down Schlumberger. Rig off TOTCO BOPs and replace tree cap. Hand over well to production and skid rig to A-25.			
Activity at Report Time Skidding rig to A-25.			
Next Activity Skid rig west over A25 well centre.			

Daily Operations: 24 HRS to 26/01/2007 06:00

Well Name Bream A25			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Other		Plan Set HPI plug to isolate water.	
Report Start Date/Time 26/01/2007 03:30		Report End Date/Time 26/01/2007 06:00	Report Number 1
AFE or Job Number 40000474	Currency AUD	Total Original AFE Amount 600,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 325	Cumulative Cost 325
Management Summary Skid rig west over well centre. Re-enstate rig access. Service Lady Kari Ann.			
Activity at Report Time Waiting on production to issue rig up permit.			
Next Activity Rig up wireline and set HPI isolation plug.			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 27/01/2007 06:00

Well Name Bream A25			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Other		Plan Set HPI plug to isolate water.	
Report Start Date/Time 26/01/2007 06:00		Report End Date/Time 27/01/2007 06:00	Report Number 2
AFE or Job Number 40000474	Currency AUD	Total Original AFE Amount 600,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 84,560	Cumulative Cost 84,885
Management Summary HES rig up on well, bull head seawater with 1% Radiagreen and drift tubing to HUD at 3997m, rig down HES. Rig up Schlumberger and run dummy PSP plug to 3997m, POOH. Make up and RIH with PSP plug.			
Activity at Report Time RIH with PSP plug.			
Next Activity Set PSP plug, POOH and rig down Schlumberger, hand over well to prod and skid to A-24.			

Daily Operations: 24 HRS to 28/01/2007 06:00

Well Name Bream A25			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Other		Plan Set HPI plug to isolate water.	
Report Start Date/Time 27/01/2007 06:00		Report End Date/Time 28/01/2007 06:00	Report Number 3
AFE or Job Number 40000474	Currency AUD	Total Original AFE Amount 600,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 84,284	Cumulative Cost 169,168
Management Summary Schlumberger set PSP plug at 3997m, Stand Schlumberger lubricator in derrick, wait on strong wind.			
Activity at Report Time Waiting on strong wind.			
Next Activity Rig of well and skid to A-24.			

Daily Operations: 24 HRS to 29/01/2007 06:00

Well Name Bream A25			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Other		Plan Set HPI plug to isolate water.	
Report Start Date/Time 28/01/2007 06:00		Report End Date/Time 29/01/2007 06:00	Report Number 4
AFE or Job Number 40000474	Currency AUD	Total Original AFE Amount 600,000	Total AFE Supplement Amount
Days Ahead/Behind 2.0		Daily Cost Total 261,410	Cumulative Cost 430,578
Management Summary Rig down Totco BOPs and replace tree cap, hand back to Production.			
Activity at Report Time Wait on weather			
Next Activity Skid to the A-24			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 29/01/2007 06:00

Well Name Bream A24A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan Add perforations & set MPBT.	
Report Start Date/Time 28/01/2007 08:00		Report End Date/Time 29/01/2007 06:00	Report Number 1
AFE or Job Number L0503H002	Currency AUD	Total Original AFE Amount 475,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 76,707	Cumulative Cost 76,707
Management Summary Wait on weather prior to skidding rig. Skid rig east and clear deck space. Skid rig west over well centre.			
Activity at Report Time Rig up Schlumberger wireline.			
Next Activity Rig up Schlumberger perforate well and set MPBT.			

Daily Operations: 24 HRS to 25/01/2007 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Control line diagnostics/plug & secure	
Report Start Date/Time 24/01/2007 06:00		Report End Date/Time 25/01/2007 06:00	Report Number 31
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 19,269	Cumulative Cost 305,869
Management Summary Run spear and wire brush to clear tbg down to 2020 mts of wire. Make 2 attempts to set plug in ssd at 2006 mts mdrt. Unable to get plug set at this depth			
Activity at Report Time SDFN			
Next Activity Pull plug and attempt to set plug at right depth, complete work on well			

Daily Operations: 24 HRS to 26/01/2007 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Control line diagnostics/plug & secure	
Report Start Date/Time 25/01/2007 06:00		Report End Date/Time 26/01/2007 06:00	Report Number 32
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 13,997	Cumulative Cost 319,866
Management Summary Rih with GS pulling tool and prong attempt to pull plug. Pulled tool string in half. Discussed options with Melb. Rig down and perform 2 weekly stump test on TOTCO bop's, allow HES to organise additional equipment			
Activity at Report Time SDFN			
Next Activity Continue with fishing operations			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 27/01/2007 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Control line diagnostics/plug & secure	
Report Start Date/Time 26/01/2007 06:00		Report End Date/Time 27/01/2007 06:00	Report Number 33
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 13,997	Cumulative Cost 333,863
Management Summary Attempted to latch fish unable to get overshot to latch. Run lib wire marks. Attempt to clear wire from above tools			
Activity at Report Time SDFN			
Next Activity Continue with fishing operations			

Daily Operations: 24 HRS to 28/01/2007 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Control line diagnostics/plug & secure	
Report Start Date/Time 27/01/2007 06:00		Report End Date/Time 28/01/2007 06:00	Report Number 34
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 13,647	Cumulative Cost 347,510
Management Summary Wait on weather winds in excess of 40 knots			
Activity at Report Time SDFN			
Next Activity Continue with fishing Ops			

Daily Operations: 24 HRS to 29/01/2007 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Control line diagnostics/plug & secure	
Report Start Date/Time 28/01/2007 06:00		Report End Date/Time 29/01/2007 06:00	Report Number 35
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 13,397	Cumulative Cost 360,907
Management Summary Wait on weather winds in excess of 50 knots			
Activity at Report Time SDFN			
Next Activity Continue with fishing Ops			