

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 30/01/2007 06:00

<b>Well Name</b> Bream A24A			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> Add perforations & set MPBT.	
<b>Report Start Date/Time</b> 29/01/2007 06:00		<b>Report End Date/Time</b> 30/01/2007 06:00	<b>Report Number</b> 2
<b>AFE or Job Number</b> L0503H002	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 475,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 83,097	<b>Cumulative Cost</b> 156,957
<b>Management Summary</b> Rig up HES, RIH to HUD at 2153m and POOH. Production attempt to unload well, Schlumberger prepare to RIH with perforating gun.			
<b>Activity at Report Time</b> Schlumberger RIH with perforating gun			
<b>Next Activity</b> Schlumberger perforate well and set MPBT.			

## Daily Operations: 24 HRS to 30/01/2007 06:00

<b>Well Name</b> Mackerel A14			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Control line diagnostics/plug & secure	
<b>Report Start Date/Time</b> 29/01/2007 06:00		<b>Report End Date/Time</b> 30/01/2007 06:00	<b>Report Number</b> 36
<b>AFE or Job Number</b> 46000471	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 80,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 13,647	<b>Cumulative Cost</b> 374,554
<b>Management Summary</b> Recovered lost tool string. Sheared open POP plug attempt to pull plug by both jarring up and down on plug unable to move plug at this time			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Continue with operations to remove plug and secure well			