

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 25/01/2007 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan Tubing Pull Recompletion	
Report Start Date/Time 24/01/2007 06:00		Report End Date/Time 25/01/2007 06:00	Report Number 43
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 250,250	Cumulative Cost 4,295,378
Management Summary Replace SRL seal and nipple up Christmas tree and pressure test. Rig up HES and pull circ GLV at 2233m. Circulate tubing to diesel and replace circ GLV. Pull XN plug. Rig up Schlumberger and arm perforating guns.			
Activity at Report Time Preparing to RIH with perforating gun.			
Next Activity Schlumberger RIH and perforate well, rig down wireline and skid rig to A-25.			

Daily Operations: 24 HRS to 25/01/2007 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Control line diagnostics/plug & secure	
Report Start Date/Time 24/01/2007 06:00		Report End Date/Time 25/01/2007 06:00	Report Number 31
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 19,269	Cumulative Cost 305,869
Management Summary Run spear and wire brush to clear tbg down to 2020 mts of wire. Make 2 attempts to set plug in ssd at 2006 mts mdrt. Unable to get plug set at this depth			
Activity at Report Time SDFN			
Next Activity Pull plug and attempt to set plug at right depth, complete work on well			