

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 17/01/2007 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Perforation		Plan Tubing Pull Recompletion	
Report Start Date/Time 16/01/2007 06:00		Report End Date/Time 17/01/2007 06:00	Report Number 35
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 96,902	Cumulative Cost 2,857,829
Management Summary Pooh with 4" DP from 4345m to surface. Re-configure rig floor to run 4-1/2" chrome VamTop Liner. Rih with 4-1/2" Liner to 817m.			
Activity at Report Time M/u seal assy to top of the Liner			
Next Activity Land Liner at 3500m and cement in place.			

Daily Operations: 24 HRS to 17/01/2007 06:00

Well Name Mackerel A19			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace threaded PA valve flange with blind flange	
Report Start Date/Time 16/01/2007 06:00		Report End Date/Time 17/01/2007 06:00	Report Number 10
AFE or Job Number 46000494	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,009	Cumulative Cost 144,140
Management Summary Continue to Pump and try to Kill the well, another 30 Barrel pill was pumped today, we were getting good returns and out of the blue we lost circulation we only had gas returns at that stage, I believe that this is caused by not being able to pump big volumes and bull head the well in these highly deviated wells..			
Activity at Report Time SDFN			
Next Activity Continue to try and Kill this well.			