

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 13/07/2007 05:00

Well Name Fortescue A4c		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (ftKB) 10,817.0	Target Depth (TVD) (ftKB)	
AFE or Job Number L0501H007	Total Original AFE Amount 7,909,197	Total AFE Supplement Amount
Daily Cost Total 516,231	Cumulative Cost 1,528,893	Currency AUD
Report Start Date/Time 12/07/2007 05:00	Report End Date/Time 13/07/2007 05:00	Report Number 4
Management Summary PTSM and JSA review held as required. Drill out cement plug from 2036m to 2071m, displace 8.6 ppg SW to 10.3 ppg NAF, drill out cement from 2071m to 2075m, control drill @ 2m/hr new hole from 2075m to 2080m, circ, POOH to 2064m and perform PIT, drill 8-1/2" production hole from 2080m to 2220m.		
Activity at Report Time Drilling ahead 8-1/2" production hole from 2220m.		
Next Activity Continue to drill 8-1/2" production hole from 2220m.		

Daily Operations: 24 HRS to 13/07/2007 06:00

Well Name Snapper A19		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon	
Target Measured Depth (ftKB) 3,084.0	Target Depth (TVD) (ftKB)	
AFE or Job Number 40000470 / 40000477	Total Original AFE Amount 1,516,470	Total AFE Supplement Amount 1,804,000
Daily Cost Total 86,261	Cumulative Cost 2,316,697	Currency AUD
Report Start Date/Time 12/07/2007 06:00	Report End Date/Time 13/07/2007 06:00	Report Number 30
Management Summary Cut 9 5/8" casing at 891m. Pooh side ways with drill pipe. Make up casing spear and latch casing stub at 15.8m KB. Unable to achieve circulation. Picked-up to 325k lbs and no movement noted. Unlatched spear and POOH. RIH with cutter to 798.9m and cut casing. Still unable to achieve circulation. Picked-up to 210k lbs and pulled casing up to 16m. Still no circulation. Released spear and rigged-up to recover casing.		
Activity at Report Time Rigging-up to pull 9 5/8" casing.		
Next Activity Recover 9 5/8" casing		

Daily Operations: 24 HRS to 13/07/2007 06:00

Well Name Bream B9A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Well Servicing Workover	Plan Replace Xmas tree \ Install Abandonment Flange.	
Target Measured Depth (ftKB)	Target Depth (TVD) (ftKB)	
AFE or Job Number 46000482	Total Original AFE Amount 120,000	Total AFE Supplement Amount
Daily Cost Total 16,133	Cumulative Cost 65,880	Currency AUD
Report Start Date/Time 12/07/2007 06:00	Report End Date/Time 13/07/2007 06:00	Report Number 4
Management Summary Stand by waiting on the Compressure to repaired and travel to BMB. get all equipment set up ready to start Circulating first thing in the morning.		
Activity at Report Time SDFN		
Next Activity Travel to BMB, stump test BOPs		