

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 9/11/2007 05:00

Well Name Fortescue A30a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 5,126.09	Target Depth (TVD) (mKB) 2,470.01	
AFE or Job Number L.0501H010	Total Original AFE Amount 14,902,741	Total AFE Supplement Amount
Daily Cost Total 284,848	Cumulative Cost 12,118,362	Currency AUD
Report Start Date/Time 8/11/2007 05:00	Report End Date/Time 9/11/2007 05:00	Report Number 41
Management Summary Trip in hole, Wash/ream from 4512m to 4555m, pull out of hole to 4450m, Trip in hole to 4989m tag with 20k, wash/ream to 5080m circ/cond hole		
Activity at Report Time Circ/Cond hole @ 5080m		
Next Activity Pump/Rotate out of hole to 2200m		

Daily Operations: 24 HRS to 9/11/2007 06:00

Well Name Cobia F4		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Workover	Plan Tubing pull workover	
Target Measured Depth (mKB) 3,550.00	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H015	Total Original AFE Amount 5,460,000	Total AFE Supplement Amount
Daily Cost Total 129,690	Cumulative Cost 2,150,052	Currency AUD
Report Start Date/Time 8/11/2007 06:00	Report End Date/Time 9/11/2007 06:00	Report Number 33
Management Summary Continue to POOH 5 1/2" tubing from 2250m to surface. Bundled tubing on pipedeck for loadout to BBMT. Drink rate increased to ~50bbl/hr pump a 1/8th strength baracarb pill and reduced drink rate to ~6bph. Changed-out top rams and prepared to RIH with DP to fish tubing stub from 3378m. MDKB		
Activity at Report Time Pressure testing 2 7/8" - 5" VBR's 300/3000psi.		
Next Activity Dress rig for 4" DP. Make-up 5 3/4" overshot and RIH on 4" drillpipe to release ratch-latch at 3378m and recover tubing stub.		

Daily Operations: 24 HRS to 8/11/2007 12:00

Well Name West Kingfish W16A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan To obtain pressure in sands	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number 46000499	Total Original AFE Amount 85,000	Total AFE Supplement Amount
Daily Cost Total 6,320	Cumulative Cost 43,053	Currency AUD
Report Start Date/Time 8/11/2007 06:00	Report End Date/Time 8/11/2007 12:00	Report Number 3
Management Summary Perform Gyro survey out of the hole. Download the data from the tool.Run in hole with SSSV and set. perform a XOE test and rig down from the well.		
Activity at Report Time Running in the hole with Gyro tools		
Next Activity Rigging up on the W-4 for Gyro survey.		

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 9/11/2007 06:00

Well Name West Kingfish W4		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Run Gyro down hole	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number 46000499	Total Original AFE Amount 70,000	Total AFE Supplement Amount
Daily Cost Total 21,723	Cumulative Cost 21,723	Currency AUD
Report Start Date/Time 8/11/2007 12:00	Report End Date/Time 9/11/2007 06:00	Report Number 1

Management Summary
Rig up on the well, pressure test as per the wellwork procedure, take control of the TR-SSSV, run in hole with 2.1" Gauge Ring and drift down to the end of the tubing at 3232 mmtrs MDKB to establish that we have clear access for the Gyro tools. Run in hole with Gyro to 150 mtrs MDKB and allow the tool to stabilize, continue down hole with gyro to 2710m. Unable to pass 2710m. Pull out of the hole and download data. Run in the hole with slick gyro toolstring to 3219m and pull out of the hole. Rig down and off of the W4 well.

Activity at Report Time
Rig up on the well and pressure test .

Next Activity
Move to the next Gyro well W-5 & run survey.