

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 18/10/2007 05:00

<b>Well Name</b> Fortescue A30a		
<b>Rig Name</b> Rig 175	<b>Company</b> International Sea Drilling LTD (ISDL)	
<b>Primary Job Type</b> Drilling and Completion	<b>Plan</b> D&C	
<b>Target Measured Depth (ftKB)</b> 16,817.9	<b>Target Depth (TVD) (ftKB)</b> 8,103.7	
<b>AFE or Job Number</b> L.0501H010	<b>Total Original AFE Amount</b> 14,902,741	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 380,877	<b>Cumulative Cost</b> 5,594,123	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 17/10/2007 05:00	<b>Report End Date/Time</b> 18/10/2007 05:00	<b>Report Number</b> 19

**Management Summary**

Complete short trip from 3548m to 3210m & RIH. Drill ahead in 9-7/8" production hole from 3548m to 4148m. Service rig. Held BOP drills.

**Activity at Report Time**

Drilling 9-7/8" hole @ 4148m.

**Next Activity**

Drill ahead to ~4600m. Circulate hole clean & pump out of hole to shoe. Slip & cut drill line & service rig. POOH & L/out BHA. Test BOP's.

## Daily Operations: 24 HRS to 18/10/2007 06:00

<b>Well Name</b> Barracouta A3W		
<b>Rig Name</b> SHU	<b>Company</b> Imperial Snubbing Services	
<b>Primary Job Type</b> Well Servicing Workover	<b>Plan</b> Repair ICA cement failure.	
<b>Target Measured Depth (ftKB)</b> 8,764.9	<b>Target Depth (TVD) (ftKB)</b>	
<b>AFE or Job Number</b> L0503E044	<b>Total Original AFE Amount</b> 5,400,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 79,852	<b>Cumulative Cost</b> 4,203,548	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 17/10/2007 06:00	<b>Report End Date/Time</b> 18/10/2007 06:00	<b>Report Number</b> 58

**Management Summary**

Service boats Far Scandia and Lady Kari Ann. Back load drillpipe and unload completion equipment and brine. Lay out tubing joints. Pick up & run new 3 1/2" completion.

**Activity at Report Time**

RIH with 3 1/2" completion

**Next Activity**

Displace fluid and set packers

## Daily Operations: 24 HRS to 18/10/2007 06:00

<b>Well Name</b> Flounder A4B		
<b>Rig Name</b> Wireline	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Workover PI	<b>Plan</b> MPBT and perforate higher	
<b>Target Measured Depth (ftKB)</b> 8,727.0	<b>Target Depth (TVD) (ftKB)</b>	
<b>AFE or Job Number</b> L0503H047	<b>Total Original AFE Amount</b> 250,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 41,152	<b>Cumulative Cost</b> 198,723	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 17/10/2007 06:00	<b>Report End Date/Time</b> 18/10/2007 06:00	<b>Report Number</b> 6

**Management Summary**

Dump water and cement above MPBT at 2660 mts mdr. Set sssv and rig down from well.

**Activity at Report Time**

SDFN

**Next Activity**

Move to A-26 and rig up

# EAPL WellWork & Drilling Daily Operations Report

**Daily Operations: 24 HRS to 18/10/2007 06:00**

**Well Name**

Flounder A26

<b>Rig Name</b>	<b>Company</b>
-----------------	----------------

<b>Primary Job Type</b>	<b>Plan</b>
-------------------------	-------------

<b>Target Measured Depth (ftKB)</b> 8,758.2	<b>Target Depth (TVD) (ftKB)</b>
--	----------------------------------

<b>AFE or Job Number</b> L0503H052	<b>Total Original AFE Amount</b> 285,000	<b>Total AFE Supplement Amount</b>
---------------------------------------	---	------------------------------------

<b>Daily Cost Total</b> 4,728	<b>Cumulative Cost</b> 4,728	<b>Currency</b> AUD
----------------------------------	---------------------------------	------------------------

<b>Report Start Date/Time</b> 17/10/2007 18:00	<b>Report End Date/Time</b> 18/10/2007 06:00	<b>Report Number</b> 1
---	---	---------------------------

**Management Summary**

Rigged up on well. Pressure tested and tagged HUD at 2694 MTS MDRT

**Activity at Report Time**

SDFN

**Next Activity**

Run RST survey, plug and perf

--