

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 24/11/2007 05:00

Well Name Fortescue A29a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 4,186.81	Target Depth (TVD) (mKB) 2,469.73	
AFE or Job Number L0501H006	Total Original AFE Amount 13,537,633	Total AFE Supplement Amount
Daily Cost Total 336,589	Cumulative Cost 2,813,159	Currency AUD
Report Start Date/Time 23/11/2007 05:00	Report End Date/Time 24/11/2007 05:00	Report Number 8

Management Summary

PTSM and JSA's held as required. Drill 9-7/8" production hole from 2030m to 2336m, circ, POOH and add in string stabilizer, RIH to 2336m, drill 9-7/8" production hole from 2336m to 2339m. Service rig. Drill 9 7/8" production hole from 2339m to 2507m.

Activity at Report Time

Drilling 9-7/8" production hole from 2507m.

Next Activity

Continue to drill 9 7/8" production hole

Daily Operations: 24 HRS to 25/11/2007 05:00

Well Name Fortescue A29a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 4,186.81	Target Depth (TVD) (mKB) 2,469.73	
AFE or Job Number L0501H006	Total Original AFE Amount 13,537,633	Total AFE Supplement Amount
Daily Cost Total 335,975	Cumulative Cost 3,149,134	Currency AUD
Report Start Date/Time 24/11/2007 05:00	Report End Date/Time 25/11/2007 05:00	Report Number 9

Management Summary

PTSM and JSA's held as required. Drill 9-7/8" production hole from 2507m to 3050m, circ, POOH to 2984m and add in string stabilizer, RIH to 3050m, drill 9-7/8" production hole from 3050m to 3053m. Service rig.

Activity at Report Time

Servicing rig.

Next Activity

Continue to drill 9 7/8" production hole

Daily Operations: 24 HRS to 26/11/2007 05:00

Well Name Fortescue A29a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 4,186.81	Target Depth (TVD) (mKB) 2,469.73	
AFE or Job Number L0501H006	Total Original AFE Amount 13,537,633	Total AFE Supplement Amount
Daily Cost Total 512,915	Cumulative Cost 3,662,049	Currency AUD
Report Start Date/Time 25/11/2007 05:00	Report End Date/Time 26/11/2007 05:00	Report Number 10

Management Summary

PTSM and JSA's held as required. Drill 9-7/8" production hole from 3053m to 3134m. Failed power wire on Shakers #1 and #2 and cuttings auger, circulate at reduced rate and work pipe while replacing wires. Circulate bottoms up to clean hole prior to drilling ahead. Drill 9-7/8" production hole from 3134m to 3224m. Ground fault on Canrig at SCR house, unable to rotate top drive. Circulate and work pipe while repairing cable. Wash and ream back to bottom. Drill 9-7/8" production hole from 3224m to 3508m.

Activity at Report Time

Drilling 9-7/8" production hole from 3508m.

Next Activity

Continue to drill 9 7/8" production hole

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 24/11/2007 06:00

Well Name Cobia F4		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Workover	Plan Tubing pull workover	
Target Measured Depth (mKB) 3,550.00	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H015	Total Original AFE Amount 5,460,000	Total AFE Supplement Amount
Daily Cost Total 83,737	Cumulative Cost 3,377,443	Currency AUD
Report Start Date/Time 23/11/2007 06:00	Report End Date/Time 24/11/2007 06:00	Report Number 48
Management Summary Contiue POOH with scraper BHA. Retest squeezed perforations to 1000psi. B/D and layout BHA as per Baker instructions. Change out ram blocks to 7 5/8". Shell test BOP's. R/U shooting nipple and pressure test. R/U Schlumberger. Schlumberger conduct GR/CCL and RST logging runs.		
Activity at Report Time Schlumberger logging		
Next Activity Change rams and run liner		

Daily Operations: 24 HRS to 25/11/2007 06:00

Well Name Cobia F4		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Workover	Plan Tubing pull workover	
Target Measured Depth (mKB) 3,550.00	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H015	Total Original AFE Amount 5,460,000	Total AFE Supplement Amount
Daily Cost Total 80,889	Cumulative Cost 3,458,332	Currency AUD
Report Start Date/Time 24/11/2007 06:00	Report End Date/Time 25/11/2007 06:00	Report Number 49
Management Summary Continue RST logging as per program. POOH with logging tools, R/D and pack away Schlumberger. Change BOP rams to 5 1/2" and pressure test. Layout liner and jewellery. R/U tools and equipment for running 5 1/2" liner. P/U, M/U and RIH with liner as per Baker instructions.		
Activity at Report Time RIH with 5 1/2" liner		
Next Activity Set and cement 5 1/2" liner		

Daily Operations: 24 HRS to 24/11/2007 06:00

Well Name Fortescue A6A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Close SSD, remove plug	
Target Measured Depth (mKB) 3,790.01	Target Depth (TVD) (mKB) 2,404.12	
AFE or Job Number L0503H054	Total Original AFE Amount 75,000	Total AFE Supplement Amount 0
Daily Cost Total 13,809	Cumulative Cost 27,617	Currency AUD
Report Start Date/Time 23/11/2007 06:00	Report End Date/Time 24/11/2007 06:00	Report Number 2
Management Summary Rih with 42BO shifting tool and tagged HUD at 3805 mts mdr, pooh and shut ssd at 3777 mts mdr. Rih with GR pulling tool unable to latch plug. Make 3 bailer runs recovered approx 3 cups of sand no indications of plug marks on bailer bottom		
Activity at Report Time SDFN		
Next Activity Continue with bailer operations		

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 25/11/2007 06:00

Well Name

Fortescue A6A

Rig Name	Wireline	Company	Halliburton / Schlumberger
-----------------	----------	----------------	----------------------------

Primary Job Type	Workover PI	Plan	Close SSD, remove plug
-------------------------	-------------	-------------	------------------------

Target Measured Depth (mKB)	3,790.01	Target Depth (TVD) (mKB)	2,404.12
------------------------------------	----------	---------------------------------	----------

AFE or Job Number	L0503H054	Total Original AFE Amount	75,000	Total AFE Supplement Amount	0
--------------------------	-----------	----------------------------------	--------	------------------------------------	---

Daily Cost Total	13,809	Cumulative Cost	41,426	Currency	AUD
-------------------------	--------	------------------------	--------	-----------------	-----

Report Start Date/Time	24/11/2007 06:00	Report End Date/Time	25/11/2007 06:00	Report Number	3
-------------------------------	------------------	-----------------------------	------------------	----------------------	---

Management Summary

Run bailer recovered 1 cup full of sand. Drilling require deck space for casing etc discuss with Melb decision made to open ssd at 3777 mts mdrt. Unable to get ssd open. Due to time constraints rig down and pack up for move to KFB

Activity at Report Time

SDFN

Next Activity

Move crews and equipment to KFB

--