

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 09/10/2007 05:00

Well Name Fortescue A30a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 5,126.09	Target Depth (TVD) (mKB) 2,470.01	
AFE or Job Number L.0501H010	Total Original AFE Amount 14,902,741	Total AFE Supplement Amount
Daily Cost Total 429,270	Cumulative Cost 2,491,153	Currency AUD
Report Start Date/Time 08/10/2007 05:00	Report End Date/Time 09/10/2007 05:00	Report Number 10

Management Summary

Change TPRs to 4½ x 7" VBRs, and MPR to 3½" x 5½" VBRs. Change Swivel. R/U HOWCO, test 13 5/8" 5M BOPE to 300/3000 psi 5 min ea. Good Test. POOH L/D 11 jnts 5½" FH HWDP, Install wear bushing. Change out dies on pipe handler. Service rig. R/U hang off sling in derrick for Schlumberger sheave. Secure same. M/U Schlumberger 9 7/8" Xceed RSS assembly. L/D & change out Sonic tool due to cmt chips and ± 1 litre of mud falling out of tool upon removal of thread protector. Continue P/U Schlumberger Xceed RSS assembly from 25m to 35m. Shallow test RSS assy. - Good test. Drills: ATD with both crews. Satisfactory.

Activity at Report Time

P/U BHA

Next Activity

Tag cmt, displace to NAF - clean out 10¾" csg.

Daily Operations: 24 HRS to 09/10/2007 06:00

Well Name Fortescue A6A		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Workover PI	Plan Reconfigure sliding sleeves	
Target Measured Depth (mKB) 3,772.01	Target Depth (TVD) (mKB) 2,393.48	
AFE or Job Number L0501H005	Total Original AFE Amount 50,000	Total AFE Supplement Amount
Daily Cost Total 8,606	Cumulative Cost 17,212	Currency AUD
Report Start Date/Time 08/10/2007 06:00	Report End Date/Time 09/10/2007 06:00	Report Number 2

Management Summary

Completed rigging down the wireline gear at 12:00 noon today. This included laying out the riser, nipping down and pulling the totco BOPs, moving the tower, handing control of the SSSV back to production, nipping up the xmas tree cap, and rigging down Halliburton's unit.

Activity at Report Time

Rigged down.

Next Activity

Backload equipment.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 09/10/2007 06:00

Well Name Barracouta A3W		
Rig Name SHU	Company Imperial Snubbing Services	
Primary Job Type Well Servicing Workover	Plan Repair ICA cement failure.	
Target Measured Depth (mKB) 2,671.53	Target Depth (TVD) (mKB)	
AFE or Job Number L0503E044	Total Original AFE Amount 5,400,000	Total AFE Supplement Amount
Daily Cost Total 71,808	Cumulative Cost 3,423,443	Currency AUD
Report Start Date/Time 08/10/2007 06:00	Report End Date/Time 09/10/2007 06:00	Report Number 49

Management Summary

Continue to pooh from 586m to surface. Break down milling BHA. Make up 7" casing scraper BHA & RIH from surface to 1334mdkb scraping over packer setting intervals. Circulate well clean with Hi-Vis pill. POOH & lay out BHA.

Activity at Report Time

Change BOP VBR's to 7-5/8" ram & pressure test.

Next Activity

Schlumberger USIT log to determine cement status.

Daily Operations: 24 HRS to 09/10/2007 06:00

Well Name Bream A26		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Isolate existing and add new perforations	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H040	Total Original AFE Amount 320,000	Total AFE Supplement Amount
Daily Cost Total 236,114	Cumulative Cost 291,108	Currency AUD
Report Start Date/Time 08/10/2007 06:00	Report End Date/Time 09/10/2007 06:00	Report Number 4

Management Summary

Held up this morning waiting on production to offload Glycol, Run in hole with 40 ft Bailer and dump fresh water on top of the plug, run back in hole and dump Cement on top of the plug leaving 1.4 mtrs of cover over the plug. Rig off the well and rig up on the A-7 pressure test..

Activity at Report Time

SDFN

Next Activity

Secure well on the A-7

