

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 5/07/2007 05:00

Well Name Fortescue A6a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 3,911.88	Target Depth (TVD) (mKB) 2,476.18	
AFE or Job Number L0501H005	Total Original AFE Amount 8,931,209	Total AFE Supplement Amount 3,000,000
Daily Cost Total 266,269	Cumulative Cost 9,978,448	Currency AUD
Report Start Date/Time 4/07/2007 05:00	Report End Date/Time 5/07/2007 05:00	Report Number 30

Management Summary

POOH with Schlumberger wireline with junk basket and gauge ring. Rig down Schlumberger. Make up combo tool, pull wear bushing. Make up jetting tool, jet BOP stack. Rig up Weatherford to run 3 1/2" completion tubing. Pick up and run in hole with 3 1/2" completion tubing and equipment to 2016m.

Activity at Report Time

Running in hole w/ 3 1/2" Completion tubing

Next Activity

Continue running 3 1/2" completion, R/U and RIH with wireline to correlate depth, hang off tubing

Daily Operations: 24 HRS to 5/07/2007 06:00

Well Name Snapper A1		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug & Abandon the A1	
Target Measured Depth (mKB) 1,200.00	Target Depth (TVD) (mKB)	
AFE or Job Number 40000481	Total Original AFE Amount 2,035,000	Total AFE Supplement Amount
Daily Cost Total 78,209	Cumulative Cost 1,284,192	Currency AUD
Report Start Date/Time 4/07/2007 06:00	Report End Date/Time 5/07/2007 06:00	Report Number 17

Management Summary

RIH with mule shoe on 4.0" drillpipe down to 700m and circulate well to milling fluid, POOH. Service boat, set up extra mud pump, pick up and make up milling BHA. RIH to mill 7 5/8" casing. Mill 7 5/8" casing.

Activity at Report Time

Milling 7 5/8" casing

Next Activity

Clean out 10 3/4" surface casing

Daily Operations: 24 HRS to 5/07/2007 06:00

Well Name Bream A24A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Log wellbore, set MPBT plug and add new perms	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H002	Total Original AFE Amount 302,000	Total AFE Supplement Amount
Daily Cost Total 32,299	Cumulative Cost 121,037	Currency AUD
Report Start Date/Time 4/07/2007 06:00	Report End Date/Time 5/07/2007 06:00	Report Number 2

Management Summary

Rig up on well. Run dummy plug on Schlumberger, held up at 2064 mts mdr. Rih LIB with HES impression of metal surfaces not cement

Activity at Report Time

SDFN

Next Activity

Rig down from A-24 and rig up on A-3

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 5/07/2007 06:00

Well Name

Tuna A8

Rig Name	Wireline	Company	Halliburton / Schlumberger
-----------------	----------	----------------	----------------------------

Primary Job Type	Well Servicing Workover	Plan	Recover through tubing sand screen
-------------------------	-------------------------	-------------	------------------------------------

Target Measured Depth (mKB)	1,706.80	Target Depth (TVD) (mKB)	
------------------------------------	----------	---------------------------------	--

AFE or Job Number	47000936	Total Original AFE Amount	80,000	Total AFE Supplement Amount	
--------------------------	----------	----------------------------------	--------	------------------------------------	--

Daily Cost Total	17,194	Cumulative Cost	17,194	Currency	AUD
-------------------------	--------	------------------------	--------	-----------------	-----

Report Start Date/Time	4/07/2007 06:00	Report End Date/Time	5/07/2007 06:00	Report Number	1
-------------------------------	-----------------	-----------------------------	-----------------	----------------------	---

Management Summary

Mobilise crews and equipment from BMA and SNA to TNA.

Activity at Report Time

Spot equipment and prepare same for R/u onto well.

Next Activity

Recover sand screen from the A-8 short string.

--